



Monroe County Department of Transportation

Ongoing Construction Update - November 16, 2009

Maggie Brooks
County Executive

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road Mill & Resurface

ARRA Milling and Paving project. Permanent pavement markings still to be completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **96 %**

Daily lane closures during pavement markings

Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road Mill & Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date: **07/29/2009**

Percent complete: **100 %**

East River Road: RR Crossing to City Line

East River Road Spot Repair, Novachip

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/20/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road Resurface

Milling and paving complete. Permanent pavement markings still to be completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/04/2009**

Scheduled end date: **10/16/2009**

Percent complete: **96 %**

Daily Lane closure during pavement markings

Chili

Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road Mill & Resurface

Paved and temp. striping applied Perm. next year

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

Traffic maintained on site

Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **85 %**

Clarkson

Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road
 Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016
Road opened on Fri., Oct. 16

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

Road was opened to traffic on Fri., Oct. 16

Gates

Elmgrove Road: Buffalo Road to Route 531 Bridge
 Elmgrove Road Mill & Resurface
Paved and temp striping applied. Perm striping in Spring

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **98 %**

Hinchey Road: Howard Road to Chili Avenue
 Hinchey Road Micro Pave
Project Complete

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/05/2009**
 Scheduled end date: **05/15/2009**
 Percent complete: **100 %**

Hinchey Road: Pixley Road to Howard Road
 Hinchey Road Resurface
Project Complete

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **09/14/2009**
 Scheduled end date: **11/03/2009**
 Percent complete: **100 %**

Greece

Dewey Avenue: Beach Avenue to Edgemere Drive
 Dewey Avenue Micro Pave
Project Complete

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/08/2009**
 Scheduled end date: **06/19/2009**
 Percent complete: **100 %**

Dewey Avenue: Dorsey Road to Latta Road
 Dewey Avenue Mill & Resurface
Paving is complete. Catch basins and storm sewers to be cleaned.

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **08/28/2009**
 Scheduled end date: **11/30/2009**
 Percent complete: **95 %**

Two way traffic will be maintained.

English Road: North Greece Road to Fetzner Road
 English Road Overlay with limited milling
Main line paving is complete. Storm sewer cleaning to be finished.

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **09/16/2009**
 Scheduled end date: **11/30/2009**
 Percent complete: **90 %**

Two way traffic will be maintained

Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads
 Flynn Road Bridge Deck Sealing B.I.N. 3317590
ARRA Project. Expect construction to start at end of August 2009

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

work to be accomplished under flagged 2 way traffic

Island Cottage Road: Janes Road to Edgemere Drive

Island Cottage Road

Project Complete

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/04/2009**

Scheduled end date: **09/11/2009**

Percent complete: **100 %**

Kuhn Road: Flynn Road to Long Pond Road

Kuhn Road

Project Complete

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/14/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

Long Pond Road: Ridgeway Avenue to Maiden Lane

Long Pond Road

Main line paving is complete. Catch basins and storm sewers need to be cleaned.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **08/08/2009**

Scheduled end date: **11/30/2009**

Percent complete: **95 %**

Two way traffic will be maintained.

Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I

Watermain and storm sewer installation are underway.

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **10/13/2008**

Scheduled end date: **07/24/2010**

Percent complete: **70 %**

Two way traffic will be maintained along the road for the fall and winter.

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road

ARRA Scheduled for Summer 2010 Construction

Hot Recycle & Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Ridgeway Avenue: Manitou Road to Elmgrove Road

Ridgeway Avenue

Project Complete

Cold Recycle & Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/15/2009**

Scheduled end date: **10/16/2009**

Percent complete: **100 %**

Hamlin

Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road

Brick Schoolhouse Road

ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3361660

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work will be accomplished under flagged 2 way traffic.

Jacobs Road: Redman Road to Priem Road

Jacobs Road

Completed

Armor Joint Replacement S.I.N 06-555-060

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **08/10/2009**

Scheduled end date: **08/21/2009**

Percent complete: **100 %**

Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads

Lake Road West Fork

Completed

Culvert Sliplining S.I.N. 06-234-001

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **09/08/2009**

Scheduled end date: **09/17/2009**

Percent complete: **100 %**

North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork

Contact: **Karen Cox (585-753-7742)**

North Hamlin Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317640	Scheduled start date: Scheduled end date: Percent complete: 100 %
work will be accomplished under flagged, two-way traffic.		
Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy. Redman Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317650	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: 100 %
work will be accomplished under flagged two way traffic		
Henrietta		
Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road Calkins Road <i>Paving completed. Permanent pavement markings still to be installed.</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 09/14/2009 Scheduled end date: 10/16/2009 Percent complete: 96 %
Daily Lane Closures during pavement marking installation		
East River Road: I-90 to Bailey Road East River Road <i>Complete</i>	Pave Smooth Seal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/15/2009 Scheduled end date: 10/09/2009 Percent complete: 100 %
East River Road: Rush Henrietta Town Line Road to I-90 East River Road II <i>ARRA Scheduled for Fall 2010 Construction</i>	Hot Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line Edgewood Avenue <i>RR to Canal to be paved in 2010.</i>	Cold Recycle & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 10/21/2009 Percent complete: 100 %
Martin Road: East River Road to Telephone Road Martin Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 10/09/2009 Percent complete: 100 %
Pinnacle Road: North I-90 to South of Stone Road Pinnacle Road <i>Shoulders only, prep work complete, surface treat scheduled for 2010</i>	Spot Repair, True & Level, (shoulders Only)	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/13/2009 Scheduled end date: 09/21/2009 Percent complete: 100 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road Ward Hill Road <i>Prep is complete</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/25/2009 Percent complete: 100 %

Irondequoit

Culver Road: NYS Route 104 to East Ridge Road

Contact: **Tony Halaris (585-753-7738)**

Culver Road <i>Project Complete</i>	Pave Smooth Seal	Scheduled start date: 09/15/2009 Scheduled end date: 09/25/2009 Percent complete: 100 %
Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge Culver Road <i>Scheduled for the 2010 construction season.</i>	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Two way traffic will be maintained.		
East Ridge Road: Culver Road to I-590 East Ridge Road <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Two way traffic will be maintained.		
Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road Lakeshore Blvd.& Sweet Fern Road <i>Project Complete</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: 09/08/2009 Scheduled end date: 10/09/2009 Percent complete: 100 %
North Goodman Street: City Line to East Ridge Road North Goodman Street <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Two way traffic will be maintained.		
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive Thomas Avenue <i>Scheduled for the 2010 construction season.</i>	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Two way traffic will be maintained.		
Titus Avenue: Cooper Road to Portland Avenue Titus Avenue <i>Work started 11/2/09</i>	Drainage system replacement / repair	Contact: Tony Halaris (585-753-7738) Scheduled start date: 11/02/2009 Scheduled end date: 11/06/2009 Percent complete: %

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line Boughton Hill Road <i>Prep complete for 2010 Surface treat</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/13/2009 Scheduled end date: 10/25/2009 Percent complete: 100 %
Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64) Parrish Road <i>Prep complete for 2010 surface treat</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/22/2009 Scheduled end date: 10/31/2009 Percent complete: 100 %
Pond Road: Clover Street (Rt 65) to West Bloomfield Road Pond Road	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009

Surface treat complete from W. Bloomfield Rd to Douglas. Douglas to Clover section to be sealed in 2010.

Scheduled end date: **10/09/2009**

Percent complete: **100 %**

West Bloomfield Road: County Line to Boughton Hill Road

West Bloomfield Road

Recycle and Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/29/2009**

Scheduled end date: **10/09/2009**

Percent complete: **100 %**

Odgen

Ogden Center Road: Union Street (Rt 259) to Gillette Road

Ogden Center Road

True & Level

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/15/2009**

Scheduled end date: **08/10/2009**

Percent complete: **100 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Prep for 2010 Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/15/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)

Stony Point Road

Resurface

Paved and temp. striping applied. Perm striping in Spring

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road

Prep for 2010 Surface Treat

wedging complete, need to back up shoulders.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/21/2009**

Scheduled end date: **10/09/2009**

Percent complete: **90 %**

Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC

Clarkson-Parma Town Line Road

Membrane Waterproofing S.I.N. 11-254-179

Completed

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **07/06/2009**

Scheduled end date: **07/16/2009**

Percent complete: **100 %**

Curtis Road: Hamlin Parma Town Line to Manitou Road

Curtis Road

Cold Recycle & Resurface

Spring 2010 Construction, Culverts being installed now

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road

East Avenue

Pave Smooth Seal

Smooth seal paving complete, performing drainage work.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/15/2009**

Scheduled end date: **10/09/2009**

Percent complete: **96 %**

Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads

Parma Center Road

Bridge Painting and Deck Sealing B.I.N. 3317200

ARRA Project. Expect construction to start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work will be accomplished under flagged 2 way traffic

Wilder Road: Bennett Road to Manitou Road

Wilder Road

Pave Smooth Seal

*Smooth seal paving complete, minor drainage work.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **09/15/2009**Scheduled end date: **10/09/2009**Percent complete: **96 %****Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.**

Wilder Road Bridge Preventative Maintenance

Preventative Bridge Maintenance BIN 3317810

*Final punch list items completed.*Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **07/03/2009**Scheduled end date: **09/28/2009**Percent complete: **100 %**

Wilder Road Is Open to Through traffic

Penfield**Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)**

Baird Road

Hot Recycle & Resurface

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/10/2009**Scheduled end date: **07/24/2009**Percent complete: **100 %****Creek Street: Plank Road to Ridge Road (Rt 404)**

Creek Street

Resurface

*Paving operation complete. Driveway adjustments complete. Topsoil, seeding and sidewalk ramp adjustment at Yorktown scheduled for November 2009*Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **10/08/2009**

Scheduled end date:

Percent complete: **90 %**

Daily Lane closure between Plank and Empire Blvd for pavement markings and topsoil and seeding

Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)

Five Mile Line Road

Mill & Resurface

*ARRA Milling and Paving to begin in Spring 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road

Panorama Trail

Bridge Painting and Deck Sealing B.I.N. 1095720

*ARRA Project. Expect construction to be started end of August 2009.*Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work to be accomplished under flagged 2 way traffic.

State Road: Plank Road to Jackson Road

State Road

Recycle & Resurface

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **09/24/2009**Percent complete: **100 %****Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)**

Whalen Road

Resurface

*ARRA Milling and Paving starting Summer 2010. Minor repair at Atlantic Ave to be performed in November 2009.*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Daily Lane closure at Atlantic Ave intersection

Perinton**Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road**

Ayrault Road

Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/24/2009**

Complete

Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road

Turk Hill Road

Mill & Resurface

Complete

Scheduled end date: **10/28/2009**

Percent complete: **100 %**

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **10/18/2009**

Scheduled end date: **10/27/2009**

Percent complete: **100 %**

Whitney Road: Perinton-Penfield Town Line to Turk Hill Road

Whitney Road

Mill & Resurface

ARRA Milling and Paving starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced week of November 1 2009

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Daily Lane Closure at EB approach to Rte 250 intersection

Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction

Woolston Road

Prep for 2010 Surface Treat

Asphalt wedging complete, scheduling ditchwork

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/03/2009**

Scheduled end date: **10/31/2009**

Percent complete: **70 %**

Pittsford**Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)**

Marsh Road/Cullen's Run Ck.

Rehabilitate Bridge BIN 3317870

Project will start July 28. Traffic signal will become operational week of August 3

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/06/2007**

Scheduled end date: **12/23/2009**

Percent complete: **80 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

Rush**East River Road: County Line to Rush West Rush Road**

East River Road I

Recycle & Resurface

ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Prep for 2010 Surface Treat

Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **07/10/2009**

Percent complete: **100 %**

Works Road: Livingston County Line to Phelps Road

Works Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2009**

Scheduled end date: **09/22/2009**

Percent complete: **100 %**

Sweden**Gordon Road: Sweden Walker Road to Gallup Road**

Gordon Road

True & Level

No work to be performed this year. Work to begin in 2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **10/03/2009**

Scheduled end date: **11/01/2009**

Percent complete: **0 %**

Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road

Gordon Road Culvert Replacement

Replace Culvert S.I.N. 17-223-113

Box culvert installation and pavement construction complete. Final punchlist items will be completed using flaggers and cones as needed.

Gordon Rd is now open to two way traffic.

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **06/01/2009**Scheduled end date: **10/09/2009**Percent complete: **99 %****Webster****Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/16/2009**Percent complete: **100 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/25/2009**Percent complete: **100 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Prep for 2010 Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

Mill & Resurface

*ARRA Milling and Paving to take place starting Summer 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****State Road: Webster Road (Rt 250) to Salt Road**

State Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **10/20/2009**Percent complete: **100 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Prep for 2010 Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Wheatland****North Road: Union Street to Scottsville Chili Road (Rt 386)**

North Road

Resurface

*Road has been painted, performing a few driveway adjustments.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %****North Road: Wheatland Center Road to Union Street**

North Road

Prep for 2010 Resurface

*Tree work and drainage work has begun. No additional work to be performed in this area this year.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **09/21/2009**Scheduled end date: **11/01/2009**Percent complete: **5 %****North Road: Belcoda Road to Wheatland Center Road**

North Road

Prep for 2010 Resurface

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **09/21/2009**

No additional work to be performed in this area this year.

Scheduled end date: **11/01/2009**
Percent complete: **10 %**
