



Monroe County Department of Transportation

Ongoing Construction Update - July 27, 2009

Maggie Brooks
County Executive

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road Mill & Resurface
ARRA Milling and Paving to take place at night starting August 2009

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road Resurface
Cold In Place Recycle completed. Scheduling Novachip paving - week of Aug 24

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/15/2009**
Scheduled end date: **08/29/2009**
Percent complete: **50 %**

East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road Mill & Resurface
Milling operation completed. Paving week of 7/27

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/19/2009**
Scheduled end date:
Percent complete: **50 %**

East River Road: RR Crossing to City Line

East River Road Spot Repair, Novachip
Scheduling work with town and vendor - week of Aug 24

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road Resurface
ARRA Milling and Paving to take place at night starting September 2009

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Chili

Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road Mill & Resurface
ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement Replace Bridge BIN 3317470
Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **07/10/2009**
Scheduled end date: **11/30/2009**
Percent complete: **20 %**

Project detour: Chili Avenue-Union Street-Bowen Road

Clarkson

Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road
Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016
Construction expected to last 12 weeks

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

The road will be closed on July 6 and a detour will be posted.

Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line
Redman Road True & Level
Project completed. To be surface treated in 2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Gates

Elmgrove Road: Buffalo Road to Route 531 Bridge
Elmgrove Road Mill & Resurface
ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hinchey Road: Howard Road to Chili Avenue
Hinchey Road Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/05/2009**
Scheduled end date: **05/15/2009**
Percent complete: **100 %**

Hinchey Road: Pixley Road to Howard Road
Hinchey Road Resurface
Work scheduled - Week of Sept 7

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **30 %**

Greece

Dewey Avenue: Beach Avenue to Edgemere Drive
Dewey Avenue Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/08/2009**
Scheduled end date: **06/19/2009**
Percent complete: **100 %**

Dewey Avenue: Dorsey Road to Latta Road
Dewey Avenue Mill & Resurface
Scheduled for October 2009 construction. Night work operations for Milling and Paving will take place in the section from Britton Road to McGuire Road.
Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

English Road: North Greece Road to Fetzner Road
English Road Overlay with limited milling
Scheduled for September 2009 construction.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Two way traffic will be maintained

Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads

Contact: **Karen Cox (585-753-7742)**

Flynn Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3317590	Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic		
Island Cottage Road: Janes Road to Edgemere Drive Island Cottage Road <i>Scheduling work with town and vendor tentative week of Aug 10</i>	Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Kuhn Road: Flynn Road to Long Pond Road Kuhn Road <i>Scheduling work with town and vendor - Week of Aug 17</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Long Pond Road: Ridgeway Avenue to Maiden Lane Long Pond Road <i>Scheduled for August 2009 construction</i> <i>Night work operations for Milling and Paving will take place in the section from Holmes Road to Mitchell Road, north of Rt 104.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 08/10/2009 Scheduled end date: 09/30/2009 Percent complete: 0 %
Mill Road Phase I: Long Pond Road to Larkin Creek Mill Road I <i>Watermain, storm sewer installation and road reconstruction are underway.</i>	Reconstruction and replace culvert 05-251-269	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 10/13/2008 Scheduled end date: 07/24/2010 Percent complete: 35 %
To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.		
North Greece Road: Latta Road to Frisbee Hill Road North Greece Road <i>ARRA Scheduled for Summer 2010 Construction</i>	Hot Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Ridgeway Avenue: Manitou Road to Elmgrove Road Ridgeway Avenue <i>Cold In Place Recycle completed 7/17/09</i>	Cold Recycle & Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: 07/15/2009 Scheduled end date: 08/24/2009 Percent complete: %

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line Brick Schoolhouse Road <i>Minor shoulder back-up to be completed the week of 8/3/09.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 85 %
Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road Brick Schoolhouse Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3361660	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged 2 way traffic.		
Jacobs Road: Redman Road to Priem Road Jacobs Road U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Armor Joint Replacement S.I.N 06-555-060 Page 3 of 11	Contact: Tim Joyce (585-753-7743) Scheduled start date: 7/27/2009 6:37

Work scheduled to commence week of Aug 10, 2009.

Lake Road West Fork: Church Road to Moscow Road

Lake Road West Fork

Repair edges, Prep for 2010 Surface Treat

Minor shoulder back-up work to be completed the week of 8/3/09.

Scheduled end date:

Percent complete: 0 %

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: 90 %

Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads

Lake Road West Fork

Culvert Sliplining S.I.N. 06-234-001

Work to commence week of August 3rd, 2009 (Long lead time on plastic elliptical pipe)

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork

North Hamlin Road

Bridge Painting B.I.N. 3317640

ARRA Project. Expect construction start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: %

work will be accomplished under flagged, two-way traffic.

Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy.

Redman Road

Bridge Painting B.I.N. 3317650

ARRA Project. Expect construction start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: %

work will be accomplished under flagged two way traffic

Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)

Redman Road

Surface Treat

Minor shoulder back-up to be completed the week of 8/3/09.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: 85 %

Henrietta

Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road

Calkins Road

Mill & Resurface

ARRA Milling and Paving to take place starting September 2009

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

East River Road: Rush Henrietta Town Line Road to I-90

East River Road

Hot Recycle & Resurface

ARRA Scheduled for Fall 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

East River Road: I-90 to Bailey Road

East River Road

Pave Smooth Seal

Asphalt prep to begin the week of 6/29

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/15/2009

Scheduled end date: 09/04/2009

Percent complete: %

Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line

Edgewood Avenue

Cold Recycle & Resurface

Cold in Place recycling complete, paving scheduled for week of July 27.

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/22/2009

Scheduled end date: 08/14/2009

Percent complete: 50 %

Martin Road: East River Road to Telephone Road

Contact: **Jim Gagnier (585-753-7732)**

Martin Road <i>Asphalt prep complete, surface treat in August</i>	Surface Treat	Scheduled start date: 06/22/2009 Scheduled end date: 08/21/2009 Percent complete: 20 %
Pinnacle Road: North I-90 to South of Stone Road Pinnacle Road <i>Shoulders only, prep work begun.</i>	Spot Repair, True & Level, Surface Treat (shoulders Only)	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/13/2009 Scheduled end date: 09/04/2009 Percent complete: 40 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road Ward Hill Road <i>Asphalt prep complete, surface treat scheduled for week of August 17.</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 08/31/2009 Percent complete: 20 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge Culver Road <i>Scheduled for the 2010 construction season.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Culver Road: NYS Route 104 to East Ridge Road Culver Road <i>Scheduling work with town and vendor - week of Aug 24</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
East Ridge Road: Culver Road to I-590 East Ridge Road <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road Lakeshore Blvd.& Sweet Fern Road <i>Scheduling work with town and vendor - Week of Aug 17</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
North Goodman Street: City Line to East Ridge Road North Goodman Street <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive Thomas Avenue <i>Scheduled for the 2010 construction season.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %

Titus Avenue: Cooper Road to Portland Avenue Titus Avenue	Drainage system replacement / repair	Contact: Tony Halaris (585-753-7738) Scheduled start date:
---	--------------------------------------	--

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road

Prep begun for 2010 Surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/13/2009**Scheduled end date: **09/04/2009**

Percent complete: %

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Prep to begin in July for 2010 surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2009**Scheduled end date: **09/04/2009**

Percent complete: %

Pond Road: Clover Street (Rt 65) to West Bloomfield Road

Pond Road

Asphalt prep complete to Douglas Rd, surface treat scheduled for week of August 17

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **09/04/2009**Percent complete: **20 %****West Bloomfield Road: County Line to Boughton Hill Road**

West Bloomfield Road

Cold recycling completed, Surface treat scheduled for week of August 17.

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/29/2009**Scheduled end date: **08/31/2009**Percent complete: **50 %**

Odgen

Hubbell Road: Whittier Road to Colby Street

Hubbell Road

The cold-in-place recycling has been completed. To be surface treated in mid August.

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **70 %****Ogden Center Road: Union Street (Rt 259) to Gillette Road**

Ogden Center Road

Shoulder back-up work to be completed the week of 8/3/09.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **75 %****Shepard Road: Gillett Road to Manitou Road**

Shepard Road

True & leveling has been completed. Minor ditch work to be completed the week of 8/3/09.

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **75 %****Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)**

Stony Point Road

ARRA Scheduled for Fall 2009-Spring 2010 Construction

Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Parma

Bennett Road: Curtis Road to Huffer Road

Bennett Road

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

The first surface treatment is complete. The filling and cutting back of the shoulders is under way .

		Scheduled end date:	
		Percent complete:	75 %
Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road		Contact: Mike Slattery (585-753-7734)	
Burritt Road	Prep for 2010 Surface Treat	Scheduled start date:	
Field review and performing project estimate.		Scheduled end date:	
		Percent complete:	1 %
Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC		Contact: Tim Joyce (585-753-7743)	
Clarkson-Parma Town Line Road	Membrane Waterproofing S.I.N. 11-254-179	Scheduled start date:	07/06/2009
Work schedule to start July 6, 2009		Scheduled end date:	07/16/2009
		Percent complete:	100 %
Curtis Road: Hamlin Parma Town Line to Manitou Road		Contact: Tom Frys (585-753-7741)	
Curtis Road	Cold Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Spring 2010 Construction		Scheduled end date:	
		Percent complete:	%
East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road		Contact: Mike Slattery (585-753-7734)	
East Avenue	Pave Smooth Seal	Scheduled start date:	
No work has been performed at this time.		Scheduled end date:	
		Percent complete:	%
Lighthouse Road: Curtis Road to Lake Ontario		Contact: Mike Slattery (585-753-7734)	
Lighthouse Road	Surface Treat	Scheduled start date:	
Construction to start in mid August.		Scheduled end date:	
		Percent complete:	1 %
Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads		Contact: Karen Cox (585-753-7742)	
Parma Center Road	Bridge Painting and Deck Sealing B.I.N. 3317200	Scheduled start date:	
ARRA Project. Expect construction to start at end of August 2009		Scheduled end date:	
		Percent complete:	%
work will be accomplished under flagged 2 way traffic			
Wilder Road: Bennett Road to Manitou Road		Contact: Mike Slattery (585-753-7734)	
Wilder Road	Pave Smooth Seal	Scheduled start date:	
Performing ditching work and installing new drainage pipe.		Scheduled end date:	
		Percent complete:	15 %
Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.		Contact: Rob Kozarits (585-753-7747)	
Wilder Road Bridge Preventative Maintenance	Preventative Bridge Maintenance BIN 3317810	Scheduled start date:	
Wilder Road will be closed to through traffic June 29 2009 and re opened by September 2009. Follow Posted Detour		Scheduled end date:	
		Percent complete:	10 %

Penfield

Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)		Contact: Jim Gagnier (585-753-7732)	
Baird Road	Hot Recycle & Resurface	Scheduled start date:	06/10/2009
Complete		Scheduled end date:	07/24/2009
		Percent complete:	100 %
Creek Street: Plank Road to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)	
Creek Street	Resurface	Scheduled start date:	

ARRA Milling and Paving to take place starting Summer 2010

Scheduled end date:
Percent complete: %

Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)

Five Mile Line Road

Mill & Resurface

ARRA Milling and Paving to begin in Summer 2010

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road

Panorama Trail

Bridge Painting and Deck Sealing B.I.N. 1095720

ARRA Project. Expect construction to be started end of August 2009.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: %

work to be accomplished under flagged 2 way traffic.

State Road: Plank Road to Jackson Road

State Road

Recycle & Resurface

Cold recycling complete, water main upgrade to begin 7/13

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **09/04/2009**

Percent complete: **50 %**

Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)

Whalen Road

Resurface

ARRA Milling and Paving to take place starting Summer 2010

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Perinton

Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road

Ayrault Road

Mill & Resurface

Milling scheduled for last week of August

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/24/2009**

Scheduled end date: **09/03/2009**

Percent complete: **0 %**

Garnsey Road: I-490 Bridge to NYS Rt 250

Garnsey Road

Reconstruct, Mill & Resurface

Project is complete. Minor restorations ongoing

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/01/2008**

Scheduled end date: **06/15/2009**

Percent complete: **99 %**

Two way alternating traffic will be maintained.

Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road

Turk Hill Road

Mill & Resurface

Scheduling work with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/14/2009**

Scheduled end date: **09/08/2009**

Percent complete: %

Whitney Road: Perinton-Penfield Town Line to Turk Hill Road

Whitney Road

Mill & Resurface

ARRA Milling and Paving to take place starting Summer 2010

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction

Woolston Road

Prep for 2010 Surface Treat

Scheduling work with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/03/2009**

Scheduled end date: **09/04/2009**

Percent complete: **0 %**

Pittsford

Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)
Marsh Road/Cullen's Run Ck. Rehabilitate Bridge BIN 3317870
Project will start July 28.

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **07/06/2007**
Scheduled end date: **11/30/2009**
Percent complete: **5 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

Riga

Griffin Road: Palmer Road to Chili Riga Town Line Road
Griffin Road Reclamation & Resurface
Started the full depth reclamation 6" deep, to be completed the week of 7/27/09.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **40 %**

Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road
Palmer Road Surface Treat
Project has been completed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Park Road: Buffalo Road (Rt 33) to North Main Street
Park Road Surface Treat
The second surface treatment to be performed the week of 7/27/09.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **65 %**

Robertson Road: Chili Riga Road (Rt 36) to Palmer Road
Roberston Road Surface Treat
True & leveling is complete. Surface treatment is scheduled for the week of 7/27/09.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **45 %**

Rush

East River Road: County Line to Rush West Rush Road
East River Road Recycle & Resurface
ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road
Five Points Road Prep for 2010 Surface Treat
Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/22/2009**
Scheduled end date: **07/10/2009**
Percent complete: **100 %**

Works Road: Livingston County Line to Phelps Road
Works Road Surface Treat
Asphalt prep complete, scheduling surface treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/10/2009**
Scheduled end date: **08/28/2009**
Percent complete: **10 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

True & Level

*The repair of the shoulder area to start in mid August.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **1 %****Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road**

Gordon Road Culvert Replacement

Replace Culvert S.I.N. 17-223-113

*Gordon Rd will be closed to through traffic between Gallup and Sweden Walker starting July 13, 2009*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Webster****Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Hot asphalt patching complete, surface treat scheduled for week of August 10.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **08/21/2009**Percent complete: **30 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Asphalt prep complete, surface treat scheduled for week of August 10.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **08/21/2009**Percent complete: **5 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Prep for 2010 Surface Treat

*Grader patching 90% complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **07/24/2009**Percent complete: **85 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

Mill & Resurface

*ARRA Milling and Paving to take place starting Summer 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****State Road: Webster Road (Rt 250) to Salt Road**

State Road

Surface Treat

*Surface Treat scheduled for week of August 10.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **08/21/2009**Percent complete: **5 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Prep for 2010 Surface Treat

*Asphalt grader work 90% complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **07/31/2009**Percent complete: **85 %****Wheatland****Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**

Belcoda Road

Surface Treat

*Job is complete.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %****Flint Hill Road: County Line to George Street**

Flint Hill Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

The surface treatment will be completed the week of 8/3/09.

		Scheduled end date:	
		Percent complete:	45 %
North Road: Union Street to Scottsville Chili Road (Rt 386)		Contact: Mike Slattery (585-753-7734)	
North Road	Resurface	Scheduled start date:	
No work has been performed at this time.		Scheduled end date:	
		Percent complete:	%
North Road: Wheatland Center Road to Union Street		Contact: Mike Slattery (585-753-7734)	
North Road	Prep for 2010 Resurface	Scheduled start date:	
No work has been performed at this time.		Scheduled end date:	
		Percent complete:	%
North Road: Belcoda Road to Wheatland Center Road		Contact: Mike Slattery (585-753-7734)	
North Road	Prep for 2010 Resurface	Scheduled start date:	
No work performed at this time.		Scheduled end date:	
		Percent complete:	%