



# Monroe County Department of Transportation

*Ongoing Construction Update - August 11, 2009*

**Maggie Brooks**  
*County Executive*

## Brighton

### **Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road**

Brighton Henrietta Town Line Road Mill & Resurface

*ARRA Milling and Paving to take place at night starting week of August 10, 2009*

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lane closures during night time milling and paving operations, daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

### **Crittenden Road: East River Road to West Henrietta Road (Rt 15)**

Crittenden Road Resurface

*Cold In Place Recycle completed. Scheduling Novachip paving - week of Aug 24*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **08/29/2009**

Percent complete: **50 %**

### **East River Road: RR Crossing to City Line**

East River Road Spot Repair, Novachip

*Prep work scheduled for next couple of weeks -Novachip scheduled for the week of Aug 24*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

### **East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection**

East River Road Mill & Resurface

*milling, paving, and striping complete*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date:

Percent complete: **100 %**

### **South Winton Road: Westfall Road to Brighton Henrietta Town Line Road**

South Winton Road Resurface

*ARRA Milling and Paving to take place at night starting September 2009*

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Chili

### **Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive**

Chili Center Coldwater Road Mill & Resurface

*ARRA Scheduled for Fall 2009 Construction*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### **Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.**

Stottle Road Bridge Replacement Replace Bridge BIN 3317470

*Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **30 %**

Project detour: Chili Avenue-Union Street-Bowen Road

## Clarkson

**Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road**  
Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016  
*Construction expected to last 12 weeks*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **25 %**

The road will be closed on July 20 and a detour will be posted.

**Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line**  
Redman Road True & Level  
*Project completed. To be surface treated in 2010.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **100 %**

## Gates

**Elmgrove Road: Buffalo Road to Route 531 Bridge**  
Elmgrove Road Mill & Resurface  
*ARRA Scheduled for Fall 2009 Construction*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Hinchey Road: Pixley Road to Howard Road**  
Hinchey Road Resurface  
*Work scheduled - Week of Sept 7*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **30 %**

**Hinchey Road: Howard Road to Chili Avenue**  
Hinchey Road Micro Pave  
*Micropave completed.*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **05/05/2009**  
Scheduled end date: **05/15/2009**  
Percent complete: **100 %**

## Greece

**Dewey Avenue: Dorsey Road to Latta Road**  
Dewey Avenue Mill & Resurface  
*Scheduled for end of August through September 2009 construction. Night work operations for Milling and Paving will take place in the section from Britton Road to McGuire Road.*  
Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **08/28/2009**  
Scheduled end date: **09/25/2009**  
Percent complete: **0 %**

**Dewey Avenue: Beach Avenue to Edgemere Drive**  
Dewey Avenue Micro Pave  
*Micropave completed.*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/08/2009**  
Scheduled end date: **06/19/2009**  
Percent complete: **100 %**

**English Road: North Greece Road to Fetzner Road**  
English Road Overlay with limited milling  
*Scheduled for construction in the end of September in ot October 2009.*

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **09/28/2009**  
Scheduled end date: **10/21/2009**  
Percent complete: **0 %**

Two way traffic will be maintained

**Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads**

Contact: **Karen Cox (585-753-7742)**

Flynn Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3317590	Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic		
<b>Island Cottage Road: Janes Road to Edgemere Drive</b> Island Cottage Road <i>Scheduling work for week of Aug 10</i>	Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Kuhn Road: Flynn Road to Long Pond Road</b> Kuhn Road <i>Scheduling work with town and vendor - Week of Aug 17</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Long Pond Road: Ridgeway Avenue to Maiden Lane</b> Long Pond Road <i>Scheduled for August 2009 construction</i> <i>Night work operations for Milling and Paving will take place in the section from Holmes Road to Mitchell Road, north of Rt 104.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: <b>08/08/2009</b> Scheduled end date: <b>09/04/2009</b> Percent complete: <b>25 %</b>
<b>Mill Road Phase I: Long Pond Road to Larkin Creek</b> Mill Road I <i>Watermain, storm sewer installation and road reconstruction are underway.</i>	Reconstruction and replace culvert 05-251-269	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: <b>10/13/2008</b> Scheduled end date: <b>07/24/2010</b> Percent complete: <b>40 %</b>
To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.		
<b>North Greece Road: Latta Road to Frisbee Hill Road</b> North Greece Road <i>ARRA Scheduled for Summer 2010 Construction</i>	Hot Recycle & Resurface	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Ridgeway Avenue: Manitou Road to Elmgrove Road</b> Ridgeway Avenue <i>Cold In Place Recycle completed 7/17/09, scheduling surface treatment with vendor</i>	Cold Recycle & Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>07/15/2009</b> Scheduled end date: <b>08/24/2009</b> Percent complete: %

## Hamlin

<b>Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line</b> Brick Schoolhouse Road <i>Minor shoulder back-up to be completed the week of 8/10/09.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>07/15/2009</b> Scheduled end date: <b>09/01/2009</b> Percent complete: <b>85 %</b>
<b>Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road</b> Brick Schoolhouse Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3361660	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged 2 way traffic.		
<b>Jacobs Road: Redman Road to Priem Road</b> Jacobs Road U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Armor Joint Replacement S.I.N 06-555-060 Page 3 of 11	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: <b>08/10/2009</b> 8/11/2009 8:01

Work scheduled to commence week of Aug 10, 2009.

---

**Lake Road West Fork: Church Road to Moscow Road**

Lake Road West Fork

Repair edges, Prep for 2010 Surface Treat

Minor shoulder back-up work to be completed the week of 8/3/09.

Scheduled end date:

Percent complete: 0 %

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 07/20/2009

Scheduled end date: 08/15/2009

Percent complete: 90 %

---

**Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads**

Lake Road West Fork

Culvert Sliplining S.I.N. 06-234-001

Work to commence week of August 3rd, 2009 (Long lead time on plastic elliptical pipe)

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork**

North Hamlin Road

Bridge Painting B.I.N. 3317640

ARRA Project. Expect construction start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: %

work will be accomplished under flagged, two-way traffic.

---

**Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)**

Redman Road

Surface Treat

Minor shoulder back-up to be completed the week of 8/10/09.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 07/06/2009

Scheduled end date: 09/01/2009

Percent complete: 85 %

---

**Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy.**

Redman Road

Bridge Painting B.I.N. 3317650

ARRA Project. Expect construction start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: %

work will be accomplished under flagged two way traffic

---

## Henrietta

---

**Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road**

Calkins Road

Mill & Resurface

ARRA Milling and Paving to take place starting late September - early October 2009

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**East River Road: I-90 to Bailey Road**

East River Road

Pave Smooth Seal

Asphalt prep to begin the week of 6/29

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/15/2009

Scheduled end date: 09/04/2009

Percent complete: 5 %

---

**East River Road: Rush Henrietta Town Line Road to I-90**

East River Road

Hot Recycle & Resurface

ARRA Scheduled for Fall 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line**

Edgewood Avenue

Cold Recycle & Resurface

Paving & Striping complete from Jefferson to RR, RR to Canal to be paved after water main repair is complete.

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/22/2009

Scheduled end date: 09/10/2009

Percent complete: 85 %

---

**Martin Road: East River Road to Telephone Road**

Contact: **Jim Gagnier (585-753-7732)**

Martin Road <i>Asphalt prep complete, surface treat in August</i>	Surface Treat	Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>08/21/2009</b> Percent complete: <b>20 %</b>
<b>Pinnacle Road: North I-90 to South of Stone Road</b> Pinnacle Road  <i>Shoulders only, prep work begun.</i>	Spot Repair, True & Level, Surface Treat (shoulders Only)	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/13/2009</b>  Scheduled end date: <b>09/04/2009</b> Percent complete: <b>40 %</b>
<b>Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road</b> Ward Hill Road <i>Asphalt prep complete, surface treat scheduled for week of August 17.</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>08/31/2009</b> Percent complete: <b>20 %</b>

## Irondequoit

<b>Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge</b> Culver Road <i>Scheduled for the 2010 construction season.</i>  Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Culver Road: NYS Route 104 to East Ridge Road</b> Culver Road <i>Scheduling work with town and vendor for the week of Aug 24</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>East Ridge Road: Culver Road to I-590</b> East Ridge Road <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Lakeshore Blvd.&amp; Sweet Fern Road: St. Paul Boulevard to Culver Road</b> Lakeshore Blvd.& Sweet Fern Road <i>Scheduling work for week of Aug 17</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>North Goodman Street: City Line to East Ridge Road</b> North Goodman Street <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Thomas Avenue: St. Paul Boulevard to Pattonwood Drive</b> Thomas Avenue <i>Scheduled for the 2010 construction season.</i>  Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>

<b>Titus Avenue: Cooper Road to Portland Avenue</b> Titus Avenue	Drainage system replacement / repair	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date:
---	--------------------------------------	--

## Mendon

**Boughton Hill Road: Quaker Meeting House Road to County Line**

Boughton Hill Road

*Prep begun for 2010 Surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/13/2009**Scheduled end date: **09/04/2009**

Percent complete: %

**Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)**

Parrish Road

*Prep to begin in July for 2010 surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2009**Scheduled end date: **09/04/2009**

Percent complete: %

**Pond Road: Clover Street (Rt 65) to West Bloomfield Road**

Pond Road

*Asphalt prep complete to Douglas Rd, surface treat scheduled for week of August 17*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **09/04/2009**Percent complete: **20 %****West Bloomfield Road: County Line to Boughton Hill Road**

West Bloomfield Road

*Cold recycling completed, Surface treat scheduled for week of August 17.*

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/29/2009**Scheduled end date: **08/31/2009**Percent complete: **50 %**

## Odgen

**Hubbell Road: Whittier Road to Colby Street**

Hubbell Road

*The cold-in-place recycling has been completed. To be surface treated in mid August.*

Recycle &amp; Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/15/2009**Scheduled end date: **09/15/2009**Percent complete: **70 %****Ogden Center Road: Union Street (Rt 259) to Gillette Road**

Ogden Center Road

*Shoulder back-up work to be completed the week of 8/10/09. Surface treat scheduled for 2010*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **08/10/2009**Percent complete: **75 %****Shepard Road: Gillett Road to Manitou Road**

Shepard Road

*True & leveling has been completed. Minor ditch work to be completed the week of 8/3/09.*

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **09/01/2009**Percent complete: **75 %****Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)**

Stony Point Road

*ARRA Scheduled for Fall 2009-Spring 2010 Construction*

Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Parma

**Bennett Road: Curtis Road to Huffer Road**

Bennett Road

Recycle &amp; Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

The first surface treatment is complete. The filling and cutting back of the shoulders is under way .

		Scheduled end date:	
		Percent complete:	<b>75 %</b>
<b>Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Burritt Road	Prep for 2010 Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	<b>1 %</b>
<b>Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC</b>		Contact: <b>Tim Joyce (585-753-7743)</b>	
Clarkson-Parma Town Line Road	Membrane Waterproofing S.I.N. 11-254-179	Scheduled start date:	<b>07/06/2009</b>
Work schedule to start July 6, 2009		Scheduled end date:	<b>07/16/2009</b>
		Percent complete:	<b>100 %</b>
<b>Curtis Road: Hamlin Parma Town Line to Manitou Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>	
Curtis Road	Cold Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Spring 2010 Construction		Scheduled end date:	
		Percent complete:	<b>%</b>
<b>East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
East Avenue	Pave Smooth Seal	Scheduled start date:	
No work has been performed at this time.		Scheduled end date:	
		Percent complete:	<b>0 %</b>
<b>Huffer Rd: Hamlin parma Townline Road to North Ave</b>		Contact: <b>Mike Slattery ()</b>	
Huffer Rd	Recycle and surface treat	Scheduled start date:	<b>07/30/2009</b>
Recycle complete, scheduling surface treatment.		Scheduled end date:	<b>09/15/2009</b>
		Percent complete:	<b>75 %</b>
<b>Lighthouse Road: Curtis Road to Lake Ontario</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Lighthouse Road	Surface Treat	Scheduled start date:	
Prep work underway, scheduling surface treat.		Scheduled end date:	
		Percent complete:	<b>25 %</b>
<b>Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads</b>		Contact: <b>Karen Cox (585-753-7742)</b>	
Parma Center Road	Bridge Painting and Deck Sealing B.I.N. 3317200	Scheduled start date:	
ARRA Project. Expect construction to start at end of August 2009		Scheduled end date:	
work will be accomplished under flagged 2 way traffic		Percent complete:	<b>%</b>
<b>Wilder Road: Bennett Road to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Wilder Road	Pave Smooth Seal	Scheduled start date:	
Performing ditching work and installing new drainage pipe.		Scheduled end date:	
		Percent complete:	<b>15 %</b>
<b>Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>	
Wilder Road Bridge Preventative Maintenance	Preventative Bridge Maintenance BIN 3317810	Scheduled start date:	
Wilder Road will be closed to through traffic June 29 2009 and re opened by September 2009. Follow Posted Detour		Scheduled end date:	
		Percent complete:	<b>25 %</b>

## Penfield

<b>Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Baird Road	Hot Recycle & Resurface	Scheduled start date:	<b>06/10/2009</b>

Complete

		Scheduled end date:	<b>07/24/2009</b>
		Percent complete:	<b>100 %</b>
<hr/>			
<b>Creek Street: Plank Road to Ridge Road (Rt 404)</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>	
Creek Street	Resurface	Scheduled start date:	
ARRA Milling and Paving to take place starting Summer 2010		Scheduled end date:	
		Percent complete:	%
<hr/>			
<b>Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>	
Five Mile Line Road	Mill & Resurface	Scheduled start date:	
ARRA Milling and Paving to begin in Spring 2010		Scheduled end date:	
		Percent complete:	%
<hr/>			
<b>Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road</b>		Contact: <b>Karen Cox (585-753-7742)</b>	
Panorama Trail	Bridge Painting and Deck Sealing B.I.N. 1095720	Scheduled start date:	
ARRA Project. Expect construction to be started end of August 2009.		Scheduled end date:	
		Percent complete:	%
<hr/>			
work to be accomplished under flagged 2 way traffic.			
<hr/>			
<b>State Road: Plank Road to Jackson Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
State Road	Recycle & Resurface	Scheduled start date:	<b>06/22/2009</b>
Cold recycling complete, water main upgrade to begin 7/13		Scheduled end date:	<b>09/04/2009</b>
		Percent complete:	<b>50 %</b>
<hr/>			
<b>Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>	
Whalen Road	Resurface	Scheduled start date:	
ARRA Milling and Paving to take place starting Summer 2010		Scheduled end date:	
		Percent complete:	%
<hr/>			

## Perinton

### Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road

Ayrault Road	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b>	
Milling scheduled for last week of August		Scheduled start date:	<b>08/24/2009</b>
		Scheduled end date:	<b>09/03/2009</b>
		Percent complete:	<b>0 %</b>

### Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road

Turk Hill Road	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b>	
Scheduling work with town and vendor		Scheduled start date:	<b>08/14/2009</b>
		Scheduled end date:	<b>09/08/2009</b>
		Percent complete:	%

### Whitney Road: Perinton-Penfield Town Line to Turk Hill Road

Whitney Road	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b>	
ARRA Milling and Paving to take place starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced in October 2009		Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%

### Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction

Woolston Road	Prep for 2010 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>	
Scheduling work with town and vendor		Scheduled start date:	<b>08/03/2009</b>
		Scheduled end date:	<b>09/04/2009</b>
		Percent complete:	<b>0 %</b>

## Pittsford



**Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)**  
Marsh Road/Cullen's Run Ck. Rehabilitate Bridge BIN 3317870  
*Project will start July 28. Traffic signal will become operational week of August 3*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **07/06/2007**  
Scheduled end date: **11/30/2009**  
Percent complete: **10 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

## Riga

### **Griffin Road: Palmer Road to Chili Riga Town Line Road**

Griffin Road Reclamation & Resurface  
*Paving has begun and will be completed the week of 8/10/09.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **65 %**

### **Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road**

Palmer Road Surface Treat  
*Project has been completed.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **100 %**

### **Park Road: Buffalo Road (Rt 33) to North Main Street**

Park Road Surface Treat  
*The surface treatment has been completed. Road to be swept the week of 8/10/09.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/06/2009**  
Scheduled end date: **09/01/2009**  
Percent complete: **80 %**

### **Robertson Road: Chili Riga Road (Rt 36) to Palmer Road**

Roberston Road Surface Treat  
*True & leveling is complete. Surface treatment is scheduled for late August.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/30/2009**  
Scheduled end date:  
Percent complete: **45 %**

## Rush

### **East River Road: County Line to Rush West Rush Road**

East River Road Recycle & Resurface  
*ARRA Scheduled for Summer 2010 Construction*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

### **Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road**

Five Points Road Prep for 2010 Surface Treat  
*Asphalt prep and shoulder back- up is complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/22/2009**  
Scheduled end date: **07/10/2009**  
Percent complete: **100 %**

### **Works Road: Livingston County Line to Phelps Road**

Works Road Surface Treat  
*Asphalt prep complete, scheduling surface treat*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/10/2009**  
Scheduled end date: **08/28/2009**  
Percent complete: **10 %**

## Sweden

### **Gordon Road: Sweden Walker Road to Gallup Road**

Gordon Road True & Level

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:

The repair of the shoulder area to start in mid August.

Scheduled end date:  
Percent complete: 1 %

**Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road**  
Gordon Road Culvert Replacement Replace Culvert S.I.N. 17-223-113  
*Gordon Rd will be closed to through traffic between Gallup and Sweden Walker until mid-September 2009*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 20 %

Follow Posted Detour

## Webster

**Gravel Road: Ridge Road (Rt 404) to Klem Road**  
Gravel Road Surface Treat  
*Hot asphalt patching complete, surface treat scheduled for week of August 10.*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: 05/10/2009  
Scheduled end date: 08/21/2009  
Percent complete: 30 %

**Lake Road: Webster Road (Rt 250) to County Line Road**  
Lake Road Surface Treat  
*Asphalt prep complete, surface treat scheduled for week of August 10.*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: 05/10/2009  
Scheduled end date: 08/21/2009  
Percent complete: 5 %

**Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**  
Monroe Wayne County Line Road Prep for 2010 Surface Treat  
*Grader patching 90% complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: 03/15/2009  
Scheduled end date: 08/08/2009  
Percent complete: 85 %

**Phillips Road: Ridge Road (Rt 404) to Schlegel Road**  
Phillips Road Mill & Resurface  
*ARRA Milling and Paving to take place starting Summer 2010*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**State Road: Webster Road (Rt 250) to Salt Road**  
State Road Surface Treat  
*Surface Treat scheduled for week of August 10.*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: 07/14/2009  
Scheduled end date: 08/21/2009  
Percent complete: 5 %

**Whiting Road: Klem Road to Lake Road**  
Whiting Road Prep for 2010 Surface Treat  
*Asphalt grader work 90% complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: 05/10/2009  
Scheduled end date: 08/08/2009  
Percent complete: 85 %

## Wheatland

**Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**  
Belcoda Road Surface Treat  
*Job is complete.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 100 %

**Flint Hill Road: County Line to George Street**  
Flint Hill Road Surface Treat  
*Minor shoulder work to be completed and stripping needed.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: 07/30/2009  
Scheduled end date: 09/01/2009  
Percent complete: 95 %

**North Road: Union Street to Scottsville Chili Road (Rt 386)**

North Road

*No work has been performed at this time.*

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**North Road: Wheatland Center Road to Union Street**

North Road

*No work has been performed at this time.*

Prep for 2010 Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**North Road: Belcoda Road to Wheatland Center Road**

North Road

*No work performed at this time.*

Prep for 2010 Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %