



# Monroe County Department of Transportation

Ongoing Construction Update - August 24, 2009

**Maggie Brooks**  
County Executive

## Brighton

### Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road

Mill & Resurface

ARRA Milling and Paving project. Milling complete. Drainage adjustments and loop installations underway, paving schedule pending.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **25 %**

Lane closures during night time milling and paving operations. Daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

### Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road

Resurface

Cold In Place Recycle completed. Scheduling Novachip paving - week of Aug 31

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **08/29/2009**

Percent complete: **50 %**

### East River Road: RR Crossing to City Line

East River Road

Spot Repair, Novachip

Prep work complete -Novachip scheduled for the week of Aug 31

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

### East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road

Mill & Resurface

Milling, paving, and striping complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date:

Percent complete: **100 %**

### South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road

Resurface

ARRA Milling and Paving to take place at night starting September 2009

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

## Chili

### Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road

Mill & Resurface

ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

### Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement

Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **35 %**

Project detour: Chili Avenue-Union Street-Bowen Road

## Clarkson

**Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road**  
Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016  
*Construction expected to last 12 weeks*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **25 %**

The road will be closed on July 20 and a detour will be posted.

**Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line**  
Redman Road True & Level  
*Project completed. To be surface treated in 2010.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **100 %**

## Gates

**Elmgrove Road: Buffalo Road to Route 531 Bridge**  
Elmgrove Road Mill & Resurface  
*ARRA Scheduled for Fall 2009 Construction*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Hinchey Road: Pixley Road to Howard Road**  
Hinchey Road Resurface  
*Work scheduled - Week of Sept 7*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **30 %**

**Hinchey Road: Howard Road to Chili Avenue**  
Hinchey Road Micro Pave  
*Micropave completed.*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **05/05/2009**  
Scheduled end date: **05/15/2009**  
Percent complete: **100 %**

## Greece

**Dewey Avenue: Dorsey Road to Latta Road**  
Dewey Avenue Mill & Resurface  
*Scheduled for end of August through September 2009 construction. Night work operations for Milling and Paving will take place in the section from Britton Road to McGuire Road.*  
Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **08/28/2009**  
Scheduled end date: **09/25/2009**  
Percent complete: **0 %**

**Dewey Avenue: Beach Avenue to Edgemere Drive**  
Dewey Avenue Micro Pave  
*Micropave completed.*

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/08/2009**  
Scheduled end date: **06/19/2009**  
Percent complete: **100 %**

**English Road: North Greece Road to Fetzner Road**  
English Road Overlay with limited milling  
*Scheduled for construction in the end of September in ot October 2009.*

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **09/28/2009**  
Scheduled end date: **10/21/2009**  
Percent complete: **0 %**

Two way traffic will be maintained

**Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads**

Contact: **Karen Cox (585-753-7742)**

Flynn Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3317590	Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic		
<b>Island Cottage Road: Janes Road to Edgemere Drive</b> Island Cottage Road <i>Scheduling work for week of Aug 24</i>	Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Kuhn Road: Flynn Road to Long Pond Road</b> Kuhn Road <i>Paving Complete - Shoulder Adjustments scheduled</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>08/14/2009</b> Scheduled end date: Percent complete: <b>95 %</b>
<b>Long Pond Road: Ridgeway Avenue to Maiden Lane</b> Long Pond Road <i>Milling complete, adjustments and loop installations underway, paving north of Rt 104 to begin 8/26/09. Night work operations for Milling and Paving will take place in the section from Holmes Road to Mitchell Road, north of Rt 104. Two way traffic will be maintained.</i>	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: <b>08/08/2009</b> Scheduled end date: <b>09/04/2009</b> Percent complete: <b>40 %</b>
<b>Mill Road Phase I: Long Pond Road to Larkin Creek</b> Mill Road I <i>Watermain, storm sewer installation and road reconstruction are underway.</i>	Reconstruction and replace culvert 05-251-269	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: <b>10/13/2008</b> Scheduled end date: <b>07/24/2010</b> Percent complete: <b>65 %</b>
To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.		
<b>North Greece Road: Latta Road to Frisbee Hill Road</b> North Greece Road <i>ARRA Scheduled for Summer 2010 Construction</i>	Hot Recycle & Resurface	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Ridgeway Avenue: Manitou Road to Elmgrove Road</b> Ridgeway Avenue <i>Cold In Place Recycle completed 7/17/09, scheduling surface treatment week Aug 24</i>	Cold Recycle & Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>07/15/2009</b> Scheduled end date: <b>08/24/2009</b> Percent complete: %

## Hamlin

<b>Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line</b> Brick Schoolhouse Road <i>Surface treatment to be completed the week of 8/24/09.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>07/15/2009</b> Scheduled end date: <b>09/01/2009</b> Percent complete: <b>85 %</b>
<b>Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road</b> Brick Schoolhouse Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3361660	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged 2 way traffic.		
<b>Jacobs Road: Redman Road to Priem Road</b> Jacobs Road U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Armor Joint Replacement S.I.N 06-555-060 Page 3 of 11	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: <b>08/10/2009</b> 8/24/2009 12:52

<i>Completed</i>		Scheduled end date: <b>08/21/2009</b>
		Percent complete: <b>100 %</b>
<b>Lake Road West Fork: Church Road to Moscow Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Lake Road West Fork	Repair edges, Prep for 2010 Surface Treat	Scheduled start date: <b>07/20/2009</b>
<i>True &amp; leveling is complete. Minor shoulder work be performed.</i>		Scheduled end date: <b>08/15/2009</b>
		Percent complete: <b>90 %</b>
<b>Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Lake Road West Fork	Culvert Sliplining S.I.N. 06-234-001	Scheduled start date:
<i>Work to commence as soon as pipe is delivered (Long lead time on plastic elliptical pipe)</i>		Scheduled end date:
		Percent complete: %
<b>North Hamlin Road: Over Sandy Creek to Between Lake Road E &amp; W Fork</b>		Contact: <b>Karen Cox (585-753-7742)</b>
North Hamlin Road	Bridge Painting B.I.N. 3317640	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
work will be accomplished under flagged, two-way traffic.		Percent complete: %
<b>Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Redman Road	Surface Treat	Scheduled start date: <b>07/06/2009</b>
<i>Pavement markings to be completed the week of 8/24/09.</i>		Scheduled end date: <b>09/01/2009</b>
		Percent complete: <b>98 %</b>
<b>Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. &amp; Roosevelt Hwy.</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Redman Road	Bridge Painting B.I.N. 3317650	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
work will be accomplished under flagged two way traffic		Percent complete: %
<b>Henrietta</b>		
<b>Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>
Calkins Road	Mill & Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting late September - early October 2009</i>		Scheduled end date:
		Percent complete: %
<b>East River Road: I-90 to Bailey Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
East River Road	Pave Smooth Seal	Scheduled start date: <b>07/15/2009</b>
<i>Asphalt prep complete, paving scheduled for week of September 7.</i>		Scheduled end date: <b>09/21/2009</b>
		Percent complete: <b>5 %</b>
<b>East River Road: Rush Henrietta Town Line Road to I-90</b>		Contact: <b>Tom Frys (585-753-7741)</b>
East River Road II	Hot Recycle & Resurface	Scheduled start date:
<i>ARRA Scheduled for Fall 2010 Construction</i>		Scheduled end date:
		Percent complete: %
<b>Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Edgewood Avenue	Cold Recycle & Resurface	Scheduled start date: <b>06/22/2009</b>
<i>Paving &amp; Striping complete from Jefferson to RR, RR to Canal to be paved after water main repair is complete.</i>		Scheduled end date: <b>09/21/2009</b>
		Percent complete: <b>85 %</b>
<b>Martin Road: East River Road to Telephone Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>

Martin Road <i>Asphalt prep complete, surface treat in August</i>	Surface Treat	Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>08/21/2009</b> Percent complete: <b>20 %</b>
<b>Pinnacle Road: North I-90 to South of Stone Road</b> Pinnacle Road  <i>Shoulders only, prep work complete, scheduling surface treat.</i>	Spot Repair, True & Level, Surface Treat (shoulders Only)	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/13/2009</b>  Scheduled end date: <b>09/21/2009</b> Percent complete: <b>50 %</b>
<b>Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road</b> Ward Hill Road <i>Asphalt prep complete, surface treat scheduled for week of August 24.</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>08/31/2009</b> Percent complete: <b>20 %</b>

## Irondequoit

<b>Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge</b> Culver Road <i>Scheduled for the 2010 construction season.</i>  Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Culver Road: NYS Route 104 to East Ridge Road</b> Culver Road <i>Scheduling work with town and vendor for the week of Sept 8</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>East Ridge Road: Culver Road to I-590</b> East Ridge Road <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Lakeshore Blvd.&amp; Sweet Fern Road: St. Paul Boulevard to Culver Road</b> Lakeshore Blvd.& Sweet Fern Road <i>Scheduling work for week of Sept 8</i>	Pave Smooth Seal	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>09/08/2009</b> Scheduled end date: Percent complete: %
<b>North Goodman Street: City Line to East Ridge Road</b> North Goodman Street <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Thomas Avenue: St. Paul Boulevard to Pattonwood Drive</b> Thomas Avenue <i>Scheduled for the 2010 construction season.</i>  Two way traffic will be maintained.	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>

<b>Titus Avenue: Cooper Road to Portland Avenue</b> Titus Avenue	Drainage system replacement / repair	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date:
---	--------------------------------------	--

## Mendon

**Boughton Hill Road: Quaker Meeting House Road to County Line**

Boughton Hill Road

*Prep begun for 2010 Surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/13/2009**Scheduled end date: **09/21/2009**

Percent complete: %

**Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)**

Parrish Road

*Prep to begin in July for 2010 surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2009**Scheduled end date: **09/15/2009**

Percent complete: %

**Pond Road: Clover Street (Rt 65) to West Bloomfield Road**

Pond Road

*Asphalt prep complete to Douglas Rd, surface treat scheduled for week of August 24*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **09/11/2009**Percent complete: **20 %****West Bloomfield Road: County Line to Boughton Hill Road**

West Bloomfield Road

*Cold recycling completed, Surface treat scheduled for week of August 24..*

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/29/2009**Scheduled end date: **09/21/2009**Percent complete: **50 %**

## Odgen

**Hubbell Road: Whittier Road to Colby Street**

Hubbell Road

*Pavement markings to be completed the week of 8/24/09.*

Recycle &amp; Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/15/2009**Scheduled end date: **09/15/2009**Percent complete: **98 %****Ogden Center Road: Union Street (Rt 259) to Gillette Road**

Ogden Center Road

*Preparring to surface treat in 2010*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **08/10/2009**Percent complete: **75 %****Shepard Road: Gillett Road to Manitou Road**

Shepard Road

*True & leveling has been completed. Minor ditch work to be completed the week of 8/3/09.*

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **09/01/2009**Percent complete: **75 %****Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)**

Stony Point Road

*ARRA Scheduled for Fall 2009-Spring 2010 Construction*

Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Parma

**Bennett Road: Curtis Road to Huffer Road**

Bennett Road

Recycle &amp; Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

The second surface treatment is to be completed the week of 8/24/09. The filling and cutting back of the shoulders is under way .

		Scheduled end date:	
		Percent complete:	<b>75 %</b>
<b>Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Burritt Road	Prep for 2010 Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	<b>1 %</b>
<b>Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC</b>		Contact: <b>Tim Joyce (585-753-7743)</b>	
Clarkson-Parma Town Line Road	Membrane Waterproofing S.I.N. 11-254-179	Scheduled start date:	<b>07/06/2009</b>
<i>Work schedule to start July 6, 2009</i>		Scheduled end date:	<b>07/16/2009</b>
		Percent complete:	<b>100 %</b>
<b>Curtis Road: Hamlin Parma Town Line to Manitou Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>	
Curtis Road	Cold Recycle & Resurface	Scheduled start date:	
<i>ARRA Scheduled for Spring 2010 Construction</i>		Scheduled end date:	
		Percent complete:	<b>%</b>
<b>East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
East Avenue	Pave Smooth Seal	Scheduled start date:	
<i>Milling the intersection rebates. Performing some spot repairs.</i>		Scheduled end date:	
		Percent complete:	<b>5 %</b>
<b>Huffer Rd: Hamlin parma Townline Road to North Ave</b>		Contact: <b>Mike Slattery ()</b>	
Huffer Rd	Recycle and surface treat	Scheduled start date:	<b>07/30/2009</b>
<i>Recycle complete, scheduling surface treatment for the week of 8/24/09.</i>		Scheduled end date:	<b>09/15/2009</b>
		Percent complete:	<b>75 %</b>
<b>Lighthouse Road: Curtis Road to Lake Ontario</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Lighthouse Road	Surface Treat	Scheduled start date:	
<i>Prep work underway, surface treatment to be completed the week of 8/24/09.</i>		Scheduled end date:	
		Percent complete:	<b>25 %</b>
<b>Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads</b>		Contact: <b>Karen Cox (585-753-7742)</b>	
Parma Center Road	Bridge Painting and Deck Sealing B.I.N. 3317200	Scheduled start date:	
<i>ARRA Project. Expect construction to start at end of August 2009</i>		Scheduled end date:	
<i>work will be accomplished under flagged 2 way traffic</i>		Percent complete:	<b>%</b>
<b>Wilder Road: Bennett Road to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Wilder Road	Pave Smooth Seal	Scheduled start date:	
<i>Milling the rebates, prepping to pave.</i>		Scheduled end date:	
		Percent complete:	<b>15 %</b>
<b>Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>	
Wilder Road Bridge Preventative Maintenance	Preventative Bridge Maintenance BIN 3317810	Scheduled start date:	
<i>Backwall reconstruction complete. Fascia repairs underway with concrete deck pour anticipated 8/24. Waterproofing and asphalt paving expected week of 8/31.</i>		Scheduled end date:	
<i>Wilder Road closed to through traffic until 9/8/09. Follow Posted Detour.</i>		Percent complete:	<b>60 %</b>

## Penfield

**Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)**

Contact: **Jim Gagnier (585-753-7732)**

Baird Road <i>Complete</i>	Hot Recycle & Resurface	Scheduled start date: <b>06/10/2009</b> Scheduled end date: <b>07/24/2009</b> Percent complete: <b>100 %</b>
<b>Creek Street: Plank Road to Ridge Road (Rt 404)</b> Creek Street <i>ARRA Milling and Paving to take place starting Summer 2010</i>	Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)</b> Five Mile Line Road <i>ARRA Milling and Paving to begin in Spring 2010</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road</b> Panorama Trail <i>ARRA Project. Expect construction to be started end of August 2009.</i>	Bridge Painting and Deck Sealing B.I.N. 1095720	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic.		
<b>State Road: Plank Road to Jackson Road</b> State Road <i>Cold recycling complete, water main mostly complete, Paving scheduled for first week of September.</i>	Recycle & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>09/15/2009</b> Percent complete: <b>50 %</b>
<b>Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)</b> Whalen Road <i>ARRA Milling and Paving to take place starting Summer 2010</i>	Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Perinton</b>		
<b>Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road</b> Ayrault Road <i>Milling scheduled to begin 8/24, paving scheduled to begin 8/31</i>	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/24/2009</b> Scheduled end date: <b>09/03/2009</b> Percent complete: <b>0 %</b>
<b>Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road</b> Turk Hill Road <i>Scheduling work with town and vendor</i>	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/14/2009</b> Scheduled end date: <b>09/08/2009</b> Percent complete: %
<b>Whitney Road: Perinton-Penfield Town Line to Turk Hill Road</b> Whitney Road <i>ARRA Milling and Paving to take place starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced in October 2009</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction</b> Woolston Road <i>Scheduling work with town and vendor</i>	Prep for 2010 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/03/2009</b> Scheduled end date: <b>09/04/2009</b> Percent complete: <b>0 %</b>



## Pittsford

### Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)

Marsh Road/Cullen's Run Ck.

Rehabilitate Bridge BIN 3317870

*Project will start July 28. Traffic signal will become operational week of August 3*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/06/2007**

Scheduled end date: **12/23/2009**

Percent complete: **20 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

## Riga

### Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road

Reclamation & Resurface

*Cold mix Paving completed, scheduling final surface treat, shoulder and driveway adjustments to begin week of 8/24.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **80 %**

### Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road

Palmer Road

Surface Treat

*Project has been completed.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

### Park Road: Buffalo Road (Rt 33) to North Main Street

Park Road

Surface Treat

*Job complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/06/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

### Robertson Road: Chili Riga Road (Rt 36) to Palmer Road

Roberston Road

Surface Treat

*True & leveling is complete. Surface treatment is scheduled for late August.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/30/2009**

Scheduled end date:

Percent complete: **45 %**

## Rush

### East River Road: County Line to Rush West Rush Road

East River Road I

Recycle & Resurface

*ARRA Scheduled for Summer 2010 Construction*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

### Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Prep for 2010 Surface Treat

*Asphalt prep and shoulder back- up is complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **07/10/2009**

Percent complete: **100 %**

### Works Road: Livingston County Line to Phelps Road

Works Road

Surface Treat

*Asphalt prep complete, surface treat scheduled for week of 8/24*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2009**

Scheduled end date: **09/15/2009**

Percent complete: **10 %**

## Sweden

**Gordon Road: Sweden Walker Road to Gallup Road**

Gordon Road

True &amp; Level

*The repair of the shoulder areas and drainage to be completed in 2009.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %****Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road**

Gordon Road Culvert Replacement

Replace Culvert S.I.N. 17-223-113

*Watermain relocation complete. Box Culverts expected to be set week of 8/31*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **35 %**

Gordon Rd closed to through traffic between Gallup and Sweden Walker.

**Webster****Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Hot asphalt patching complete, surface treat completed.Needs final sweeping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **08/21/2009**Percent complete: **95 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Asphalt prep complete, surface treat scheduled for week of September 7..*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/25/2009**Percent complete: **5 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Prep for 2010 Surface Treat

*Grader patching 90% complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **08/08/2009**Percent complete: **85 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

Mill &amp; Resurface

*ARRA Milling and Paving to take place starting Summer 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****State Road: Webster Road (Rt 250) to Salt Road**

State Road

Surface Treat

*Surface Treat scheduled for week of Sept. 7*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **08/21/2009**Percent complete: **5 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Prep for 2010 Surface Treat

*Asphalt grader work 90% complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **08/08/2009**Percent complete: **85 %****Wheatland****Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**

Belcoda Road

Surface Treat

*Job is complete.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %****Flint Hill Road: County Line to George Street**

Flint Hill Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/30/2009**

Complete

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

---

**North Road: Union Street to Scottsville Chili Road (Rt 386)**

North Road

Resurface

*No work has been performed at this time.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**North Road: Wheatland Center Road to Union Street**

North Road

Prep for 2010 Resurface

*No work has been performed at this time.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**North Road: Belcoda Road to Wheatland Center Road**

North Road

Prep for 2010 Resurface

*No work performed at this time.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %