



Monroe County Department of Transportation

Ongoing Construction Update - September 08, 2009

Maggie Brooks
County Executive

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road Contact: **Rob Kozarits (585-753-7747)**
 Brighton Henrietta Town Line Road Mill & Resurface
 Scheduled start date:
 Scheduled end date:
 Percent complete: **75 %**
ARRA Milling and Paving project. Milling complete. Drainage adjustments and loop installations complete. Paving complete between Rte 15 and Canal View. Paving on BHTL scheduled to be completed after the S. Winton Road intersection is milled and paved.
 Lane closures during night time milling and paving operations. Daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

Crittenden Road: East River Road to West Henrietta Road (Rt 15) Contact: **Tony Halaris (585-753-7738)**
 Crittenden Road Resurface
 Scheduled start date: **06/15/2009**
 Scheduled end date: **08/29/2009**
 Percent complete: **90 %**
Cold In Place Recycle & Novachip completed. Adjusting shoulders & driveways

East River Road: RR Crossing to City Line Contact: **Tony Halaris (585-753-7738)**
 East River Road Spot Repair, Novachip
 Scheduled start date:
 Scheduled end date:
 Percent complete: **5 %**
Novachip completed. Adjusting shoulders & driveways

East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection Contact: **Tony Halaris (585-753-7738)**
 East River Road Mill & Resurface
 Scheduled start date: **07/19/2009**
 Scheduled end date:
 Percent complete: **100 %**
Milling, paving, and striping complete

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road Contact: **Rob Kozarits (585-753-7747)**
 South Winton Road Resurface
 Scheduled start date:
 Scheduled end date:
 Percent complete: %
Milling to begin 9/4. Paving through the BHTL intersection expected to begin week of 9/7
 Night Work to begin 9/4. Lane closures during night time milling and paving operations. Daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

Chili

Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive Contact: **Tom Fry's (585-753-7741)**
 Chili Center Coldwater Road Mill & Resurface
 Scheduled start date:
 Scheduled end date:
 Percent complete: %
ARRA Scheduled for Fall 2009 Construction

Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd. Contact: **Karen Cox (585-753-7742)**
 Stottle Road Bridge Replacement Replace Bridge BIN 3317470
 Scheduled start date: **07/10/2007**
 Scheduled end date: **11/30/2009**
 Percent complete: **48 %**
Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Clarkson

Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road
 Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016
Construction expected to last 12 weeks

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **35 %**

The road will be closed on July 20 and a detour will be posted.

Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line
 Redman Road True & Level
Project completed. To be surface treated in 2010.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

Gates

Elmgrove Road: Buffalo Road to Route 531 Bridge
 Elmgrove Road Mill & Resurface
ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Hinchey Road: Pixley Road to Howard Road
 Hinchey Road Resurface
Work scheduled - Week of Sept 7

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **30 %**

Hinchey Road: Howard Road to Chili Avenue
 Hinchey Road Micro Pave
Micro pave completed.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/05/2009**
 Scheduled end date: **05/15/2009**
 Percent complete: **100 %**

Greece

Dewey Avenue: Dorsey Road to Latta Road
 Dewey Avenue Mill & Resurface
Scheduled for end of August through September. Night work operations for Milling and Paving will take place in the section from Britton Road to McGuire Road.
 Two way traffic will be maintained.

Contact: **Hank Herdzyk (585-753-7729)**
 Scheduled start date: **08/28/2009**
 Scheduled end date: **09/25/2009**
 Percent complete: **40 %**

Dewey Avenue: Beach Avenue to Edgemere Drive
 Dewey Avenue Micro Pave
Micro pave completed.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/08/2009**
 Scheduled end date: **06/19/2009**
 Percent complete: **100 %**

English Road: North Greece Road to Fetzner Road
 English Road Overlay with limited milling
2" asphalt overlay of road with limited milling areas near major streets.

Contact: **Hank Herdzyk (585-753-7729)**
 Scheduled start date: **09/21/2009**
 Scheduled end date: **10/21/2009**
 Percent complete: **0 %**

Two way traffic will be maintained

Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads

Flynn Road
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3317590

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

work to be accomplished under flagged 2 way traffic

Island Cottage Road: Janes Road to Edgemere Drive

Island Cottage Road
Surface Treat completed. Final cleanup week of 9/7

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **09/04/2009**
 Scheduled end date: **09/11/2009**
 Percent complete: **99 %**

Kuhn Road: Flynn Road to Long Pond Road

Kuhn Road
Project complete

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **08/14/2009**
 Scheduled end date: **09/01/2009**
 Percent complete: **100 %**

Long Pond Road: Ridgeway Avenue to Maiden Lane

Long Pond Road
Main line paving is complete. Pavement Markings and Sidewalk detectable warning units need to be finished. Storm sewers need to be cleaned.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **08/08/2009**
 Scheduled end date: **09/18/2009**
 Percent complete: **80 %**

Two way traffic will be maintained.

Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I
Watermain, storm sewer installation and road reconstruction are underway.

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **10/13/2008**
 Scheduled end date: **07/24/2010**
 Percent complete: **65 %**

To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road
ARRA Scheduled for Summer 2010 Construction

Hot Recycle & Resurface

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Ridgeway Avenue: Manitou Road to Elmgrove Road

Ridgeway Avenue
Cold In Place Recycle completed 7/17/09, scheduling surface treatment week of Sept. 8

Cold Recycle & Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/15/2009**
 Scheduled end date: **08/24/2009**
 Percent complete: **80 %**

Hamlin**Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line**

Brick Schoolhouse Road
Surface treatment to be completed the week of 9/14/09.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/15/2009**
 Scheduled end date: **09/01/2009**
 Percent complete: **85 %**

Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road

Brick Schoolhouse Road
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3361660

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

work will be accomplished under flagged 2 way traffic.

Jacobs Road: Redman Road to Priem Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Tim Joyce (585-753-7743)**

Jacobs Road <i>Completed</i>	Armor Joint Replacement S.I.N 06-555-060	Scheduled start date: 08/10/2009 Scheduled end date: 08/21/2009 Percent complete: 100 %
Lake Road West Fork: Church Road to Moscow Road Lake Road West Fork <i>All work is complete.</i>	Repair edges, Prep for 2010 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/20/2009 Scheduled end date: 08/15/2009 Percent complete: 100 %
Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads Lake Road West Fork <i>Work to commence as soon as pipe is delivered (Long lead time on plastic elliptical pipe)</i>	Culvert Sliplining S.I.N. 06-234-001	Contact: Tim Joyce (585-753-7743) Scheduled start date: Scheduled end date: Percent complete: %
North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork North Hamlin Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317640	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged, two-way traffic.		
Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18) Redman Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/06/2009 Scheduled end date: 09/01/2009 Percent complete: 100 %
Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy. Redman Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317650	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged two way traffic		
Henrietta		
Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road Calkins Road <i>ARRA Milling and Paving to take place starting late September - early October 2009</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
East River Road: I-90 to Bailey Road East River Road <i>Asphalt prep complete, paving scheduled for week of September 7.</i>	Pave Smooth Seal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/15/2009 Scheduled end date: 09/21/2009 Percent complete: 5 %
East River Road: Rush Henrietta Town Line Road to I-90 East River Road II <i>ARRA Scheduled for Fall 2010 Construction</i>	Hot Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line Edgewood Avenue <i>Paving & Striping complete from Jefferson to RR, RR to Canal to be paved after water main repair is complete.</i>	Cold Recycle & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/21/2009 Percent complete: 85 %

Martin Road: East River Road to Telephone Road Martin Road <i>First surface treat complete, second scheduled for week of 9/7.</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/17/2009 Percent complete: 50 %
Pinnacle Road: North I-90 to South of Stone Road Pinnacle Road <i>Shoulders only, prep work complete, scheduling surface treat.</i>	Spot Repair, True & Level, Surface Treat (shoulders Only)	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/13/2009 Scheduled end date: 09/21/2009 Percent complete: 50 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road Ward Hill Road <i>Asphalt prep complete, surface treat to completed in 2010..</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/15/2009 Percent complete: 90 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge Culver Road <i>Scheduled for the 2010 construction season.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Culver Road: NYS Route 104 to East Ridge Road Culver Road <i>Scheduling work with town and vendor for the week of Sept 8</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
East Ridge Road: Culver Road to I-590 East Ridge Road <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road Lakeshore Blvd.& Sweet Fern Road <i>Scheduling work for week of Sept 8</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: 09/08/2009 Scheduled end date: Percent complete: %
North Goodman Street: City Line to East Ridge Road North Goodman Street <i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive Thomas Avenue <i>Scheduled for the 2010 construction season.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: Scheduled end date: Percent complete: 0 %

Titus Avenue: Cooper Road to Portland Avenue

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Tony Halaris (585-753-7738)**

Titus Avenue
Scheduling work with town

Drainage system replacement / repair

Scheduled start date:
Scheduled end date:
Percent complete: %

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road
Prep begun for 2010 Surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/13/2009**
Scheduled end date: **09/21/2009**
Percent complete: %

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road
Prep to begin in July for 2010 surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/22/2009**
Scheduled end date: **09/15/2009**
Percent complete: %

Pond Road: Clover Street (Rt 65) to West Bloomfield Road

Pond Road
Asphalt prep complete to Douglas Rd, surface treat complete. Needs striping.

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/22/2009**
Scheduled end date: **09/21/2009**
Percent complete: **90 %**

West Bloomfield Road: County Line to Boughton Hill Road

West Bloomfield Road
Cold recycling completed, first surface treat complete, second scheduled for week of 9/14/09

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/29/2009**
Scheduled end date: **09/30/2009**
Percent complete: **50 %**

Odgen

Hubbell Road: Whittier Road to Colby Street

Hubbell Road
Complete

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/15/2009**
Scheduled end date: **09/15/2009**
Percent complete: **100 %**

Ogden Center Road: Union Street (Rt 259) to Gillette Road

Ogden Center Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2009**
Scheduled end date: **08/10/2009**
Percent complete: **100 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road
Complete

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2009**
Scheduled end date: **09/01/2009**
Percent complete: **100 %**

Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)

Stony Point Road
ARRA Scheduled for Fall 2009-Spring 2010 Construction

Resurface

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Parma

Bennett Road: Curtis Road to Huffer Road

Contact: **Mike Slattery (585-753-7734)**

Bennett Road <i>The second surface treatment is to be completed the week of 9/14/09. The filling and cutting back of the shoulders is under way .</i>	Recycle & Surface Treat	Scheduled start date: Scheduled end date: Percent complete: 75 %
Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road Burritt Road	Prep for 2010 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 1 %
Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC Clarkson-Parma Town Line Road <i>Work schedule to start July 6, 2009</i>	Membrane Waterproofing S.I.N. 11-254-179	Contact: Tim Joyce (585-753-7743) Scheduled start date: 07/06/2009 Scheduled end date: 07/16/2009 Percent complete: 100 %
Curtis Road: Hamlin Parma Town Line to Manitou Road Curtis Road <i>ARRA Scheduled for Spring 2010 Construction</i>	Cold Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road East Avenue <i>Milling the intersection rebates. Performing some spot repairs.</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 15 %
Huffer Rd: Hamlin parma Townline Road to North Ave Huffer Rd <i>Recycle complete, scheduling surface treatment for the week of 9/14/09.</i>	Recycle and surface treat	Contact: Mike Slattery () Scheduled start date: 07/30/2009 Scheduled end date: 09/15/2009 Percent complete: 75 %
Lighthouse Road: Curtis Road to Lake Ontario Lighthouse Road <i>Prep work underway, surface treatment to be completed the week of 9/14/09.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 25 %
Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads Parma Center Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Painting and Deck Sealing B.I.N. 3317200	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged 2 way traffic		
Wilder Road: Bennett Road to Manitou Road Wilder Road <i>Milling the rebates, prepping to pave.</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 15 %
Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd. Wilder Road Bridge Preventative Maintenance <i>Concrete deck and fascia repair complete. Curb, sidewalk and pavement construction complete. Bridge rail complete. Approach guide rail installation and scour protection to be installed week of 9/7</i> Wilder Road closed to through traffic until 9/8/09. Follow Posted Detour.	Preventative Bridge Maintenance BIN 3317810	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: 85 %

Penfield

Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)		Contact: Jim Gagnier (585-753-7732)
Baird Road	Hot Recycle & Resurface	Scheduled start date: 06/10/2009
<i>Complete</i>		Scheduled end date: 07/24/2009
		Percent complete: 100 %
Creek Street: Plank Road to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)
Creek Street	Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Summer 2010</i>		Scheduled end date:
		Percent complete: %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)
Five Mile Line Road	Mill & Resurface	Scheduled start date:
<i>ARRA Milling and Paving to begin in Spring 2010</i>		Scheduled end date:
		Percent complete: %
Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road		Contact: Karen Cox (585-753-7742)
Panorama Trail	Bridge Painting and Deck Sealing B.I.N. 1095720	Scheduled start date:
<i>ARRA Project. Expect construction to be started end of August 2009.</i>		Scheduled end date:
		Percent complete: %
work to be accomplished under flagged 2 way traffic.		
State Road: Plank Road to Jackson Road		Contact: Jim Gagnier (585-753-7732)
State Road	Recycle & Resurface	Scheduled start date: 06/22/2009
<i>Mainline paving complete, driveway and sidestreet adjustments to begin 9/4/09</i>		Scheduled end date: 09/24/2009
		Percent complete: 50 %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)		Contact: Rob Kozarits (585-753-7747)
Whalen Road	Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Summer 2010</i>		Scheduled end date:
		Percent complete: %
Perinton		
Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road		Contact: Jim Gagnier (585-753-7732)
Ayrault Road	Mill & Resurface	Scheduled start date: 08/24/2009
<i>Mainline paving complete, scheduling Micro Pave portion</i>		Scheduled end date: 09/20/2009
		Percent complete: 0 %
Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road		Contact: Jim Gagnier (585-753-7732)
Turk Hill Road	Mill & Resurface	Scheduled start date: 08/14/2009
<i>Scheduling work with town and vendor</i>		Scheduled end date: 09/30/2009
		Percent complete: %
Whitney Road: Perinton-Penfield Town Line to Turk Hill Road		Contact: Rob Kozarits (585-753-7747)
Whitney Road	Mill & Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced in October 2009</i>		Scheduled end date:
		Percent complete: %
Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction		Contact: Jim Gagnier (585-753-7732)
Woolston Road	Prep for 2010 Surface Treat	Scheduled start date: 08/03/2009
<i>Scheduling work with town and vendor</i>		Scheduled end date: 09/30/2009
		Percent complete: 0 %

Pittsford

Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)

Marsh Road/Cullen's Run Ck.

Rehabilitate Bridge BIN 3317870

Project will start July 28. Traffic signal will become operational week of August 3

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/06/2007**

Scheduled end date: **12/23/2009**

Percent complete: **30 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

Riga

Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road

Reclamation & Resurface

Cold mix Paving completed, scheduling final surface treat, shoulder and driveway adjustments to be completed the week of 9/1/09.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **80 %**

Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road

Palmer Road

Surface Treat

Project has been completed.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Park Road: Buffalo Road (Rt 33) to North Main Street

Park Road

Surface Treat

Job complete.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/06/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

Robertson Road: Chili Riga Road (Rt 36) to Palmer Road

Roberston Road

Surface Treat

True & leveling is complete. Surface treatment is scheduled for the week of 9/14/09.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/30/2009**

Scheduled end date:

Percent complete: **45 %**

Rush

East River Road: County Line to Rush West Rush Road

East River Road I

Recycle & Resurface

ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Prep for 2010 Surface Treat

Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **07/10/2009**

Percent complete: **100 %**

Works Road: Livingston County Line to Phelps Road

Works Road

Surface Treat

Surface treat complete. Needs striping.

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2009**

Scheduled end date: **09/15/2009**

Percent complete: **90 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road True & Level
The repair of the shoulder areas and drainage to be completed in 2009.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **5 %**

Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road

Gordon Road Culvert Replacement Replace Culvert S.I.N. 17-223-113
Watermain relocation complete. Box culvert installation and waterproofing membrane complete. Backfill and pavement construction to begin week of 9/7
 Gordon Rd closed to through traffic between Gallup and Sweden Walker.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **75 %**

Webster**Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road Surface Treat
Surface treat completed. Needs striping.

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/10/2009**
 Scheduled end date: **09/16/2009**
 Percent complete: **95 %**

Lake Road: Webster Road (Rt 250) to County Line Road

Lake Road Surface Treat
Asphalt prep complete, surface treat scheduled for week of September 7..

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/10/2009**
 Scheduled end date: **09/25/2009**
 Percent complete: **5 %**

Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road Prep for 2010 Surface Treat
Grader patching 90% complete

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **03/15/2009**
 Scheduled end date: **08/08/2009**
 Percent complete: **85 %**

Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road Mill & Resurface
ARRA Milling and Paving to take place starting Summer 2010

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **%**

State Road: Webster Road (Rt 250) to Salt Road

State Road Surface Treat
Surface Treat scheduled for week of Sept. 7

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/14/2009**
 Scheduled end date: **08/21/2009**
 Percent complete: **5 %**

Whiting Road: Klem Road to Lake Road

Whiting Road Prep for 2010 Surface Treat
Asphalt grader work 90% complete

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/10/2009**
 Scheduled end date: **08/08/2009**
 Percent complete: **85 %**

Wheatland**Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**

Belcoda Road Surface Treat
Job is complete.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

Flint Hill Road: County Line to George Street

Flint Hill Road Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/30/2009**

Complete

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

North Road: Union Street to Scottsville Chili Road (Rt 386)

North Road

Resurface

No work has been performed at this time.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

North Road: Wheatland Center Road to Union Street

North Road

Prep for 2010 Resurface

No work has been performed at this time.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

North Road: Belcoda Road to Wheatland Center Road

North Road

Prep for 2010 Resurface

No work performed at this time.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %