



Monroe County Department of Transportation

Ongoing Construction Update - September 17, 2009

Maggie Brooks
County Executive

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road

Mill & Resurface

ARRA Milling and Paving project. Milling complete. Drainage adjustments and loop installations complete. Paving complete between Rte 15 and Canal View. Paving on BHTL scheduled to be completed after the S. Winton Road intersection is milled and paved.

Lane closures during night time milling and paving operations. Daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **75 %**

Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road

Resurface

Cold In Place Recycle & Novachip completed. Adjusting shoulders & driveways

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **09/25/2009**

Percent complete: **90 %**

East River Road: RR Crossing to City Line

East River Road

Spot Repair, Novachip

Novachip completed. Adjusting shoulders & driveways

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/20/2009**

Scheduled end date: **09/25/2009**

Percent complete: **95 %**

East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road

Mill & Resurface

Milling, paving, and striping complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date:

Percent complete: **100 %**

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road

Resurface

Milling to begin 9/4. Paving through the BHTL intersection expected to begin week of 9/7

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Night Work to begin 9/4. Lane closures during night time milling and paving operations. Daily lane closures during drainage adjustments and signal detector installation; flaggers at intersections

Chili

Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road

Mill & Resurface

ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement

Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **48 %**

Clarkson

Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road
 Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016
Construction expected to last 12 weeks

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **35 %**

The road will be closed on July 20 and a detour will be posted.

Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line
 Redman Road True & Level
Project completed. To be surface treated in 2010.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

Gates

Elmgrove Road: Buffalo Road to Route 531 Bridge
 Elmgrove Road Mill & Resurface
ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Hinchey Road: Pixley Road to Howard Road
 Hinchey Road Resurface
Milling completed. Paving week of 9/14.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **09/14/2009**
 Scheduled end date:
 Percent complete: **30 %**

Hinchey Road: Howard Road to Chili Avenue
 Hinchey Road Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/05/2009**
 Scheduled end date: **05/15/2009**
 Percent complete: **100 %**

Greece

Dewey Avenue: Dorsey Road to Latta Road
 Dewey Avenue Mill & Resurface
Scheduled for end of August through September. Night work operations for Milling and Paving will take place in the section from Britton Road to McGuire Road.
 Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **08/28/2009**
 Scheduled end date: **09/25/2009**
 Percent complete: **40 %**

Dewey Avenue: Beach Avenue to Edgemere Drive
 Dewey Avenue Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/08/2009**
 Scheduled end date: **06/19/2009**
 Percent complete: **100 %**

English Road: North Greece Road to Fetzner Road
 English Road Overlay with limited milling
2" asphalt overlay of road with limited milling areas near major streets.

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **09/21/2009**
 Scheduled end date: **10/21/2009**
 Percent complete: **0 %**

Two way traffic will be maintained

Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads

Flynn Road
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3317590

Contact: **Karen Cox (585-753-7742)**
Scheduled start date:
Scheduled end date:
Percent complete: %

work to be accomplished under flagged 2 way traffic

Island Cottage Road: Janes Road to Edgemere Drive

Island Cottage Road
Project completed.

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **09/04/2009**
Scheduled end date: **09/11/2009**
Percent complete: **100 %**

Kuhn Road: Flynn Road to Long Pond Road

Kuhn Road
Project complete

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **08/14/2009**
Scheduled end date: **09/01/2009**
Percent complete: **100 %**

Long Pond Road: Ridgeway Avenue to Maiden Lane

Long Pond Road
Main line paving is complete. Pavement Markings and Sidewalk detectable warning units need to be finished. Storm sewers need to be cleaned.
Two way traffic will be maintained.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **08/08/2009**
Scheduled end date: **09/18/2009**
Percent complete: **80 %**

Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I
Watermain, storm sewer installation and road reconstruction are underway.

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **10/13/2008**
Scheduled end date: **07/24/2010**
Percent complete: **65 %**

To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road
ARRA Scheduled for Summer 2010 Construction

Hot Recycle & Resurface

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Ridgeway Avenue: Manitou Road to Elmgrove Road

Ridgeway Avenue
Cold In Place Recycle and first surface treatment completed. Second surface treatment week of Sept. 21.

Cold Recycle & Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/15/2009**
Scheduled end date: **08/24/2009**
Percent complete: **80 %**

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line

Brick Schoolhouse Road
Surface treatment to be completed the week of 9/21/09.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2009**
Scheduled end date: **09/01/2009**
Percent complete: **65 %**

Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road

Brick Schoolhouse Road
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3361660

Contact: **Karen Cox (585-753-7742)**
Scheduled start date:
Scheduled end date:
Percent complete: %

work will be accomplished under flagged 2 way traffic.

Jacobs Road: Redman Road to Priem Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Jacobs Road <i>Completed</i>	Armor Joint Replacement S.I.N 06-555-060	Scheduled start date: 08/10/2009 Scheduled end date: 08/21/2009 Percent complete: 100 %
Lake Road West Fork: Church Road to Moscow Road Lake Road West Fork <i>All work is complete.</i>	Repair edges, Prep for 2010 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/20/2009 Scheduled end date: 08/15/2009 Percent complete: 100 %
Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads Lake Road West Fork <i>Under Construction</i>	Culvert Sliplining S.I.N. 06-234-001	Contact: Tim Joyce (585-753-7743) Scheduled start date: 09/08/2009 Scheduled end date: Percent complete: 40 %
North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork North Hamlin Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317640	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged, two-way traffic.		
Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18) Redman Road <i>Complete</i>	True & Level	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/06/2009 Scheduled end date: 09/01/2009 Percent complete: 100 %
Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy. Redman Road <i>ARRA Project. Expect construction start at end of August 2009</i>	Bridge Painting B.I.N. 3317650	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged two way traffic		
Henrietta		
Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road Calkins Road <i>ARRA Milling and Paving to take place starting late September - early October 2009</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
East River Road: I-90 to Bailey Road East River Road <i>Mainline paving complete, final adjustments to begin 9/14</i>	Pave Smooth Seal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/15/2009 Scheduled end date: 09/25/2009 Percent complete: 80 %
East River Road: Rush Henrietta Town Line Road to I-90 East River Road II <i>ARRA Scheduled for Fall 2010 Construction</i>	Hot Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line Edgewood Avenue <i>Paving & Striping complete from Jefferson to RR, RR to Canal to be paved after water main repair is complete.</i>	Cold Recycle & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/21/2009 Percent complete: 85 %

Martin Road: East River Road to Telephone Road		Contact: Jim Gagnier (585-753-7732)
Martin Road	Surface Treat	Scheduled start date: 06/22/2009
<i>First surface treat complete, second scheduled for week of 9/14 .</i>		Scheduled end date: 09/25/2009
		Percent complete: 50 %
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Spot Repair, True & Level, Surface Treat (shoulders Only)	Scheduled start date: 07/13/2009
<i>Shoulders only, prep work complete, scheduling surface treat.</i>		Scheduled end date: 09/21/2009
		Percent complete: 50 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road		Contact: Jim Gagnier (585-753-7732)
Ward Hill Road	Prep for 2010 Surface Treat	Scheduled start date: 06/22/2009
<i>Asphalt prep complete, surface treat to completed in 2010..</i>		Scheduled end date: 09/25/2009
		Percent complete: 90 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge		Contact: Hank Herdzik (585-753-7729)
Culver Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Culver Road: NYS Route 104 to East Ridge Road		Contact: Tony Halaris (585-753-7738)
Culver Road	Pave Smooth Seal	Scheduled start date: 09/15/2009
<i>Road paved. Adjusting Manholes.</i>		Scheduled end date: 09/25/2009
		Percent complete: 95 %
East Ridge Road: Culver Road to I-590		Contact: Hank Herdzik (585-753-7729)
East Ridge Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road		Contact: Tony Halaris (585-753-7738)
Lakeshore Blvd.& Sweet Fern Road	Pave Smooth Seal	Scheduled start date: 09/08/2009
<i>Paving Completed. Working on shoulder grading.</i>		Scheduled end date:
		Percent complete: 90 %
North Goodman Street: City Line to East Ridge Road		Contact: Hank Herdzik (585-753-7729)
North Goodman Street	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive		Contact: Hank Herdzik (585-753-7729)
Thomas Avenue	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		

Titus Avenue: Cooper Road to Portland Avenue

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Tony Halaris (585-753-7738)**

Titus Avenue <i>Scheduling work with town</i>	Drainage system replacement / repair	Scheduled start date: 09/21/2009 Scheduled end date: 10/09/2009 Percent complete: %
--	--------------------------------------	---

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line Boughton Hill Road <i>Prep begun for 2010 Surface treat</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/13/2009 Scheduled end date: 09/21/2009 Percent complete: 5 %
Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64) Parrish Road <i>Prep to begin in July for 2010 surface treat</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/22/2009 Scheduled end date: 09/15/2009 Percent complete: %
Pond Road: Clover Street (Rt 65) to West Bloomfield Road Pond Road <i>Surface treat complete from W. Bloomfield Rd to Douglas, needs striping. Additional prep ongoing from Douglas to Clover.</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/25/2009 Percent complete: 90 %
West Bloomfield Road: County Line to Boughton Hill Road West Bloomfield Road <i>Cold recycling completed, first surface treat complete, second scheduled for week of 9/14/09</i>	Recycle and Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/29/2009 Scheduled end date: 09/30/2009 Percent complete: 80 %

Odgen

Hubbell Road: Whittier Road to Colby Street Hubbell Road <i>Complete</i>	Recycle & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/15/2009 Scheduled end date: 09/15/2009 Percent complete: 100 %
Ogden Center Road: Union Street (Rt 259) to Gillette Road Ogden Center Road <i>Complete</i>	True & Level	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/15/2009 Scheduled end date: 08/10/2009 Percent complete: 100 %
Shepard Road: Gillett Road to Manitou Road Shepard Road <i>Complete</i>	Prep for 2010 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/15/2009 Scheduled end date: 09/01/2009 Percent complete: 100 %
Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33) Stony Point Road <i>ARRA Scheduled for Fall 2009-Spring 2010 Construction</i>	Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %

Parma

Bennett Road: Curtis Road to Huffer Road	Contact: Mike Slattery (585-753-7734)
---	--

Bennett Road <i>The road needs to be swept & have pavement markings install.</i>	Recycle & Surface Treat	Scheduled start date: Scheduled end date: Percent complete: 90 %
Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road Burritt Road	Prep for 2010 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC Clarkson-Parma Town Line Road <i>Work schedule to start July 6, 2009</i>	Membrane Waterproofing S.I.N. 11-254-179	Contact: Tim Joyce (585-753-7743) Scheduled start date: 07/06/2009 Scheduled end date: 07/16/2009 Percent complete: 100 %
Curtis Road: Hamlin Parma Town Line to Manitou Road Curtis Road <i>ARRA Scheduled for Spring 2010 Construction</i>	Cold Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road East Avenue <i>Smooth seal to be completed the week of 9/21/09.</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 65 %
Huffer Rd: Hamlin parma Townline Road to North Ave Huffer Rd <i>Recycle & surface treatment completed. Road to be swept the week of 9/28/09.</i>	Recycle and surface treat	Contact: Mike Slattery () Scheduled start date: 07/30/2009 Scheduled end date: 09/15/2009 Percent complete: 85 %
Lighthouse Road: Curtis Road to Lake Ontario Lighthouse Road <i>Prep work is completed, surface treatment to be completed the week of 9/21/09.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 25 %
Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads Parma Center Road <i>ARRA Project. Expect construction to start at end of August 2009</i> work will be accomplished under flagged 2 way traffic	Bridge Painting and Deck Sealing B.I.N. 3317200	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
Wilder Road: Bennett Road to Manitou Road Wilder Road <i>Smooth seal to be completed the week of 9/21/09.</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 65 %
Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd. Wilder Road Bridge Preventative Maintenance <i>Concrete deck and fascia repair complete. Curb, sidewalk and pavement construction complete. Bridge rail complete. Approach guide rail installation and scour protection to be installed week of 9/7</i> Wilder Road closed to through traffic until 9/8/09. Follow Posted Detour.	Preventative Bridge Maintenance BIN 3317810	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: 85 %

Penfield

Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)		Contact: Jim Gagnier (585-753-7732)
Baird Road	Hot Recycle & Resurface	Scheduled start date: 06/10/2009
<i>Complete</i>		Scheduled end date: 07/24/2009
		Percent complete: 100 %
Creek Street: Plank Road to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)
Creek Street	Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Summer 2010</i>		Scheduled end date:
		Percent complete: %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)
Five Mile Line Road	Mill & Resurface	Scheduled start date:
<i>ARRA Milling and Paving to begin in Spring 2010</i>		Scheduled end date:
		Percent complete: %
Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road		Contact: Karen Cox (585-753-7742)
Panorama Trail	Bridge Painting and Deck Sealing B.I.N. 1095720	Scheduled start date:
<i>ARRA Project. Expect construction to be started end of August 2009.</i>		Scheduled end date:
		Percent complete: %
work to be accomplished under flagged 2 way traffic.		
State Road: Plank Road to Jackson Road		Contact: Jim Gagnier (585-753-7732)
State Road	Recycle & Resurface	Scheduled start date: 06/22/2009
<i>Mainline paving complete, driveway and sidestreet adjustments to begin 9/4/09</i>		Scheduled end date: 09/24/2009
		Percent complete: 85 %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)		Contact: Rob Kozarits (585-753-7747)
Whalen Road	Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Summer 2010</i>		Scheduled end date:
		Percent complete: %
Perinton		
Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road		Contact: Jim Gagnier (585-753-7732)
Ayrault Road	Mill & Resurface	Scheduled start date: 08/24/2009
<i>Mainline paving complete, scheduling Micro Pave portion</i>		Scheduled end date: 09/29/2009
		Percent complete: 60 %
Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road		Contact: Jim Gagnier (585-753-7732)
Turk Hill Road	Mill & Resurface	Scheduled start date: 08/14/2009
<i>Scheduling work with town and vendor</i>		Scheduled end date: 09/30/2009
		Percent complete: %
Whitney Road: Perinton-Penfield Town Line to Turk Hill Road		Contact: Rob Kozarits (585-753-7747)
Whitney Road	Mill & Resurface	Scheduled start date:
<i>ARRA Milling and Paving to take place starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced in October 2009</i>		Scheduled end date:
		Percent complete: %
Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction		Contact: Jim Gagnier (585-753-7732)
Woolston Road	Prep for 2010 Surface Treat	Scheduled start date: 08/03/2009
<i>Scheduling work with town and vendor</i>		Scheduled end date: 09/30/2009
		Percent complete: 0 %

Pittsford

Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)
Marsh Road/Cullen's Run Ck. Rehabilitate Bridge BIN 3317870
Project will start July 28. Traffic signal will become operational week of August 3

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **07/06/2007**
Scheduled end date: **12/23/2009**
Percent complete: **30 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

Riga

Griffin Road: Palmer Road to Chili Riga Town Line Road
Griffin Road Reclamation & Resurface
Cold mix Paving completed, shoulder and driveway adjustments to be completed the week of 9/21/09.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **80 %**

Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road
Palmer Road Surface Treat
Project has been completed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Park Road: Buffalo Road (Rt 33) to North Main Street
Park Road Surface Treat
Job complete.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/06/2009**
Scheduled end date: **09/01/2009**
Percent complete: **100 %**

Robertson Road: Chili Riga Road (Rt 36) to Palmer Road
Roberston Road Surface Treat
Surface treatment is complete. Road to be swept and pavement markings installed the week of 9/28/09.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/30/2009**
Scheduled end date:
Percent complete: **85 %**

Rush

East River Road: County Line to Rush West Rush Road
East River Road I Recycle & Resurface
ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road
Five Points Road Prep for 2010 Surface Treat
Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/22/2009**
Scheduled end date: **07/10/2009**
Percent complete: **100 %**

Works Road: Livingston County Line to Phelps Road
Works Road Surface Treat
Surface treat complete. Needs striping.

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/10/2009**
Scheduled end date: **09/22/2009**
Percent complete: **90 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

True & Level

*The repair of the shoulder areas and drainage to be completed in 2009.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %****Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road**

Gordon Road Culvert Replacement

Replace Culvert S.I.N. 17-223-113

*Watermain relocation complete. Box culvert installation and waterproofing membrane complete. Backfill and pavement construction to begin week of 9/7*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **75 %**

Gordon Rd closed to through traffic between Gallup and Sweden Walker.

Webster**Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Surface treat completed. Needs striping.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/16/2009**Percent complete: **95 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Surface treat complete, needs striping.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/25/2009**Percent complete: **90 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Prep for 2010 Surface Treat

*Grader patching complete, needs edgeline striping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **09/22/2009**Percent complete: **85 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

Mill & Resurface

*ARRA Milling and Paving to take place starting Summer 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****State Road: Webster Road (Rt 250) to Salt Road**

State Road

Surface Treat

*Surface Treat complete, needs striping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **09/25/2009**Percent complete: **80 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Prep for 2010 Surface Treat

*Asphalt grader work complete, needs edgeline striping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/22/2009**Percent complete: **90 %****Wheatland****Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**

Belcoda Road

Surface Treat

*Job is complete.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %****Flint Hill Road: County Line to George Street**

Flint Hill Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/30/2009**

Complete

		Scheduled end date: 09/01/2009
		Percent complete: 100 %
<hr/>		
North Road: Union Street to Scottsville Chili Road (Rt 386)		Contact: Mike Slattery (585-753-7734)
North Road	Resurface	Scheduled start date:
<i>Tree work and drainage work has begun.</i>		Scheduled end date:
		Percent complete: 5 %
<hr/>		
North Road: Wheatland Center Road to Union Street		Contact: Mike Slattery (585-753-7734)
North Road	Prep for 2010 Resurface	Scheduled start date:
<i>Tree work and drainage work has begun.</i>		Scheduled end date:
		Percent complete: 5 %
<hr/>		
North Road: Belcoda Road to Wheatland Center Road		Contact: Mike Slattery (585-753-7734)
North Road	Prep for 2010 Resurface	Scheduled start date:
<i>Tree work and drainage work has begun.</i>		Scheduled end date:
		Percent complete: 5 %
<hr/>		