



Monroe County Department of Transportation

Ongoing Construction Update - October 05, 2009

Maggie Brooks
County Executive

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road Mill & Resurface

ARRA Milling and Paving project. Permanent pavement markings still to be completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **96 %**

Daily lane closures during drainage cleaning

Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road Resurface

Cold In Place Recycle & Novachip completed. Adjusting shoulders & driveways

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **10/02/2009**

Percent complete: **90 %**

East River Road: RR Crossing to City Line

East River Road Spot Repair, Novachip

Novachip completed. Adjusting shoulders & driveways

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/20/2009**

Scheduled end date: **10/02/2009**

Percent complete: **95 %**

East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road Mill & Resurface

Milling, paving, and striping complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date: **07/29/2009**

Percent complete: **100 %**

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road Resurface

Milling and paving complete. Permanent pavement markings to be installed this fall.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/04/2009**

Scheduled end date: **10/16/2009**

Percent complete: **90 %**

Daily Lane closure during drainage cleaning and shoulder paving

Chili

Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road Mill & Resurface

ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **59 %**

Project detour: Chili Avenue-Union Street-Bowen Road

Clarkson

Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road
Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016
Construction expected to last 12 weeks

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: **35 %**

The road will be closed on July 20 and a detour will be posted.

Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line
Redman Road True & Level
Project completed. To be surface treated in 2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Gates

Elmgrove Road: Buffalo Road to Route 531 Bridge
Elmgrove Road Mill & Resurface
ARRA Scheduled for Fall 2009 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hinchey Road: Pixley Road to Howard Road
Hinchey Road Resurface
Mill & Pave complete. Adjusting driveways.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **09/14/2009**
Scheduled end date: **10/09/2009**
Percent complete: **90 %**

Hinchey Road: Howard Road to Chili Avenue
Hinchey Road Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/05/2009**
Scheduled end date: **05/15/2009**
Percent complete: **100 %**

Greece

Dewey Avenue: Dorsey Road to Latta Road
Dewey Avenue Mill & Resurface
Paving is complete. Pavement markings and sidewalk detectable warning units to be installed.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **08/28/2009**
Scheduled end date: **10/16/2009**
Percent complete: **90 %**

Two way traffic will be maintained.

Dewey Avenue: Beach Avenue to Edgemere Drive
Dewey Avenue Micro Pave
Micropave completed.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/08/2009**
Scheduled end date: **06/19/2009**
Percent complete: **100 %**

English Road: North Greece Road to Fetzner Road
English Road Overlay with limited milling
2" asphalt overlay of road with limited milling areas near major streets. The milling and some of the paving is completed.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **09/16/2009**
Scheduled end date: **10/21/2009**
Percent complete: **60 %**

Two way traffic will be maintained

Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads

Contact: **Karen Cox (585-753-7742)**

Flynn Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3317590	Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic		
Island Cottage Road: Janes Road to Edgemere Drive Island Cottage Road <i>Project completed.</i>	Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: 09/04/2009 Scheduled end date: 09/11/2009 Percent complete: 100 %
Kuhn Road: Flynn Road to Long Pond Road Kuhn Road <i>Project complete</i>	Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: 08/14/2009 Scheduled end date: 09/01/2009 Percent complete: 100 %
Long Pond Road: Ridgeway Avenue to Maiden Lane Long Pond Road <i>Main line paving is complete. Pavement Markings and Sidewalk detectable warning units need to be finished. Storm sewers need to be cleaned.</i> Two way traffic will be maintained.	Mill & Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 08/08/2009 Scheduled end date: 10/15/2009 Percent complete: 95 %
Mill Road Phase I: Long Pond Road to Larkin Creek Mill Road I <i>Watermain, storm sewer installation and road reconstruction are underway.</i>	Reconstruction and replace culvert 05-251-269	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 10/13/2008 Scheduled end date: 07/24/2010 Percent complete: 65 %
To facilitate road reconstruction East Bound traffic is being diverted around Mill Road via a detour of North Ave., English Rd., to Long Pond Road. Mill Road is open to traffic One Way Westbound.		
North Greece Road: Latta Road to Frisbee Hill Road North Greece Road <i>ARRA Scheduled for Summer 2010 Construction</i>	Hot Recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Ridgeway Avenue: Manitou Road to Elmgrove Road Ridgeway Avenue <i>Second surface complete. Final sweeping and pavement markings needed.</i>	Cold Recycle & Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: 07/15/2009 Scheduled end date: 10/16/2009 Percent complete: 99 %

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line Brick Schoolhouse Road <i>Awaiting for pavemnt markings.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/15/2009 Scheduled end date: 10/09/2009 Percent complete: 98 %
Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road Brick Schoolhouse Road <i>ARRA Project. Expect construction to start at end of August 2009</i>	Bridge Deck Sealing B.I.N. 3361660	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work will be accomplished under flagged 2 way traffic.		
Jacobs Road: Redman Road to Priem Road Jacobs Road U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Armor Joint Replacement S.I.N 06-555-060 Page 3 of 11	Contact: Tim Joyce (585-753-7743) Scheduled start date: 08/10/2009 10/5/2009 7:33

<i>Completed</i>		Scheduled end date: 08/21/2009 Percent complete: 100 %
Lake Road West Fork: Church Road to Moscow Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	Repair edges, Prep for 2010 Surface Treat	Scheduled start date: 07/20/2009
<i>All work is complete.</i>		Scheduled end date: 08/15/2009
		Percent complete: 100 %
Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads		Contact: Tim Joyce (585-753-7743)
Lake Road West Fork	Culvert Sliplining S.I.N. 06-234-001	Scheduled start date: 09/08/2009
<i>Completed</i>		Scheduled end date: 09/17/2009
		Percent complete: 100 %
North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork		Contact: Karen Cox (585-753-7742)
North Hamlin Road	Bridge Painting B.I.N. 3317640	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
<i>work will be accomplished under flagged, two-way traffic.</i>		Percent complete: %
Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)		Contact: Mike Slattery (585-753-7734)
Redman Road	True & Level	Scheduled start date: 07/06/2009
<i>Complete</i>		Scheduled end date: 09/01/2009
		Percent complete: 100 %
Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy.		Contact: Karen Cox (585-753-7742)
Redman Road	Bridge Painting B.I.N. 3317650	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
<i>work will be accomplished under flagged two way traffic</i>		Percent complete: %
Henrietta		
Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road		Contact: Rob Kozarits (585-753-7747)
Calkins Road	Mill & Resurface	Scheduled start date: 09/14/2009
<i>Paving to be completed on 10/3/09</i>		Scheduled end date: 10/16/2009
<i>Daily Lane Closures during milling, catch basin adjustments, signal loop installation and paving.</i>		Percent complete: 80 %
East River Road: I-90 to Bailey Road		Contact: Jim Gagnier (585-753-7732)
East River Road	Pave Smooth Seal	Scheduled start date: 07/15/2009
<i>Minor adjustments needed</i>		Scheduled end date: 10/09/2009
		Percent complete: 95 %
East River Road: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585-753-7741)
East River Road II	Hot Recycle & Resurface	Scheduled start date:
<i>ARRA Scheduled for Fall 2010 Construction</i>		Scheduled end date:
		Percent complete: %
Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line		Contact: Jim Gagnier (585-753-7732)
Edgewood Avenue	Cold Recycle & Resurface	Scheduled start date: 06/22/2009
<i>Paving & Striping complete from Jefferson to RR, RR to Canal to be paved after water main repair is complete.</i>		Scheduled end date: 10/21/2009
		Percent complete: 85 %

Martin Road: East River Road to Telephone Road		Contact: Jim Gagnier (585-753-7732)
Martin Road	Surface Treat	Scheduled start date: 06/22/2009
<i>Second surface treat complete, needs striping.</i>		Scheduled end date: 10/09/2009
		Percent complete: 95 %
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Spot Repair, True & Level, (shoulders Only)	Scheduled start date: 07/13/2009
<i>Shoulders only, prep work complete, surface treat scheduled for 2010</i>		Scheduled end date: 09/21/2009
		Percent complete: 100 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road		Contact: Jim Gagnier (585-753-7732)
Ward Hill Road	Prep for 2010 Surface Treat	Scheduled start date: 06/22/2009
<i>Prep is complete</i>		Scheduled end date: 09/25/2009
		Percent complete: 100 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge		Contact: Hank Herdzik (585-753-7729)
Culver Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Culver Road: NYS Route 104 to East Ridge Road		Contact: Tony Halaris (585-753-7738)
Culver Road	Pave Smooth Seal	Scheduled start date: 09/15/2009
<i>Project complete</i>		Scheduled end date: 09/25/2009
		Percent complete: 100 %
East Ridge Road: Culver Road to I-590		Contact: Hank Herdzik (585-753-7729)
East Ridge Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road		Contact: Tony Halaris (585-753-7738)
Lakeshore Blvd.& Sweet Fern Road	Pave Smooth Seal	Scheduled start date: 09/08/2009
<i>Paving Completed. Working on shoulder grading.</i>		Scheduled end date: 10/09/2009
		Percent complete: 90 %
North Goodman Street: City Line to East Ridge Road		Contact: Hank Herdzik (585-753-7729)
North Goodman Street	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive		Contact: Hank Herdzik (585-753-7729)
Thomas Avenue	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: 0 %
Two way traffic will be maintained.		
Titus Avenue: Cooper Road to Portland Avenue		Contact: Tony Halaris (585-753-7738)
Titus Avenue	Drainage system replacement / repair	Scheduled start date: 09/21/2009
U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Page 5 of 11	10/5/2009 7:33

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road

Prep begun for 2010 Surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/13/2009**Scheduled end date: **10/21/2009**Percent complete: **25 %**

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Prep to begin for 2010 surface treat

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2009**Scheduled end date: **10/15/2009**Percent complete: **10 %**

Pond Road: Clover Street (Rt 65) to West Bloomfield Road

Pond Road

Surface treat complete from W. Bloomfield Rd to Douglas. Additional prep ongoing from Douglas to Clover.

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **10/09/2009**Percent complete: **90 %**

West Bloomfield Road: County Line to Boughton Hill Road

West Bloomfield Road

Second surface treat complete, needs striping.

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/29/2009**Scheduled end date: **10/09/2009**Percent complete: **95 %**

Odgen

Hubbell Road: Whittier Road to Colby Street

Hubbell Road

Complete

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/15/2009**Scheduled end date: **09/15/2009**Percent complete: **100 %**

Ogden Center Road: Union Street (Rt 259) to Gillette Road

Ogden Center Road

Complete

True & Level

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **08/10/2009**Percent complete: **100 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Complete

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2009**Scheduled end date: **09/01/2009**Percent complete: **100 %**

Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)

Stony Point Road

ARRA Scheduled for Fall 2009-Spring 2010 Construction

Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Parma

Bennett Road: Curtis Road to Huffer Road

Bennett Road

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **08/15/2009**

Pavement markings to be installed.

		Scheduled end date:	10/09/2009
		Percent complete:	98 %
<hr/>			
Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road		Contact:	Mike Slattery (585-753-7734)
Burritt Road	Prep for 2010 Surface Treat	Scheduled start date:	09/21/2009
wedging complete, need to back up shoulders.		Scheduled end date:	10/09/2009
		Percent complete:	90 %
<hr/>			
Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC		Contact:	Tim Joyce (585-753-7743)
Clarkson-Parma Town Line Road	Membrane Waterproofing S.I.N. 11-254-179	Scheduled start date:	07/06/2009
Completed		Scheduled end date:	07/16/2009
		Percent complete:	100 %
<hr/>			
Curtis Road: Hamlin Parma Town Line to Manitou Road		Contact:	Tom Frys (585-753-7741)
Curtis Road	Cold Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Spring 2010 Construction		Scheduled end date:	
		Percent complete:	%
<hr/>			
East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road		Contact:	Mike Slattery (585-753-7734)
East Avenue	Pave Smooth Seal	Scheduled start date:	09/15/2009
Smooth seal paving complete, adjusting side streets and edges		Scheduled end date:	10/09/2009
		Percent complete:	90 %
<hr/>			
Huffer Rd: Hamlin parma Townline Road to North Ave		Contact:	Mike Slattery ()
Huffer Rd	Recycle and surface treat	Scheduled start date:	07/30/2009
Recycle & surface treatment completed. Second surface treat scheduled for this year, weather permitting.		Scheduled end date:	10/16/2009
		Percent complete:	80 %
<hr/>			
Lighthouse Road: Curtis Road to Lake Ontario		Contact:	Mike Slattery (585-753-7734)
Lighthouse Road	Surface Treat	Scheduled start date:	09/15/2009
Surface treatment completed, needs striping.		Scheduled end date:	10/09/2009
		Percent complete:	98 %
<hr/>			
Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads		Contact:	Karen Cox (585-753-7742)
Parma Center Road	Bridge Painting and Deck Sealing B.I.N. 3317200	Scheduled start date:	
ARRA Project. Expect construction to start at end of August 2009		Scheduled end date:	
work will be accomplished under flagged 2 way traffic		Percent complete:	%
<hr/>			
Wilder Road: Bennett Road to Manitou Road		Contact:	Mike Slattery (585-753-7734)
Wilder Road	Pave Smooth Seal	Scheduled start date:	09/15/2009
Smooth seal paving complete, restoring driveway and edges, minor drainage work.		Scheduled end date:	10/09/2009
		Percent complete:	90 %
<hr/>			
Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.		Contact:	Rob Kozarits (585-753-7747)
Wilder Road Bridge Preventative Maintenance	Preventative Bridge Maintenance BIN 3317810	Scheduled start date:	07/03/2009
Final punch list items completed.		Scheduled end date:	09/28/2009
Wilder Road Is Officially Open to Through traffic		Percent complete:	100 %

Penfield

Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)

Contact: Jim Gagnier (585-753-7732)

Baird Road <i>Complete</i>	Hot Recycle & Resurface	Scheduled start date: 06/10/2009 Scheduled end date: 07/24/2009 Percent complete: 100 %
Creek Street: Plank Road to Ridge Road (Rt 404) Creek Street <i>ARRA Milling and Paving to be done in October 2009</i>	Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 10/08/2009 Scheduled end date: Percent complete: %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404) Five Mile Line Road <i>ARRA Milling and Paving to begin in Spring 2010</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road Panorama Trail <i>ARRA Project. Expect construction to be started end of August 2009.</i>	Bridge Painting and Deck Sealing B.I.N. 1095720	Contact: Karen Cox (585-753-7742) Scheduled start date: Scheduled end date: Percent complete: %
work to be accomplished under flagged 2 way traffic.		
State Road: Plank Road to Jackson Road State Road <i>Complete</i>	Recycle & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/22/2009 Scheduled end date: 09/24/2009 Percent complete: 100 %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286) Whalen Road <i>ARRA Milling and Paving to take place starting Summer 2010. Minor repair at Atlantic Ave to be performed in October 2009.</i>	Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
Perinton		
Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road Ayrault Road <i>Mainline paving complete, scheduling Micro Pave portion</i>	Mill & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/24/2009 Scheduled end date: 10/09/2009 Percent complete: 65 %
Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road Turk Hill Road <i>Milling scheduled for 10/18</i>	Mill & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 10/18/2009 Scheduled end date: 10/27/2009 Percent complete: %
Whitney Road: Perinton-Penfield Town Line to Turk Hill Road Whitney Road <i>ARRA Milling and Paving to take place starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced in October 2009</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction Woolston Road <i>Asphalt wedging complete, scheduling ditchwork</i>	Prep for 2010 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/03/2009 Scheduled end date: 10/09/2009 Percent complete: 50 %

Pittsford

Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)
Marsh Road/Cullen's Run Ck. Rehabilitate Bridge BIN 3317870
Project will start July 28. Traffic signal will become operational week of August 3

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **07/06/2007**
Scheduled end date: **12/23/2009**
Percent complete: **45 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

Riga

Griffin Road: Palmer Road to Chili Riga Town Line Road
Griffin Road Reclamation & Resurface
Awaiting striping.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/20/2009**
Scheduled end date: **10/15/2009**
Percent complete: **98 %**

Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road
Palmer Road Surface Treat
Project complete.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Park Road: Buffalo Road (Rt 33) to North Main Street
Park Road Surface Treat
Job complete.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/06/2009**
Scheduled end date: **09/01/2009**
Percent complete: **100 %**

Robertson Road: Chili Riga Road (Rt 36) to Palmer Road
Roberston Road Surface Treat
Need pavement markings installed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/30/2009**
Scheduled end date: **10/09/2009**
Percent complete: **98 %**

Rush

East River Road: County Line to Rush West Rush Road
East River Road I Recycle & Resurface
ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road
Five Points Road Prep for 2010 Surface Treat
Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/22/2009**
Scheduled end date: **07/10/2009**
Percent complete: **100 %**

Works Road: Livingston County Line to Phelps Road
Works Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/10/2009**
Scheduled end date: **09/22/2009**
Percent complete: **100 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

True & Level

*The repair of the shoulder areas and drainage to be completed in 2009.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **10/03/2009**Scheduled end date: **11/01/2009**Percent complete: **5 %****Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road**

Gordon Road Culvert Replacement

Replace Culvert S.I.N. 17-223-113

Box culvert installation and pavement construction complete. Final punchlist items will be completed using flaggers and cones as needed.

Gordon Rd is now open to two way traffic.

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **06/01/2009**Scheduled end date: **10/09/2009**Percent complete: **99 %****Webster****Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/16/2009**Percent complete: **100 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/25/2009**Percent complete: **100 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Prep for 2010 Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

Mill & Resurface

*ARRA Milling and Paving to take place starting Summer 2010*Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****State Road: Webster Road (Rt 250) to Salt Road**

State Road

Surface Treat

*Surface Treat complete, needs striping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **10/09/2009**Percent complete: **95 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Prep for 2010 Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Wheatland****Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road**

Belcoda Road

Surface Treat

*Job is complete.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %****Flint Hill Road: County Line to George Street**

Flint Hill Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/30/2009**

Complete

		Scheduled end date: 09/01/2009
		Percent complete: 100 %
<hr/>		
North Road: Union Street to Scottsville Chili Road (Rt 386)		Contact: Mike Slattery (585-753-7734)
North Road	Resurface	Scheduled start date:
<i>Tree work and drainage work has begun.</i>		Scheduled end date:
		Percent complete: 5 %
<hr/>		
North Road: Wheatland Center Road to Union Street		Contact: Mike Slattery (585-753-7734)
North Road	Prep for 2010 Resurface	Scheduled start date: 09/21/2009
<i>Tree work and drainage work has begun.</i>		Scheduled end date: 11/01/2009
		Percent complete: 5 %
<hr/>		
North Road: Belcoda Road to Wheatland Center Road		Contact: Mike Slattery (585-753-7734)
North Road	Prep for 2010 Resurface	Scheduled start date: 09/21/2009
<i>Tree work and drainage work has begun.</i>		Scheduled end date: 11/01/2009
		Percent complete: 10 %
<hr/>		