



# Monroe County Department of Transportation

Ongoing Construction Update - November 04, 2009

**Maggie Brooks**  
County Executive

## Brighton

### Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road Mill & Resurface

ARRA Milling and Paving project. Permanent pavement markings still to be completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **96 %**

Daily lane closures during pavement markings

### Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

### East River Road: RR Crossing to City Line

East River Road Spot Repair, Novachip

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/20/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

### East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road Mill & Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date: **07/29/2009**

Percent complete: **100 %**

### South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road Resurface

Milling and paving complete. Permanent pavement markings still to be completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/04/2009**

Scheduled end date: **10/16/2009**

Percent complete: **96 %**

Daily Lane closure during pavement markings

## Chili

### Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road Mill & Resurface

Paved and temp. striping applied Perm. next year

Contact: **Tom Fry (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

Traffic maintained on site

### Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **85 %**

## Clarkson

**Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road**  
 Clarkson-Parma Town Line Rd./Salmon Ck. Trib. Replace Culvert S.I.N. 11-254-016  
*Road opened on Fri., Oct. 16*

Contact: **Tom Frys (585-753-7741)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **100 %**

Road was opened to traffic on Fri., Oct. 16

**Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line**  
 Redman Road True & Level  
*To be surface treated in 2010.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **100 %**

## Gates

**Elmgrove Road: Buffalo Road to Route 531 Bridge**  
 Elmgrove Road Mill & Resurface  
*Paved and temp striping applied. Perm striping in Spring*

Contact: **Tom Frys (585-753-7741)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **98 %**

**Hinchey Road: Pixley Road to Howard Road**  
 Hinchey Road Resurface  
*Project Complete*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **09/14/2009**  
 Scheduled end date: **11/03/2009**  
 Percent complete: **100 %**

**Hinchey Road: Howard Road to Chili Avenue**  
 Hinchey Road Micro Pave  
*Project Complete*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **05/05/2009**  
 Scheduled end date: **05/15/2009**  
 Percent complete: **100 %**

## Greece

**Dewey Avenue: Dorsey Road to Latta Road**  
 Dewey Avenue Mill & Resurface  
*Paving is complete. Catch basins and storm sewers to be cleaned.*

Contact: **Hank Herdzik (585-753-7729)**  
 Scheduled start date: **08/28/2009**  
 Scheduled end date: **11/30/2009**  
 Percent complete: **90 %**

Two way traffic will be maintained.

**Dewey Avenue: Beach Avenue to Edgemere Drive**  
 Dewey Avenue Micro Pave  
*Project Complete*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **06/08/2009**  
 Scheduled end date: **06/19/2009**  
 Percent complete: **100 %**

**English Road: North Greece Road to Fetzner Road**  
 English Road Overlay with limited milling  
*Main line paving is complete. Storm sewer cleaning to be finished.*

Contact: **Hank Herdzik (585-753-7729)**  
 Scheduled start date: **09/16/2009**  
 Scheduled end date: **11/30/2009**  
 Percent complete: **90 %**

Two way traffic will be maintained

**Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads**

Flynn Road  
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3317590

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **100 %**

work to be accomplished under flagged 2 way traffic

**Island Cottage Road: Janes Road to Edgemere Drive**

Island Cottage Road  
Project Complete

Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **09/04/2009**  
Scheduled end date: **09/11/2009**  
Percent complete: **100 %**

**Kuhn Road: Flynn Road to Long Pond Road**

Kuhn Road  
Project Complete

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **08/14/2009**  
Scheduled end date: **09/01/2009**  
Percent complete: **100 %**

**Long Pond Road: Ridgeway Avenue to Maiden Lane**

Long Pond Road  
Main line paving is complete. Catch basins and storm sewers need to be cleaned.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **08/08/2009**  
Scheduled end date: **11/30/2009**  
Percent complete: **95 %**

Two way traffic will be maintained.

**Mill Road Phase I: Long Pond Road to Larkin Creek**

Mill Road I  
Watermain and storm sewer installation are underway.

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **10/13/2008**  
Scheduled end date: **07/24/2010**  
Percent complete: **65 %**

Two way traffic will be maintained along the road for the fall and winter.

**North Greece Road: Latta Road to Frisbee Hill Road**

North Greece Road  
ARRA Scheduled for Summer 2010 Construction

Hot Recycle & Resurface

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

**Ridgeway Avenue: Manitou Road to Elmgrove Road**

Ridgeway Avenue  
Project Complete

Cold Recycle & Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **07/15/2009**  
Scheduled end date: **10/16/2009**  
Percent complete: **100 %**

**Hamlin****Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line**

Brick Schoolhouse Road  
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/15/2009**  
Scheduled end date: **10/09/2009**  
Percent complete: **100 %**

**Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road**

Brick Schoolhouse Road  
ARRA Project. Expect construction to start at end of August 2009

Bridge Deck Sealing B.I.N. 3361660

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **100 %**

work will be accomplished under flagged 2 way traffic.

**Jacobs Road: Redman Road to Priem Road**

Jacobs Road  
U:\Crystal Reports\SimpleCCPL\_w-recordnumberAndProjectYear.rpt

Armor Joint Replacement S.I.N 06-555-060

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date: **08/10/2009**  
11/4/2009 7:15

<i>Completed</i>		Scheduled end date: <b>08/21/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		
<b>Lake Road West Fork: Church Road to Moscow Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Lake Road West Fork	Repair edges, Prep for 2010 Surface Treat	Scheduled start date: <b>07/20/2009</b>
<i>All work is complete.</i>		Scheduled end date: <b>08/15/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		
<b>Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Lake Road West Fork	Culvert Sliplining S.I.N. 06-234-001	Scheduled start date: <b>09/08/2009</b>
<i>Completed</i>		Scheduled end date: <b>09/17/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		
<b>North Hamlin Road: Over Sandy Creek to Between Lake Road E &amp; W Fork</b>		Contact: <b>Karen Cox (585-753-7742)</b>
North Hamlin Road	Bridge Painting B.I.N. 3317640	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
		Percent complete: <b>100 %</b>
<hr/>		
work will be accomplished under flagged, two-way traffic.		
<hr/>		
<b>Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Redman Road	True & Level	Scheduled start date: <b>07/06/2009</b>
<i>Complete</i>		Scheduled end date: <b>09/01/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		
<b>Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. &amp; Roosevelt Hwy.</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Redman Road	Bridge Painting B.I.N. 3317650	Scheduled start date:
<i>ARRA Project. Expect construction start at end of August 2009</i>		Scheduled end date:
		Percent complete: <b>100 %</b>
<hr/>		
work will be accomplished under flagged two way traffic		
<hr/>		
<b>Henrietta</b>		
<b>Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road</b>		
Calkins Road	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b>
<i>Paving completed. Permanent pavement markings still to be installed.</i>		Scheduled start date: <b>09/14/2009</b>
		Scheduled end date: <b>10/16/2009</b>
		Percent complete: <b>96 %</b>
<hr/>		
Daily Lane Closures during pavement marking installation		
<hr/>		
<b>East River Road: I-90 to Bailey Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
East River Road	Pave Smooth Seal	Scheduled start date: <b>07/15/2009</b>
<i>Complete</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		
<b>East River Road: Rush Henrietta Town Line Road to I-90</b>		Contact: <b>Tom Frys (585-753-7741)</b>
East River Road II	Hot Recycle & Resurface	Scheduled start date:
<i>ARRA Scheduled for Fall 2010 Construction</i>		Scheduled end date:
		Percent complete: %
<hr/>		
<b>Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Edgewood Avenue	Cold Recycle & Resurface	Scheduled start date: <b>06/22/2009</b>
<i>RR to Canal to be paved in 2010.</i>		Scheduled end date: <b>10/21/2009</b>
		Percent complete: <b>100 %</b>
<hr/>		

<b>Martin Road: East River Road to Telephone Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Martin Road	Surface Treat	Scheduled start date: <b>06/22/2009</b>
<i>Complete</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>100 %</b>
<b>Pinnacle Road: North I-90 to South of Stone Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Pinnacle Road	Spot Repair, True & Level, (shoulders Only)	Scheduled start date: <b>07/13/2009</b>
<i>Shoulders only, prep work complete, surface treat scheduled for 2010</i>		Scheduled end date: <b>09/21/2009</b>
		Percent complete: <b>100 %</b>
<b>Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Ward Hill Road	Prep for 2010 Surface Treat	Scheduled start date: <b>06/22/2009</b>
<i>Prep is complete</i>		Scheduled end date: <b>09/25/2009</b>
		Percent complete: <b>100 %</b>

## Irondequoit

<b>Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>
Culver Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
Two way traffic will be maintained.		
<b>Culver Road: NYS Route 104 to East Ridge Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Culver Road	Pave Smooth Seal	Scheduled start date: <b>09/15/2009</b>
<i>Project Complete</i>		Scheduled end date: <b>09/25/2009</b>
		Percent complete: <b>100 %</b>
<b>East Ridge Road: Culver Road to I-590</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>
East Ridge Road	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
Two way traffic will be maintained.		
<b>Lakeshore Blvd.&amp; Sweet Fern Road: St. Paul Boulevard to Culver Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Lakeshore Blvd.& Sweet Fern Road	Pave Smooth Seal	Scheduled start date: <b>09/08/2009</b>
<i>Project Complete</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>100 %</b>
<b>North Goodman Street: City Line to East Ridge Road</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>
North Goodman Street	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
Two way traffic will be maintained.		
<b>Thomas Avenue: St. Paul Boulevard to Pattonwood Drive</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>
Thomas Avenue	Mill & Resurface	Scheduled start date:
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
Two way traffic will be maintained.		
<b>Titus Avenue: Cooper Road to Portland Avenue</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Titus Avenue	Drainage system replacement / repair	Scheduled start date: <b>11/02/2009</b>
U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt		11/4/2009

## Mendon

### Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road

*Prep complete for 2010 Surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/13/2009**

Scheduled end date: **10/25/2009**

Percent complete: **100 %**

### Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

*Prep complete for 2010 surface treat*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/22/2009**

Scheduled end date: **10/31/2009**

Percent complete: **100 %**

### Pond Road: Clover Street (Rt 65) to West Bloomfield Road

Pond Road

*Surface treat complete from W. Bloomfield Rd to Douglas. Douglas to Clover section to be sealed in 2010.*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **10/09/2009**

Percent complete: **100 %**

### West Bloomfield Road: County Line to Boughton Hill Road

West Bloomfield Road

*Complete*

Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/29/2009**

Scheduled end date: **10/09/2009**

Percent complete: **100 %**

## Odgen

### Hubbell Road: Whittier Road to Colby Street

Hubbell Road

*Complete*

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/15/2009**

Scheduled end date: **09/15/2009**

Percent complete: **100 %**

### Ogden Center Road: Union Street (Rt 259) to Gillette Road

Ogden Center Road

*Complete*

True & Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/15/2009**

Scheduled end date: **08/10/2009**

Percent complete: **100 %**

### Shepard Road: Gillett Road to Manitou Road

Shepard Road

*Complete*

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/15/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

### Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)

Stony Point Road

*Paved and temp. striping applied. Perm striping in Spring*

Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

## Parma

### Bennett Road: Curtis Road to Huffer Road

Bennett Road

Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/15/2009**

Pavement markings to be installed.

Scheduled end date: **10/09/2009**

Percent complete: **98 %**

---

**Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road**

Burritt Road  
wedging complete, need to back up shoulders.

Prep for 2010 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/21/2009**

Scheduled end date: **10/09/2009**

Percent complete: **90 %**

---

**Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC**

Clarkson-Parma Town Line Road  
Completed

Membrane Waterproofing S.I.N. 11-254-179

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **07/06/2009**

Scheduled end date: **07/16/2009**

Percent complete: **100 %**

---

**Curtis Road: Hamlin Parma Town Line to Manitou Road**

Curtis Road  
Spring 2010 Construction, Culverts being installed now

Cold Recycle & Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

---

**East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road**

East Avenue  
Smooth seal paving complete, adjusting side streets and edges

Pave Smooth Seal

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/15/2009**

Scheduled end date: **10/09/2009**

Percent complete: **90 %**

---

**Huffer Rd: Hamlin parma Townline Road to North Ave**

Huffer Rd  
Second surface treat complete. Needs to be swept and pavement markings installed.

Recycle and surface treat

Contact: **Mike Slattery ()**

Scheduled start date: **07/30/2009**

Scheduled end date: **10/16/2009**

Percent complete: **80 %**

---

**Lighthouse Road: Curtis Road to Lake Ontario**

Lighthouse Road  
Road to be swept, pavement markings to be completed.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/15/2009**

Scheduled end date: **10/09/2009**

Percent complete: **98 %**

---

**Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads**

Parma Center Road  
ARRA Project. Expect construction to start at end of August 2009

Bridge Painting and Deck Sealing B.I.N. 3317200

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work will be accomplished under flagged 2 way traffic

---

**Wilder Road: Bennett Road to Manitou Road**

Wilder Road  
Smooth seal paving complete, restoring driveway and edges, minor drainage work.

Pave Smooth Seal

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **09/15/2009**

Scheduled end date: **10/09/2009**

Percent complete: **90 %**

---

**Wilder Road: Over Salmon Creek to Between Manitou Rd. and Bennett Rd.**

Wilder Road Bridge Preventative Maintenance  
Final punch list items completed.

Preventative Bridge Maintenance BIN 3317810

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/03/2009**

Scheduled end date: **09/28/2009**

Percent complete: **100 %**

Wilder Road Is Open to Through traffic

---

## Penfield

**Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)**

Contact: **Jim Gagnier (585-753-7732)**

Baird Road <i>Complete</i>	Hot Recycle & Resurface	Scheduled start date: <b>06/10/2009</b> Scheduled end date: <b>07/24/2009</b> Percent complete: <b>100 %</b>
<b>Creek Street: Plank Road to Ridge Road (Rt 404)</b> Creek Street <i>Paving operation complete. Driveway adjustments complete. Topsoil, seeding and sidewalk ramp adjustment at Yorktown scheduled for November 2009</i>	Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>10/08/2009</b> Scheduled end date: Percent complete: <b>90 %</b>
Daily Lane closure between Plank and Empire Blvd for pavement markings and topsoil and seeding		
<b>Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)</b> Five Mile Line Road <i>ARRA Milling and Paving to begin in Spring 2010</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road</b> Panorama Trail <i>ARRA Project. Expect construction to be started end of August 2009.</i>	Bridge Painting and Deck Sealing B.I.N. 1095720	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: Scheduled end date: Percent complete: <b>100 %</b>
work to be accomplished under flagged 2 way traffic.		
<b>State Road: Plank Road to Jackson Road</b> State Road <i>Complete</i>	Recycle & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/22/2009</b> Scheduled end date: <b>09/24/2009</b> Percent complete: <b>100 %</b>
<b>Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)</b> Whalen Road <i>ARRA Milling and Paving starting Summer 2010. Minor repair at Atlantic Ave to be performed in November 2009.</i>	Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
Daily Lane closure at Atlantic Ave intersection		

## Perinton

<b>Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road</b> Ayrault Road <i>Micro Pave complete, striping needed</i>	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/24/2009</b> Scheduled end date: <b>10/28/2009</b> Percent complete: <b>95 %</b>
<b>Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road</b> Turk Hill Road <i>Complete</i>	Mill & Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>10/18/2009</b> Scheduled end date: <b>10/27/2009</b> Percent complete: <b>100 %</b>
<b>Whitney Road: Perinton-Penfield Town Line to Turk Hill Road</b> Whitney Road <i>ARRA Milling and Paving starting Spring 2010. Drainage pipe at Rte 250 intersection to be replaced week of November 1 2009</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: %
Daily Lane Closure at EB approach to Rte 250 intersection		
<b>Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction</b> Woolston Road	Prep for 2010 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/03/2009</b>

Asphalt wedging complete, scheduling ditchwork

Scheduled end date: **10/31/2009**

Percent complete: **70 %**

---

## Pittsford

### Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)

Marsh Road/Cullen's Run Ck.

Rehabilitate Bridge BIN 3317870

Project will start July 28. Traffic signal will become operational week of August 3

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/06/2007**

Scheduled end date: **12/23/2009**

Percent complete: **80 %**

---

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

---

## Riga

### Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road

Reclamation & Resurface

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2009**

Scheduled end date: **10/15/2009**

Percent complete: **100 %**

---

### Palmer Road: Chili Riga Center Road (Rt 33A) to Robertson Road

Palmer Road

Surface Treat

Project complete.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

---

### Park Road: Buffalo Road (Rt 33) to North Main Street

Park Road

Surface Treat

Job complete.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/06/2009**

Scheduled end date: **09/01/2009**

Percent complete: **100 %**

---

### Robertson Road: Chili Riga Road (Rt 36) to Palmer Road

Roberston Road

Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/30/2009**

Scheduled end date: **10/09/2009**

Percent complete: **100 %**

---

## Rush

### East River Road: County Line to Rush West Rush Road

East River Road I

Recycle & Resurface

ARRA Scheduled for Summer 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

### Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Prep for 2010 Surface Treat

Asphalt prep and shoulder back- up is complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **07/10/2009**

Percent complete: **100 %**

---

### Works Road: Livingston County Line to Phelps Road

Works Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2009**

Scheduled end date: **09/22/2009**

Percent complete: **100 %**

---

## Sweden

### Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road True & Level  
*The repair of the shoulder areas and drainage to be completed in 2009.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **10/03/2009**  
Scheduled end date: **11/01/2009**  
Percent complete: **5 %**

### Gordon Road: Over Salmon Creek Tributary to Between Sweden Walker Road and Gallup Road

Gordon Road Culvert Replacement Replace Culvert S.I.N. 17-223-113  
*Box culvert installation and pavement construction complete. Final punchlist items will be completed using flaggers and cones as needed.*  
Gordon Rd is now open to two way traffic.

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **06/01/2009**  
Scheduled end date: **10/09/2009**  
Percent complete: **99 %**

## Webster

### Gravel Road: Ridge Road (Rt 404) to Klem Road

Gravel Road Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **05/10/2009**  
Scheduled end date: **09/16/2009**  
Percent complete: **100 %**

### Lake Road: Webster Road (Rt 250) to County Line Road

Lake Road Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **05/10/2009**  
Scheduled end date: **09/25/2009**  
Percent complete: **100 %**

### Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road Prep for 2010 Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **03/15/2009**  
Scheduled end date: **09/22/2009**  
Percent complete: **100 %**

### Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road Mill & Resurface  
*ARRA Milling and Paving to take place starting Summer 2010*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

### State Road: Webster Road (Rt 250) to Salt Road

State Road Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **07/14/2009**  
Scheduled end date: **10/20/2009**  
Percent complete: **100 %**

### Whiting Road: Klem Road to Lake Road

Whiting Road Prep for 2010 Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **05/10/2009**  
Scheduled end date: **09/22/2009**  
Percent complete: **100 %**

## Wheatland

### Belcoda Road: Scottsville Mumford Road (Rt 383) to Winslow Road

Belcoda Road Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:

Job is complete.

<b>Flint Hill Road: County Line to George Street</b>		Scheduled end date:	
Flint Hill Road	Surface Treat	Percent complete:	100 %
<i>Complete</i>		Contact: <b>Mike Slattery (585-753-7734)</b>	
		Scheduled start date:	07/30/2009
		Scheduled end date:	09/01/2009
		Percent complete:	100 %
<b>North Road: Union Street to Scottsville Chili Road (Rt 386)</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
North Road	Resurface	Scheduled start date:	
<i>Paved with 6F completed. Drainage work and driveway adjustments to be started the week of 10/19/09.</i>		Scheduled end date:	
		Percent complete:	60 %
<b>North Road: Wheatland Center Road to Union Street</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
North Road	Prep for 2010 Resurface	Scheduled start date:	09/21/2009
<i>Tree work and drainage work has begun.</i>		Scheduled end date:	11/01/2009
		Percent complete:	5 %
<b>North Road: Belcoda Road to Wheatland Center Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
North Road	Prep for 2010 Resurface	Scheduled start date:	09/21/2009
<i>Tree work and drainage work has begun.</i>		Scheduled end date:	11/01/2009
		Percent complete:	10 %