



# Monroe County Department of Transportation

Ongoing Construction Update - December 14, 2009

**Maggie Brooks**  
County Executive

## Brighton

### Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road

Brighton Henrietta Town Line Road

Mill & Resurface

ARRA Milling and Paving project. Paving operations complete - permanent pavement markings to be installed in Spring.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **96 %**

### Crittenden Road: East River Road to West Henrietta Road (Rt 15)

Crittenden Road

Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/15/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

### East River Road: City Line to West Henrietta Road (Rt 15) -85' West of intersection

East River Road

Mill & Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2009**

Scheduled end date: **07/29/2009**

Percent complete: **100 %**

### East River Road: RR Crossing to City Line

East River Road

Spot Repair, Novachip

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/20/2009**

Scheduled end date: **10/02/2009**

Percent complete: **100 %**

### South Winton Road: Westfall Road to Brighton Henrietta Town Line Road

South Winton Road

Resurface

ARRA Milling and Paving Project. Paving operation complete - permanent pavement markings to be completed in Spring.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/04/2009**

Scheduled end date: **10/16/2009**

Percent complete: **96 %**

## Chili

### Chili Center Coldwater Road: Chili Avenue (Rt 33A) to Westside Drive

Chili Center Coldwater Road

Mill & Resurface

Paved and temp. striping applied Perm. next year. Topsoil & seed adjacent to shoulder next year

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

Traffic maintained on site

### Stottle Road: Over Black Creek to Between Chili Ave. and Stryker Rd.

Stottle Road Bridge Replacement

Replace Bridge BIN 3317470

Road closed to through traffic on June 29. Road will reopen approximately 5 months from closure date.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/10/2007**

Scheduled end date: **11/30/2009**

Percent complete: **85 %**

Project detour: Chili Avenue-Union Street-Bowen Road

## Clarkson

### Clarkson - Parma Town Line Road: Over Salmon Creek Tributary to Between Ridge Road and Peck Road

Clarkson-Parma Town Line Rd./Salmon Ck. Trib.

Replace Culvert S.I.N. 11-254-016

Road opened on Fri., Oct. 16

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Road was opened to traffic on Fri., Oct. 16

## Gates

### Elmgrove Road: Buffalo Road to Route 531 Bridge

Elmgrove Road

Mill & Resurface

*Paved and temp striping applied. Perm striping in Spring*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %**

### Hinchey Road: Pixley Road to Howard Road

Hinchey Road

Resurface

*Project Complete*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/14/2009**

Scheduled end date: **11/03/2009**

Percent complete: **100 %**

### Hinchey Road: Howard Road to Chili Avenue

Hinchey Road

Micro Pave

*Project Complete*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/05/2009**

Scheduled end date: **05/15/2009**

Percent complete: **100 %**

## Greece

### Dewey Avenue: Beach Avenue to Edgemere Drive

Dewey Avenue

Micro Pave

*Project Complete*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/08/2009**

Scheduled end date: **06/19/2009**

Percent complete: **100 %**

### Dewey Avenue: Dorsey Road to Latta Road

Dewey Avenue

Mill & Resurface

*Paving is complete. Catch basins and storm sewers to be cleaned.*

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **08/28/2009**

Scheduled end date: **11/30/2009**

Percent complete: **95 %**

Two way traffic will be maintained.

### English Road: North Greece Road to Fetzner Road

English Road

Overlay with limited milling

*Main line paving is complete. Storm sewer cleaning to be finished.*

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/16/2009**

Scheduled end date: **11/30/2009**

Percent complete: **90 %**

Two way traffic will be maintained

### Flynn Road: Over Northrup Creek to Between Kuhn and Frisbee Roads

Flynn Road

Bridge Deck Sealing B.I.N. 3317590

*ARRA Project. Expect construction to start at end of August 2009*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work to be accomplished under flagged 2 way traffic

**Island Cottage Road: Janes Road to Edgemere Drive**

Island Cottage Road

*Project Complete*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **09/04/2009**Scheduled end date: **09/11/2009**Percent complete: **100 %****Kuhn Road: Flynn Road to Long Pond Road**

Kuhn Road

*Project Complete*

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **08/14/2009**Scheduled end date: **09/01/2009**Percent complete: **100 %****Long Pond Road: Ridgeway Avenue to Maiden Lane**

Long Pond Road

*Main line paving is complete. Catch basins and storm sewers need to be cleaned.*

Mill &amp; Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **08/08/2009**Scheduled end date: **11/30/2009**Percent complete: **95 %**

Two way traffic will be maintained.

**Mill Road Phase I: Long Pond Road to Larkin Creek**

Mill Road I

*Watermain and storm sewer installation are underway.*

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **10/13/2008**Scheduled end date: **07/24/2010**Percent complete: **70 %**

Two way traffic will be maintained along the road for the fall and winter.

**North Greece Road: Latta Road to Frisbee Hill Road**

North Greece Road

*ARRA Scheduled for Summer 2010 Construction*

Hot Recycle &amp; Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Ridgeway Avenue: Manitou Road to Elmgrove Road**

Ridgeway Avenue

*Project Complete*

Cold Recycle &amp; Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/15/2009**Scheduled end date: **10/16/2009**Percent complete: **100 %****Hamlin****Brick Schoolhouse Road: Over Sandy Creek to Between Hidden Creek Lane and Redman Road**

Brick Schoolhouse Road

*ARRA Project. Expect construction to start at end of August 2009*

Bridge Deck Sealing B.I.N. 3361660

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work will be accomplished under flagged 2 way traffic.

**Jacobs Road: Redman Road to Priem Road**

Jacobs Road

*Completed*

Armor Joint Replacement S.I.N 06-555-060

Contact: **Tim Joyce (585-753-7743)**Scheduled start date: **08/10/2009**Scheduled end date: **08/21/2009**Percent complete: **100 %****Lake Road West Fork: Over Brush Creek to Between Lake and Church Roads**

Lake Road West Fork

*Completed*

Culvert Sliplining S.I.N. 06-234-001

Contact: **Tim Joyce (585-753-7743)**Scheduled start date: **09/08/2009**Scheduled end date: **09/17/2009**Percent complete: **100 %****North Hamlin Road: Over Sandy Creek to Between Lake Road E & W Fork**

North Hamlin Road

Bridge Painting B.I.N. 3317640

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

ARRA Project. Expect construction start at end of August 2009

Scheduled end date:

Percent complete: 100 %

work will be accomplished under flagged, two-way traffic.

**Redman Road: Over Sandy Creek to Between Clarkson-Parma TL Rd. & Roosevelt Hwy.**

Redman Road

Bridge Painting B.I.N. 3317650

ARRA Project. Expect construction start at end of August 2009

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: 100 %

work will be accomplished under flagged two way traffic

## Henrietta

**Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road**

Calkins Road

Mill & Resurface

ARRA Milling and Paving Project. Paving operations complete - permanent pavement markings to be installed in Spring

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: 09/14/2009

Scheduled end date: 10/16/2009

Percent complete: 96 %

**East River Road: I-90 to Bailey Road**

East River Road

Pave Smooth Seal

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/15/2009

Scheduled end date: 10/09/2009

Percent complete: 100 %

**East River Road: Rush Henrietta Town Line Road to I-90**

East River Road II

Hot Recycle & Resurface

ARRA Scheduled for Fall 2010 Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Edgewood Avenue: Jefferson Road to Brighton Henrietta Town Line**

Edgewood Avenue

Cold Recycle & Resurface

RR to Canal to be paved in 2010.

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/22/2009

Scheduled end date: 10/21/2009

Percent complete: 100 %

**Martin Road: East River Road to Telephone Road**

Martin Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/22/2009

Scheduled end date: 10/09/2009

Percent complete: 100 %

**Pinnacle Road: North I-90 to South of Stone Road**

Pinnacle Road

Spot Repair, True & Level, (shoulders Only)

Shoulders only, prep work complete, surface treat scheduled for 2010

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/13/2009

Scheduled end date: 09/21/2009

Percent complete: 100 %

**Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road**

Ward Hill Road

Prep for 2010 Surface Treat

Prep is complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/22/2009

Scheduled end date: 09/25/2009

Percent complete: 100 %

## Irondequoit

**Culver Road: NYS Route 104 to East Ridge Road**

Culver Road

Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 09/15/2009

Project Complete

		Scheduled end date:	<b>09/25/2009</b>
		Percent complete:	<b>100 %</b>
<b>Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>	
Culver Road	Mill & Resurface	Scheduled start date:	
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:	
Two way traffic will be maintained.		Percent complete:	<b>0 %</b>
<b>East Ridge Road: Culver Road to I-590</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>	
East Ridge Road	Mill & Resurface	Scheduled start date:	
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled end date:	
Two way traffic will be maintained.		Percent complete:	<b>0 %</b>
<b>Lakeshore Blvd.&amp; Sweet Fern Road: St. Paul Boulevard to Culver Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>	
Lakeshore Blvd.& Sweet Fern Road	Pave Smooth Seal	Scheduled start date:	<b>09/08/2009</b>
<i>Project Complete</i>		Scheduled end date:	<b>10/09/2009</b>
		Percent complete:	<b>100 %</b>
<b>North Goodman Street: City Line to East Ridge Road</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>	
North Goodman Street	Mill & Resurface	Scheduled start date:	
<i>Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled end date:	
Two way traffic will be maintained.		Percent complete:	<b>0 %</b>
<b>Thomas Avenue: St. Paul Boulevard to Pattonwood Drive</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>	
Thomas Avenue	Mill & Resurface	Scheduled start date:	
<i>Scheduled for the 2010 construction season.</i>		Scheduled end date:	
Two way traffic will be maintained.		Percent complete:	<b>0 %</b>
<b>Titus Avenue: Cooper Road to Portland Avenue</b>		Contact: <b>Tony Halaris (585-753-7738)</b>	
Titus Avenue	Drainage system replacement / repair	Scheduled start date:	<b>11/02/2009</b>
<i>Project Complete</i>		Scheduled end date:	<b>11/06/2009</b>
		Percent complete:	<b>100 %</b>

## Mendon

<b>Boughton Hill Road: Quaker Meeting House Road to County Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Boughton Hill Road	Prep for 2010 Surface Treat	Scheduled start date:	<b>07/13/2009</b>
<i>Prep complete for 2010 Surface treat</i>		Scheduled end date:	<b>10/25/2009</b>
		Percent complete:	<b>100 %</b>
<b>Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Parrish Road	Prep for 2010 Surface Treat	Scheduled start date:	<b>07/22/2009</b>
<i>Prep complete for 2010 surface treat</i>		Scheduled end date:	<b>10/31/2009</b>
		Percent complete:	<b>100 %</b>
<b>Pond Road: Clover Street (Rt 65) to West Bloomfield Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Pond Road	Surface Treat	Scheduled start date:	<b>06/22/2009</b>
<i>Surface treat complete from W. Bloomfield Rd to Douglas. Douglas to Clover section to be sealed in 2010.</i>		Scheduled end date:	<b>10/09/2009</b>
		Percent complete:	<b>100 %</b>

<b>West Bloomfield Road: County Line to Boughton Hill Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Bloomfield Road	Recycle and Surface Treat	Scheduled start date: <b>06/29/2009</b>
<i>Complete</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>100 %</b>

## Odgen

<b>Ogden Center Road: Union Street (Rt 259) to Gillette Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Ogden Center Road	True & Level	Scheduled start date: <b>07/15/2009</b>
<i>Complete</i>		Scheduled end date: <b>08/10/2009</b>
		Percent complete: <b>100 %</b>

<b>Shepard Road: Gillett Road to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Shepard Road	Prep for 2010 Surface Treat	Scheduled start date: <b>07/15/2009</b>
<i>Complete</i>		Scheduled end date: <b>09/01/2009</b>
		Percent complete: <b>100 %</b>

<b>Stony Point Road: Union Street (Rt 259) to Buffalo Road (Rt 33)</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Stony Point Road	Resurface	Scheduled start date:
<i>Paved and temp. striping applied. Perm striping in Spring. Topsoil &amp; seed adjacent to shoulder next Spring</i>		Scheduled end date:
		Percent complete: <b>98 %</b>

## Parma

<b>Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Burritt Road	Prep for 2010 Surface Treat	Scheduled start date: <b>09/21/2009</b>
<i>wedging complete, need to back up shoulders.</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>90 %</b>

<b>Clarkson-Parma Town Line Road: Over Salmon Creek Tributary to Between Peck Road and Deerfield CC</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Clarkson-Parma Town Line Road	Membrane Waterproofing S.I.N. 11-254-179	Scheduled start date: <b>07/06/2009</b>
<i>Completed</i>		Scheduled end date: <b>07/16/2009</b>
		Percent complete: <b>100 %</b>

<b>Curtis Road: Hamlin Parma Town Line to Manitou Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Curtis Road	Cold Recycle & Resurface	Scheduled start date:
<i>Spring 2010 Construction, Culverts being installed now</i>		Scheduled end date:
		Percent complete: %

<b>East Avenue: Parma Corners Hilton Road (Rt 259) to Bennett Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
East Avenue	Pave Smooth Seal	Scheduled start date: <b>09/15/2009</b>
<i>Smooth seal paving complete, performing drainage work.</i>		Scheduled end date: <b>10/09/2009</b>
		Percent complete: <b>96 %</b>

<b>Parma Center Road: Over Salmon Creek to Between Spencer and Draffin Roads</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Parma Center Road	Bridge Painting and Deck Sealing B.I.N. 3317200	Scheduled start date:
<i>ARRA Project. Expect construction to start at end of August 2009</i>		Scheduled end date:
		Percent complete: <b>100 %</b>

work will be accomplished under flagged 2 way traffic

<b>Wilder Road: Bennett Road to Manitou Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Wilder Road	Pave Smooth Seal	Scheduled start date: <b>09/15/2009</b>
U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Page 6 of 9	12/14/2009 8:10

Smooth seal paving complete, minor drainage work.

Scheduled end date: **10/09/2009**

Percent complete: **96 %**

## Penfield

### Baird Road: Penfield / Perinton Town Line to Penfield Road (Rt 441)

Baird Road  
Complete

Hot Recycle & Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2009**

Scheduled end date: **07/24/2009**

Percent complete: **100 %**

### Creek Street: Plank Road to Ridge Road (Rt 404)

Creek Street  
ARRA Milling and Paving Project. Paving operations complete - final topsoil, seeding, pavement markings and sidewalk ramp adjustment at Yorktown scheduled for Spring 2010

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **10/08/2009**

Scheduled end date:

Percent complete: **96 %**

### Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)

Five Mile Line Road  
ARRA Milling and Paving to begin in Spring 2010

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Panorama Trail: Over Irondequoit Creek to Between NYS Rt 441 and Penfield Road

Panorama Trail  
ARRA Project. Expect construction to be started end of August 2009.

Bridge Painting and Deck Sealing B.I.N. 1095720

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

work to be accomplished under flagged 2 way traffic.

### State Road: Plank Road to Jackson Road

State Road  
Complete

Recycle & Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/22/2009**

Scheduled end date: **09/24/2009**

Percent complete: **100 %**

### Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)

Whalen Road  
ARRA Milling and Paving starting Summer 2010. Pavement rutting repair at Atlantic Ave completed.

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **10 %**

## Perinton

### Ayrault Road: Palmyra Road (Rt 31) to Turk Hill Road

Ayrault Road  
Complete

Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/24/2009**

Scheduled end date: **10/28/2009**

Percent complete: **100 %**

### Turk Hill Road: Macedon Center Road (Rt 31F) to Whitney Road

Turk Hill Road  
Complete

Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **10/18/2009**

Scheduled end date: **10/27/2009**

Percent complete: **100 %**

### Whitney Road: Perinton-Penfield Town Line to Turk Hill Road

Whitney Road  
ARRA Milling and Paving starting Spring 2010. Drainage repair at Rte 250 completed.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

**Woolston Road: Perinton-Pittsford Town Line to Town Jurisdiction**

Woolston Road

*Asphalt wedging complete, scheduling ditchwork*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/03/2009**Scheduled end date: **10/31/2009**Percent complete: **70 %****Pittsford****Marsh Road: Over Cullen's Run Creek to Between Springdale Lock and Pittsford-Palmyra Road (Rt. 31)**

Marsh Road/Cullen's Run Ck.

Rehabilitate Bridge BIN 3317870

*Project will start July 28. Traffic signal will become operational week of August 3*Contact: **Karen Cox (585-753-7742)**Scheduled start date: **07/06/2007**Scheduled end date: **12/23/2009**Percent complete: **80 %**

Traffic through the site will be alternating one-way traffic, controlled by a temporary signal

**Rush****East River Road: County Line to Rush West Rush Road**

East River Road I

Recycle &amp; Resurface

*ARRA Scheduled for Summer 2010 Construction*Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road**

Five Points Road

Prep for 2010 Surface Treat

*Asphalt prep and shoulder back- up is complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/22/2009**Scheduled end date: **07/10/2009**Percent complete: **100 %****Works Road: Livingston County Line to Phelps Road**

Works Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/10/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Sweden****Gordon Road: Sweden Walker Road to Gallup Road**

Gordon Road

True &amp; Level

*No work to be performed this year. Work to begin in 2010.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **10/03/2009**Scheduled end date: **11/01/2009**Percent complete: **0 %****Webster****Gravel Road: Ridge Road (Rt 404) to Klem Road**

Gravel Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/16/2009**Percent complete: **100 %****Lake Road: Webster Road (Rt 250) to County Line Road**

Lake Road

Surface Treat

*Complete*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/25/2009**Percent complete: **100 %**



**Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

*Complete*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **03/15/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Phillips Road: Ridge Road (Rt 404) to Schlegel Road**

Phillips Road

*ARRA Milling and Paving to take place starting Summer 2010*

Mill &amp; Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**State Road: Webster Road (Rt 250) to Salt Road**

State Road

*Complete*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/14/2009**Scheduled end date: **10/20/2009**Percent complete: **100 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

*Complete*

Prep for 2010 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/10/2009**Scheduled end date: **09/22/2009**Percent complete: **100 %****Wheatland****North Road: Union Street to Scottsville Chili Road (Rt 386)**

North Road

*Road has been painted, performing a few driveway adjustments.*

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **98 %****North Road: Wheatland Center Road to Union Street**

North Road

*Tree work and drainage work has begun. No additional work to be performed in this area this year.*

Prep for 2010 Resurface

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **09/21/2009**Scheduled end date: **11/01/2009**Percent complete: **5 %****North Road: Belcoda Road to Wheatland Center Road**

North Road

*No additional work to be performed in this area this year.*

Prep for 2010 Resurface

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **09/21/2009**Scheduled end date: **11/01/2009**Percent complete: **10 %**