

Monroe County Department of Transportation

Ongoing Construction Update - January 25, 2010

Brighton

Brighton Henrietta Town Line Road: West Henrietta Road (Rt 15) to South Winton Road		Contact: Rob Kozarits (585-753-7747)	
Brighton Henrietta Town Line Road	Mill & Resurface	Scheduled start date:	
ARRA Milling and Paving project. Paving operations complete - permanent pavement markings to be installed in Spring 2010.		Scheduled end date:	
		Percent complete:	96 %
South Winton Road: Westfall Road to Brighton Henrietta Town Line Road		Contact: Rob Kozarits (585-753-7747)	
South Winton Road: Westfall Road to Brighton	Heimetta Town Line Road	Contact. Nob Nozarits (3	00-100-1141)
South Winton Road: Westfall Road to Brighton South Winton Road	Resurface	Scheduled start date:	09/04/2009
South Winton Road		•	•

Greece

Mill Road Phase I: Long Pond Road to Larkin Creek	Contact: Hank Herdzik (585-753-7729)		
Mill Road I	Reconstruction and replace culvert 05-251-269	Scheduled start date:	10/13/2008
Currently in winter shutdown. Work to resume in the spring.		Scheduled end date:	07/24/2010
		Percent complete:	70 %
Two way traffic will be maintained along the road for the fall an	d winter.		
North Greece Road: Latta Road to Frisbee Hill Road		Contact: Tom Frys (585	5-753-7741)
North Greece Road	Hot Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Summer 2010 Construction		Scheduled end date:	
		Percent complete:	%

Henrietta

Calkins Road: West Henrietta Road (Rt15) to I-390 / Middle Road		Contact: Rob Kozarits (585-753-7747)	
Calkins Road	Mill & Resurface	Scheduled start date:	09/14/2009
ARRA Milling and Paving Project. Paving operations complete	Scheduled end date:	10/16/2009	
		Percent complete:	96 %
East River Road: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585	-753-7741)
East River Road II	Hot Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Fall 2010 Construction		Scheduled end date:	
		Percent complete:	%

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge Contact: Hank Herdzik (585-753-7729) Culver Road Mill & Resurface Scheduled start date: Scheduled for the 2010 construction season. Scheduled end date: 0 % Percent complete: Two way traffic will be maintained. East Ridge Road: Culver Road to I-590 Contact: Hank Herdzik (585-753-7729) East Ridge Road Mill & Resurface Scheduled start date: Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Ridgewood Scheduled end date: Drive to the Wegman's signal. 0 % Percent complete: Two way traffic will be maintained. North Goodman Street: City Line to East Ridge Road Contact: Hank Herdzik (585-753-7729) Mill & Resurface North Goodman Street Scheduled start date: Scheduled end date: Scheduled for the 2010 construction season. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road. Percent complete: 0 % Two way traffic will be maintained. Thomas Avenue: St. Paul Boulevard to Pattonwood Drive Contact: Hank Herdzik (585-753-7729) Thomas Avenue Mill & Resurface Scheduled start date: Scheduled for the 2010 construction season. Scheduled end date: 0 % Percent complete: Two way traffic will be maintained. **Parma** Curtis Road: Hamlin Parma Town Line to Manitou Road Contact: Tom Frys (585-753-7741) Curtis Road Cold Recycle & Resurface Scheduled start date:

Spring 2010 Construction, Culverts being installed now Scheduled end date: Percent complete: %

Penfield

Creek Street: Plank Road to Ridge Road (Rt 404) Contact: Rob Kozarits (585-753-7747) Creek Street Resurface Scheduled start date: 10/08/2009 Scheduled end date: ARRA Milling and Paving Project. Paving operations complete - final topsoil, seeding, pavement markings and sidewalk ramp adjustment at Yorktown scheduled for Spring 2010 96 % Percent complete: Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404) Contact: Rob Kozarits (585-753-7747) Five Mile Line Road Mill & Resurface Scheduled start date: ARRA Milling and Paving to begin in Spring 2010 Scheduled end date: Percent complete: % Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286) Contact: Rob Kozarits (585-753-7747) Whalen Road Resurface Scheduled start date: Scheduled end date: ARRA Milling and Paving starting Summer 2010. Pavement rutting repair at Atlantic Ave completed. 10 % Percent complete:

Perinton

Whitney Road: Perinton-Penfield Town Line to Turk Hill Road

Whitney Road Mill & Resurface

ARRA Milling and Paving starting Spring 2010. Drainage repair at Rte 250 completed.

Contact: Rob Kozarits (585-753-7747)

Scheduled start date:

Scheduled end date:

Percent complete: 5 %

Contact: Tom Frys (585-753-7741)

Rush

East River Road: County Line to Rush West Rush Road

East River Road I Recycle & Resurface Scheduled start date:

ARRA Scheduled for Summer 2010 Construction Scheduled end date:

Percent complete: %

Webster

Phillips Road: Ridge Road (Rt 404) to Schlegel Road Contact: Rob Kozarits (585-753-7747)

Phillips Road Mill & Resurface Scheduled start date:

ARRA Milling and Paving to take place starting Summer 2010 Scheduled end date:

Percent complete: %