



Monroe County Department of Transportation

Ongoing Construction Update - April 05, 2010

Maggie Brooks
County Executive

Greece

Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I

Reconstruction and replace culvert 05-251-269

Construction work has resumed after a winter shutdown.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **10/13/2008**

Scheduled end date: **07/24/2010**

Percent complete: **70 %**

A one way detour from Larkin Creek to North Avenue will start April 5, 2010. Eastbound traffic will be detoured along N. Greece Rd. to English Rd. to Long Pond Rd. It will be open to west bound traffic only.

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge

Culver Road

Mill & Resurface

Work to start 4/26/10

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/26/2010**

Scheduled end date: **06/11/2010**

Percent complete: **0 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

East Ridge Road: Culver Road to I-590

East Ridge Road

Mill & Resurface

Work to begin around 7/5/10. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/05/2010**

Scheduled end date: **08/07/2010**

Percent complete: **0 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

North Goodman Street: City Line to East Ridge Road

North Goodman Street

Mill & Resurface

Work to start around 4/19/10. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/19/2010**

Scheduled end date: **08/06/2010**

Percent complete: **0 %**

Two way traffic will be maintained.

Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue

Mill & Resurface

Work to begin around 4/26/10.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/26/2010**

Scheduled end date: **06/10/2010**

Percent complete: **0 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.