



# Monroe County Department of Transportation

*Ongoing Construction Update - May 03, 2010*

**Maggie Brooks**  
*County Executive*

## **Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton**

Sign Replacement Project  
*ongoing in the various towns*

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **35 %**

## **Brighton**

### **Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard**

Clinton Avenue South

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**

Scheduled end date: **09/17/2010**

Percent complete: **5 %**

### **Edgewood Avenue: Rte. 590 to Monroe Avenue**

Edgewood Avenue

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

## **Chili**

### **Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)**

Attridge Road

*Work being scheduled with town and vendors*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### **Pixley Road: Rte. 33A to Westside Drive**

Pixley Road

*Work being scheduled with town and vendors*

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### **Wickens Road: Wheatland Center Road to Union Street**

Wickens Road

*Work being scheduled with town and vendors*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

## **Clarkson**

### **Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line**

Contact: **Mike Slattery (585-753-7734)**

Redman Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
------------------------------------------------------------------	---------------	------------------------------------------------------------------------------

## Gates

### Manitou Road: Shepard Road to Rte. 531

Manitou Road <i>Work being scheduled with town and vendors</i>	Mill and Resurface
-------------------------------------------------------------------	--------------------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### Pixley Road: Westside Drive to Rte. 204

Pixley Road <i>Work being scheduled with town and vendors</i>	Micropave
------------------------------------------------------------------	-----------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### Trolley Boulevard: Long Pond Road to Lee Road

Trolley Boulevard <i>Work being scheduled with town and vendors</i>	Micropave
------------------------------------------------------------------------	-----------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### Westside Drive: Coldwater Road to Chili Avenue

Westside Drive <i>Work being scheduled with town and vendors</i>	Micropave
---------------------------------------------------------------------	-----------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

## Greece

### Edgemere Drive: East Manitou Road to Lowden Point Road

Edgemere Drive <i>Work being scheduled with town and vendors</i>	Surface Treat
---------------------------------------------------------------------	---------------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### English Road: Fetzner Road to Mt. Read Boulevard

English Road <i>Work being scheduled with town and vendors</i>	Resurface smooth seal
-------------------------------------------------------------------	-----------------------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way

Flynn Road <i>Work to begin the summer of 2010</i>	Membrane Waterproofing S.I.N. 05-142-019
-------------------------------------------------------	------------------------------------------

Contact: **Tim Joyce (585-753-7741)**  
Scheduled start date: **08/16/2010**  
Scheduled end date: **08/27/2010**  
Percent complete: **0 %**

### Long Pond Road: Lake Ontario State Parkway to Edgemere Drive

Long Pond Road <i>Work being scheduled with town and vendors</i>	Spot Repair, Novachip
---------------------------------------------------------------------	-----------------------

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

### Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I <i>Construction work has resumed after a winter shutdown.</i>	Reconstruction and replace culvert 05-251-269
------------------------------------------------------------------------------	-----------------------------------------------

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **10/13/2008**  
Scheduled end date: **07/24/2010**  
Percent complete: **70 %**

A one way detour from Larkin Creek to North Avenue will start April 5, 2010. Eastbound traffic will be detoured along N. Greece Rd. to English Rd. to Long Pond Rd. It will be open to west bound traffic only.

<b>Mt. Read Boulevard: City Line to Stone Road</b> Mt. Read Boulevard <i>Work being scheduled with town and vendors</i>	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>North Greece Road: Latta Road to Frisbee Hill Road</b> North Greece Road <i>ARRA Scheduled for June 7, 2010</i>	Hot in place recycle & Resurface	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
Traffic maintained on site		
<b>North Greece Road: Rte. 104 to English Road</b> North Greece Road <i>Work being scheduled with town and vendors</i>	Novachip	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road</b> North Greece Road Bridge Replacement <i>Construction begins late summer 2010</i>	Replace Bridge BIN 3317530	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
Road will be closed between latta Rd and Frisbee Hill Road to local traffic only. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd		
<b>Stone Road: Rte. 104 to Mt. Read Boulevard</b> Stone Road <i>Work being scheduled with town and vendors</i>	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>

## Hamlin

<b>Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads</b> Clarkson Hamlin TL Road <i>Work to begin summer of 2010</i>	Membrane Waterproofing S.I.N. 06-213-020	Contact: <b>Tim Joyce (585-753-7741)</b> Scheduled start date: <b>06/07/2010</b> Scheduled end date: <b>06/18/2010</b> Percent complete: <b>0 %</b>
<b>Lake Road West Fork: Church Road to Moscow Road</b> Lake Road West Fork <i>Work being scheduled with town and vendors</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Lake Road West Fork: Lake Road East Fork to Church Road</b> Lake Road West Fork <i>Work being scheduled with town and vendors</i>	Box Out Edges, Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Morton Road: Monroe Orleans County Line Road to Redman Road</b> Morton Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18)</b>		Contact: <b>Mike Slattery (585-753-7734)</b>

Redman Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road</b> Roosevelt Highway Ext <i>Work being scheduled with town and vendors</i>	Spot Repair, Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road</b> Walker Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>

## Henrietta

Calkins Road <i>Work being scheduled with town</i>	Drainage Improvements	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>East River Road II: Rush Henrietta Town Line Road to I-90</b> East River Road II <i>ARRA Scheduled June 21, 2010</i>	Hot in place recycle & Resurface	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
Traffic maintained on site		
<b>Edgewood Avenue: Rail Road Crossing to Canal Bridge</b> Edgewood Avenue <i>Work being scheduled with town and vendors</i>	Mill and Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Pinnacle Road: North I-90 to South of Stone Road</b> Pinnacle Road <i>Shoulders only, surface treat</i>	Surface treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Telephone Road: Rush Henrietta Town Line Road to Route 15</b> Telephone Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road</b> Ward Hill Road <i>Work being scheduled with town and vendors</i>	Spot repair, Nova Chip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>
<b>Williams Road: Pinnacle Road to Rte. 65</b> Williams Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>0 %</b>

## Irondequoit

### Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge

Culver Road	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b>
<i>Work to start 4/26/10</i>		Scheduled start date: <b>04/26/2010</b>
		Scheduled end date: <b>06/11/2010</b>
		Percent complete: <b>0 %</b>

Traffic to be maintained in work area with flaggers. Otherwise, two way traffic will be maintained.

### East Ridge Road: Culver Road to I-590

East Ridge Road	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b>
<i>Work to begin around 7/5/10. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled start date: <b>07/05/2010</b>
		Scheduled end date: <b>08/07/2010</b>
		Percent complete: <b>0 %</b>

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

### Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North	Improve cross slope and stabilize embankments	Contact: <b>Tony Halaris (585-753-7738)</b>
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>0 %</b>

### Kings Highway South: Ridge Road East to Kingsgate

Kings Highway South	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b>
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>0 %</b>

### North Goodman Street: City Line to East Ridge Road

North Goodman Street	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b>
<i>Work to start around 4/19/10. Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled start date: <b>04/19/2010</b>
		Scheduled end date: <b>08/06/2010</b>
		Percent complete: <b>5 %</b>

Two way traffic will be maintained.

### Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue	Mill & Resurface	Contact: <b>Hank Herdzik (585-753-7729)</b>
<i>Work to begin around 4/26/10.</i>		Scheduled start date: <b>04/26/2010</b>
		Scheduled end date: <b>06/10/2010</b>
		Percent complete: <b>0 %</b>

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

### Titus Avenue: St. Paul Boulevard to Hudson Avenue

Titus Avenue	Mill & Resurface	Contact: <b>Tony Halaris (585-753-7738)</b>
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>0 %</b>

## Mendon

### Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>0 %</b>

### Cheese Factory Road: West Bloomfield Road to Rte. 64

Cheese Factory Road	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date:

Work being scheduled with town and vendors

Scheduled end date:  
Percent complete: 0 %

**Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)**

Parrish Road

Reline Culvert, Surface Treat

Work being scheduled with town and vendors

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

## Odgen

**Canal Road: Gallup Road to Washington Street**

Canal Road

True & Level, Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Colby Street: Odgen - Sweden Town Line to Rte. 36**

Colby Street

Build New Shoulder

gatherng data , Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Gillett Road: Canal Bridge to Odgen Parma Town Line Road**

Gillett Road

Cold in place recycle and double surface treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Ogden Center Road: Union Street (Rt 259) to Gillett Road**

Ogden Center Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Ogden Parma Town Line Road: Gallup Road to Washington Street**

Ogden Parma Town Line Road

Prep for 2011 Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Shepard Road: Gillett Road to Manitou Road**

Shepard Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

## Parma

**Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road**

Burritt Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %

**Curtis Road: Hamlin/ Parma Town Line to Manitou Road**

Curtis Road

Cold In place recycle & Resurface

ARRA scheduled for May 10, 2010

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 5 %

Traffic maintained on site

**Hamlin Parma TL Road: Curtis Road to Lake Ontario**

Hamlin Parma TL Road

*Work being scheduled with town and vendors*

Repair Shoulders prep for 2011

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104**

Hinkleyville Road

*Work being scheduled with town and vendors*

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****West Avenue: Hamlin - Parma Town Line to NYS Rt 18**

West Avenue

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Penfield****Creek Street: Route 286 to Plank Road**

Creek Street

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)**

Five Mile Line Road

*ARRA Milling and Paving to begin late May 2010*

Mill &amp; Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %***Alternating two way traffic maintained with flaggers during day.***Jackson Road: Jackson Road Extension to NYS Rt 286**

Jackson Road

*shoulder construction to start fall 2010*

Build new shoulders and resurface

Contact: **Karen Cox (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Linden Avenue: Brighton Town Line to Rte. 441**

Linden Avenue

*Work being scheduled with town and vendors*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Panorama Trail: Penfield Road to Browncroft Boulevard**

Panorama Trail

*work to begin 4/21/10*

New gutters, Cold in place recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/20/2010**Scheduled end date: **07/20/2010**Percent complete: **1 %***road will be one way northbound ,detour using Atlantic Avenue, Five Mile Line Rd, and Rt 441***Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)**

Whalen Road

*Paving anticipated to begin late June 2010*

Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **06/21/2010**Scheduled end date: **07/07/2010**Percent complete: **10 %***Alternating two way traffic maintained with flaggers during day.***Perinton**

<b>Lyndon Road: Ayrault Road to Rte. 31F</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Lyndon Road	Micropave	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Park Road: Perinton/Pittsford Town Line to Route 96</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Park Road	Cold Recycle, Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Whitney Road: Linden Avenue to Turk Hill Road</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>
Whitney Road	Mill & Resurface	Scheduled start date: <b>04/12/2010</b>
<i>Paving begins week of May 3, 2010.</i>		Scheduled end date: <b>05/10/2010</b>
		Percent complete: <b>15 %</b>
<i>Alternating two way traffic maintained with flaggers during day</i>		
<b>Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Woolston Road	Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: %
<b>Pittsford</b>		
<b>Stone Road: Route 65 to Tobey Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Stone Road	Resurface	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Riga</b>		
<b>Attridge Road: Chili Riga Center Road to Chili - Riga Town Line</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Attridge Road	Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Bromley Road: Buffalo Road to Attridge Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Bromley Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Malloch Road: Wheatland /Riga Town to Route 33A</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Malloch Road	Build Edge	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>Rush</b>		
<b>East River Road I: Livingston County Line to Rush West Rush Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>
East River Road I	Hot in place recycle & Resurface	Scheduled start date:

		Scheduled end date:	
		Percent complete:	0 %
<b>Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Five Points Road	Surface Treat	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %
<b>Honeoye Falls Road No. 6: Over Honeoye Creek Tributary to Between Works Road and Five Points Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>	
Honeoye Falls Road No. 6 CULVERT	Replace Culvert S.I.N. 16-063-320	Scheduled start date:	
<i>Town of Rush forces to construct</i>		Scheduled end date:	
		Percent complete:	0 %
Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20 to Livingston County Rte. 65 (Oak Opening Rd.) Scheduled to begin July 5th, after the NYSDOT Rte. 15A project			
<b>Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons Road and Rush-Mendon Town Line Road</b>		Contact: <b>Tom Frys (585-753-7741)</b>	
Pinnacle Road	Replace Culvert S.I.N. 16-092-013	Scheduled start date:	
<i>Town of Wheatland to construct N. culvert with the Town of Clarkson's help.</i>		Scheduled end date:	
<i>Town of Rush had a scheduling conflict.</i>		Percent complete:	0 %
<i>Monroe County foces to construct S. culvert</i>			
<i>Construction schduled for May 17.</i>			
Detour route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.			
<b>Rush Henrietta Town Line Road: East River Road to Rte. 15A</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Rush Henrietta Town Line Road	Prep for 2011 surface treatment	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %
<b>Rush West Rush Road: East River Road to Rte. 15A</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Rush West Rush Road	Prep for 2011 surface treatment	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %
<b>Telephone Road: East River Road to Rush/Henrietta TL</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>	
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %
<b>Sweden</b>			
<b>Gordon Road: Sweden Walker Road to Gallup Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Gordon Road	Cold in place recycle, double Surface Treat	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %
<b>Salmon Creek Road: Colby Street to Route 31</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Salmon Creek Road	Cold in place recycle, double Surface Treat	Scheduled start date:	
<i>Work being scheduled with town and vendors</i>		Scheduled end date:	
		Percent complete:	0 %

## Webster

### Basket Road: Route 404 to Route 104

Basket Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### Basket Road: Schlegel Road to Lake Road

Basket Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### Five Mile Line Road: Route 104 to Route 404

Five Mile Line Road

Work being scheduled with town and vendors

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### Jackson Road: State Road to Rte 404

Jackson Road

construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

### Old Ridge Road: Bay Road to Empire Boulevard

Old Ridge Road

work to begin May 2010

New gutters, Cold pugmill recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **05/03/2010**

Scheduled end date: **07/27/2010**

Percent complete: **0 %**

### Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road

ARRA Milling and Paving to start early July 2010

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/12/2010**

Scheduled end date: **07/28/2010**

Percent complete: **0 %**

Daily Lane closures

### State Road: Jackson Road to Rt 250

State Road

Work being scheduled with town and vendors

Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

### Whiting Road: Klem Road to Lake Road

Whiting Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

## Wheatland

### Mumford Road: NYS Rt 36 to North Road

Mumford Road

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Work being scheduled with town and vendors

Scheduled end date:  
Percent complete: 0 %

**North Road: Wheatland Center Road to Union Street**

North Road Spot Repair and Resurface

Contact: **Mike Slattery (585-753-7734)**

Work being scheduled with town and vendors

Scheduled start date:  
Scheduled end date:  
Percent complete: 0 %