



Monroe County Department of Transportation

Ongoing Construction Update - August 09, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**

Scheduled end date: **07/01/2010**

Percent complete: **97 %**

none

Brighton

Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard

Clinton Avenue South

Final milling and paving schedule dfor October

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**

Scheduled end date: **10/17/2010**

Percent complete: **5 %**

Edgewood Avenue: Rte. 590 to Monroe Avenue

Edgewood Avenue

Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/26/2010**

Scheduled end date: **07/31/2010**

Percent complete: **95 %**

Chili

Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)

Attridge Road

Surface treatment to be started the week of 8/16/2010.

Surface Treat

Contact: **Mike Slattery (585-753-7738)**

Scheduled start date: **07/12/2010**

Scheduled end date: **09/01/2010**

Percent complete: **40 %**

Pixley Road: Rte. 33A to Westside Drive

Pixley Road

Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/27/2010**

Scheduled end date: **08/06/2010**

Percent complete: **95 %**

Wickens Road: Wheatland Center Road to Union Street

Wickens Road

Spot Repairs, Surface Treat being scheduled

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**

Scheduled end date: **08/16/2010**

Percent complete: **0 %**

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line

Redman Road

Surface Treat

*Work to begin the week of 8/9/10.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **0 %****Gates**

Calkins Road

Drainage Improvements

*Work being scheduled with town*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/14/2010**Scheduled end date: **10/01/2010**Percent complete: **0 %****Manitou Road: Shepard Road to Rte. 531**

Manitou Road

Mill and Resurface

*Milling and Paving completed, awaiting pavement markings*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/22/2010**Scheduled end date: **08/16/2010**Percent complete: **95 %****Pixley Road: Westside Drive to Rte. 204**

Pixley Road

Micropave

*Micropaving completed*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/27/2010**Scheduled end date: **08/16/2010**Percent complete: **95 %****Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Westside Drive: Coldwater Road to Chili Avenue**

Westside Drive

Micropave

*Micropaving scheduled week of 8/30*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/26/2010**Scheduled end date: **09/03/2010**Percent complete: **0 %****Greece****Edgemere Drive: East Manitou Road to Lowden Point Road**

Edgemere Drive

Surface Treat

*Surface Treat scheduled for week of Aug 9.*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/29/2010**Scheduled end date: **08/23/2010**Percent complete: **0 %****English Road: Fetzner Road to Mt. Read Boulevard**

English Road

Resurface smooth seal

*Paving completed. Working on shoulder back up*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/29/2010**Scheduled end date: **08/16/2010**Percent complete: **90 %****Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way**

Flynn Road

Membrane Waterproofing S.I.N. 05-142-019

*Work to begin the summer of 2010*Contact: **Tim Joyce (585-753-7741)**Scheduled start date: **07/26/2010**Scheduled end date: **08/06/2010**Percent complete: **100 %****Long Pond Road: Lake Ontario State Parkway to Edgemere Drive**

Long Pond Road

Spot Repair, Novachip

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**

Novachip completed, completing shoulder backup		Scheduled end date:	08/16/2010
		Percent complete:	90 %
Mill Road Phase I: Long Pond Road to Larkin Creek		Contact:	Hank Herdzik (585-753-7729)
Mill Road I	Reconstruction and replace culvert 05-251-269	Scheduled start date:	10/13/2008
Workzone areas are alternating traffic with flaggers to maintain traffic.		Scheduled end date:	08/31/2010
		Percent complete:	99 %
Mt. Read Boulevard: City Line to Stone Road		Contact:	Tony Halaris (585-753-7738)
Mt. Read Boulevard	Micropave	Scheduled start date:	07/15/2010
Micropave completed, adjusting shoulders		Scheduled end date:	08/16/2010
		Percent complete:	95 %
North Greece Road: Rte. 104 to English Road		Contact:	Tony Halaris (585-753-7738)
North Greece Road	Novachip	Scheduled start date:	07/19/2010
Novachip completed. Working on grading shoulder back up		Scheduled end date:	08/16/2010
		Percent complete:	85 %
North Greece Road: Latta Road to Frisbee Hill Road		Contact:	Tom Frys (585-753-7741)
North Greece Road	Hot in place recycle & Resurface	Scheduled start date:	06/15/2010
Top course overlay complete.		Scheduled end date:	08/09/2010
Catch basin adjustments, topsoil, dwy aprons ongoing.		Percent complete:	90 %
Traffic maintained on site			
North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road		Contact:	Rob Kozarits (585-753-7747)
North Greece Road Bridge Replacement	Replace Bridge BIN 3317530	Scheduled start date:	
Watermain relocation and bridge demolition expected to begin week of August 9, 2010		Scheduled end date:	
		Percent complete:	0 %
Road will be closed between latta Rd and Frisbee Hill Road to local traffic only until early November 2010. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd			
Stone Road: Rte. 104 to Mt. Read Boulevard		Contact:	Tony Halaris (585-753-7738)
Stone Road	Micropave	Scheduled start date:	07/19/2010
Micropaving Completed		Scheduled end date:	08/13/2010
		Percent complete:	75 %

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line		Contact:	Mike Slattery (585-753-7734)
Brick Schoolhouse Road	Surface Treat	Scheduled start date:	08/10/2010
Surface treatment to begin the week of 8/10/2010.		Scheduled end date:	09/10/2010
		Percent complete:	0 %
Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads		Contact:	Tim Joyce (585-753-7741)
Clarkson Hamlin TL Road	Membrane Waterproofing S.I.N. 06-213-020	Scheduled start date:	07/06/2010
		Scheduled end date:	07/15/2010
		Percent complete:	100 %
Lake Road West Fork: Lake Road East Fork to Church Road		Contact:	Mike Slattery (585-753-7734)
Lake Road West Fork	Box Out Edges, Surface Treat	Scheduled start date:	
Work being scheduled with town and vendors		Scheduled end date:	
		Percent complete:	0 %

Lake Road West Fork: Church Road to Moscow Road

Lake Road West Fork

Surface Treat

*The surface treatment should start the week of 8/9/2010.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Morton Road: Monroe Orleans County Line Road to Redman Road**

Morton Road

Surface Treat

*True & leveling has begun. The surface treatment should begin the week of 8/9/2010.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18)**

Redman Road

Surface Treat

*The surface treatment should start the week of 8/9/2010.*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road**

Roosevelt Highway Ext

Spot Repair, Surface Treat

*Work being scheduled with town and vendors*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road**

Walker Road

Prep for 2011 Surface Treat

*Work being scheduled with town and vendors*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Henrietta****East River Road II: Rush Henrietta Town Line Road to I-90**

East River Road II

Hot in place recycle & Resurface

*Project complete.*Contact: **Tom Frys (585-753-7741)**Scheduled start date: **06/01/2010**Scheduled end date: **07/19/2010**Percent complete: **100 %**

Traffic maintained on site

Edgewood Avenue: Rail Road Crossing to Canal Bridge

Edgewood Avenue

Mill and Resurface

*Work being scheduled with town and vendors*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Pinnacle Road: North I-90 to South of Stone Road**

Pinnacle Road

Surface treat

*Shoulders only, surface treat complete. Sweeping during the week of 8/9/2010*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **90 %****Telephone Road: Rush Henrietta Town Line Road to Route 15**

Telephone Road

Prep for 2011 Surface Treat

*Asphalt prep and tree trimming started*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/27/2010**Scheduled end date: **09/01/2010**Percent complete: **25 %****Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road**

Ward Hill Road

Spot repair, Fiber mat surface treat

*Surface treat complete, needs striping*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **90 %**

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge

Culver Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving complete. Storm sewer cleaning being scheduled</i>		Scheduled start date: 05/12/2010
		Scheduled end date: 07/30/2010
		Percent complete: 98 %

Two way traffic will be maintained.

East Ridge Road: Culver Road to I-590

East Ridge Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Night work operations for Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled start date: 07/09/2010
		Scheduled end date: 08/20/2010
		Percent complete: 60 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North	Improve cross slope and stabilize embankments	Contact: Tony Halaris (585-753-7738)
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Kings Highway South: Ridge Road East to Kingsgate

Kings Highway South	Micropave	Contact: Tony Halaris (585-753-7738)
<i>Micropaving scheduled for week of Aug 27</i>		Scheduled start date: 07/19/2010
		Scheduled end date: 08/31/2010
		Percent complete: 20 %

North Goodman Street: City Line to East Ridge Road

North Goodman Street	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving is complete. Storm cleaning work is being scheduled.</i>		Scheduled start date: 04/19/2010
		Scheduled end date: 08/06/2010
		Percent complete: 99 %

Two way traffic will be maintained.

Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving is complete. Topsoil, storm cleaning and shoulder work are being scheduled.</i>		Scheduled start date: 04/26/2010
		Scheduled end date: 08/06/2010
		Percent complete: 95 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Titus Avenue: St. Paul Boulevard to Hudson Avenue

Titus Avenue	Mill & Resurface	Contact: Tony Halaris (585-753-7738)
<i>Paving completed. Working on final cleanup</i>		Scheduled start date: 07/12/2010
		Scheduled end date: 08/16/2010
		Percent complete: 95 %

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Surface treat complete, needs striping</i>		Scheduled start date: 06/21/2010
		Scheduled end date: 08/13/2010
		Percent complete: 90 %

Cheese Factory Road: West Bloomfield Road to Rte. 64

Cheese Factory Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 07/12/2010

Surface treat complete, needs striping

Scheduled end date: **08/17/2010**

Percent complete: **90 %**

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Reline Culvert, Surface Treat

Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Williams Road: Pinnacle Road to Rte. 65

Williams Road

Surface Treat

Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/14/2010**

Scheduled end date: **08/20/2010**

Percent complete: **90 %**

Odgen

Canal Road: Gallup Road to Washington Street

Canal Road

True & Level, Surface Treat

The surface treatment is to begin the week of 8/9/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Colby Street: Ogden - Sweden Town Line to Rte. 36

Colby Street

Build New Shoulder

Gathering pavement core data , work being scheduled with town and vendors.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Gillett Road: Canal Bridge to Ogden Parma Town Line Road

Gillett Road

Cold in place recycle and double surface treat

The first surface treatment is completed and the second application should start the week of 8/9/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/12/2010**

Scheduled end date: **09/01/2010**

Percent complete: **50 %**

Ogden Center Road: Union Street (Rt 259) to Gillett Road

Ogden Center Road

Surface Treat

The surface treatment to begin the week of 8/9/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Ogden Parma Town Line Road: Gallup Road to Washington Street

Ogden Parma Town Line Road

Prep for 2011 Surface Treat

True & leveling is being completed and the surface treatment will be started the week of 8/10/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Surface Treat

The surface treatment to be started the week of 8/9/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Curtis Road: Hamlin/ Parma Town Line to Manitou Road

Contact: **Tom Fry (585-753-7741)**

Curtis Road <i>Cold in place recycling complete. Top course scheduled for August 9, 2010. Shoulder backup/topsoil and dwy aprons after that.</i> Traffic maintained on site	Cold In place recycle & Resurface	Scheduled start date: 06/28/2010 Scheduled end date: 08/23/2010 Percent complete: 70 %
Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road <i>Work being scheduled with town and vendors</i>	Repair Shoulders prep for 2011	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104 Hinkleyville Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Peck Road	Membrane Waterproofing SIN11-183-164	Contact: Tim Joyce () Scheduled start date: 07/12/2010 Scheduled end date: 08/06/2010 Percent complete: 100 %
West Avenue: Hamlin - Parma Town Line to NYS Rt 18 West Avenue <i>The work to start in late August.</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %

Penfield

Creek Street: Route 286 to Plank Road Creek Street <i>Shoulder back up to take place the week of 8/2</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/15/2010 Scheduled end date: 08/13/2010 Percent complete: 95 %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404) Five Mile Line Road <i>Paving operations complete. Final pavement markings and driveway restoration and shoulder back up expected to be completed week of August 9</i> Alternating two way traffic maintained with flaggers during day.	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 05/17/2010 Scheduled end date: 08/02/2010 Percent complete: 95 %
Jackson Road: Jackson Road Extension to NYS Rt 286 Jackson Road <i>shoulder construction to start fall 2011</i>	Build new shoulders and resurface	Contact: Karen Cox (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Linden Avenue: Brighton Town Line to Rte. 441 Linden Avenue <i>Striping incomplete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/17/2010 Scheduled end date: 08/17/2010 Percent complete: 90 %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286) Whalen Road <i>Final pavement markings to be completed by mid August 2010</i> Alternating two way flagging operation during daytime hours.	Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 05/21/2010 Scheduled end date: 07/07/2010 Percent complete: 98 %

Perinton

Lyndon Road: Ayrault Road to Rte. 31F

Lyndon Road	Micropave	Contact: Jim Gagnier (585-753-7732)
<i>Complete</i>		Scheduled start date: 07/08/2010
		Scheduled end date: 08/20/2010
		Percent complete: 100 %

Park Road: Perinton/Pittsford Town Line to Route 96

Park Road	Cold Recycle, Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Recycle scheduled for mid August</i>		Scheduled start date: 07/15/2010
		Scheduled end date: 09/08/2010
		Percent complete: 0 %

Whitney Road: Linden Avenue to Turk Hill Road

Whitney Road	Mill & Resurface	Contact: Rob Kozarits (585-753-7747)
<i>Final striping completed by mid August 2010</i>		Scheduled start date: 04/12/2010
		Scheduled end date: 06/10/2010
		Percent complete: 99 %

Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction

Woolston Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Asphalt prep and ditching complete, Surface Treat scheduled for the week of 8/16</i>		Scheduled start date: 07/07/2010
		Scheduled end date: 09/01/2010
		Percent complete: 15 %

Pittsford

Stone Road: Route 65 to Tobey Road

Stone Road	Resurface	Contact: Jim Gagnier (585-753-7732)
<i>Spot milling scheduled for mid August</i>		Scheduled start date: 07/26/2010
		Scheduled end date: 09/10/2010
		Percent complete: 0 %

Riga

Attridge Road: Chili Riga Center Road to Chili - Riga Town Line

Attridge Road	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>The true & leveling is complete. The surface treatment should start the week of 8/16/2010.</i>		Scheduled start date: 07/19/2010
		Scheduled end date: 09/01/2010
		Percent complete: 30 %

Bromley Road: Buffalo Road to Attridge Road

Bromley Road	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road	Surface Treatment	Contact: Mike Slattery (585-753-7734)
<i>Surface treat ito be started the week of 8/16/2010.</i>		Scheduled start date: 08/09/2010
		Scheduled end date: 09/01/2010
		Percent complete: 0 %

Malloch Road: Wheatland /Riga Town to Route 33A

Malloch Road	Build Edge	Contact: Mike Slattery (585-753-7734)
<i>The milling and paving of the shoulders has been completed. True & leveling will take place the week of 8/23/2010.</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Rush

East River Road I: Livingston County Line to Rush West Rush Road

East River Road I

Project complete.

Hot in place recycle & Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/07/2010**

Scheduled end date: **08/01/2010**

Percent complete: **100 %**

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Surface treat complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/07/2010**

Scheduled end date: **08/18/2010**

Percent complete: **90 %**

Honeoye Falls Road No. 6: Over Honeoye Creek Tributary to Between Works Road and Five Points Road

Honeoye Falls Road No. 6 CULVERT

Town of Rush forces to construct. Work scheduled for next year due to culvert fabrication schedule.

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20

to Livingston County Rte. 65 (Oak Opening Rd.)

Scheduled to begin July 5th, after the NYSDOT Rte. 15A project

Replace Culvert S.I.N. 16-063-320

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons Road and Rush-Mendon Town Line Road

Pinnacle Road

N. culvert guiderail being installed August 5 & 6. N. culvert to open on Monday, August 9. Town of Wheatland will still need to place topsoil and seed behind guiderail once culvert is opened. Work will move to S. culvert on Monday, August 9. Monroe County forces to install S. culvert.

Detour route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.

Replace Culvert S.I.N. 16-092-013

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/17/2010**

Scheduled end date: **09/30/2010**

Percent complete: **95 %**

Rush Henrietta Town Line Road: East River Road to Rte. 15A

Rush Henrietta Town Line Road

Asphalt prep complete for 2011 surface tret

Prep for 2011 surface treatment

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/06/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Rush West Rush Road: East River Road to Rte. 15A

Rush West Rush Road

Asphalt prep completed, working on ditching and tree trimming

Prep for 2011 surface treatment

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/15/2010**

Percent complete: **75 %**

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road

Asphalt prep and tree trimming started

Prep for 2011 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **25 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

Surface treatment will be started the week of 8/9/2010.

Cold in place recycle, double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **40 %**

Salmon Creek Road: Colby Street to Route 31

Salmon Creek Road

Cold in place recycle, double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/28/2010**

The first surface treatment is complete and the second application should be started the week of 8/9/2010.

Scheduled end date: **09/01/2010**

Percent complete: **40 %**

West Sweden Road: Over Black Creek North Branch to Between Reed Road and Ladue Road

West Sweden Road

Membrane Waterproofing SIN 17-240-005

Open to Traffic; need to pour outlet fascia repair

Contact: **Tim Joyce ()**

Scheduled start date: **06/28/2010**

Scheduled end date: **07/23/2010**

Percent complete: **90 %**

Webster

Basket Road: Route 404 to Route 104

Basket Road

Surface Treat

Surface treat complete. Sweeping during the week of 8/9

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Basket Road: Schlegel Road to Lake Road

Basket Road

Surface Treat

Surface treat complete, sweeping during the week of 8/9/10

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Five Mile Line Road: Route 104 to Route 404

Five Mile Line Road

Micropave

Micropave complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/26/2010**

Scheduled end date: **08/17/2010**

Percent complete: **90 %**

Jackson Road: State Road to Rte 404

Jackson Road

Build new shoulders and resurface

construct new paved shoulders fall 2010

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road

Surface Treat

Surface treat complete, sweeping during the week of 8/9/10

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/15/2010**

Percent complete: **90 %**

Old Ridge Road: Bay Road to Empire Boulevard

Old Ridge Road

New gutters, Cold pugmill recycle, and Resurface

Touch up work and pavement marking work remains. Proceed with caution.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **05/17/2010**

Scheduled end date: **08/10/2010**

Percent complete: **98 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road

Mill & Resurface

Paving operations complete. Final pavement markings to be completed mid August 2010.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/12/2010**

Scheduled end date: **08/13/2010**

Percent complete: **90 %**

Daily Lane closures

State Road: Jackson Road to Rt 250

State Road

Cold in Place recycle and pave

Cold in place recycling complete, scheduling paving for mid August

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/07/2010**

Scheduled end date: **09/01/2010**

Percent complete: **50 %**

Whiting Road: Klem Road to Lake Road

Contact: **Jim Gagnier (585-753-7732)**

Whiting Road <i>Complete</i>	Surface Treat	Scheduled start date: 06/10/2010 Scheduled end date: 08/04/2010 Percent complete: 100 %
---------------------------------	---------------	--

Wheatland

Mumford Road: NYS Rt 36 to North Road

Mumford Road

Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

North Road: Wheatland Center Road to Union Street

North Road

Work being scheduled with town and vendors

Spot Repair and Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**