



Monroe County Department of Transportation

Ongoing Construction Update - November 29, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**

Scheduled end date: **07/01/2010**

Percent complete: **100 %**

none

City of Rochester

Communication Conduit Replacement Project

Conduit expected to be installed on North St week of 11/15 through end of November.

Contact: **Rob Kozarits ()**

Scheduled start date: **09/27/2010**

Scheduled end date: **05/01/2011**

Percent complete: **16 %**

Daily lane closures and daily sidewalk/driveway closures for conduit installation.

Gates

Calkins Road

Obtaining utility locations under Calkins Rd

Drainage Improvements

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/14/2010**

Scheduled end date: **11/19/2010**

Percent complete: **5 %**

Greece

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II

Watermain work and storm sewer installation will be worked on this fall/winter.

Reconstruction

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **15 %**

Two way traffic will be maintained around work areas with flaggers.

North Greece Road Bridge Replacement

Replace Bridge BIN 3317530

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/02/2010**

Scheduled end date: **11/30/2010**

Percent complete: **100 %**

N Greece Road is now open to traffic

Irondequoit

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North

Work comenced 11/15/10

Improve cross slope and stabilize embankments

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **20 %**

Mendon

Honeoye Falls Road No. 6: Over Spring Brook to Between Dalton Road and Rush-Lima Road

Honeoye Falls Road No. 6 BRIDGE

Construction began 9/27.

Scheduled to open to traffic week of 11/15

Proposed detour: Works Rd. to HF 5 points Rd. to NYSDOT Rte. 15A

Replace Bridge BIN 3317760

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **90 %**

Perinton

Jefferson Avenue: Ayrault Road to NYS Rt 31F

Jefferson Avenue

Road construction to begin in March 2011

Reconstruct and replace culvert SIN 13-040-067

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Alternating traffic during daytime hours for RGE gas relocation

Webster

Jackson Road: State Road to Rte 404

Jackson Road

construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**
