



Monroe County Department of Transportation

Ongoing Construction Update - December 13, 2010

Maggie Brooks
County Executive

City of Rochester

Communication Conduit Replacement Project

Contractor shut down for Winter. Possible construction on Exchange Blvd in grass areas if weather permits.

Daily lane closures and daily sidewalk/driveway closures for conduit installation.

Contact: **Rob Kozarits ()**

Scheduled start date: **09/27/2010**

Scheduled end date: **05/01/2011**

Percent complete: **20 %**

Greece

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II

Watermain work and storm sewer installation will be worked on this fall/winter.

Reconstruction

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **15 %**

Two way traffic will be maintained around work areas with flaggers.

Henrietta

Calkins Road

Obtaining utility locations under Calkins Rd

Drainage Improvements

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/14/2010**

Scheduled end date: **11/19/2010**

Percent complete: **5 %**

Irondequoit

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North

Work commenced 11/15/10

Improve cross slope and stabilize embankments

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **20 %**

Perinton

Jefferson Avenue: Ayrault Road to NYS Rt 31F

Jefferson Avenue

Road construction to begin in March 2011

Reconstruct and replace culvert SIN 13-040-067

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Alternating traffic during daytime hours for RGE gas relocation

Webster

Jackson Road: State Road to Rte 404

Jackson Road

construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**
