



Monroe County Department of Transportation

Ongoing Construction Update - May 31, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road

Schedule being coordinated with town and vendor

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road

Schedule being coordinated with town and vendor

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Chili

Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

Road closed on 5-4-11

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/04/2011**

Scheduled end date: **07/20/2011**

Percent complete: **10 %**

road will be closed to through traffic. Detour Route: Chili Ave to Union Street to Morgan Road

Union Street: Bowen Road to Chili Avenue

Union Street

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.

Union Street Bridge Replacement

There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Replace Bridge BIN 3317430 2011

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **04/29/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour: Morgan Road, Stottle Road, Chili Avenue

Wickens Road

Work is scheduled to start on Mon 8/22/2011

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

City of Rochester

Contact: **Rob Kozarits (585-753-7747)**

Communication Conduit Replacement Project

Conduit installation continuing on Mt Hope (Ford to Alexander) and Elmwood (south to Mt Hope). Landscape work and cleanup being performed on previously disturbed areas.

Daily lane closures and daily sidewalk/driveway closures for conduit installation.

Scheduled start date: **09/27/2010**

Scheduled end date: **06/30/2011**

Percent complete: **65 %**

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road

Lawrence Road over Brockport Creek

Road closed on May 16

Replace Bridge BIN 3317000

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/16/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Gates

Buell Road: Brooks Avenue to Chili Avenue

Buell Road

Schedule being coordinated with town and vendor

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Coldwater Road: Westside Drive to Buffalo Road

Coldwater Road

Schedule being coordinated with town and vendor

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Trolley Boulevard: Long Pond Road to Lee Road

Trolley Boulevard

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Westside Drive: Chili Center Coldwater Road to Coldwater Road

Westside Drive

Schedule being coordinated with town and vendor

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Storm sewer installation ongoing.

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: **4 %**

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Construction scheduled to start 9/6/11 (after Labor Day)

Rehabilitate Bridge BIN 3211130

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **09/06/2011**

Scheduled end date: **12/15/2011**

Percent complete: **%**

Detour traffic: Beach to Dewey to Latta to Island Cottage

Frisbee Hill Road: North Greece Road to Flynn Road

Frisbee Hill Road

Schedule being coordinated with town and vendor

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Hincher Road: Manitou Road to North Greece Road

Hincher Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Long Pond Road: Latta Road to Janes Road

Long Pond Road

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II

Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Reconstruction

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **45 %**

Mill Road will be closed to through traffic from Manitou Rd to N Greece Rd to facilitate culvert replacements starting May 31. Use posted detour of N Greece Rd, W Ridge Road, and Manitou Rd.

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

North Greece Road: English Road to Latta Road

North Greece Road

Schedule being coordinated with town and vendor

Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Hamlin

Church Road: Redman Road to Lake Road West Fork

Church Road

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Schedule being coordinated with town and vendor

Scheduled end date:
Percent complete: %

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork

Church Road
Armorless Joint Installation & Joint Repair
Work is scheduled to start on Mon 4/25/2011

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Road closure

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road
Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Lake Road West Fork: Lake Road East Fork to Church Road

Lake Road West Fork
T & L, Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Morton Road: Monroe Orleans County Line Road to Redman Road

Morton Road
Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road
Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road

Roosevelt Highway Ext
Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road
Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Henrietta

Calkins Road: Route 15A to Pittsford Town Line

Calkins Road
NovaChip
Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Calkins Road
Drainage Improvements
Obtaining utility locations under Calkins Rd

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: **5 %**

Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line

Stone Road
Resurface

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/15/2011**

Construction to start late June. Project will construct 5 foot paved shoulders on both sides of the road to Candlewood Lane and road will be repaved.

construction will progress under alternating 2-way traffic

Scheduled end date: **09/01/2011**

Percent complete: **10 %**

Telephone Road: Rush Town Line to Route 15

Telephone Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard

Kings Highway

Slope Repairs

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue

Kings Highway North

Install Gutters, Cold In Place Recycle, Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64

Boughton Hill Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Pond Rd: Route 65 to Douglas Road

Pond Rd

Prep for 2012 Cold Mix Paving

Started drainage cleaning and grading

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **04/09/2011**

Scheduled end date:

Percent complete: **15 %**

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Rd: Route 251 to Canfield Road

West Bloomfield Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road

West Bloomfield Road

T&L and Novachip

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Main Street: Village Line to Route 65

West Main Street

Schedule being coordinated with town and vendor

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Odgen**Canal Road: Washington Street to Route 259**

Canal Road

Schedule being coordinated with town and vendor

Drainage & Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Colby Street: Ogden - Sweden Town Line to Route 36

Colby Street

Schedule being coordinated with town and vendor

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Dewey Street: Hubbell Road to Route 36

Dewey Street

Schedule being coordinated with town and vendor

Prep & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements

*will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration**During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road*Reconstruct road and replace culvert SIN's
10-177-009 & 10-177-039Contact: **Karen Cox (585-753-7742)**Scheduled start date: **05/13/2011**Scheduled end date: **06/30/2012**Percent complete: **5 %****Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd**

Ogden Parma Town Line Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %****Stony Point Road: Route 36 to Route 259**

Stony Point Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Odgen/Sweden**Gallup Road: Canal Road to Gordon Road**

Gallup Road

Schedule being coordinated with town and vendor

Prep & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Parma**Hamlin Parma TL Road: Curtis Road to Lake Ontario**Contact: **Mike Slattery (585-753-7734)**

Hamlin Parma TL Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Scheduled start date: Scheduled end date: Percent complete: %
Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge Hill Road Bridge (Over Brockport Creek) <i>Refer to Hill Rd. over Salmon Creek for schedule</i>	Replace	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge Hill Road Bridge (Over Salmon Creek) <i>Monroe County managing project</i>	Replace	Contact: Tom Frys (585-753-7741) Scheduled start date: 06/24/2011 Scheduled end date: 05/18/2012 Percent complete: %
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.		
Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd Hinkleyville Road <i>Work is scheduled to start Mon 7/11/2011</i>	Membrane Waterproofing SIN 11-214-013	Contact: Tim Joyce (585-753-7743) Scheduled start date: Scheduled end date: Percent complete: %
Road closure		
Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd. Peck Road Bridge Replacement	Replace Bridge BIN 3317820	Contact: Karen Cox (585-753-7742) Scheduled start date: 12/17/2011 Scheduled end date: 11/30/2011 Percent complete: 5 %
Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.		
Pinehill Road: Hinkleyville Road to Gutter Section Pinehill Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Trimmer Road: Ogden Parma Town Line to Route 104 Trimmer Road <i>Schedule being coordinated with town and vendor</i>	Cold In Place Recycle & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Penfield		
Carter Road: Perinton TL to Route 441 Carter Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Harris Road: Route 441 to Webster Town Line Harris Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Jackson Road: Jackson Road Extension to NYS Route 286 Jackson Road <i>construct new paved shoulders and travel lane overlay spring 2011</i>	Resurface	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/04/2011 Scheduled end date: 09/01/2011 Percent complete: 20 %

construction will progress under alternating 2-way traffic

Jackson Road: Plank Road to State Road

Jackson Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Plank Road: Shoecraft Road to Jackson Road

Plank Road

Schedule being coordinated with town and vendor

Hot in Place recycle, Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Whalen Road: Five Mile Line Road to Route 250

Whalen Road

Schedule being coordinated with town and vendor

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Perinton

Ayrault Road: Route 250 to Turk Hill Road

Ayrault Road

Schedule being coordinated with town and vendor

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Carter Road: Whitney Road to Penfield Town Line

Carter Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Garnsey Road: Route 250 to Turk Hill Road

Garnsey Road

Schedule being coordinated with town and vendor

Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue

Sanitary sewer main installation ongoing. Fairport electric nearly finished relocating wood poles and installing overhead cables. RGE restoring properties disturbed by gas service connections.

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

Reconstruction

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **03/14/2011**

Scheduled end date: **09/14/2012**

Percent complete: **10 %**

Pittsford

Calkins Road: Henrietta TL to Clover Street

Calkins Road

Schedule being coordinated with town and vendor

NovaChip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Golf Ave: Route 153 to Marsh Road

Golf Ave

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Park Road: East Street to Perinton Town Line

Contact: **Jim Gagnier (585-753-7732)**

Park Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
Stone Road: Henrietta - Pittsford Town Line to Route 65 Stone Road <i>top course paving to commence in July 2011</i>	Resurface	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/01/2011 Scheduled end date: 09/01/2011 Percent complete: 10 %
construction will progress under alternating 2-way traffic		
West Bloomfield Road: Canfield Road to Route 64 West Bloomfield Road <i>Schedule being coordinated with town and vendor</i>	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Willard Road: Route 65 to Mendon Center Road Willard Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Riga

Bridgeman Road: Malloch Road to Route 36 Bridgeman Road <i>Schedule being coordinated with town and vendor</i>	Build edges	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Bromley Road: Buffalo Road to Attridge Road Bromley Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Griffin Road: Route 36 to Palmer Road Griffin Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Malloch Road: Wheatland /Riga Town Line to Route 33A Malloch Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Rush

Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road Honeyoe Falls Road No. 6 CULVERT <i>Town of Rush forces constructing. Work ongoing.</i>	Replace Culvert S.I.N. 16-063-320	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: 0 %
Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20 to Livingston County Rte. 65 (Oak Opening Rd.)		
Middle Road: Route 251 to Rush / Henrietta Town Line Road		Contact: Jim Gagnier (585-753-7732)

Middle Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
Phelps Road: Works Road to Route 15A Phelps Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Rush Henrietta Town Line Road: East River Road to Route 15A Rush Henrietta Town Line Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Rush West Rush Road: East River Road to Route 15A Rush West Rush Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Telephone Road: East River Road to Rush/Henrietta TL Telephone Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Sweden

Capen Road: West Sweden Road to Redman Road Capen Road	Recycle and Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Redman Road: Capen Road to Route 31A Redman Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
White Road: West Sweden Road to Redman Road White Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Webster

Jackson Road: State Road to Route 404 Jackson Road <i>construct new paved shoulders and overlay travel lanes spring 2010</i> construction will progress under alternating, 2-way traffic	Build new shoulders	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/04/2011 Scheduled end date: 09/01/2011 Percent complete: 10 %
Monroe Wayne CL Road: Route 104 to Town Jurisdiction Monroe Wayne CL Road	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date:

Scheduled end date: _____
Percent complete: _____ %

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: _____
 Scheduled end date: _____
 Percent complete: _____ %

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.