



# Monroe County Department of Transportation

Ongoing Construction Update - June 02, 2011

**Maggie Brooks**  
County Executive

## Brighton

### Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road

Project held till 2012

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road

Project held till 2012

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Chili

### King Road: Union Street to Paul Road

King Road

Scheduled for late summer

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: %

### Paul Road: King Road to Chili Avenue

Paul Road

Scheduled for late summer

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: %

### Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

Road closed on 5-4-11

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/04/2011**

Scheduled end date: **07/20/2011**

Percent complete: **10 %**

road will be closed to through traffic. Detour Route: Chili Ave to Union Street to Morgan Road

### Union Street: Bowen Road to Chili Avenue

Union Street

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.

Union Street Bridge Replacement

There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Replace Bridge BIN 3317430 2011

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour: Morgan Road, Stottle Road, Chili Avenue

Contact: **Tim Joyce (585-753-7743)**

Wickens Road <i>Work is scheduled to start on Mon 8/22/2011</i>	Replace Culvert	Scheduled start date: Scheduled end date: Percent complete: %
Road closure		

## City of Rochester

Communication Conduit Replacement Project <i>Conduit installation continuing on Mt Hope (Ford to Alexander) and Elmwood (south to Mt Hope). Landscape work and cleanup being performed on previously disturbed areas.</i> Daily lane closures and daily sidewalk/driveway closures for conduit installation.		Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>09/27/2010</b> Scheduled end date: <b>06/30/2011</b> Percent complete: <b>65 %</b>
--	--	--

## Clarkson

<b>Ireland Road: Route 260 to Clarkson Parma Town Line Road</b> Ireland Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Lawrence Road: Route 260 to Clarkson Parma Town Line Road</b> Lawrence Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road</b> Lawrence Road over Brockport Creek <i>Road closed on May 16</i>	Replace Bridge BIN 3317000	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>05/16/2011</b> Scheduled end date: <b>11/30/2011</b> Percent complete: <b>5 %</b>
Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19		
<b>Monroe Orleans County Line Road: Route 31 to Jurisdiction Line</b> Monroe Orleans County Line Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %

## Gates

<b>Buell Road: Brooks Avenue to Chili Avenue</b> Buell Road <i>Schedule being coordinated with town and vendor</i>	Mill & Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Coldwater Road: Westside Drive to Buffalo Road</b> Coldwater Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Trolley Boulevard: Long Pond Road to Lee Road</b> Trolley Boulevard	Novachip	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date:

Schedule being coordinated with town and vendor

Scheduled end date:  
Percent complete: %

**Westside Drive: Chili Center Coldwater Road to Coldwater Road**

Westside Drive

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

## Greece

**Dorsey Road: Mt. Read Boulevard to Dewey Avenue**

Dorsey Road Improvement Project

Reconstruct

Storm sewer installation ongoing.

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **05/01/2011**  
Scheduled end date: **11/01/2011**  
Percent complete: **4 %**

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

**Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue**

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Construction scheduled to start 9/6/11 (after Labor Day)

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **09/06/2011**  
Scheduled end date: **12/15/2011**  
Percent complete: %

Detour traffic: Beach to Dewey to Latta to Island Cottage

**Frisbee Hill Road: North Greece Road to Flynn Road**

Frisbee Hill Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Hincher Road: Manitou Road to North Greece Road**

Hincher Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Long Pond Road: Latta Road to Janes Road**

Long Pond Road

Micropave

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Mill Road Phase II: Larkin Creek to Manitou Road**

Mill Road Improvements Project Phase II

Reconstruction

Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Contact: **Hank Herdzik (585-753-7729)**  
Scheduled start date: **09/13/2010**  
Scheduled end date: **08/13/2012**  
Percent complete: **45 %**

Mill Road will be closed to through traffic from Manitou Rd to N Greece Rd to facilitate culvert replacements starting May 31. Use posted detour of N Greece Rd, W Ridge Road, and Manitou Rd.

**North Greece Road: Frisbee Hill Road to Hincher Road**

North Greece Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**North Greece Road: English Road to Latta Road**

North Greece Road

Novachip

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

## Hamlin

### Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork

Church Road

Armorless Joint Installation & Joint Repair

*Work is scheduled to start on Mon 4/25/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Road closure

### Church Road: Redman Road to Lake Road West Fork

Church Road

Resurface

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Lake Road West Fork: Lake Road East Fork to Church Road

Lake Road West Fork

T & L, Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Morton Road: Monroe Orleans County Line Road to Redman Road

Morton Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road

Roosevelt Highway Ext

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Henrietta

### Calkins Road: Route 15A to Pittsford Town Line

Calkins Road

NovaChip

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Calkins Road

Drainage Improvements

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Obtaining utility locations under Calkins Rd

**Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line**

Stone Road  
drainage and shoulder construction underway

Resurface

Scheduled end date:  
Percent complete: 5 %

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **04/15/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **10 %**

construction will progress under alternating 2-way traffic

**Telephone Road: Rush Town Line to Route 15**

Telephone Road  
Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Irondequoit**

**Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard**

Kings Highway  
Work to commence week of July 11.

Slope Repairs

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue**

Kings Highway North  
Work to commence week of July 4.

Install Gutters, Cold In Place Recycle, Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Mendon**

**Boughton Hill Rd: West Bloomfield Road to Route 64**

Boughton Hill Road  
Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Pittsford Mendon Center Rd: Route 251 to Canfield Road**

Pittsford Mendon Center Rd  
Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Pond Rd: Route 65 to Douglas Road**

Pond Rd  
Started drainage cleaning and grading

Prep for 2012 Cold Mix Paving

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **04/09/2011**  
Scheduled end date:  
Percent complete: **15 %**

**Smith Road: Pittsford Mendon Center Rd to Route 64**

Smith Road  
Schedule being coordinated with town and vendor

Prep for 2012 Recycle

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**West Bloomfield Rd: Route 251 to Canfield Road**

West Bloomfield Road  
Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

<b>West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Bloomfield Road	T&L and Novachip	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>West Main Street: Village Line to Route 65</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Main Street	Mill and Resurface	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Odgen</b>		
<b>Canal Road: Washington Street to Route 259</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Canal Road	Drainage & Prep for 2012 Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Colby Street: Ogden - Sweden Town Line to Route 36</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Colby Street	Resurface	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Dewey Street: Hubbell Road to Route 36</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Dewey Street	Prep & Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Lyell Avenue: Union Street to Village Line</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Lyell Avenue Improvements	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Scheduled start date: <b>08/01/2011</b>
<i>will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration</i>		Scheduled end date: <b>06/30/2012</b>
<i>During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road</i>		Percent complete: <b>0 %</b>
<b>Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Ogden Parma Town Line Road	Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: <b>100 %</b>
<b>Stony Point Road: Route 36 to Route 259</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Stony Point Road	Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Odgen/Sweden</b>		
<b>Gallup Road: Canal Road to Gordon Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Gallup Road	Prep & Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %

## Parma

### Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road

*Schedule being coordinated with town and vendor*

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge

Hill Road Bridge (Over Brockport Creek)

*Refer to Hill Rd. over Salmon Creek for schedule*

Replace

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)

*Monroe County managing project*

Replace

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/24/2011**

Scheduled end date: **05/18/2012**

Percent complete: %

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

### Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road

*Work is scheduled to start Mon 7/11/2011*

Membrane Waterproofing SIN 11-214-013

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

### Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.

Peck Road Bridge Replacement

Replace Bridge BIN 3317820

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **06/27/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

### Pinehill Road: Hinkleyville Road to Gutter Section

Pinehill Road

*Project held till 2012*

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Trimmer Road: Ogden Parma Town Line to Route 104

Trimmer Road

*Schedule being coordinated with town and vendor*

Cold In Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Penfield

### Carter Road: Perinton TL to Route 441

Carter Road

*Schedule being coordinated with town and vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Harris Road: Route 441 to Webster Town Line

Harris Road

*Schedule being coordinated with town and vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Jackson Road: Jackson Road Extension to NYS Route 286**

Jackson Road

*new paved shoulders, shoulders and binder complete*

Resurface

Contact: **Karen Cox (585-753-7742)**Scheduled start date: **04/04/2011**Scheduled end date: **09/01/2011**Percent complete: **50 %**

construction will progress under alternating 2-way traffic

**Jackson Road: Plank Road to State Road**

Jackson Road

*Schedule being coordinated with town and vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road

*Schedule being coordinated with town and vendor*

Hot in Place recycle, Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Whalen Road: Five Mile Line Road to Route 250**

Whalen Road

*Schedule being coordinated with town and vendor*

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Perinton****Ayrault Road: Route 250 to Turk Hill Road**

Ayrault Road

*Schedule being coordinated with town and vendor*

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Carter Road: Whitney Road to Penfield Town Line**

Carter Road

*Schedule being coordinated with town and vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Garnsey Road: Route 250 to Turk Hill Road**

Garnsey Road

*Schedule being coordinated with town and vendor*

Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue

*Sanitary sewer main installation ongoing. Fairport electric nearly finished relocating wood poles and installing overhead cables. RGE restoring properties disturbed by gas service connections.*

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

Reconstruction

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **03/14/2011**Scheduled end date: **09/14/2012**Percent complete: **10 %****Pittsford****Calkins Road: Henrietta TL to Clover Street**

Calkins Road

*Schedule being coordinated with town and vendor*

NovaChip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Golf Ave: Route 153 to Marsh Road**Contact: **Jim Gagnier (585-753-7732)**



Golf Ave <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
<b>Park Road: East Street to Perinton Town Line</b> Park Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Stone Road: Henrietta - Pittsford Town Line to Route 65</b> Stone Road <i>top course paving to commence in July 2011</i>  construction will progress under alternating 2-way traffic	Resurface	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>04/01/2011</b> Scheduled end date: <b>09/01/2011</b> Percent complete: <b>10 %</b>
<b>West Bloomfield Road: Canfield Road to Route 64</b> West Bloomfield Road <i>Schedule being coordinated with town and vendor</i>	NovaChip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Willard Road: Route 65 to Mendon Center Road</b> Willard Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %

## Riga

<b>Bridgeman Road: Malloch Road to Route 36</b> Bridgeman Road <i>Schedule being coordinated with town and vendor</i>	Build edges	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Bromley Road: Buffalo Road to Attridge Road</b> Bromley Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Griffin Road: Route 36 to Palmer Road</b> Griffin Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Malloch Road: Wheatland /Riga Town Line to Route 33A</b> Malloch Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: Scheduled end date: Percent complete: %

## Rush

<b>Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road</b> Honeyoe Falls Road No. 6 CULVERT	Replace Culvert S.I.N. 16-063-320	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date:
--	-----------------------------------	--

Town of Rush forces constructing. Work ongoing.

Scheduled end date:

Percent complete: 0 %

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20  
to Livingston County Rte. 65 (Oak Opening Rd.)

**Middle Road: Route 251 to Rush / Henrietta Town Line Road**

Middle Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Phelps Road: Works Road to Route 15A**

Phelps Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Rush Henrietta Town Line Road: East River Road to Route 15A**

Rush Henrietta Town Line Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Rush West Rush Road: East River Road to Route 15A**

Rush West Rush Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Telephone Road: East River Road to Rush/Henrietta TL**

Telephone Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Sweden

**Capen Road: West Sweden Road to Redman Road**

Capen Road

Recycle and Surface Treat

*Cold in palce completed, scheduling surface treat with vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/23/2011

Scheduled end date: 09/01/2011

Percent complete: %

**Redman Road: Capen Road to Route 31A**

Redman Road

Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**White Road: West Sweden Road to Redman Road**

White Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Webster

**Jackson Road: State Road to Route 404**

Jackson Road

Build new shoulders

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: 04/04/2011

*new paved shoulders and drainage installed, final overlay and restoration being scheduled.*

Scheduled end date: **09/01/2011**

Percent complete: **10 %**

construction will progress under alternating, 2-way traffic

**Monroe Wayne CL Road: Route 104 to Town Jurisdiction**

Monroe Wayne CL Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)**

Salt Road

Replace Culvert S.I.N. 18-006-083

*Work is scheduled to start Monday 7/25/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road Closure

**Salt Road: State Road to Lake Road**

Salt Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Wheatland

**Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd**

Mumford Road

Membrane Waterproofing SIN 19-180-241

*Work is scheduled to start Mon 5/16/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

**Mumford Road: NYS Route 36 to North Road**

Mumford Road

Cold in place recycle & Surface Treat

*cold in palce completed scheduling surface treat with vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/25/2011**

Scheduled end date: **09/01/2011**

Percent complete: %

**North Road: Belcoda Road to Wheatland Center Road**

North Road

Resurface

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Union Street: Route 383 to North Road**

Union Street

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.**

Union Street over Oatka Creek Bridge Rehabilitation

Rehabilitate Bridge BIN 3317910

*Road closed May 9*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.