



# Monroe County Department of Transportation

*Ongoing Construction Update - June 13, 2011*

**Maggie Brooks**  
*County Executive*

## Brighton

### Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road

*Project held till 2012*

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road

*Project held till 2012*

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Highland Ave: City line to Clover St

Highland Ave

Contact: **Brent Penwarden ()**

Scheduled start date:

Scheduled end date:

Percent complete: **90% %**

maintain WB traffic - detour EB traffic via E Highland Prkwy, East & Clover

## Chili

### King Road: Union Street to Paul Road

King Road

*Scheduled for late summer*

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: %

### Paul Road: King Road to Chili Avenue

Paul Road

*Scheduled for late summer*

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: %

### Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

*Road closed on 5-4-11*

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/04/2011**

Scheduled end date: **07/20/2011**

Percent complete: **50 %**

road will be closed to through traffic. Detour Route:Chili Ave to Union Street to Morgan Road

### Union Street: Bowen Road to Chili Avenue

Union Street

*Work to commence week of June 13th.*

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.

Contact: **Karen Cox (585-753-7742)**

Union Street Bridge Replacement <i>There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection</i>	Replace Bridge BIN 3317430 2011	Scheduled start date: <b>08/01/2011</b> Scheduled end date: <b>11/30/2011</b> Percent complete: <b>5 %</b>
Road will be closed to through traffic approx 8-1. Detour: Morgan Road, Stottle Road, Chili Avenue		
Wickens Road <i>Work is scheduled to start on Mon 8/22/2011</i>	Replace Culvert	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: Scheduled end date: Percent complete: %
Road closure		

## City of Rochester

Communication Conduit Replacement Project <i>Conduit installation being completed on Joseph Ave (Central to Ward), Mt Hope and South Ave. Conduit work to begin on Lake Ave, Portland Ave and Joseph Ave (Upper Falls to Clifford). Landscape work and cleanup continually being performed on previously disturbed areas.</i> Daily lane closures and daily sidewalk/driveway closures for conduit installation.		Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>09/27/2010</b> Scheduled end date: <b>06/30/2011</b> Percent complete: <b>80 %</b>
<b>Culver Rd: Atlantic &amp; Laurelton to Garson &amp; Clifford</b> Culver Rd Reconstruction		Contact: <b>Brent Penwarden ()</b> Scheduled start date: Scheduled end date: Percent complete: <b>10 %</b>
maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants		
<b>University Avenue: Atlantic to Union</b> University Avenue - Art Walk II		Contact: <b>Brent Penwarden ()</b> Scheduled start date: Scheduled end date: Percent complete: <b>1 %</b>
maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union		

## Clarkson

<b>Ireland Road: Route 260 to Clarkson Parma Town Line Road</b> Ireland Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/20/2011</b> Scheduled end date: <b>10/14/2011</b> Percent complete: %
<b>Lawrence Road: Route 260 to Clarkson Parma Town Line Road</b> Lawrence Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/20/2011</b> Scheduled end date: <b>10/14/2011</b> Percent complete: %
<b>Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road</b> Lawrence Road over Brockport Creek <i>Road closed on May 16</i>	Replace Bridge BIN 3317000	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>05/16/2011</b> Scheduled end date: <b>11/30/2011</b> Percent complete: <b>10 %</b>
Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19		
<b>Monroe Orleans County Line Road: Route 31 to Jurisdiction Line</b>		Contact: <b>Mike Slattery (585-753-7734)</b>

Monroe Orleans County Line Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Scheduled start date: <b>06/20/2011</b> Scheduled end date: <b>10/14/2011</b> Percent complete: %
---	-----------------------------	---

## Gates

<b>Buell Road: Brooks Avenue to Chili Avenue</b> Buell Road <i>Schedule being coordinated with town and vendor</i>	Mill & Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Coldwater Road: Westside Drive to Buffalo Road</b> Coldwater Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Trolley Boulevard: Long Pond Road to Lee Road</b> Trolley Boulevard <i>Schedule being coordinated with town and vendor</i>	Novachip	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Westside Drive: Chili Center Coldwater Road to Coldwater Road</b> Westside Drive <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %

## Greece

<b>Dorsey Road: Mt. Read Boulevard to Dewey Avenue</b> Dorsey Road Improvement Project <i>Continuing storm sewer installation.</i>	Reconstruct	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>05/01/2011</b> Scheduled end date: <b>11/01/2011</b> Percent complete: <b>10 %</b>
One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey		
<b>Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue</b> Edgemere Drive over Round Pond Outlet <i>Construction scheduled to start 9/6/11 (after Labor Day)</i>	Rehabilitate Bridge BIN 3211130	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: <b>09/06/2011</b> Scheduled end date: <b>12/15/2011</b> Percent complete: %
Detour traffic: Beach to Dewey to Latta to Island Cottage		
<b>Frisbee Hill Road: North Greece Road to Flynn Road</b> Frisbee Hill Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Hincher Road: Manitou Road to North Greece Road</b> Hincher Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Long Pond Road: Latta Road to Janes Road</b> Long Pond Road	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date:

Schedule being coordinated with town and vendor

Scheduled end date:  
Percent complete: %

**Mill Road Phase II: Larkin Creek to Manitou Road**

Mill Road Improvements Project Phase II

Reconstruction

Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **45 %**

Mill Road is closed to through traffic from Manitou Rd to N Greece Rd to facilitate culvert replacements. Use posted detour of N Greece Rd, W Ridge Road, and Manitou Rd.

**North Greece Road: English Road to Latta Road**

North Greece Road

Novachip

Work to commence week of June 13th.

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**North Greece Road: Frisbee Hill Road to Hincer Road**

North Greece Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Hamlin

**Church Road: Redman Road to Lake Road West Fork**

Church Road

Resurface

Nova Chip to be installed starting 6/13/2011, weather permitting.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/13/2011**

Scheduled end date: **09/12/2011**

Percent complete: %

**Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork**

Church Road

Aarmorless Joint Installation & Joint Repair

Work is scheduled to start on Mon 4/25/2011

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Road closure

**Clarkson Hamlin Town Line Road: Drake Road to Route 18**

Clarkson Hamlin Town Line Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **10/17/2011**

Percent complete: %

**Lake Road West Fork: Lake Road East Fork to Church Road**

Lake Road West Fork

T & L, Surface Treat

Surface treat is scheduled for the week of June 20th, weather permitting.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/06/2011**

Scheduled end date: **08/29/2011**

Percent complete: %

**Morton Road: Monroe Orleans County Line Road to Redman Road**

Morton Road

Surface Treat

The surface treatment is scheduled for the week of June 20th, weather permitting,

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **09/12/2011**

Percent complete: %

**North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road**

North Hamlin Road

Prep for 2012 Surface Treat

The ditching is schedule to start in mid June, weather permitting.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/13/2011**

Scheduled end date: **10/10/2011**

Percent complete: %

**Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road**

Roosevelt Highway Ext

Surface Treat

*Surface treatment is scheduled for the week of 6/13/2011, weather permitting.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/13/2011**Scheduled end date: **07/25/2011**

Percent complete: %

**Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road**

Walker Road

Prep for 2012 Surface Treat

*True & Leveling work to begin the week of 6/20/2011*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/20/2011**Scheduled end date: **09/30/2011**

Percent complete: %

**Henrietta****Calkins Road: Route 15A to Pittsford Town Line**

Calkins Road

NovaChip

*Schedule being coordinated with town and vendor*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Calkins Road

Drainage Improvements

*Obtaining utility locations under Calkins Rd*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %****Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line**

Stone Road

Resurface

*drainage and shoulder construction underway*Contact: **Karen Cox (585-753-7742)**Scheduled start date: **04/15/2011**Scheduled end date: **09/01/2011**Percent complete: **10 %***construction will progress under alternating 2-way traffic***Telephone Road: Rush Town Line to Route 15**

Telephone Road

Surface Treat

*Schedule being coordinated with town and vendor*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Irondequoit****Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard**

Kings Highway

Slope Repairs

*Work to commence week of July 11.*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue**

Kings Highway North

Install Gutters, Cold In Place Recycle, Resurface

*Work to commence week of July 4.*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Mendon****Boughton Hill Rd: West Bloomfield Road to Route 64**

Boughton Hill Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

*Schedule being coordinated with town and vendor*

Scheduled end date:  
Percent complete: %

**Pittsford Mendon Center Rd: Route 251 to Canfield Road**

Pittsford Mendon Center Rd

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Pond Rd: Route 65 to Douglas Road**

Pond Rd

Prep for 2012 Cold Mix Paving

*Started drainage cleaning and grading*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **04/09/2011**  
Scheduled end date:  
Percent complete: **15 %**

**Smith Road: Pittsford Mendon Center Rd to Route 64**

Smith Road

Prep for 2012 Recycle

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**West Bloomfield Rd: Route 251 to Canfield Road**

West Bloomfield Road

Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road**

West Bloomfield Road

T&L and Novachip

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**West Main Street: Village Line to Route 65**

West Main Street

Mill and Resurface

*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

## Odgen

**Canal Road: Washington Street to Route 259**

Canal Road

Drainage & Prep for 2012 Surface Treat

*Tree trimming is complete. Ditching work is scheduled for early August.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/28/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: **10 %**

**Colby Street: Ogden - Sweden Town Line to Route 36**

Colby Street

Resurface

*Topsoil and seed is being worked on, paving to begin the week of 6/20/2011.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/13/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: %

**Dewey Street: Hubbell Road to Route 36**

Dewey Street

Prep & Surface Treat

*Spot repairs have been made. The surface treatment is scheduled for the week of June 20th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/28/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: **20 %**

**Lyell Avenue: Union Street to Village Line**

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's  
10-177-009 & 10-177-039

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **08/01/2011**

will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration

Scheduled end date: **06/30/2012**

Percent complete: **5 %**

During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

---

**Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd**

Ogden Parma Town Line Road

Surface Treat

*The ditching work and surface treatment is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2011**

Scheduled end date: **07/18/2011**

Percent complete: **75 %**

---

**Stony Point Road: Route 36 to Route 259**

Stony Point Road

Surface Treat

*T&L is complete, surface treatment is scheduled for the week of June 6th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/23/2011**

Scheduled end date: **10/10/2011**

Percent complete: **20 %**

---

**Odgen/Sweden**

**Gallup Road: Canal Road to Gordon Road**

Gallup Road

Prep & Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/18/2011**

Scheduled end date: **10/10/2011**

Percent complete: **%**

---

**Parma**

**Hamlin Parma TL Road: Curtis Road to Lake Ontario**

Hamlin Parma TL Road

Resurface

*Fiber mat is scheduled for the week of June 13th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/13/2011**

Scheduled end date: **10/10/2011**

Percent complete: **%**

---

**Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge**

Hill Road Bridge (Over Brockport Creek)

Replace

*Refer to Hill Rd. over Salmon Creek for schedule*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

---

**Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge**

Hill Road Bridge (Over Salmon Creek)

Replace

*Monroe County managing project*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/24/2011**

Scheduled end date: **05/18/2012**

Percent complete: **%**

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

---

**Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd**

Hinkleyville Road

Membrane Waterproofing SIN 11-214-013

*Work is scheduled to start Mon 7/11/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Road closure

---

**Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.**

Peck Road Bridge Replacement

Replace Bridge BIN 3317820

*Road will close June 27*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **06/27/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

<b>Pinehill Road: Hinkleyville Road to Gutter Section</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Pinehill Road	Resurface	Scheduled start date: <b>05/05/2012</b>
<i>Project held till 2012</i>		Scheduled end date: <b>10/10/2012</b>
		Percent complete: %
<b>Trimmer Road: Ogden Parma Town Line to Route 104</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Trimmer Road	Cold In Place Recycle & Surface Treat	Scheduled start date: <b>06/01/2011</b>
<i>Cold in Place recycle is complete. First surface treatment is scheduled the week of June 20th, weather permitting.</i>		Scheduled end date: <b>08/22/2011</b>
		Percent complete: <b>50 %</b>

## Penfield

<b>Carter Road: Perinton TL to Route 441</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Carter Road	Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Harris Road: Route 441 to Webster Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Harris Road	Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Jackson Road: Jackson Road Extension to NYS Route 286</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Jackson Road	Resurface	Scheduled start date: <b>04/04/2011</b>
<i>new paved shoulders, shoulders and binder complete</i>		Scheduled end date: <b>09/01/2011</b>
		Percent complete: <b>60 %</b>
construction will progress under alternating 2-way traffic		
<b>Jackson Road: Plank Road to State Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Jackson Road	Surface Treat	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Plank Road: Shoecraft Road to Jackson Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Plank Road	Hot in Place recycle, Resurface	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Whalen Road: Five Mile Line Road to Route 250</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Whalen Road	Novachip	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %

## Perinton

<b>Ayrault Road: Route 250 to Turk Hill Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Ayrault Road	Micropave	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
<b>Carter Road: Whitney Road to Penfield Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Carter Road	Surface Treat	Scheduled start date:



Schedule being coordinated with town and vendor

Scheduled end date:  
Percent complete: %

**Garnsey Road: Route 250 to Turk Hill Road**

Garnsey Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue

Reconstruction

Continuing sanitary sewer main installation. Watermain construction to start at Route 31F week of 6/13 and proceed south. Fairport Electric currently relocating overhead cables to new poles. Time Warner and Frontier to begin relocating cables to the new poles.

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **03/14/2011**

Scheduled end date: **09/14/2012**

Percent complete: **12 %**

## Pittsford

**Calkins Road: Henrietta TL to Clover Street**

Calkins Road

NovaChip

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Golf Ave: Route 153 to Marsh Road**

Golf Ave

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Park Road: East Street to Perinton Town Line**

Park Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Stone Road: Henrietta - Pittsford Town Line to Route 65**

Stone Road

Resurface

top course paving to commence in July 2011

construction will progress under alternating 2-way traffic

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **04/01/2011**

Scheduled end date: **09/01/2011**

Percent complete: **10 %**

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road

NovaChip

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Willard Road: Route 65 to Mendon Center Road**

Willard Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Riga

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road

Build edges

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/06/2011**

Tree trimming is complete. Milling and boxing out the the shoulder to begin the week of 6/20/2011

---

**Bromley Road: Buffalo Road to Percy Road**

Bromley Road  
Prep for 2012 Surface Treat  
*Ditching, tree trimming and paving is complete. Driveway adjustments are still needed.*

Scheduled end date: **10/10/2011**  
Percent complete: **15 %**

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/28/2011**  
Scheduled end date: **09/08/2011**  
Percent complete: **85 %**

---

**Griffin Road: Route 36 to Palmer Road**

Griffin Road  
Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor. Waiting for the Town's watermain project to be completed before our work can begin.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/27/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: **%**

---

**Malloch Road: Wheatland /Riga Town Line to Route 33A**

Malloch Road  
Surface Treat  
*Surface treatment is scheduled for the week of June 27th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/27/2011**  
Scheduled end date: **08/15/2011**  
Percent complete: **10 %**

---

**Rush****Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road**

Honeyoe Falls Road No. 6 CULVERT  
Replace Culvert S.I.N. 16-063-320  
*Town of Rush forces constructing. Work ongoing.*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **0 %**

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20  
to Livingston County Rte. 65 (Oak Opening Rd.)

---

**Middle Road: Route 251 to Rush / Henrietta Town Line Road**

Middle Road  
Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

---

**Phelps Road: Works Road to Route 15A**

Phelps Road  
Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

---

**Rush Henrietta Town Line Road: East River Road to Route 15A**

Rush Henrietta Town Line Road  
Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

---

**Rush West Rush Road: East River Road to Route 15A**

Rush West Rush Road  
Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

---

**Telephone Road: East River Road to Rush/Henrietta TL**

Telephone Road  
Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

## Sweden

### Capen Road: West Sweden Road to Redman Road

Capen Road Recycle and Surface Treat  
*Cold in place recycle, ditching and tree trimming is completed, scheduling surface treat with vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/23/2011**

Scheduled end date: **09/01/2011**

Percent complete: **60 %**

### Redman Road: Capen Road to Route 31A

Redman Road Surface Treat  
*Ditching and shoulder work is complete. Surface treatment is scheduled for late June.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**

Scheduled end date: **09/28/2011**

Percent complete: **45 %**

### White Road: West Sweden Road to Redman Road

White Road Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/27/2011**

Scheduled end date: **10/10/2011**

Percent complete: **%**

## Webster

### Jackson Road: State Road to Route 404

Jackson Road Build new shoulders  
*new paved shoulders and drainage installed, final overlay and restoration being scheduled.*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **04/04/2011**

Scheduled end date: **09/01/2011**

Percent complete: **60 %**

construction will progress under alternating, 2-way traffic

### Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

### Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)

Salt Road Replace Culvert S.I.N. 18-006-083  
*Work is scheduled to start Monday 7/25/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Road Closure

### Salt Road: State Road to Lake Road

Salt Road Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

## Wheatland

### Mumford Road: NYS Route 36 to North Road

Mumford Road Cold in place recycle & Surface Treat  
*Cold in place recycle is completed. Scheduling surface treat with vendor.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/25/2011**

Scheduled end date: **09/01/2011**

Percent complete: **65 %**

### Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd

Mumford Road Membrane Waterproofing SIN 19-180-241

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Work is scheduled to start Mon 5/16/2011

Scheduled end date:  
Percent complete: %

Road closure

**North Road: Belcoda Road to Wheatland Center Road**

North Road Resurface

Shoulder and ditching work to begin the week of 6/20/2011.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **10/10/2011**

Percent complete: %

**Union Street: Route 383 to North Road**

Union Street Prep for 2012 Surface Treat

Tree trimming is complete. T&L is scheduled for the end of June.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**

Scheduled end date: **08/22/2011**

Percent complete: **10 %**

**Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.**

Union Street over Oatka Creek Bridge Rehabilitation Rehabilitate Bridge BIN 3317910

Road closed May 9

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Scheduled end date: **11/30/2011**

Percent complete: **30 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.