



# Monroe County Department of Transportation

Ongoing Construction Update - June 27, 2011

**Maggie Brooks**  
County Executive

## Brighton

<b>Allens Creek Road: Monroe Avenue to Clover Road</b> Allens Creek Road <i>Project held till 2012</i>	Mill & Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Brighton Henrietta Town Line Road: Route 15 to Jefferson Road</b> Brighton Henrietta Town Line Road <i>Project held till 2012</i>	Edge Mill & Resurface	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Highland Ave: City line to Clover St</b> Highland Ave		Contact: <b>Brent Penwarden ()</b> Scheduled start date: Scheduled end date: Percent complete: <b>95% %</b>
maintain WB traffic - detour EB traffic via E Highland Prkwy, East & Clover		

## Chili

<b>King Road: Union Street to Paul Road</b> King Road <i>Scheduled for late summer</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>09/01/2011</b> Scheduled end date: <b>11/01/2011</b> Percent complete: %
<b>Paul Road: King Road to Chili Avenue</b> Paul Road <i>Scheduled for late summer</i>	Mill & Resurface	Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>09/01/2011</b> Scheduled end date: <b>11/01/2011</b> Percent complete: %
<b>Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road</b> Stottle Road Culvert Replacement <i>Road closed on 5-4-11</i>	Replace Culvert S.I.N. 02-172-160	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>05/04/2011</b> Scheduled end date: <b>07/20/2011</b> Percent complete: <b>60 %</b>
road will be closed to through traffic. Detour Route:Chili Ave to Union Street to Morgan Road		
<b>Union Street: Bowen Road to Chili Avenue</b> Union Street <i>Micorpave complete. Working on shoulder back up.</i>	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>06/16/2011</b> Scheduled end date: Percent complete: <b>90 %</b>
<b>Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.</b>		Contact: <b>Karen Cox (585-753-7742)</b>

Union Street Bridge Replacement <i>There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection</i>	Replace Bridge BIN 3317430 2011	Scheduled start date: <b>08/01/2011</b> Scheduled end date: <b>11/30/2011</b> Percent complete: <b>5 %</b>
Road will be closed to through traffic approx 8-1. Detour: Morgan Road, Stottle Road, Chili Avenue		

Wickens Road <i>Work is scheduled to start on Mon 8/22/2011</i>	Replace Culvert	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: Scheduled end date: Percent complete: %
Road closure		

## City of Rochester

Communication Conduit Replacement Project <i>Conduit installation being completed on Joseph Ave (Central to Ward), South Ave, Lake Ave, Portland Ave and Joseph Ave (Upper Falls to Clifford). Landscape work, sidewalk restoration and general cleanup continually being performed on previously disturbed areas.</i>		Contact: <b>Rob Kozarits (585-753-7747)</b> Scheduled start date: <b>09/27/2010</b> Scheduled end date: <b>06/30/2011</b> Percent complete: <b>90 %</b>
<i>Daily lane closures and daily sidewalk/driveway closures for conduit installation.</i>		

<b>Culver Rd: Atlantic &amp; Laurelton to Garson &amp; Clifford</b> Culver Rd Reconstruction		Contact: <b>Brent Penwarden ()</b> Scheduled start date: Scheduled end date: Percent complete: <b>12 %</b>
maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants		

<b>University Avenue: Atlantic to Union</b> University Avenue - Art Walk II		Contact: <b>Brent Penwarden ()</b> Scheduled start date: Scheduled end date: Percent complete: <b>1 %</b>
maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union		

## Clarkson

<b>Ireland Road: Route 260 to Clarkson Parma Town Line Road</b> Ireland Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/20/2011</b> Scheduled end date: <b>10/14/2011</b> Percent complete: %
---	-----------------------------	---

<b>Lawrence Road: Route 260 to Clarkson Parma Town Line Road</b> Lawrence Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/20/2011</b> Scheduled end date: <b>10/14/2011</b> Percent complete: %
---	-----------------------------	---

<b>Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road</b> Lawrence Road over Brockport Creek <i>Road closed on May 16</i>	Replace Bridge BIN 3317000	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>05/16/2011</b> Scheduled end date: <b>11/30/2011</b> Percent complete: <b>10 %</b>
Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19		

<b>Monroe Orleans County Line Road: Route 31 to Jurisdiction Line</b> Monroe Orleans County Line Road	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/20/2011</b>
--	-----------------------------	---

Schedule being coordinated with town and vendor

Scheduled end date: **10/14/2011**

Percent complete: %

## Gates

### **Buell Road: Brooks Avenue to Chili Avenue**

Buell Road

Mill & Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date:

Percent complete: %

### **Coldwater Road: Westside Drive to Buffalo Road**

Coldwater Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### **Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Novachip

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### **Westside Drive: Chili Center Coldwater Road to Coldwater Road**

Westside Drive

Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date:

Percent complete: %

## Greece

### **Dorsey Road: Mt. Read Boulevard to Dewey Avenue**

Dorsey Road Improvement Project

Reconstruct

Continuing storm sewer installation between Longridge Ave and Mt Read Blvd. Watermain relocation between Coran Cir and Tait Ave to begin after Frontier telephone completes cable transfers to relocated wood poles.

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: **15 %**

### **Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue**

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Construction scheduled to start 9/6/11 (after Labor Day)

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **09/06/2011**

Scheduled end date: **12/15/2011**

Percent complete: %

Detour traffic: Beach to Dewey to Latta to Island Cottage

### **Frisbee Hill Road: North Greece Road to Flynn Road**

Frisbee Hill Road

Resurface

Work to commence week of July 4.

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### **Hincher Road: Manitou Road to North Greece Road**

Hincher Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

### **Long Pond Road: Latta Road to Janes Road**

Long Pond Road

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Work to commence week of July 4.

<b>Mill Road Phase II: Larkin Creek to Manitou Road</b>		Scheduled end date:	
Mill Road Improvements Project Phase II	Reconstruction	Percent complete:	%
<i>Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.</i>		Contact: <b>Hank Herdzik (585-753-7729)</b>	
		Scheduled start date:	<b>09/13/2010</b>
		Scheduled end date:	<b>08/13/2012</b>
		Percent complete:	<b>45 %</b>
Mill Road is closed to through traffic from Manitou Rd to N Greece Rd to facilitate culvert replacements. Use posted detour of N Greece Rd, W Ridge Road, and Manitou Rd.			
<b>North Greece Road: English Road to Latta Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>	
North Greece Road	Novachip	Scheduled start date:	<b>06/13/2011</b>
<i>Novachip complete. Working on Driveways</i>		Scheduled end date:	
		Percent complete:	<b>85 %</b>
<b>North Greece Road: Frisbee Hill Road to Hincer Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>	
North Greece Road	Prep for 2012 Surface Treat	Scheduled start date:	
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:	
		Percent complete:	%
<b>Hamlin</b>			
<b>Church Road: Redman Road to Lake Road West Fork</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Church Road	Resurface	Scheduled start date:	<b>06/13/2011</b>
<i>Nova Chip to be installed starting 6/13/2011, weather permitting.</i>		Scheduled end date:	<b>09/12/2011</b>
		Percent complete:	%
<b>Church Road: Over Sandy Creek to Between Redman Road &amp; Lake Road West Fork</b>		Contact: <b>Tim Joyce (585-753-7743)</b>	
Church Road	Armorless Joint Installation & Joint Repair	Scheduled start date:	
<i>Work is scheduled to start on Mon 4/25/2011</i>		Scheduled end date:	
Road closure		Percent complete:	<b>100 %</b>
<b>Clarkson Hamlin Town Line Road: Drake Road to Route 18</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Clarkson Hamlin Town Line Road	Prep for 2012 Surface Treat	Scheduled start date:	<b>06/20/2011</b>
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:	<b>10/17/2011</b>
		Percent complete:	%
<b>Lake Road West Fork: Lake Road East Fork to Church Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Lake Road West Fork	T & L, Surface Treat	Scheduled start date:	<b>06/06/2011</b>
<i>Surface treat is scheduled for the week of June 20th, weather permitting.</i>		Scheduled end date:	<b>08/29/2011</b>
		Percent complete:	%
<b>Morton Road: Monroe Orleans County Line Road to Redman Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
Morton Road	Surface Treat	Scheduled start date:	<b>06/20/2011</b>
<i>The surface treatment is scheduled for the week of June 20th, weather permitting,</i>		Scheduled end date:	<b>09/12/2011</b>
		Percent complete:	%
<b>North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>	
North Hamlin Road	Prep for 2012 Surface Treat	Scheduled start date:	<b>06/13/2011</b>
<i>The ditching is schedule to start in mid June, weather permitting.</i>		Scheduled end date:	<b>10/10/2011</b>
		Percent complete:	%

<b>Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Roosevelt Highway Ext	Surface Treat	Scheduled start date: <b>06/13/2011</b>
<i>Surface treatment is scheduled for the week of 6/13/2011, weather permitting.</i>		Scheduled end date: <b>07/25/2011</b>
		Percent complete: %

<b>Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Walker Road	Prep for 2012 Surface Treat	Scheduled start date: <b>06/20/2011</b>
<i>True &amp; Leveling work to begin the week of 6/20/2011</i>		Scheduled end date: <b>09/30/2011</b>
		Percent complete: %

### Henrietta

<b>Calkins Road: Route 15A to Pittsford Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Calkins Road	NovaChip	Scheduled start date: <b>06/20/2011</b>
<i>Edge milling the week of 6/20/11</i>		Scheduled end date:
		Percent complete: <b>0 %</b>

Calkins Road	Drainage Improvements	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Obtaining utility locations under Calkins Rd</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>5 %</b>

<b>Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Stone Road	Resurface	Scheduled start date: <b>04/15/2011</b>
<i>drainage and shoulder construction underway</i>		Scheduled end date: <b>09/01/2011</b>
		Percent complete: <b>25 %</b>

construction will progress under alternating 2-way traffic

<b>Telephone Road: Rush Town Line to Route 15</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Telephone Road	Surface Treat	Scheduled start date:
<i>Surface treat scheduled for late July</i>		Scheduled end date:
		Percent complete: %

### Irondequoit

<b>Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Kings Highway	Slope Repairs	Scheduled start date:
<i>Work to commence week of July 11.</i>		Scheduled end date:
		Percent complete: %

<b>Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Kings Highway North	Install Gutters, Cold In Place Recycle, Resurface	Scheduled start date:
<i>Work to commence week of July 4.</i>		Scheduled end date:
		Percent complete: %

### Mendon

<b>Boughton Hill Rd: West Bloomfield Road to Route 64</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Boughton Hill Road	Surface Treat	Scheduled start date: <b>06/20/2011</b>

Surface treat schduled for mid July

<b>Pittsford Mendon Center Rd: Route 251 to Canfield Road</b> Pittsford Mendon Center Rd <i>Asphalt prep &amp; ditching has begun</i>	Prep for 2012 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/06/2011</b> Scheduled end date: Percent complete: <b>5 %</b>
<b>Pond Rd: Route 65 to Douglas Road</b> Pond Rd <i>Started drainage cleaning and grading</i>	Prep for 2012 Cold Mix Paving	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>04/09/2011</b> Scheduled end date: Percent complete: <b>10 %</b>
<b>Smith Road: Pittsford Mendon Center Rd to Route 64</b> Smith Road <i>Ditching and pipe relining in August</i>	Prep for 2012 Recycle	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>%</b>
<b>West Bloomfield Rd: Route 251 to Canfield Road</b> West Bloomfield Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>%</b>
<b>West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road</b> West Bloomfield Road <i>NovaChip complete, shoulder back up week of 6/20/2011</i>	T&L and Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>06/15/2011</b> Scheduled end date: Percent complete: <b>90 %</b>
<b>West Main Street: Village Line to Route 65</b> West Main Street <i>Milling scheduled for mid August</i>	Mill and Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: <b>%</b>

## Odgen

<b>Canal Road: Washington Street to Route 259</b> Canal Road <i>Tree trimming is complete. Ditching work is scheduled for early August.</i>	Drainage & Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>10 %</b>
<b>Colby Street: Ogden - Sweden Town Line to Route 36</b> Colby Street <i>Topsoil and seed is being worked on, paving to begin the week of 6/20/2011.</i>	Resurface	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/13/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>%</b>
<b>Dewey Street: Hubbell Road to Route 36</b> Dewey Street <i>Spot repairs have been made. The surface treatment is scheduled for the week of June 20th, weather permitting.</i>	Prep & Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>20 %</b>
<b>Lyell Avenue: Union Street to Village Line</b> Lyell Avenue Improvements	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>08/01/2011</b>

will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration

Scheduled end date: **06/30/2012**

Percent complete: **5 %**

During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

---

**Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd**

Ogden Parma Town Line Road Surface Treat

*The ditching work and surface treatment is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2011**

Scheduled end date: **07/18/2011**

Percent complete: **75 %**

---

**Stony Point Road: Route 36 to Route 259**

Stony Point Road Surface Treat

*T&L is complete, surface treatment is scheduled for the week of June 6th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/23/2011**

Scheduled end date: **10/10/2011**

Percent complete: **20 %**

---

**Odgen/Sweden**

**Gallup Road: Canal Road to Gordon Road**

Gallup Road Prep & Surface Treat

*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/18/2011**

Scheduled end date: **10/10/2011**

Percent complete: **%**

---

**Parma**

**Hamlin Parma TL Road: Curtis Road to Lake Ontario**

Hamlin Parma TL Road Resurface

*Fiber mat is scheduled for the week of June 13th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/13/2011**

Scheduled end date: **10/10/2011**

Percent complete: **%**

---

**Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge**

Hill Road Bridge (Over Brockport Creek) Replace

*Refer to Hill Rd. over Salmon Creek for schedule*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

---

**Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge**

Hill Road Bridge (Over Salmon Creek) Replace

*Construction scheduled to start July 5, 2011*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/24/2012**

Scheduled end date: **05/18/2012**

Percent complete: **%**

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

---

**Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd**

Hinkleyville Road Membrane Waterproofing SIN 11-214-013

*Work is scheduled to start Mon 7/11/2011*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Road closure

---

**Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.**

Peck Road Bridge Replacement Replace Bridge BIN 3317820

*Road will close June 27*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **06/27/2011**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

**Pinehill Road: Hinkleyville Road to Gutter Section**

Pinehill Road  
*Project held till 2012*

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/05/2012**  
 Scheduled end date: **10/10/2012**  
 Percent complete: %

**Trimmer Road: Ogden Parma Town Line to Route 104**

Trimmer Road  
*Cold in Place recycle is complete. First surface treatment is scheduled the week of June 20th, weather permitting.*

Cold In Place Recycle &amp; Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**  
 Scheduled end date: **08/22/2011**  
 Percent complete: **50 %**

**Penfield****Carter Road: Perinton TL to Route 441**

Carter Road  
*Surface treating scheduled for early July*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Harris Road: Route 441 to Webster Town Line**

Harris Road  
*Surface treat scheduled for early July*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Jackson Road: Jackson Road Extension to NYS Route 286**

Jackson Road  
*new paved shoulders, shoulders and binder complete*

Resurface

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **04/04/2011**  
 Scheduled end date: **09/01/2011**  
 Percent complete: **65 %**

*construction will progress under alternating 2-way traffic***Jackson Road: Plank Road to State Road**

Jackson Road  
*Surface treating scheduled for early July*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road  
*Schedule being coordinated with town and vendor*

Hot in Place recycle, Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Whalen Road: Five Mile Line Road to Route 250**

Whalen Road  
*NovaChip Scheduled for late June*

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/13/2011**  
 Scheduled end date:  
 Percent complete: **5 %**

**Perinton****Ayrault Road: Route 250 to Turk Hill Road**

Ayrault Road  
*Schedule being coordinated with town and vendor*

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Carter Road: Whitney Road to Penfield Town Line**

Carter Road  
 Surface Treat

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Surface treating scheduled for early July

Scheduled end date:  
Percent complete: %

---

**Garnsey Road: Route 250 to Turk Hill Road**

Garnsey Road Resurface  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue Reconstruction  
*Watermain construction between Terrace Dr and Crystal Spring Valley underway. Storm sewer construction to begin week of July 11. Fairport Electric relocating overhead cables to new poles. Time Warner and Frontier to begin relocating cables to the new poles. One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **03/14/2011**  
Scheduled end date: **09/14/2012**  
Percent complete: **15 %**

---

**Pittsford**

**Calkins Road: Henrietta TL to Clover Street**

Calkins Road NovaChip  
*Edge milling scheduled for week of June 20th*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Golf Ave: Route 153 to Marsh Road**

Golf Ave Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Park Road: East Street to Perinton Town Line**

Park Road Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Stone Road: Henrietta - Pittsford Town Line to Route 65**

Stone Road Resurface  
*top course paving to commence in July 2011*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **04/01/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **10 %**

construction will progress under alternating 2-way traffic

---

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road Pavement edge and asphalt repair  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Willard Road: Route 65 to Mendon Center Road**

Willard Road Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

---

**Riga**

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road Build edges

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/06/2011**

Tree trimming is complete. Milling and boxing out the the shoulder to begin the week of 6/20/2011

Scheduled end date: 10/10/2011

Percent complete: 15 %

---

**Bromley Road: Buffalo Road to Percy Road**

Bromley Road Prep for 2012 Surface Treat

*Ditching, tree trimming and paving is complete. Driveway adjustments are still needed.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/28/2011

Scheduled end date: 09/08/2011

Percent complete: 85 %

---

**Griffin Road: Route 36 to Palmer Road**

Griffin Road Prep for 2012 Surface Treat

*Schedule being coordinated with town and vendor. Waiting for the Town's watermain project to be completed before our work can begin.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/27/2011

Scheduled end date: 10/10/2011

Percent complete: %

---

**Malloch Road: Wheatland /Riga Town Line to Route 33A**

Malloch Road Surface Treat

*Surface treatment is scheduled for the week of June 27th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/27/2011

Scheduled end date: 08/15/2011

Percent complete: 10 %

---

**Rush**

**Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road**

Honeyoe Falls Road No. 6 CULVERT Replace Culvert S.I.N. 16-063-320

*Town of Rush forces constructing. Set new culvert on June 16  
Closure and headwall pours next on schedule, followed by mortaring joints.  
Backfill to occur following.*

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20  
to Livingston County Rte. 65 (Oak Opening Rd.)

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: 70 %

---

**Middle Road: Route 251 to Rush / Henrietta Town Line Road**

Middle Road Surface Treat

*Surface treat scheduled for week of July 25th*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Phelps Road: Works Road to Route 15A**

Phelps Road Prep for 2012 Surface Treat

*Surface treat scheduled for week of July 25th*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Rush Henrietta Town Line Road: East River Road to Route 15A**

Rush Henrietta Town Line Road Surface Treat

*Surface treat scheduled for week of July 25th*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Rush West Rush Road: East River Road to Route 15A**

Rush West Rush Road Surface Treat

*Surface treat scheduled for week of July 25th*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Telephone Road: East River Road to Rush/Henrietta TL**

Telephone Road Surface Treat

*Surface treat scheduled for week of July 25th*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Sweden

### Capen Road: West Sweden Road to Redman Road

Capen Road Recycle and Surface Treat  
*Cold in place recycle, ditching and tree trimming is completed, scheduling surface treat with vendor*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/23/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **60 %**

### Redman Road: Capen Road to Route 31A

Redman Road Surface Treat  
*Ditching and shoulder work is complete. Surface treatment is scheduled for late June.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/01/2011**  
Scheduled end date: **09/28/2011**  
Percent complete: **45 %**

### White Road: West Sweden Road to Redman Road

White Road Prep for 2012 Surface Treat  
*Schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/27/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: **%**

## Webster

### Jackson Road: State Road to Route 404

Jackson Road Build new shoulders  
*new paved shoulders and drainage installed, final overlay and restoration being scheduled.*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **04/04/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **65 %**

construction will progress under alternating, 2-way traffic

### Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road Prep for 2012 Surface Treat  
*Prep work scheduled to begin in July*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

### Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)

Salt Road Replace Culvert S.I.N. 18-006-083  
*Work is scheduled to start Monday 7/25/2011*

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

Road Closure

### Salt Road: State Road to Lake Road

Salt Road Prep for 2012 Surface Treat  
*Prep work to begin in July*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **%**

## Wheatland

### Mumford Road: NYS Route 36 to North Road

Mumford Road Cold in place recycle & Surface Treat  
*Cold in place recycle is completed. Scheduling surface treat with vendor.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/25/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **65 %**

### Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd

Mumford Road Membrane Waterproofing SIN 19-180-241

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date:

Work is scheduled to start Mon 5/16/2011

Scheduled end date:  
Percent complete: %

Road closure

---

**North Road: Belcoda Road to Wheatland Center Road**

North Road Resurface

*Shoulder and ditching work to begin the week of 6/20/2011.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **10/10/2011**

Percent complete: %

---

**Union Street: Route 383 to North Road**

Union Street Prep for 2012 Surface Treat

*Tree trimming is complete. T&L is scheduled for the end of June.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**

Scheduled end date: **08/22/2011**

Percent complete: **10 %**

---

**Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.**

Union Street over Oatka Creek Bridge Rehabilitation Rehabilitate Bridge BIN 3317910

*Road closed May 9*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Scheduled end date: **11/30/2011**

Percent complete: **40 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.

---