



Monroe County Department of Transportation

Ongoing Construction Update - August 08, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road
Project held till 2012

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road
Project held till 2012

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Clover Street: Route 31 to Route 96

Clover Street
Work is scheduled to start around August 24th.

Resurface

Contact: **Hank Herdzik (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: **5 %**

Two way traffic will be maintained

Elmwood Avenue: City Line to Hollywood Avenue

Elmwood Avenue
Work started first week of August. Paving is scheduled for the week of August 15th.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: **30 %**

Two way traffic will be maintained during construction with some lane restrictions.

Chili

King Road: Union Street to Paul Road

King Road
Milling operations expected to begin early September 2011

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: %

Alternating one way traffic pattern with flaggers

Paul Road: King Road to Chili Avenue

Paul Road
Milling operations expected to begin early September 2011

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: %

Alternating one way traffic pattern with flaggers

Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/04/2011**

True & level work has started. Tree work is complete.

Scheduled end date: **10/14/2011**

Percent complete: **65 %**

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road

Lawrence Road over Brockport Creek

Replace Bridge BIN 3317000

Road closed on May 16

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/16/2011**

Scheduled end date: **11/30/2011**

Percent complete: **30 %**

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road

Prep for 2012 Surface Treat

True & level is complete. Minor ditching is still needed.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/25/2011**

Scheduled end date: **10/14/2011**

Percent complete: **95 %**

Gates

Buell Road: Brooks Avenue to Chili Avenue

Buell Road

Mill & Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **09/01/2011**

Percent complete: **10 %**

Coldwater Road: Westside Drive to Buffalo Road

Coldwater Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Trolley Boulevard: Long Pond Road to Lee Road

Trolley Boulevard

Novachip

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Westside Drive: Chili Center Coldwater Road to Coldwater Road

Westside Drive

Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **09/15/2011**

Percent complete: **5 %**

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Reconstruct

Catch basin lateral, water service and underdrain installations ongoing.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: **28 %**

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Construction scheduled to start 9/6/11 (after Labor Day)

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **09/06/2011**

Scheduled end date: **12/15/2011**

Percent complete: **%**

Detour traffic: Beach to Dewey to Latta to Island Cottage

Fetzner Road: Ridge Road to Maiden Lane

Fetzner Road

Resurface

Contact: **Hank Herdzik (585-753-7747)**

Scheduled start date:

Work is scheduled to start in September

Scheduled end date:
Percent complete: 0 %

Two way traffic will be maintained

Frisbee Hill Road: North Greece Road to Flynn Road

Frisbee Hill Road Resurface
paving complete, final restorations underway,

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/12/2011**
Percent complete: **90 %**

Hincher Road: Manitou Road to North Greece Road

Hincher Road Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Long Pond Road: Latta Road to Janes Road

Long Pond Road Micropave
micropave and striping complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **07/22/2011**
Percent complete: **100 %**

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II Reconstruction
Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **09/13/2010**
Scheduled end date: **08/13/2012**
Percent complete: **65 %**

A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.

North Greece Road: English Road to Latta Road

North Greece Road Novachip
Novachip complete. Working shoulder back up

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/13/2011**
Scheduled end date: **08/15/2011**
Percent complete: **90 %**

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hamlin

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork

Church Road Armorless Joint Installation & Joint Repair
Work is scheduled to start on Mon 4/25/2011

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Road closure

Church Road: Redman Road to Lake Road West Fork

Church Road Resurface
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **09/12/2011**
Percent complete: **100 %**

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road Prep for 2012 Surface Treat
True & level work is scheduled for the week of 8/8/2011

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/01/2011**
Scheduled end date: **10/17/2011**
Percent complete: **25 %**

Lake Road West Fork: Lake Road East Fork to Church Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	T & L, Surface Treat	Scheduled start date: 06/06/2011
<i>Sweeping and pavement markings are still needed.</i>		Scheduled end date: 08/29/2011
		Percent complete: 85 %
Morton Road: Monroe Orleans County Line Road to Redman Road		Contact: Mike Slattery (585-753-7734)
Morton Road	Surface Treat	Scheduled start date: 06/20/2011
<i>Complete</i>		Scheduled end date: 09/12/2011
		Percent complete: 100 %
North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
North Hamlin Road	Prep for 2012 Surface Treat	Scheduled start date: 06/13/2011
<i>The ditching work has begun. True & level is complete.</i>		Scheduled end date: 10/10/2011
		Percent complete: 75 %
Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Roosevelt Highway Ext	Surface Treat	Scheduled start date: 06/13/2011
<i>Complete</i>		Scheduled end date: 07/25/2011
		Percent complete: 100 %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Walker Road	Prep for 2012 Surface Treat	Scheduled start date: 06/20/2011
<i>True & level is complete. Ditching work is being performed.</i>		Scheduled end date: 09/30/2011
		Percent complete: 85 %

Henrietta

Calkins Road		Contact: Jim Gagnier (585-753-7732)
Calkins Road	Drainage Improvements	Scheduled start date:
<i>Removing trees and preparing to modify existing drainage structure</i>		Scheduled end date:
		Percent complete: 5 %
Calkins Road: Route 15A to Pittsford Town Line		Contact: Jim Gagnier (585-753-7732)
Calkins Road	NovaChip	Scheduled start date: 06/20/2011
<i>Needs shoulder back-up and catch basin adjustments</i>		Scheduled end date:
		Percent complete: 90 %
Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line		Contact: Karen Cox (585-753-7742)
Stone Road	Resurface	Scheduled start date: 04/15/2011
<i>Final top coarse complete, striping, punch list and grading to be done.</i>		Scheduled end date: 09/01/2011
<i>construction will progress under alternating 2-way traffic</i>		Percent complete: 95 %
Telephone Road: Rush Town Line to Route 15		Contact: Jim Gagnier (585-753-7732)
Telephone Road	Surface Treat	Scheduled start date:
<i>Surface treat, complete, needs to be swept and striped</i>		Scheduled end date:
		Percent complete: 90 %
Winton Road: Jefferson Road to Brighton Henrietta TL Road		Contact: Hank Herdzik (585-753-7747)
Winton Road	Resurface	Scheduled start date:
<i>Milling and paving to be completed at night. Work is scheduled to begin in September.</i>		Scheduled end date:
		Percent complete: 0 %

Two way traffic will be maintained during construction with some lane restrictions.

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard

Kings Highway

2 of the 4 sites are complete, final shotcrete to be completed week of 7/25 on other 2 sites.

Slope Repairs

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **08/29/2011**

Percent complete: **85 %**

Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue

Kings Highway North

gutters and cold in place recycle complete, needs final top coarse and restoration

Install Gutters, Cold In Place Recycle, Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/28/2011**

Scheduled end date: **09/01/2011**

Percent complete: **75 %**

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64

Boughton Hill Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2011**

Scheduled end date: **08/03/2011**

Percent complete: **100 %**

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd

Asphalt prep & ditching has begun

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/06/2011**

Scheduled end date:

Percent complete: **10 %**

Pond Rd: Route 65 to Douglas Road

Pond Rd

Started drainage cleaning and grading

Prep for 2012 Cold Mix Paving

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **04/09/2011**

Scheduled end date:

Percent complete: **15 %**

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road

Ditching and pipe relining in August

Prep for 2012 Recycle

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road

West Bloomfield Road

Complete

T&L and Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2011**

Scheduled end date: **08/02/2011**

Percent complete: **100 %**

West Bloomfield Rd: Route 251 to Canfield Road

West Bloomfield Road

Asphalt prep and ditching to begin in August

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

West Main Street: Village Line to Route 65

West Main Street

Milling scheduled for August 17 & 18

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Odgen

Canal Road: Washington Street to Route 259

Canal Road
Ditching work is scheduled for early August.

Drainage & Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **10/10/2011**
Percent complete: **75 %**

Colby Street: Ogden - Sweden Town Line to Route 36

Colby Street
Epoxy pavement markings are scheduled. Minor ditching work is still needed.

Resurface

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **10/10/2011**
Percent complete: **90 %**

Dewey Street: Hubbell Road to Route 36

Dewey Street
Spot repairs & true & level have been made.

Prep & Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **10/10/2011**
Percent complete: **75 %**

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements
will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration

Reconstruct road and replace culvert SIN's
10-177-009 & 10-177-039

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **08/01/2011**
Scheduled end date: **06/30/2012**
Percent complete: **5 %**

During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd

Ogden Parma Town Line Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **07/18/2011**
Percent complete: **100 %**

Stony Point Road: Route 36 to Route 259

Stony Point Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/23/2011**
Scheduled end date: **10/10/2011**
Percent complete: **100 %**

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road

Gallup Road
Schedule being coordinated with town

Prep for 2012 surface treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/18/2011**
Scheduled end date: **10/10/2011**
Percent complete: **%**

Parma

Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road
Fiber mat is scheduled for the week of August 22, weather permitting.

Resurface

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **10/10/2011**
Percent complete: **20 %**

Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge

Contact: **Tom Frys (585-753-7741)**

Hill Road Bridge (Over Brockport Creek) <i>Bridge scheduled for next year</i>	Replace	Scheduled start date: 06/15/2012 Scheduled end date: 09/03/2012 Percent complete: %
Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge		
Hill Road Bridge (Over Salmon Creek) <i>Road closed July 5, 2011.</i>	Replace	Contact: Tom Frys (585-753-7741) Scheduled start date: 06/05/2011 Scheduled end date: 10/21/2011 Percent complete: 0 %
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.		
Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd		
Hinkleyville Road <i>Work is scheduled to start Tue 9/6/2011</i>	Membrane Waterproofing SIN 11-214-013	Contact: Tim Joyce (585-753-7743) Scheduled start date: Scheduled end date: Percent complete: %
Road closure		
Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.		
Peck Road Bridge Replacement <i>Road closed June 27</i>	Replace Bridge BIN 3317820	Contact: Karen Cox (585-753-7742) Scheduled start date: 06/27/2011 Scheduled end date: 11/30/2011 Percent complete: 15 %
Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.		
Pinehill Road: Hinkleyville Road to Gutter Section		
Pinehill Road <i>Project held till 2012</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/05/2012 Scheduled end date: 10/10/2012 Percent complete: %
Trimmer Road: Ogden Parma Town Line to Route 104		
Trimmer Road <i>Complete</i>	Cold In Place Recycle & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/01/2011 Scheduled end date: 08/22/2011 Percent complete: 100 %
Penfield		
Carter Road: Perinton TL to Route 441		
Carter Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/30/2011 Scheduled end date: 08/15/2011 Percent complete: 100 %
Harris Road: Route 441 to Webster Town Line		
Harris Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/30/2011 Scheduled end date: 08/03/2011 Percent complete: 100 %
Jackson Road: Jackson Road Extension to NYS Route 286		
Jackson Road <i>new paved shoulders, shoulders and binder complete, top coarse complete</i>	Resurface	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/04/2011 Scheduled end date: 09/01/2011 Percent complete: 100 %
construction will progress under alternating 2-way traffic		
Jackson Road: Plank Road to State Road		
Jackson Road	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/30/2011

Complete

Scheduled end date: **08/03/2011**

Percent complete: **100 %**

Panorama Trail: Irondequoit Creek Bridge to Penfield Road

Panorama Trail

Resurface

Work is scheduled to begin in September

Contact: **Hank Herdzyk (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Two way traffic will be maintained during construction with some lane restrictions.

Plank Road: Shoecraft Road to Jackson Road

Plank Road

Hot in Place recycle, Resurface

Hot in place recycle scheduled for mid August

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Whalen Road: Five Mile Line Road to Route 250

Whalen Road

Novachip

NovaChip complete, needs shoulder back-up & striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/13/2011**

Scheduled end date:

Percent complete: **90 %**

Perinton

Ayrault Road: Route 250 to Turk Hill Road

Ayrault Road

Micropave

Scheduled for week of August 8th

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Carter Road: Whitney Road to Penfield Town Line

Carter Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/30/2011**

Scheduled end date: **08/03/2011**

Percent complete: **100 %**

Garnsey Road: Route 250 to Turk Hill Road

Garnsey Road

Resurface

Complete except striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/05/2011**

Scheduled end date: **08/05/2011**

Percent complete: **90 %**

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue

Reconstruction

Water main and service, sanitary sewer main and lateral installations continue. Storm sewer installation expected to start from Crystal Spring to Route 31F. MCI, Fibertech, Time Warner and Frontier currently relocating overhead cables to new poles.

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **03/14/2011**

Scheduled end date: **09/14/2012**

Percent complete: **20 %**

Pittsford

Calkins Road: Henrietta TL to Clover Street

Calkins Road

NovaChip

NovaChip complete. Needs shoulder backup

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/05/2011**

Scheduled end date: **08/15/2011**

Percent complete: **90 %**

Golf Ave: Route 153 to Marsh Road

Golf Ave

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Surface treat scheduled for the week of August 15

Scheduled end date:
Percent complete: %

Park Road: East Street to Perinton Town Line

Park Road
Surface Treat
Surface treat scheduled for the week of August 15

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Stone Road: Henrietta - Pittsford Town Line to Route 65

Stone Road
Resurface
top course paving complete, final restorations underway

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/01/2011**
Scheduled end date: **09/01/2011**
Percent complete: **95 %**

construction will progress under alternating 2-way traffic

West Bloomfield Road: Canfield Road to Route 64

West Bloomfield Road
Pavement edge and asphalt repair
Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Willard Road: Route 65 to Mendon Center Road

Willard Road
Surface Treat
Surface treat scheduled for the week of August 15

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road
Build edges
Minor ditching and driveway adjustments are still needed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/06/2011**
Scheduled end date: **10/10/2011**
Percent complete: **80 %**

Bromley Road: Buffalo Road to Percy Road

Bromley Road
Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **09/08/2011**
Percent complete: **100 %**

Griffin Road: Route 36 to Palmer Road

Griffin Road
Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor. Waiting for the Town's watermain project to be completed before our work can begin.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/27/2011**
Scheduled end date: **10/10/2011**
Percent complete: %

Malloch Road: Wheatland /Riga Town Line to Route 33A

Malloch Road
Surface Treat
Surface treatment is scheduled for the week of August 22, weather permitting.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/27/2011**
Scheduled end date: **08/15/2011**
Percent complete: **15 %**

Rush

Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road

Honeyoe Falls Road No. 6 CULVERT
Replace Culvert S.I.N. 16-063-320

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:

Town of Rush forces constructing. Set new culvert on June 16
 Backfill occurring. Paving scheduled for 7/8/11.
 Guide rail to be installed week of July 11. Road opens after guide rail is installed.
 Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20
 to Livingston County Rte. 65 (Oak Opening Rd.)

Scheduled end date:
 Percent complete: **85 %**

Middle Road: Route 251 to Rush / Henrietta Town Line Road

Middle Road Surface Treat
Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/19/2011**
 Scheduled end date:
 Percent complete: **90 %**

Phelps Road: Works Road to Route 15A

Phelps Road Prep for 2012 Surface Treat
Hot mix prep and ditching in August

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Rush Henrietta Town Line Road: East River Road to Route 15A

Rush Henrietta Town Line Road Surface Treat
Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **90 %**

Rush West Rush Road: East River Road to Route 15A

Rush West Rush Road Surface Treat
Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/19/2011**
 Scheduled end date:
 Percent complete: **90 %**

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road Surface Treat
Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **90 %**

Sweden

Capen Road: West Sweden Road to Redman Road

Capen Road Recycle and Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/23/2011**
 Scheduled end date: **09/01/2011**
 Percent complete: **100 %**

Redman Road: Capen Road to Route 31A

Redman Road Prep for 2012 Surface Treat
Ditching and shoulder work is complete. Tree work is on going.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/01/2011**
 Scheduled end date: **09/28/2011**
 Percent complete: **75 %**

White Road: West Sweden Road to Redman Road

White Road Prep for 2012 Surface Treat
True & level is complete. Shoulder back-up is scheduled for the week of August 22.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/27/2011**
 Scheduled end date: **10/10/2011**
 Percent complete: **65 %**

Webster

Jackson Road: State Road to Route 404

Jackson Road Build new shoulders

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **04/04/2011**

final top coarse complete, final restorations underway new paved shoulders and drainage installed,

Scheduled end date: **09/01/2011**

Percent complete: **100 %**

construction will progress under alternating, 2-way traffic

Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road

Prep for 2012 Surface Treat

Prep work scheduled to begin in August

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Salt Road: State Road to Lake Road

Salt Road

Prep for 2012 Surface Treat

Prep work to begin in August

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)

Salt Road

Replace Culvert S.I.N. 18-006-083

Work is scheduled to start Mon 8/22/2011

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road Closure

Wheatland

Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd

Mumford Road

Membrane Waterproofing SIN 19-180-241

Work is scheduled to start Mon 9/26/2011

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

Mumford Road: NYS Route 36 to North Road

Mumford Road

Cold in place recycle & Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/25/2011**

Scheduled end date: **09/01/2011**

Percent complete: **100 %**

North Road: Belcoda Road to Wheatland Center Road

North Road

Resurface

Shoulder and ditching work to begin the week of 8/15.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **10/10/2011**

Percent complete: **25 %**

Union Street: Route 383 to North Road

Union Street

Prep for 2012 Surface Treat

Tree trimming is complete. T&L is scheduled for mid August.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**

Scheduled end date: **08/22/2011**

Percent complete: **10 %**

Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.

Union Street over Oatka Creek Bridge Rehabilitation

Rehabilitate Bridge BIN 3317910

Road closed May 9

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Scheduled end date: **11/30/2011**

Percent complete: **50 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.