



Monroe County Department of Transportation

Ongoing Construction Update - September 19, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road
Project held till 2012

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road
Project held till 2012

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Clover Street: Shoreham Drive to Route 96 (skipping over Elmwood and Highland Dr.)

Clover Street
Paving complete, minor work remains.

Resurface

Contact: **Hank Herdzyk (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **95 %**

Two way traffic will be maintained.

Elmwood Avenue: City Line to Hollywood Avenue

Elmwood Avenue
Paving completed. Minor work remains.

Mill & Resurface

Contact: **Hank Herdzyk (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **95 %**

Two way traffic will be maintained during construction with some lane restrictions.

Chili

King Road: Union Street to Paul Road

King Road
Milling operations and asphalt binder repair complete. Top course paving operations to start week of 9/19.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: **40 %**

Alternating one way traffic pattern with flaggers

Paul Road: King Road to Chili Avenue

Paul Road
Milling operations and asphalt binder repair complete. Top course paving operations to begin week of 9/19.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: **40 %**

Alternating one way traffic pattern with flaggers

Union Street: Bowen Road to Chili Avenue

Union Street

Micropave

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/16/2011**

Project complete.

Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.

Union Street Bridge Replacement Replace Bridge BIN 3317430 2011
There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Road was closed to through traffic on 8-8. Detour: Morgan Road, Stottle Road, Chili Avenue

Scheduled end date: **06/30/2011**

Percent complete: **100 %**

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

Scheduled end date: **11/30/2011**

Percent complete: **15 %**

Wickens Road Replace Culvert
Completed within 1 week.

Road closure. Detour is Union St, Morgan Rd and Wheatland Center Rd

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **08/08/2011**

Scheduled end date: **08/12/2011**

Percent complete: **100 %**

City of Rochester

Culver Rd: Atlantic & Laurelton to Garson & Clifford

Culver Rd Reconstruction

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union

University Avenue - Art Walk II

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **37 %**

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **7 %**

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/25/2011**

Scheduled end date: **10/14/2011**

Percent complete: **100 %**

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road Prep for 2012 Surface Treat
Minor ditching work still needed.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/01/2011**

Scheduled end date: **10/14/2011**

Percent complete: **95 %**

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road

Lawrence Road over Brockport Creek Replace Bridge BIN 3317000
Road closed on May 16

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/16/2011**

Scheduled end date: **11/30/2011**

Percent complete: **60 %**

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/25/2011**

Scheduled end date: **10/14/2011**

Percent complete: **100 %**

Gates

Buell Road: Brooks Avenue to Chili Avenue

Buell Road
Project completed

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100 %**

Coldwater Road: Westside Drive to Buffalo Road

Coldwater Road
drainage and asphalt prep work begun, scheduling paving

Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **09/06/2011**
Scheduled end date: **10/14/2011**
Percent complete: **15 %**

Trolley Boulevard: Long Pond Road to Lee Road

Trolley Boulevard
Project completed

Novachip

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **100 %**

Westside Drive: Chili Center Coldwater Road to Coldwater Road

Westside Drive
Paving completed. Shoulder backup week of 9/5

Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **09/15/2011**
Percent complete: **90 %**

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project
Storm Sewer installation complete. Granite curbing installation complete. Roadway excavation underway with asphalt paving operations to begin within the next two weeks..

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **05/01/2011**
Scheduled end date: **11/01/2011**
Percent complete: **65 %**

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet
*Construction started 9/6/11. Work completed: tree removals, fence & guide rail removals
Watermain boring beginning, followed by demolition of bridge.*

Rehabilitate Bridge BIN 3211130

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **09/06/2011**
Scheduled end date: **12/15/2011**
Percent complete: **2 %**

Detour traffic: Beach to Dewey to Latta to Island Cottage

Fetzner Road: Ridge Road to Maiden Lane

Fetzner Road
Work is scheduled to start in late September or early October.

Resurface

Contact: **Hank Herdzyk (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Two way traffic will be maintained

Frisbee Hill Road: North Greece Road to Flynn Road

Frisbee Hill Road
Project complete

Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/10/2011**
Percent complete: **100 %**

Hincher Road: Manitou Road to North Greece Road

Hincher Road
rescheduled till 2012

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Long Pond Road: Latta Road to Janes Road

Long Pond Road
Project complete

Micropave

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/11/2011**
 Scheduled end date: **07/22/2011**
 Percent complete: **100 %**

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II
Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Reconstruction

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **09/13/2010**
 Scheduled end date: **08/13/2012**
 Percent complete: **90 %**

A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.

North Greece Road: English Road to Latta Road

North Greece Road
Project Complete

Novachip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/13/2011**
 Scheduled end date: **08/10/2011**
 Percent complete: **100 %**

North Greece Road: Frisbee Hill Road to Hincer Road

North Greece Road
reschedule till 2012

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **%**

Hamlin**Church Road: Redman Road to Lake Road West Fork**

Church Road
Complete

Resurface

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/13/2011**
 Scheduled end date: **09/12/2011**
 Percent complete: **100 %**

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork

Church Road
Completed within 1 week.

Armorless Joint Installation & Joint Repair

Contact: **Tim Joyce (585-753-7743)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **100 %**

Road closure. Detour is Lake Rd West Fork, Brick Schoolhouse Rd and Redman Rd

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road
True & level work is scheduled for the week of 9/19/2011.

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/01/2011**
 Scheduled end date: **10/17/2011**
 Percent complete: **25 %**

Lake Road West Fork: Lake Road East Fork to Church Road

Lake Road West Fork
Sweeping of loose stone and pavement markings still needed.

T & L, Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/06/2011**
 Scheduled end date: **08/29/2011**
 Percent complete: **95 %**

Morton Road: Monroe Orleans County Line Road to Redman Road

Morton Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/20/2011**
 Scheduled end date: **09/12/2011**
 Percent complete: **100 %**

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road
 Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/13/2011**

The ditching work has begun. True & level is complete.

Scheduled end date: **10/10/2011**

Percent complete: **75 %**

Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road

Roosevelt Highway Ext

Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/13/2011**

Scheduled end date: **07/25/2011**

Percent complete: **100 %**

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road

Prep for 2012 Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **09/30/2011**

Percent complete: **100 %**

Henrietta

Calkins Road

Drainage Improvements

Removing trees and preparing to modify existing drainage structure

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

Calkins Road: Route 15A to Pittsford Town Line

Calkins Road

NovaChip

Needs shoulder back-up and catch basin adjustments

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2011**

Scheduled end date:

Percent complete: **90 %**

Telephone Road: Rush Town Line to Route 15

Telephone Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/07/2011**

Scheduled end date: **08/19/2011**

Percent complete: **100 %**

Winton Road: Jefferson Road to Brighton Henrietta TL Road

Winton Road

Resurface

Milling and paving to be completed at night. Work is scheduled to begin in October.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Two way traffic will be maintained during construction with some lane restrictions.

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard

Kings Highway

Slope Repairs

Slope repairs complete. Scheduling T&L work

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **09/30/2011**

Percent complete: **85 %**

Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue

Kings Highway North

Install Gutters, Cold In Place Recycle, Resurface

Paving completed.

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/28/2011**

Scheduled end date: **09/30/2011**

Percent complete: **95 %**

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64

Contact: **Jim Gagnier (585-753-7732)**

Boughton Hill Road <i>Complete</i>	Surface Treat	Scheduled start date: 06/20/2011 Scheduled end date: 08/03/2011 Percent complete: 100 %
Pittsford Mendon Center Rd: Route 251 to Canfield Road Pittsford Mendon Center Rd <i>Asphalt wedging is complete</i>	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/06/2011 Scheduled end date: Percent complete: 90 %
Pond Rd: Route 65 to Douglas Road Pond Rd <i>Asphalt prep complete</i>	Prep for 2012 Cold Mix Paving	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 04/09/2011 Scheduled end date: Percent complete: 90 %
Smith Road: Pittsford Mendon Center Rd to Route 64 Smith Road <i>Ditching and pipe relining in September</i>	Prep for 2012 Recycle	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
West Bloomfield Rd: Route 251 to Canfield Road West Bloomfield Road <i>Asphalt prep and ditching begun</i>	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/22/2011 Scheduled end date: Percent complete: 15 %
West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road West Bloomfield Road <i>Complete</i>	T&L and Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/15/2011 Scheduled end date: 08/02/2011 Percent complete: 100 %
West Main Street: Rt 15A to Route 65 West Main Street <i>Milling and paving complete, NovaChip complete, needs striping</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/20/2011 Scheduled end date: Percent complete: 95 %
Odgen		
Canal Road: Washington Street to Route 259 Canal Road <i>Ditching & drainage work has begun. Waiting for the canal water level to drop before we begin on the south side of the road.</i>	Drainage & Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/28/2011 Scheduled end date: 10/10/2011 Percent complete: 75 %
Colby Street: Ogden - Sweden Town Line to Route 36 Colby Street <i>Complete</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/13/2011 Scheduled end date: 10/10/2011 Percent complete: 100 %
Dewey Street: Hubbell Road to Route 36 Dewey Street <i>Complete</i>	Prep & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/28/2011 Scheduled end date: 08/17/2011 Percent complete: 100 %
Lyell Avenue: Union Street to Village Line		Contact: Karen Cox (585-753-7742)

Lyell Avenue Improvements
 Reconstruct road and replace culvert SIN's
 10-177-009 & 10-177-039
 Scheduled start date: 08/01/2011
 Scheduled end date: 06/30/2012
 Percent complete: 7 %
will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration
 During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd
 Ogden Parma Town Line Road
 Complete
 Surface Treat
 Contact: Mike Slattery (585-753-7734)
 Scheduled start date: 05/28/2011
 Scheduled end date: 07/18/2011
 Percent complete: 100 %

Stony Point Road: Route 36 to Route 259
 Stony Point Road
 Complete
 Surface Treat
 Contact: Mike Slattery (585-753-7734)
 Scheduled start date: 05/23/2011
 Scheduled end date: 10/10/2011
 Percent complete: 100 %

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road
 Gallup Road
 Schedule on hold
 Prep for 2012 surface treat
 Contact: Mike Slattery (585-753-7734)
 Scheduled start date: 07/18/2011
 Scheduled end date: 10/10/2011
 Percent complete: %

Parma

Hamlin Parma TL Road: Curtis Road to Lake Ontario
 Hamlin Parma TL Road
 Resurface
 Contact: Mike Slattery (585-753-7734)
 Scheduled start date: 09/19/2011
 Scheduled end date: 10/10/2011
 Percent complete: 5 %

Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge
 Hill Road Bridge (Over Brockport Creek)
 Bridge scheduled for next year
 Replace
 Contact: Tom Frys (585-753-7741)
 Scheduled start date: 06/15/2012
 Scheduled end date: 09/03/2012
 Percent complete: %

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge
 Hill Road Bridge (Over Salmon Creek)
 Redirected creek to excavate S. abutment. Prepped for pouring S. footer, followed by S. abutment wall. Currently 1 week behind schedule
 Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.
 Replace
 Contact: Tom Frys (585-753-7741)
 Scheduled start date: 06/05/2011
 Scheduled end date: 10/21/2011
 Percent complete: 25 %

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd
 Hinkleyville Road
 Membrane Waterproofing SIN 11-214-013
 Work is delayed until 2012 due to school impact and other projects.
 Contact: Tim Joyce (585-753-7743)
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Road closure. Detour is not determined yet.

Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.
 Peck Road Bridge Replacement
 Replace Bridge BIN 3317820
 Contact: Karen Cox (585-753-7742)
 Scheduled start date: 06/27/2011

Road closed June 27

Scheduled end date: 11/30/2011

Percent complete: 45 %

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

Pinehill Road: Hinkleyville Road to Gutter Section

Pinehill Road Resurface
Project held till 2012

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/05/2012

Scheduled end date: 10/10/2012

Percent complete: %

Trimmer Road: Ogden Parma Town Line to Route 104

Trimmer Road Cold In Place Recycle & Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/01/2011

Scheduled end date: 08/22/2011

Percent complete: 100 %

Penfield

Carter Road: Perinton TL to Route 441

Carter Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/30/2011

Scheduled end date: 08/15/2011

Percent complete: 100 %

Harris Road: Route 441 to Webster Town Line

Harris Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/30/2011

Scheduled end date: 08/03/2011

Percent complete: 100 %

Jackson Road: Plank Road to State Road

Jackson Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/30/2011

Scheduled end date: 08/03/2011

Percent complete: 100 %

Panorama Trail: Irondequoit Creek Bridge to Penfield Road

Panorama Trail Resurface
Milling has been completed. Work is underway in preparation for paving.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date:

Scheduled end date:

Percent complete: 35 %

Two way traffic will be maintained during construction with some lane restrictions.

Plank Road: Shoecraft Road to Jackson Road

Plank Road Hot in Place recycle, Resurface
Hot in place recycle scheduled for last week of September

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: 5 %

Whalen Road: Five Mile Line Road to Route 250

Whalen Road Novachip
Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/13/2011

Scheduled end date: 09/15/2011

Percent complete: 100 %

Perinton

Ayrault Road: Route 250 to Turk Hill Road

Ayrault Road Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 08/08/2011

Complete		Scheduled end date: 08/30/2011 Percent complete: 100 %
Carter Road: Whitney Road to Penfield Town Line		Contact: Jim Gagnier (585-753-7732)
Carter Road	Surface Treat	Scheduled start date: 06/30/2011
<i>Complete</i>		Scheduled end date: 08/03/2011
		Percent complete: 100 %
Garnsey Road: Route 250 to Turk Hill Road		Contact: Jim Gagnier (585-753-7732)
Garnsey Road	Resurface	Scheduled start date: 07/05/2011
<i>Complete</i>		Scheduled end date: 08/22/2011
		Percent complete: 100 %
Jefferson Avenue: Ayrault Road to NYS Route 31F		Contact: Rob Kozarits (585-753-7747)
Jefferson Avenue	Reconstruction	Scheduled start date: 03/14/2011
<i>Water main and service, sanitary sewer main and lateral installations continue throughout corridor. Storm sewer work continues at north end. Roadway excavation underway between Crystal Spring and Rte 31F. Frontier currently relocating overhead cables to new poles.</i>		Scheduled end date: 09/14/2012
<i>One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.</i>		Percent complete: 28 %

Pittsford

Calkins Road: Henrietta TL to Clover Street		Contact: Jim Gagnier (585-753-7732)
Calkins Road	NovaChip	Scheduled start date: 07/05/2011
<i>NovaChip complete. Needs shoulder backup</i>		Scheduled end date: 09/10/2011
		Percent complete: 95 %
Golf Ave: Route 153 to Marsh Road		Contact: Jim Gagnier (585-753-7732)
Golf Ave	Surface Treat	Scheduled start date: 08/02/2011
<i>Complete</i>		Scheduled end date: 09/15/2011
		Percent complete: 100 %
Park Road: East Street to Perinton Town Line		Contact: Jim Gagnier (585-753-7732)
Park Road	Surface Treat	Scheduled start date: 08/15/2011
<i>Complete</i>		Scheduled end date: 09/15/2011
		Percent complete: 100 %
West Bloomfield Road: Canfield Road to Route 64		Contact: Jim Gagnier (585-753-7732)
West Bloomfield Road	Pavement edge and asphalt repair	Scheduled start date:
<i>Schedule being coordinated with town and vendor</i>		Scheduled end date:
		Percent complete: %
Willard Road: Route 65 to Mendon Center Road		Contact: Jim Gagnier (585-753-7732)
Willard Road	Surface Treat	Scheduled start date: 08/11/2011
<i>Complete</i>		Scheduled end date: 09/15/2011
		Percent complete: 100 %

Riga

Bridgeman Road: Malloch Road to Route 36		Contact: Mike Slattery (585-753-7734)
Bridgeman Road	Build edges	Scheduled start date: 06/06/2011

Complete

Scheduled end date: 08/17/2011

Percent complete: 100 %

Bromley Road: Buffalo Road to Percy Road

Bromley Road

Prep for 2012 Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/28/2011

Scheduled end date: 09/08/2011

Percent complete: 100 %

Griffin Road: Route 36 to Palmer Road

Griffin Road

Prep for 2012 Surface Treat

Shoulder back-up is needed.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/22/2011

Scheduled end date: 10/10/2011

Percent complete: 85 %

Malloch Road: Wheatland /Riga Town Line to Route 33A

Malloch Road

Surface Treat

Sweeping and pavement markings are needed.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/27/2011

Scheduled end date: 08/15/2011

Percent complete: 90 %

Rush

Middle Road: Route 251 to Rush / Henrietta Town Line Road

Middle Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/19/2011

Scheduled end date: 08/19/2011

Percent complete: 100 %

Phelps Road: Works Road to Route 15A

Phelps Road

Prep for 2012 Surface Treat

Hot mix prep and ditching in September

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Rush Henrietta Town Line Road: East River Road to Route 15A

Rush Henrietta Town Line Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/13/2011

Scheduled end date: 08/19/2011

Percent complete: 100 %

Rush West Rush Road: East River Road to Route 15A

Rush West Rush Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/19/2011

Scheduled end date: 08/19/2011

Percent complete: 100 %

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/05/2011

Scheduled end date: 08/19/2011

Percent complete: 100 %

Sweden

Capen Road: West Sweden Road to Redman Road

Capen Road

Recycle and Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/23/2011

Scheduled end date: 09/01/2011

Percent complete: 100 %

Redman Road: Capen Road to Route 31A

Contact: **Mike Slattery (585-753-7734)**

Redman Road <i>Complete</i>	Prep for 2012 Surface Treat	Scheduled start date: 06/01/2011 Scheduled end date: 09/15/2011 Percent complete: 100 %
--------------------------------	-----------------------------	--

White Road: West Sweden Road to Redman Road White Road <i>Complete</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/27/2011 Scheduled end date: 09/10/2011 Percent complete: 100 %
---	-----------------------------	--

Webster

Monroe Wayne CL Road: Route 104 to Town Jurisdiction Monroe Wayne CL Road <i>Prep work to done in September</i>	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/26/2011 Scheduled end date: Percent complete: 10 %
--	-----------------------------	---

Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104) Salt Road <i>Work is scheduled to start Mon 8/22/2011</i>	Replace Culvert S.I.N. 18-006-083	Contact: Tim Joyce (585-753-7743) Scheduled start date: Scheduled end date: Percent complete: 50 %
---	-----------------------------------	---

Road Closure. Detour is State Rd, Phillips Rd and Ridge Rd (NYS Rte. 404).

Salt Road: State Road to Lake Road Salt Road <i>Prep work to begin in done in September</i>	Prep for 2012 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/29/2011 Scheduled end date: Percent complete: 10 %
--	-----------------------------	---

Wheatland

Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd Mumford Road <i>Work is scheduled to start Mon 9/6/2011</i>	Membrane Waterproofing SIN 19-180-241	Contact: Tim Joyce (585-753-7743) Scheduled start date: Scheduled end date: Percent complete: %
--	---------------------------------------	--

Road closure. Detour is North Rd, Riga Mumford Rd (NYS Rte. 36), Griffin Rd and Palmer Rd

Mumford Road: NYS Route 36 to North Road Mumford Road <i>Complete</i>	Cold in place recycle & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/25/2011 Scheduled end date: 09/01/2011 Percent complete: 100 %
--	---------------------------------------	--

North Road: Belcoda Road to Wheatland Center Road North Road <i>Complete</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/20/2011 Scheduled end date: 09/14/2011 Percent complete: 100 %
---	-----------	--

Union Street: Route 383 to North Road Union Street <i>T&L is scheduled for mid September.</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/01/2011 Scheduled end date: 10/01/2011 Percent complete: 10 %
--	-----------------------------	---

Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd. Union Street over Oatka Creek Bridge Rehabilitation	Rehabilitate Bridge BIN 3317910	Contact: Karen Cox (585-753-7742) Scheduled start date: 05/09/2011
--	---------------------------------	---

Scheduled end date: **11/30/2011**
Percent complete: **95 %**

Road was reopened to traffic on August 29
