



# Monroe County Department of Transportation

Ongoing Construction Update - October 17, 2011

**Maggie Brooks**  
County Executive

## Brighton

### Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road  
Project held till 2012

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

### Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road  
Project held till 2012

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

### Clover Street: Shoreham Drive to Route 96 (skipping over Elmwood and Highland Dr.)

Clover Street  
Paving complete, minor work remains.

Resurface

Contact: **Hank Herdzyk (585-753-7729)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **95 %**

Two way traffic will be maintained.

### Elmwood Avenue: City Line to Hollywood Avenue

Elmwood Avenue  
Paving completed. Minor work remains.

Mill & Resurface

Contact: **Hank Herdzyk (585-753-7729)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **95 %**

Two way traffic will be maintained during construction with some lane restrictions.

## Chili

### King Road: Union Street to Paul Road

King Road  
Final pavement markings to be completed by 10/31.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **09/06/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **95 %**

Alternating one way traffic pattern with flaggers

### Paul Road: King Road to Chili Avenue

Paul Road  
Final pavement markings to be completed by 10/31.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **09/06/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **95 %**

Alternating one way traffic pattern with flaggers

### Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **05/04/2011**

road has been re-opened to through traffic.

---

Scheduled end date: **07/20/2011**  
Percent complete: **100 %**

**Union Street: Bowen Road to Chili Avenue**

Union Street  
*Project complete.*

---

Micropave

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/16/2011**  
Scheduled end date: **06/30/2011**  
Percent complete: **100 %**

**Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.**

Union Street Bridge Replacement  
*There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection*

---

Replace Bridge BIN 3317430 2011

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **08/01/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **30 %**

Road was closed to through traffic on 8-8. Detour: Morgan Road, Stottle Road, Chili Avenue

---

Wickens Road  
*Completed within 1 week.*

---

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date: **08/08/2011**  
Scheduled end date: **08/12/2011**  
Percent complete: **100 %**

Road closure. Detour is Union St, Morgan Rd and Wheatland Center Rd

---

**City of Rochester**

**Culver Rd: Atlantic & Laurelton to Garson & Clifford**

Culver Rd Reconstruction

---

Contact: **Brent Penwarden (585-753-7733)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **65 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

---

**University Avenue: Atlantic to Union**

University Avenue - Art Walk II

---

Contact: **Brent Penwarden (585-753-7733)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **22 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

---

**Clarkson**

**Ireland Road: Route 260 to Clarkson Parma Town Line Road**

Ireland Road  
*Complete*

---

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/25/2011**  
Scheduled end date: **10/14/2011**  
Percent complete: **100 %**

**Lawrence Road: Route 260 to Clarkson Parma Town Line Road**

Lawrence Road  
*Complete*

---

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/01/2011**  
Scheduled end date: **10/14/2011**  
Percent complete: **100 %**

**Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road**

Lawrence Road over Brockport Creek  
*contractor will be completing punch list items w/o 10-17*

---

Replace Bridge BIN 3317000

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **05/16/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **95 %**

ROAD WAS REOPENED TO TRAFFIC ON OCTOBER 14, 2011

**Monroe Orleans County Line Road: Route 31 to Jurisdiction Line**

Monroe Orleans County Line Road  
*Complete*

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/25/2011**

Scheduled end date: **10/14/2011**

Percent complete: **100 %**

**Gates**

**Buell Road: Brooks Avenue to Chili Avenue**

Buell Road  
*Project completed*

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **09/01/2011**

Percent complete: **100 %**

**Coldwater Road: Westside Drive to Buffalo Road**

Coldwater Road  
*paving complete, final restoration being completed*

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/06/2011**

Scheduled end date: **10/14/2011**

Percent complete: **95 %**

**Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard  
*treatment changed to Novachip, Project completed*

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

**Westside Drive: Chili Center Coldwater Road to Coldwater Road**

Westside Drive  
*complete*

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/11/2011**

Scheduled end date: **09/15/2011**

Percent complete: **100 %**

**Greece**

**Dorsey Road: Mt. Read Boulevard to Dewey Avenue**

Dorsey Road Improvement Project  
*Paving up to binder course complete. Sidewalk on south side complete. Topsoil and seeding of south side lawns and final paving of driveways week of 10/17. Construction of north sidewalk continues week of 10/17. Top course paving expected week of 10/24.*  
One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/01/2011**

Percent complete: **80 %**

**Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue**

Edgemere Drive over Round Pond Outlet  
*Watermain boring and tie ins completed. Utilities moving out of way Demolition of bridge scheduled for 10-5-11. Approx. 3 weeks behind schedule*  
Detour traffic: Beach to Dewey to Latta to Island Cottage

Rehabilitate Bridge BIN 3211130

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **09/06/2011**

Scheduled end date: **12/15/2011**

Percent complete: **4 %**

**Fetzner Road: Ridge Road to Maiden Lane**

Fetzner Road  
*Work is scheduled to start in October.*

Resurface

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Two way traffic will be maintained

**Frisbee Hill Road: North Greece Road to Flynn Road**

Frisbee Hill Road

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/05/2011**

Project complete

Scheduled end date: 08/10/2011

Percent complete: 100 %

---

**Hincher Road: Manitou Road to North Greece Road**

Hincher Road  
rescheduled till 2012

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Long Pond Road: Latta Road to Janes Road**

Long Pond Road  
Project complete

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/11/2011

Scheduled end date: 07/22/2011

Percent complete: 100 %

---

**Mill Road Phase II: Larkin Creek to Manitou Road**

Mill Road Improvements Project Phase II  
Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Reconstruction

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: 09/13/2010

Scheduled end date: 08/13/2012

Percent complete: 90 %

A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.

---

**North Greece Road: English Road to Latta Road**

North Greece Road  
Project Complete

Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 06/13/2011

Scheduled end date: 08/10/2011

Percent complete: 100 %

---

**North Greece Road: Frisbee Hill Road to Hincher Road**

North Greece Road  
reschedule till 2012

Prep for 2012 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Hamlin

---

**Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork**

Church Road  
Completed within 1 week.

Armorless Joint Installation & Joint Repair

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: 100 %

Road closure. Detour is Lake Rd West Fork, Brick Schoolhouse Rd and Redman Rd

---

**Church Road: Redman Road to Lake Road West Fork**

Church Road  
Complete

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/13/2011

Scheduled end date: 09/12/2011

Percent complete: 100 %

---

**Clarkson Hamlin Town Line Road: Drake Road to Route 18**

Clarkson Hamlin Town Line Road  
Prep work to be performed in 2012.

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/01/2011

Scheduled end date: 10/17/2011

Percent complete: 100 %

---

**Lake Road West Fork: Lake Road East Fork to Church Road**

Lake Road West Fork  
Complete

T & L, Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/06/2011

Scheduled end date: 08/29/2011

Percent complete: 100 %

**Morton Road: Monroe Orleans County Line Road to Redman Road**

Morton Road Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/20/2011**  
 Scheduled end date: **09/12/2011**  
 Percent complete: **100 %**

**North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road**

North Hamlin Road Prep for 2012 Surface Treat  
*The ditching work has begun. True & level is complete.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/13/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **85 %**

**Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road**

Roosevelt Highway Ext Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/13/2011**  
 Scheduled end date: **07/25/2011**  
 Percent complete: **100 %**

**Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road**

Walker Road Prep for 2012 Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/20/2011**  
 Scheduled end date: **09/30/2011**  
 Percent complete: **100 %**

**Henrietta**

Calkins Road Drainage Improvements  
*Removing trees and preparing to modify existing drainage structure*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **5 %**

**Calkins Road: Route 15A to Pittsford Town Line**

Calkins Road NovaChip  
*Needs shoulder back-up and catch basin adjustments*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/20/2011**  
 Scheduled end date:  
 Percent complete: **90 %**

**Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line**

Stone Road Resurface  
*CONSTRUCTION HAS BEEN COMPLETED*

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **04/15/2011**  
 Scheduled end date: **09/01/2011**  
 Percent complete: **100 %**

**Telephone Road: Rush Town Line to Route 15**

Telephone Road Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/07/2011**  
 Scheduled end date: **08/19/2011**  
 Percent complete: **100 %**

**Winton Road: Jefferson Road to Brighton Henrietta TL Road**

Winton Road Resurface  
*Milling and paving to be completed at night. Major work is scheduled to begin in early October.*

Contact: **Hank Herdzyk (585-753-7729)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **25 %**

Two way traffic will be maintained during construction with some lane restrictions.

**Irondequoit****Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard**

Kings Highway Slope Repairs

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **07/11/2011**

Slope repairs complete. Scheduling T&L work

Scheduled end date: **09/30/2011**

Percent complete: **85 %**

---

**Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue**

Kings Highway North

Install Gutters, Cold In Place Recycle, Resurface

*Project Complete*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/28/2011**

Scheduled end date: **09/30/2011**

Percent complete: **100 %**

---

## Mendon

**Boughton Hill Rd: West Bloomfield Road to Route 64**

Boughton Hill Road

Surface Treat

*Complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2011**

Scheduled end date: **08/03/2011**

Percent complete: **100 %**

---

**Pittsford Mendon Center Rd: Route 251 to Canfield Road**

Pittsford Mendon Center Rd

Prep for 2012 Surface Treat

*Asphalt wedging is complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/06/2011**

Scheduled end date:

Percent complete: **90 %**

---

**Pond Rd: Route 65 to Douglas Road**

Pond Rd

Cold Recycle and Surface Treat

*scope changed to prep for 2012 cold mix pave , prep work is complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **04/09/2011**

Scheduled end date:

Percent complete: **90 %**

---

**Smith Road: Pittsford Mendon Center Rd to Route 64**

Smith Road

Surface Treat

*scope changed to cold in place recycle for 2012, asphalt wedging, ditching and pipe relining in September*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

---

**West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road**

West Bloomfield Road

T&L and Novachip

*Complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2011**

Scheduled end date: **08/02/2011**

Percent complete: **100 %**

---

**West Bloomfield Rd: Route 251 to Canfield Road**

West Bloomfield Road

Prep for 2012 Surface Treat

*Asphalt prep and ditching begun*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/22/2011**

Scheduled end date:

Percent complete: **15 %**

---

**West Main Street: Village Line to Route 65**

West Main Street

Mill and Resurface

*Complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/20/2011**

Scheduled end date: **09/30/2011**

Percent complete: **100 %**

---

## Odgen

**Canal Road: Washington Street to Route 259**

Canal Road

Drainage & Prep for 2012 Surface Treat

*Ditching & drainage work has begun. Waiting for the canal water level to drop before we begin on the south side of the road.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2011**

Scheduled end date: **10/10/2011**

Percent complete: **75 %**

---

**Colby Street: Ogden - Sweden Town Line to Route 36**

u:\Crystal Reports\SimpleCCPL\_w-recordnumberAndProjectYear.rpt

Contact: **Mike Slattery (585-753-7734)**

10/17/2011

7:36

Colby Street <i>Complete</i>	Resurface	Scheduled start date: <b>06/13/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>100 %</b>
<b>Dewey Street: Hubbell Road to Route 36</b> Dewey Street <i>Surface treatment to be performed in 2012.</i>	Prep & Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2011</b> Scheduled end date: <b>08/17/2011</b> Percent complete: <b>100 %</b>
<b>Lyell Avenue: Union Street to Village Line</b> Lyell Avenue Improvements  <i>will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration</i> During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>08/01/2011</b>  Scheduled end date: <b>06/30/2012</b> Percent complete: <b>18 %</b>
<b>Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd</b> Ogden Parma Town Line Road <i>Complete</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2011</b> Scheduled end date: <b>07/18/2011</b> Percent complete: <b>100 %</b>
<b>Stony Point Road: Route 36 to Route 259</b> Stony Point Road <i>Complete</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/23/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>100 %</b>
<b>Odgen/Sweden</b>		
<b>Gallup Road: Canal Road to Gordon Road</b> Gallup Road <i>No work done in 2011, rescheduled till 2012.</i>	Prep for 2012 surface treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>07/18/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>%</b>
<b>Parma</b>		
<b>Hamlin Parma TL Road: Curtis Road to Lake Ontario</b> Hamlin Parma TL Road <i>Scope changed to Novachip, scheduled for October 10th.</i>	Resurface	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>09/19/2011</b> Scheduled end date: <b>10/15/2011</b> Percent complete: <b>45 %</b>
<b>Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge</b> Hill Road Bridge (Over Brockport Creek) <i>Bridge scheduled for next year</i>	Replace	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: <b>06/15/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>%</b>
<b>Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge</b> Hill Road Bridge (Over Salmon Creek)	Replace	Contact: <b>Tom Frys (585-753-7741)</b> Scheduled start date: <b>06/05/2011</b>

Poured S. footer and abutment. Backfilled N. abutment  
 Pre-cast beams scheduled to be set 10-5-11. Pour deck 1 week after  
 Approx. 2 weeks behind schedule  
 followed by S. abutment wall. Currently 1 week behind schedule  
 Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Scheduled end date: **10/21/2011**  
 Percent complete: **45 %**

**Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd**  
 Hinkleyville Road Membrane Waterproofing SIN 11-214-013  
 Work is delayed until 2012 due to school impact and other projects.

Contact: **Tim Joyce (585-753-7743)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

Road closure. Detour is not determined yet.

**Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.**  
 Peck Road Bridge Replacement Replace Bridge BIN 3317820  
 contractor will be completing punch list items w/o 10-17

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **06/27/2011**  
 Scheduled end date: **11/30/2011**  
 Percent complete: **95 %**

ROAD WAS RE-OPENED TO TRAFFIC ON OCTOBER 10, 2011

**Pinehill Road: Hinkleyville Road to Gutter Section**  
 Pinehill Road Resurface  
 Project held till 2012

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/05/2012**  
 Scheduled end date: **10/10/2012**  
 Percent complete: %

**Trimmer Road: Ogden Parma Town Line to Route 104**  
 Trimmer Road Cold In Place Recycle & Surface Treat  
 Complete

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/01/2011**  
 Scheduled end date: **08/22/2011**  
 Percent complete: **100 %**

## Penfield

**Carter Road: Perinton TL to Route 441**  
 Carter Road Surface Treat  
 Complete

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/30/2011**  
 Scheduled end date: **08/15/2011**  
 Percent complete: **100 %**

**Harris Road: Route 441 to Webster Town Line**  
 Harris Road Surface Treat  
 Complete

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/30/2011**  
 Scheduled end date: **08/03/2011**  
 Percent complete: **100 %**

**Jackson Road: Jackson Road Extension to NYS Route 286**  
 Jackson Road Resurface  
 CONSTRUCTION HAS BEEN COMPLETED

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **04/04/2011**  
 Scheduled end date: **09/01/2011**  
 Percent complete: **100 %**

**Jackson Road: Plank Road to State Road**  
 Jackson Road Surface Treat  
 Complete

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/30/2011**  
 Scheduled end date: **08/03/2011**  
 Percent complete: **100 %**

**Panorama Trail: Irondequoit Creek Bridge to Penfield Road**  
 Panorama Trail Resurface

Contact: **Hank Herdzik (585-753-7729)**  
 Scheduled start date:

Milling has been completed. Work is underway in preparation for paving.

Scheduled end date:  
Percent complete: 50 %

Two way traffic will be maintained during construction with some lane restrictions.

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road Hot in Place recycle, Resurface  
*project held till 2012*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

**Whalen Road: Five Mile Line Road to Route 250**

Whalen Road Novachip  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/13/2011**  
Scheduled end date: **09/15/2011**  
Percent complete: **100 %**

**Perinton**

**Ayrault Road: Route 250 to Turk Hill Road**

Ayrault Road Micropave  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/08/2011**  
Scheduled end date: **08/30/2011**  
Percent complete: **100 %**

**Carter Road: Whitney Road to Penfield Town Line**

Carter Road Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/30/2011**  
Scheduled end date: **08/03/2011**  
Percent complete: **100 %**

**Garnsey Road: Route 250 to Turk Hill Road**

Garnsey Road Resurface  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **07/05/2011**  
Scheduled end date: **08/22/2011**  
Percent complete: **100 %**

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue Reconstruction  
*Water main and service, sanitary sewer lateral installations continue south of Elementary School. Storm sewer work continues between Erie St and Brentwood Ln (South). Roadway excavation underway between Erie St and Elementary School. Frontier currently relocating overhead cables to new poles.*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **03/14/2011**  
Scheduled end date: **09/14/2012**  
Percent complete: **45 %**

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault. Two way traffic access provided at north end for businesses.

**Pittsford**

**Calkins Road: Henrietta TL to Clover Street**

Calkins Road NovaChip  
*NovaChip complete. Needs shoulder backup*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **07/05/2011**  
Scheduled end date: **09/10/2011**  
Percent complete: **95 %**

**Golf Ave: Route 153 to Marsh Road**

Golf Ave Surface Treat  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/02/2011**  
Scheduled end date: **09/15/2011**  
Percent complete: **100 %**

**Park Road: East Street to Perinton Town Line**

Park Road Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/15/2011**

Complete

Scheduled end date: 09/15/2011

Percent complete: 100 %

---

**Stone Road: Henrietta - Pittsford Town Line to Route 65**

Stone Road Resurface

CONSTRUCTION HAS BEEN COMPLETED

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: 04/01/2011

Scheduled end date: 09/01/2011

Percent complete: 100 %

---

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road Pavement edge and asphalt repair

Job rescheduled for 2012

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Willard Road: Route 65 to Mendon Center Road**

Willard Road Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 08/11/2011

Scheduled end date: 09/15/2011

Percent complete: 100 %

## Riga

---

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road Build edges

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/06/2011

Scheduled end date: 08/17/2011

Percent complete: 100 %

---

**Bromley Road: Buffalo Road to Attridge Road**

Bromley Road Prep for 2012 Surface Treat

the portion between Buffalo Rd and Percy is complete, the rest rescheduled to 2012.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/28/2011

Scheduled end date: 09/08/2011

Percent complete: 100 %

---

**Griffin Road: Route 36 to Palmer Road**

Griffin Road Prep for 2012 Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/22/2011

Scheduled end date: 10/10/2011

Percent complete: 100 %

---

**Malloch Road: Wheatland /Riga Town Line to Route 33A**

Malloch Road Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/27/2011

Scheduled end date: 08/15/2011

Percent complete: 100 %

## Rush

---

**Middle Road: Route 251 to Rush / Henrietta Town Line Road**

Middle Road Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/19/2011

Scheduled end date: 08/19/2011

Percent complete: 100 %

---

**Phelps Road: Works Road to Route 15A**

Phelps Road Prep for 2012 Surface Treat

Hot mix prep complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 09/15/2011

Scheduled end date: 10/14/2011

Percent complete: 80 %

---

**Rush Henrietta Town Line Road: East River Road to Route 15A**

Contact: **Jim Gagnier (585-753-7732)**

Rush Henrietta Town Line Road <i>Complete</i>	Surface Treat	Scheduled start date: <b>07/13/2011</b> Scheduled end date: <b>08/19/2011</b> Percent complete: <b>100 %</b>
<b>Rush West Rush Road: East River Road to Route 15A</b> Rush West Rush Road <i>Complete</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/19/2011</b> Scheduled end date: <b>08/19/2011</b> Percent complete: <b>100 %</b>
<b>Telephone Road: East River Road to Rush/Henrietta TL</b> Telephone Road <i>Complete</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/05/2011</b> Scheduled end date: <b>08/19/2011</b> Percent complete: <b>100 %</b>

## Sweden

<b>Capen Road: West Sweden Road to Redman Road</b> Capen Road <i>Complete</i>	Recycle and Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/23/2011</b> Scheduled end date: <b>09/01/2011</b> Percent complete: <b>100 %</b>
<b>Redman Road: Capen Road to Route 31A</b> Redman Road <i>Only prep work completed this year, surface treat in 2012.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/01/2011</b> Scheduled end date: <b>09/15/2011</b> Percent complete: <b>100 %</b>
<b>White Road: West Sweden Road to Redman Road</b> White Road <i>Complete</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/27/2011</b> Scheduled end date: <b>09/10/2011</b> Percent complete: <b>100 %</b>

## Webster

<b>Jackson Road: State Road to Route 404</b> Jackson Road <i>CONSTRUCTION HAS BEEN COMPLETED</i>	Build new shoulders	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>04/04/2011</b> Scheduled end date: <b>09/01/2011</b> Percent complete: <b>100 %</b>
<b>Monroe Wayne CL Road: Route 104 to Town Jurisdiction</b> Monroe Wayne CL Road <i>Prep work to be done in September</i>	Prep for 2012 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/26/2011</b> Scheduled end date: Percent complete: <b>10 %</b>
<b>Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)</b> Salt Road <i>Work is scheduled to start Mon 8/22/2011</i>	Replace Culvert S.I.N. 18-006-083	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: Scheduled end date: Percent complete: <b>50 %</b>
Road Closure. Detour is State Rd, Phillips Rd and Ridge Rd (NYS Rte. 404).		
<b>Salt Road: State Road to Lake Road</b> Salt Road	Prep for 2012 Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>08/29/2011</b>

Prep work is complete

Scheduled end date: **09/28/2011**

Percent complete: **100 %**

---

## Wheatland

### Mumford Road: NYS Route 36 to North Road

Mumford Road

Complete

Cold in place recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/25/2011**

Scheduled end date: **09/01/2011**

Percent complete: **100 %**

---

### Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd

Mumford Road

Work is scheduled to start Mon 9/6/2011

Membrane Waterproofing SIN 19-180-241

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

Road closure. Detour is North Rd, Riga Mumford Rd (NYS Rte. 36), Griffin Rd and Palmer Rd

### North Road: Belcoda Road to Wheatland Center Road

North Road

Complete

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/20/2011**

Scheduled end date: **09/14/2011**

Percent complete: **100 %**

---

### Union Street: Route 383 to North Road

Union Street

prep work rescheduled till 2012

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/01/2011**

Scheduled end date: **10/01/2011**

Percent complete: **100 %**

---

### Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.

Union Street over Oatka Creek Bridge Rehabilitation

Rehabilitate Bridge BIN 3317910

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **05/09/2011**

Scheduled end date: **11/30/2011**

Percent complete: **100 %**

---

Road was reopened to traffic on August 29