



# Monroe County Department of Transportation

Ongoing Construction Update - June 25, 2012

**Maggie Brooks**  
County Executive

## Brighton

<b>Allens Creek Road: Monroe Avenue to Clover Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Allens Creek Road	Mill and Resurface	Scheduled start date:
<i>schedule being coordinated with town and vendors</i>		Scheduled end date: <b>09/07/2012</b>
		Percent complete: %
<b>Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Brighton Henrietta Town Line Road	Edge Mill and Resurface	Scheduled start date: <b>06/04/2012</b>
<i>Project Complete</i>		Scheduled end date: <b>06/21/2012</b>
		Percent complete: <b>100 %</b>
<b>Crittenden Road: East River Road to Route 15</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Crittenden Road	Double Surface Treat	Scheduled start date:
<i>schedule being coordinated with town and vendors</i>		Scheduled end date: <b>09/03/2012</b>
		Percent complete: %
<b>Westfall Road: East Henrietta Road to Lac de Ville Blvd.</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Westfall Road III	Reconstruct/Rehabilitate	Scheduled start date: <b>05/07/2012</b>
<i>Continue installing drainage and fill area. Begin some road box out.</i>		Scheduled end date: <b>07/19/2013</b>
		Percent complete: <b>6.5 %</b>
One way detour continues. DOT is monitoring camera's and adjusting signal timings accordingly.		

## Chili

<b>Chestnut Ridge Road: Route 33A to Paul Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Chestnut Ridge Road	Hot in place Recycle and Novachip	Scheduled start date:
<i>schedule being coordinated with town and vendors</i>		Scheduled end date: <b>09/03/2012</b>
		Percent complete: %
<b>Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date: <b>06/25/2012</b>
<i>Scheduled start and end dates (Tentative)</i>		Scheduled end date: <b>07/06/2012</b>
		Percent complete: %
Daily lane closures		

## City of Rochester

Broad St/Chestnut St/Court St	Contact: <b>Brent Penwarden (585-753-7729)</b>
	Scheduled start date:

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Scheduled end date: **09/26/2012**  
 Percent complete: **50 %**

Commun. Conduit Replacement Proj. Phase III  
*Work started May 17, 2012 and will continue through early October.*

Contact: **Jim Pond (585-753-7755)**  
 Scheduled start date: **05/17/2012**  
 Scheduled end date: **10/14/2012**  
 Percent complete: **20 %**

Some limited lane closures while installing conduit.

**Culver Rd: Atlantic & Laurelton to Garson & Clifford**  
 Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**  
 Scheduled start date:  
 Scheduled end date: **08/23/2012**  
 Percent complete: **85 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

**University Avenue: Atlantic to Union**  
 University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**  
 Scheduled start date:  
 Scheduled end date: **08/31/2012**  
 Percent complete: **40 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

## Clarkson

**Ireland Road: Route 260 to Clarkson Parma Town Line Road**  
 Ireland Road  
*schedule being coordinated with town and vendor*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Lawrence Road: Route 260 to Clarkson Parma Town Line Road**  
 Lawrence Road  
*schedule being coordinated with town and vendor*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Lawton Road: Rte. 19 to Rte. 260**  
 Lawton Road  
*schedule being coordinated with town and vendor*

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/18/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Monroe Orleans County Line Road: Route 31 to Jurisdiction Line**  
 Monroe Orleans County Line Road  
*schedule being coordinated with town and vendor*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

Redman Road Culvert over West Creek Tributary

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

Culvert will be closed to thru traffic the week of July 9th. Thru traffic will be detoured to Route 104, Route 19 and Route 18.

## East Rochester

### Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue

*schedule being coordinated with town and vendors*

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

---

### Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue

*schedule being coordinated with town and vendors*

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

---

## Gates

### Lyell Road: Manitou Road to Elmgrove Road

Lyell Road

*schedule being coordinated with town and vendor*

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date: **09/21/2012**

Percent complete: %

---

### Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road

*Work is expected to begin in late July 2012*

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: %

Daily Lane Closures

---

## Greece

### Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue

*Surface treat aggregate pretreated. Scheduling Surface Treatment*

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

---

### Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

*Town and RGE currently performing street lighting installation.*

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/15/2011**

Percent complete: **100 %**

Dorsey Road is open to two way traffic.

---

### East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

*schedule being coordinated with town and vendors*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date: **09/07/2012**

Percent complete: %

---

### Hincher Road: Manitou Road to North Greece Road

Hincher Road

*schedule being coordinated with town and vendors*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

---

### Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **05/16/2012**

Birdge reconstruction is underway.

Scheduled end date: **09/30/2012**

Percent complete: **35 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

**Lee Road: City Line to Ridgeway Avenue**

Lee Road Mill and Resurface

Work expected to begin in late June/early July 2012

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: **%**

Daily Lane closures

**Lowden Point Road: Flynn Road to Edgemere Drive**

Lowden Point Road Surface Treat

Surface treat aggregate pretreated. Scheduling Surface Treatment

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **07/20/2012**

Percent complete: **%**

**North Greece Road: Frisbee Hill Road to Hincer Road**

North Greece Road Prep for 2013 Surface Treat

schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **%**

**Ridgeway Avenue: Bellwood Drive to Lee Road**

Ridgeway Avenue Mill and Resurface

Milling operation complete. Currently adjusting drainage structures and installing signal detector loops - paving to follow soon after.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/18/2012**

Scheduled end date: **07/06/2012**

Percent complete: **35 %**

Night Work for milling and paving operations. Daytime daily lane closures for other work items.

**Vintage Lane: Long Pond Road to Mt. Read Boulevard**

Vintage Lane Mill and Resurface

Work expected to begin in August 2012

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: **%**

Daily lane closures

## Hamlin

**Clarkson Hamlin Town Line Road: Drake Road to Route 18**

Clarkson Hamlin Town Line Road Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

**Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd**

Hamlin Parma Town Line Rd Prep for 2013 Surface Treat

True & level has begun. Drainage work to follow.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **50 %**

**North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road**

North Hamlin Road Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

**Redman Road: Church Road to Cook Road**

Redman Road Prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

---

**Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road**

Walker Road Surface Treat  
*schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/25/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: %

---

## Henrietta

**John Street Extension: Bailey Road to Lehigh Station Road**

John Street Extension Build New Road  
*Contractor completed clearing & grubbing., starting topsoil stripping and stockpiling*

Contact: **Karen Cox (585-753-7748)**

Scheduled start date: **04/10/2012**  
Scheduled end date: **10/05/2012**  
Percent complete: **18 %**

---

*new road; traffic impact will be minimal*

**Middle Road: Lehigh Station Road to Calkins Road**

Middle Road Hot in Place Recycle and Resurface  
*Hot in Place recycle scheduled for the week of 7/2/2012*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: %

---

**Pinnacle Road: Red Lion Drive to Stone Road**

Pinnacle Road Micropave  
*Micropave scheduled for the week of 7/30/2012*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: %

---

## Irondequoit

**Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road Mill and Resurface  
*Mill scheduled for 7/16. Paving scheduled for 7/23.*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**  
Scheduled end date:  
Percent complete: %

---

**East Ridge Road: City Line (near Marburger St) to Culver Road**

East Ridge Road Improvement Project Reconstruct/Rehabilitate  
*Project to be done in sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.*

Contact: **Hank Herdzik (585-753-7748)**

Scheduled start date: **07/02/2012**  
Scheduled end date: **11/30/2013**  
Percent complete: **0 %**

*First one way detour is scheduled to be installed on July 9, 2012 between Seneca Ave and Hudson Ave. Westbound traffic will be detoured. Eastbound traffic can proceed as normal.*

---

**Kings Highway: Titus Avenue to Lakeshore Boulevard**

Kings Highway Slope Repairs  
*construction schedule being coordinated with contractor*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/09/2012**  
Scheduled end date: **07/30/2012**  
Percent complete: %

---

**Pattonwood Drive: Thomas Avenue to St. Paul Blvd**

Pattonwood Drive Micropave  
*Micropave complete, long line striping complete, need to finish cross walks.*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/16/2012**  
Scheduled end date: **06/04/2012**  
Percent complete: **100 %**

---

## Mendon

**Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Contact: **Jim Gagnier (585-753-7732)**

Bulls Sawmill Road <i>Surface treat scheduled for the week of 7/16/2012</i>	Surface treat	Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
<b>Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd &amp; Lanning Rd</b> Parish Rd <i>Complete</i>	Replace Culvert	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>05/23/2012</b> Percent complete: %
Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd		
<b>Pittsford Mendon Center Rd: Route 251 to Canfield Road</b> Pittsford Mendon Center Rd <i>Surface treat schedule for the week of July 16</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
<b>Pond Rd: Route 65 to Douglas Road</b> Pond Rd <i>Cold mix paving complete, scheduling shoulder work</i>	Cold Mix Pave and Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/28/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>65 %</b>
<b>Smith Road: Pittsford Mendon Center Rd to Route 64</b> Smith Road <i>schedule being coordinated with town and vendors</i>	Reline culvert and prep for 2013 Recycle and Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
<b>West Bloomfield Road: Rte. 251 to Canfield Road</b> West Bloomfield Road <i>Surface treat scheduled for week of 7/16/2012</i>	Surface treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %

## Odgen

<b>Canal Road: Washington Street to Route 259</b> Canal Road <i>Washington to Trimmer - Nova Chip is complete. Trimmer to Rte. 259 surface treat is complete. The road is ready for pavement markings.</i>	Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/21/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>95 %</b>
<b>Dewey Street: Hubbell Road to Route 36</b> Dewey Street <i>Surface treat is complete. Road will be swept the week of 7/2/2012.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/14/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>85 %</b>
<b>Gillett Road: Shepard Road to Lyell Road</b> Gillett Road <i>schedule being coordinated with town and vendor</i>	Prep for 2013 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/18/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
<b>Lyell Avenue: Union Street to Village Line</b> Lyell Avenue Improvements	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: <b>Karen Cox (585-753-7742)</b> Scheduled start date: <b>08/01/2011</b>

contractor will be installing concrete sidewalks and paving driveways

Scheduled end date: **06/30/2012**

Percent complete: **76 %**

One way westbound detour was put into effect on April 9. Detour will utilize Union Street, Route 31 and Gillette Road. Will remain in place until the end of construction.

---

## Odgen/Sweden

### Gallup Road: Canal Road to Gordon Road

Gallup Road

Surface Treat

*Cutting the shoulders and cleaning the ditch has begun. True & level is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

---

## Parma

Collamer Road Bridge

Monroe County Managing Bridge Replacement Project

*Contractor drove piles. Bridge removal to occur next.*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **1 %**

---

Bridge closed on June 13. Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.

Hill Road Bridge (Over Brockport Creek)

Monroe County Managing Bridge Replacement Project

*Construction scheduled for week of July 8.*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **07/08/2012**

Scheduled end date: **10/02/2012**

Percent complete: **%**

---

Detour Route: Rte 18 to Rte. 259 to Burritt Rd.

### Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)

Replace

*Top to be paved at same time as Brockport Creek bridge.*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/05/2011**

Scheduled end date: **11/18/2011**

Percent complete: **95 %**

---

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

### Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road

Membrane Waterproofing SIN 11-214-013

*Scheduled start and end dates (Tentative)*

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/07/2012**

Percent complete: **%**

---

Road Closure. Detour is not yet determined.

### Huffer Road: North Avenue to Lake Ontario

Huffer Road

Surface Treat

*Drainage work has begun. Minor T&L is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/03/2012**

Percent complete: **35 %**

---

### Pinehill Road: Hinkleyville Road to Trimmer Road

Pinehill Road

Cold in Place Recycle and Surface Treat

*Cold-in-place recycle is complete. First surface treat is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

---

## Penfield

**Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road**

Penfield Road Bridge Rehabilitation  
 Contractor removed bridge superstructure and will be working on bridge abutments

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **03/13/2012**  
 Scheduled end date: **10/27/2012**  
 Percent complete: **14 %**

Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road  
 Hot in Place Recycle and Resurface  
 Hot in Place recycle scheduled for the week of 6/25/12

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/25/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Salt Road: Rte. 286 to Plank Road**

Salt Road  
 Prep for 2013 surface treat  
 Prep work to begin in July

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Perinton****Baird Road: Rte. 31F to Whitney Road**

Baird Road  
 Complete  
 Novachip

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/23/2012**  
 Scheduled end date: **06/29/2012**  
 Percent complete: **100 %**

**Howell Road: Rte. 31F to Whitney Road**

Howell Road  
 Surface Treat  
 Surface treat scheduled for the week of 6/25/2012

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue  
 Reconstruct  
 Underground utility work is complete. Road boxout and curb installation complete. Paving complete up to binder. Final paving to be done after topsoil, seeding and sidewalk work complete.  
 One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **03/14/2011**  
 Scheduled end date: **09/14/2012**  
 Percent complete: **80 %**

**Marsh Road: Rte. 96 to Pittsford Town Line**

Marsh Road  
 Complete  
 Novachip

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/23/2012**  
 Scheduled end date: **06/29/2012**  
 Percent complete: **100 %**

**Pittsford****East Street: Mendon Town Line to Rte. 96**

East Street  
 Surface Treat  
 Surface treat scheduled for the week of 7/16/2012

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/08/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

Tobey Road  
 schedule being coordinated with town and vendors and other portion of Tobey

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Tobey Road: Rte. 65 to Tobey Woods**

Contact: **Jim Gagnier (585-753-7732)**

Tobey Road <i>schedule being coordinated with town and vendors</i>	Pave Smoothseal	Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
---	-----------------	---

<b>West Bloomfield Road: Canfield Road to Route 64</b> West Bloomfield Road <i>Prep work to begin in July</i>	Build edges and asphalt repair for 2013 Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
---	--	---

## Riga

<b>Bridgeman Road: Malloch Road to Route 36</b> Bridgeman Road <i>Surface treat is complete. The road will be swept the week of 6/25/2012.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/30/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>70 %</b>
--	---------------	---

<b>Bromley Road: Percy Road to Attridge Road</b> Bromley Road <i>schedule being coordinated with town and vendor</i>	True & Level	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/25/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
--	--------------	---

<b>Griffin Road: Route 36 to Palmer Road</b> Griffin Road <i>Surface treat is complete. The road will be swept the week 6/25/2012.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>70 %</b>
--	---------------	---

<b>McIntosh Road: Kendall Road to Dewey Street</b> McIntosh Road <i>The shoulders have been built, true &amp; level is complete. Minor drainage work is still needed.</i>	Build edges and prep for 2013 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/04/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>75 %</b>
---	---	---

## Rush

<b>Honeoye Falls #6 Road: Rte. 15 to Works Road</b> Honeoye Falls #6 Road <i>Complete</i>	Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/21/2012</b> Scheduled end date: <b>06/29/2012</b> Percent complete: <b>100 %</b>
---	----------	--

<b>Phelps Road: Works Road to Route 15A</b> Phelps Road <i>Surface treat complete, needs to swept and striped</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
---	---------------	---

## Sweden

<b>Redman Road: Capen Road to Route 31A</b> Redman Road <i>schedule being coordinated with town and vendor</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/18/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: %
--	---------------	---

<b>Reed Road: Jurisdiction Line to Rte. 19</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
--	--	--

Reed Road	Cold in Place Recycle and Surface Treat	Scheduled start date: <b>05/07/2012</b>
<i>CIP is complete. First surface treat is scheduled for 7/2/2012, with the second 2 to 3 weeks later.</i>		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>50 %</b>

<b>West Sweden Road: Jurisdiction Line to Rte. 31A</b>		
West Sweden Road	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b>
<i>schedule being coordinated with town and vendor</i>		Scheduled start date: <b>06/18/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

<b>White Road: West Sweden Road to Redman Road</b>		
White Road	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b>
<i>schedule being coordinated with town and vendor</i>		Scheduled start date: <b>06/18/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

## Webster

<b>Bay Road: Rte. 104 to Klem Road</b>		
Bay Road	Micropave	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Complete</i>		Scheduled start date: <b>05/07/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

<b>Lake Road: IBOB to Bay Road</b>		
Lake Road	Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Complete</i>		Scheduled start date: <b>05/22/2012</b>
		Scheduled end date: <b>06/29/2012</b>
		Percent complete: <b>100 %</b>

<b>Monroe Wayne CL Road: Route 104 to Town Jurisdiction</b>		
Monroe Wayne CL Road	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Sheduled for week of 7/9/12</i>		Scheduled start date: <b>07/09/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

<b>Salt Road: Schlegel Road to Lake Road</b>		
Salt Road	Surface Ttreat	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Scheduled for the week of 7/9/12</i>		Scheduled start date: <b>07/09/2012</b>
		Scheduled end date: <b>08/31/2012</b>
		Percent complete: <b>%</b>

<b>Salt Road: Rte. 104 to Schlegel Road</b>		
Salt Road	Prep for 2013 surface treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Prep work to begin in July</i>		Scheduled start date: <b>05/07/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

## Wheatland

<b>North Road: Rte. 36 to Belcoda Road</b>		
North Road	Novachip	Contact: <b>Mike Slattery (585-753-7734)</b>
<i>Nova chip is complete. Shoulder back-up and driveway adjustments to begin the week of 6/4/2012.</i>		Scheduled start date: <b>05/21/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>75 %</b>

<b>Union Street: Route 383 to North Road</b>		
Union Street	Cold in Place Recycle & Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b>
<i>Cold-in-place recycle is complete. The first Surface treat is complete.</i>		Scheduled start date: <b>05/29/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>70 %</b>

**Wheatland Center Road: North Road to Chili Wheatland Town Line**

Wheatland Center Road

*schedule being coordinated with town and vendor*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

---