



Monroe County Department of Transportation

Ongoing Construction Update - August 13, 2012

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road		Contact: Tony Halaris (585-753-7738)
Allens Creek Road	Mill and Resurface	Scheduled start date: 08/06/2012
<i>Drainage Work to start 8/6. Mill scheduled for 8/15. Paving schedule for 8/29</i>		Scheduled end date: 09/07/2012
		Percent complete: %

Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15		Contact: Tony Halaris (585-753-7738)
Brighton Henrietta Town Line Road	Edge Mill and Resurface	Scheduled start date: 06/04/2012
<i>Project Complete</i>		Scheduled end date: 06/21/2012
		Percent complete: 100 %

Crittenden Road: East River Road to Route 15		Contact: Tony Halaris (585-753-7738)
Crittenden Road	Double Surface Treat	Scheduled start date: 08/01/2012
<i>First Surface Treat to commence week of 8/6.</i>		Scheduled end date: 09/03/2012
		Percent complete: %

Westfall Road: East Henrietta Road to Lac de Ville Blvd.		Contact: Tom Frys (585-753-7741)
Westfall Road III	Reconstruct/Rehabilitate	Scheduled start date: 05/07/2012
<i>Continue to pour sidewalks on south side behind newly paved areas. Prep and screen topsoil.</i>		Scheduled end date: 07/21/2013
<i>Set the remainder of the curb on the south side between E. Hen. And S. Clinton. Continue conduit installation.</i>		Percent complete: 27 %
<i>Shift traffic from north side of road to south scheduled for Sept. 1.</i>		
<i>One way detour continues. DOT is monitoring camera's and adjusting signal timings accordingly.</i>		

Chili

Chestnut Ridge Road: Route 33A to Paul Road		Contact: Tony Halaris (585-753-7738)
Chestnut Ridge Road	Hot in place Recycle and Novachip	Scheduled start date: 07/05/2012
<i>Project Complete</i>		Scheduled end date: 07/27/2012
		Percent complete: 100 %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue		Contact: Tim Joyce (585-753-7743)
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date: 09/04/2012
<i>Scheduled start and end dates (Tentative)</i>		Scheduled end date: 09/14/2012
		Percent complete: %

Daily lane closures

City of Rochester

Contact: **Brent Penwarden (585-753-7729)**

Broad St/Chestnut St/Court St

Scheduled start date:
Scheduled end date: **09/26/2012**
Percent complete: **50 %**

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Commun. Conduit Replacement Proj. Phase III
Work started May 17, 2012 and will continue through early October.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **05/17/2012**
Scheduled end date: **10/14/2012**
Percent complete: **65 %**

Some limited lane closures while installing conduit.

Culver Rd: Atlantic & Laurelton to Garson & Clifford
Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date: **08/23/2012**
Percent complete: **85 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union
University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date: **08/31/2012**
Percent complete: **40 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road Surface Treat
Surface treat to be done the week of 8/6/2012.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road Surface Treat
Surface treat to be done the week of 8/6/2012.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/09/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Lawton Road: Rte. 19 to Rte. 260

Lawton Road Prep for 2013 Surface Treat
Prep work to be beginning the week of 8/13/2012

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/13/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road Surface Treat
Surface treat is complete. Will sweep in the next two weeks and then pavement markings

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/09/2012**
Scheduled end date: **09/03/2012**
Percent complete: **85 %**

Redman Road Culvert over West Creek Tributary

Culvert is located about 1.5 miles north of Route 104. Box culvert installation complete. Final grading and paving expected to begin week of 8/6, with topsoil and seeding to follow.

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **07/09/2012**
Scheduled end date: **09/03/2012**
Percent complete: **80 %**

Redman Rd closed to thru traffic. Thru traffic detoured to Route 104, Route 19 and Route 18.

East Rochester

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue

schedule being coordinated with town and vendors

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue

Milling complete, Paving the week of 8/13/12

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**

Scheduled end date: **08/24/2012**

Percent complete: **25 %**

Gates

Lyell Road: Manitou Road to Elmgrove Road

Lyell Road

schedule being coordinated with town and vendor

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/13/2012**

Scheduled end date: **09/21/2012**

Percent complete: %

Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road

Work is expected to begin end of August 2012

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/27/2012**

Scheduled end date: **09/14/2012**

Percent complete: %

Daily Lane Closures

Greece

Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue

First and second surface treat completed.

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **08/03/2012**

Percent complete: **90 %**

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

drainage work and prep work to begin 8/1/12

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

Hincher Road: Manitou Road to North Greece Road

Hincher Road

schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary

Bridge reconstruction is underway.

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **05/16/2012**

Scheduled end date: **09/30/2012**

Percent complete: **55 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

Lee Road: City Line to Ridgeway Avenue

Lee Road

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Paving is complete, final pavement markings to be installed late summer

Scheduled end date: **08/24/2012**

Percent complete: **98 %**

Daily Lane closures to complete punch list items

Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road

Surface Treat

Surface treat completed, needs sweeping and striping

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/14/2012**

Scheduled end date: **08/03/2012**

Percent complete: **90 %**

North Avenue: Mill Road to English Road

North Avenue

Pave smooth seal

schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/10/2012**

Scheduled end date: **09/21/2012**

Percent complete: **%**

North Greece Road: Frisbee Hill Road to Hincer Road

North Greece Road

Prep for 2013 Surface Treat

schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **%**

Ridgeway Avenue: Bellwood Drive to Lee Road

Ridgeway Avenue

Mill and Resurface

Paving complete, final pavement markings to be installed late summer

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/18/2012**

Scheduled end date: **07/06/2012**

Percent complete: **98 %**

Daytime daily lane closures for punch list work items.

Vintage Lane: Long Pond Road to Mt. Read Boulevard

Vintage Lane

Mill and Resurface

Milling operations complete. Top course paving expected to begin on or about 8/9.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/16/2012**

Scheduled end date: **08/13/2012**

Percent complete: **50 %**

Daily lane closures

Hamlin

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road

Surface Treat

True & level is complete. Surface treat to begin in mid August.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **40 %**

Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd

Hamlin Parma Town Line Rd

Prep for 2013 Surface Treat

True & level complete. Drainage work to follow. Shoulder backup is complete.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **65 %**

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road

Surface Treat

Surface treat to be done the week of 8/6/2012.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/06/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Redman Road: Church Road to Cook Road

Redman Road

Prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road Surface Treat
schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/13/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Henrietta**John Street Extension: Bailey Road to Lehigh Station Road**

John Street Extension Build New Road
drainage and subbase installed

Contact: **Karen Cox (585-753-7748)**
 Scheduled start date: **04/10/2012**
 Scheduled end date: **10/05/2012**
 Percent complete: **35 %**

new road; traffic impact will be minimal

Middle Road: Lehigh Station Road to Calkins Road

Middle Road Hot in Place Recycle and Resurface
Paving complete 7/20/12, begin shoulder backup and driveway adjustments.

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/02/2012**
 Scheduled end date: **08/24/2012**
 Percent complete: **90 %**

Pinnacle Road: Red Lion Drive to Stone Road

Pinnacle Road Micropave
Micropave scheduled for late August 2012

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **08/20/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Irondequoit**Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road Mill and Resurface
Paving Complete. Working on final cleanup. Striping being scheduled.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/16/2012**
 Scheduled end date: **08/17/2012**
 Percent complete: **95 %**

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project Reconstruct/Rehabilitate
Project to be done in sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.

Contact: **Hank Herdzyk (585-753-7729)**
 Scheduled start date: **07/02/2012**
 Scheduled end date: **11/30/2013**
 Percent complete: **8 %**

The first one way detour is in effect between Seneca Ave and Hudson Ave. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Kings Highway: Titus Avenue to Lakeshore Boulevard

Kings Highway Slope Repairs
Road to close Aug. 27

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **08/27/2012**
 Scheduled end date: **09/07/2012**
 Percent complete: %

Pattonwood Drive: Thomas Avenue to St. Paul Blvd

Pattonwood Drive Micropave
Project Complete

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/16/2012**
 Scheduled end date: **06/04/2012**
 Percent complete: **100 %**

Mendon**Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Bulls Sawmill Road Surface treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**

Surface treat complete, scheduling striping

Scheduled end date: 08/17/2012

Percent complete: 90 %

Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd Replace Culvert

Complete

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: 05/07/2012

Scheduled end date: 05/23/2012

Percent complete: 100 %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd Surface Treat

Surface treat complete, scheduling sweeping & striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/16/2012

Scheduled end date: 08/06/2012

Percent complete: 80 %

Pond Rd: Route 65 to Douglas Road

Pond Rd Cold Mix Pave and Surface Treat

Surface Treat is complete, scheduling striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/28/2012

Scheduled end date: 08/06/2012

Percent complete: 90 %

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road Reline culvert and prep for 2013 Recycle and Surface Treat

schedule being coordinated with town and vendors

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/20/2012

Scheduled end date: 10/31/2012

Percent complete: 15 %

West Bloomfield Road: Rte. 251 to Canfield Road

West Bloomfield Road Surface treat

Surface treat complete, scheduling striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/07/2012

Scheduled end date: 08/17/2012

Percent complete: 80 %

Odgen

Canal Road: Washington Street to Route 259

Canal Road Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/21/2012

Scheduled end date: 07/27/2012

Percent complete: 100 %

Dewey Street: Hubbell Road to Route 36

Dewey Street Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/14/2012

Scheduled end date: 07/27/2012

Percent complete: 100 %

Gillett Road: Shepard Road to Lyell Road

Gillett Road Prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/20/2012

Scheduled end date: 09/03/2012

Percent complete: %

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039

work items remaining are installation of street lighting and culvert rail revision.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: 08/01/2011

Scheduled end date: 09/15/2012

Percent complete: 95 %

Odgen/Sweden**Gallup Road: Canal Road to Gordon Road**

Gallup Road	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Cutting the shoulders and cleaning the ditch has begun. True & level is complete.</i>		Scheduled start date: 06/04/2012
		Scheduled end date: 08/31/2012
		Percent complete: 75 %

Parma

Collamer Road Bridge

Monroe County Managing Bridge Replacement Project

Set beams on Aug. 2 and post tensioned the beams. Will install deck reinforcement setup the bidwell and place deck concrete.

Bridge closed on June 13. Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.

Contact: Tom Frys (585-753-7741)
Scheduled start date:
Scheduled end date:
Percent complete: 10 %

Hill Road Bridge (Over Brockport Creek)

Monroe County Managing Bridge Replacement Project

Continue excavation, locate rock elevation to prepare for footer and abutment pours.

Detour Route: Rte 18 to Rte. 259 to Burritt Rd.

Contact: Tom Frys (585-753-7741)
Scheduled start date: 07/08/2012
Scheduled end date: 10/02/2012
Percent complete: 5 %

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek) Replace

Top to be paved at same time as Brockport Creek bridge.

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Contact: Tom Frys (585-753-7741)
Scheduled start date: 06/05/2011
Scheduled end date: 11/18/2011
Percent complete: 96 %

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road Membrane Waterproofing SIN 11-214-013

Scheduled start and end dates (Tentative)

Road Closure. Detour is not yet determined.

Contact: Tim Joyce (585-753-7743)
Scheduled start date: 08/06/2012
Scheduled end date: 08/24/2012
Percent complete: %

Huffer Road: North Avenue to Lake Ontario

Huffer Road Surface Treat

Drainage work has begun. Minor T&L is complete. Improvements still needed at the curve.

Contact: Mike Slattery (585-753-7734)
Scheduled start date: 06/04/2012
Scheduled end date: 09/03/2012
Percent complete: 35 %

Pinehill Road: Hinkleyville Road to Trimmer Road

Pinehill Road Cold in Place Recycle and Surface Treat

Cold-in-place recycle is complete. 1st surface treat is complete. Will do the second surface treat in the next few weeks.

Contact: Mike Slattery (585-753-7734)
Scheduled start date: 05/07/2012
Scheduled end date: 09/03/2012
Percent complete: 75 %

Penfield**Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road**Contact: **Karen Cox (585-753-7742)**

Penfield Road Bridge Rehabilitation <i>contractor placed heavy stone fill and will be working on approach roadways</i>	Rehabilitate Bridge BIN 1048530	Scheduled start date: 03/13/2012
		Scheduled end date: 10/27/2012
		Percent complete: 15 %

Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.

Plank Road: Shoecraft Road to Jackson Road

Plank Road <i>Final paving scheduled for the week of 8/20/2012</i>	Hot in Place Recycle and Resurface	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 06/25/2012
		Scheduled end date: 09/03/2012
		Percent complete: 65 %

Salt Road: Rte. 286 to Plank Road

Salt Road <i>Prep work complete</i>	Prep for 2013 surface treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 07/09/2012
		Scheduled end date: 08/17/2012
		Percent complete: 95 %

Perinton

Baird Road: Rte. 31F to Whitney Road

Baird Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 05/23/2012
		Scheduled end date: 06/29/2012
		Percent complete: 100 %

Howell Road: Rte. 31F to Whitney Road

Howell Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 06/18/2012
		Scheduled end date: 07/18/2012
		Percent complete: 100 %

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue <i>Underground utility work is complete. Road boxout and curb installation complete. Paving complete up to binder. Topsoil and sidewalk work ongoing. Final top course paving expected week of August 6.</i>	Reconstruct	Contact: Rob Kozarits (585-753-7747)
<i>One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault</i>		Scheduled start date: 03/14/2011
		Scheduled end date: 09/14/2012
		Percent complete: 90 %

Marsh Road: Rte. 96 to Pittsford Town Line

Marsh Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 05/23/2012
		Scheduled end date: 06/29/2012
		Percent complete: 100 %

Pittsford

East Street: Mendon Town Line to Rte. 96

East Street <i>Surface treat complete, scheduling striping</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 07/16/2012
		Scheduled end date: 08/17/2012
		Percent complete: 90 %

Tobey Road <i>Milling complete, Paving the week of 8/20/2012</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 08/06/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Tobey Road: Rte. 65 to Tobey Woods

Tobey Road	Pave Smoothseal	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 08/06/2012

Milling complete, Paving the week of 8/20/2012

Scheduled end date: **09/03/2012**

Percent complete: **10 %**

West Bloomfield Road: Canfield Road to Route 64

West Bloomfield Road

Build edges and asphalt repair for 2013 Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/03/2012**

Percent complete: **75 %**

Shoulder work complete, grader work scheduled for the week of 8/13/12

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/30/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

complete

Bromley Road: Percy Road to Attridge Road

Bromley Road

True & Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/14/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

True & level to begin the week of 8/14/2012.

Burnt Mill Road: Over Black Creek to Between Rt 490 and Robertson Rd

Burnt Mill Road Bridge Project

Element Specific Preventive Maintenance

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **07/09/2012**

Scheduled end date: **10/31/2012**

Percent complete: **20 %**

This project is scheduled to start July 9, 2012 and be completed in the fall of 2012.

The bridge will be reduced to a one lane bidge until the project is complete.

Griffin Road: Route 36 to Palmer Road

Griffin Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

Complete

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road

Build edges and prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

Complete

Rush

Honeoye Falls #6 Road: Rte. 15 to Works Road

Honeoye Falls #6 Road

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/21/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

Complete

Phelps Road: Works Road to Route 15A

Phelps Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

Complete

Sweden

Redman Road: Capen Road to Route 31A

Contact: **Mike Slattery (585-753-7734)**

Redman Road <i>Road needs to be swept and pavement markings needed.</i>	Surface Treat	Scheduled start date: 07/23/2012 Scheduled end date: 09/03/2012 Percent complete: 95 %
Reed Road: Jurisdiction Line to Rte. 19 Reed Road <i>CIP is complete. First surface treat is complete with the second 2 to 3 weeks later.</i>	Cold in Place Recycle and Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/07/2012 Scheduled end date: 09/03/2012 Percent complete: 75 %
West Sweden Road: Jurisdiction Line to Rte. 31A West Sweden Road <i>schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/20/2012 Scheduled end date: 09/03/2012 Percent complete: %
White Road: West Sweden Road to Redman Road White Road <i>Road needs to be swept and then pavement markings.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/23/2012 Scheduled end date: 09/03/2012 Percent complete: 95 %

Webster

Bay Road: Rte. 104 to Klem Road Bay Road <i>Complete</i>	Micropave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012 Scheduled end date: 07/06/2012 Percent complete: 100 %
Lake Road: IBOB to Bay Road Lake Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/22/2012 Scheduled end date: 06/29/2012 Percent complete: 100 %
Monroe Wayne CL Road: Route 104 to Town Jurisdiction Monroe Wayne CL Road <i>Surface treat complete, scheduling striping</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/09/2012 Scheduled end date: 08/10/2012 Percent complete: 90 %
Salt Road: Schlegel Road to Lake Road Salt Road <i>Surface treat complete, scheduling striping</i>	Surface Ttreat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/09/2012 Scheduled end date: 08/10/2012 Percent complete: 90 %
Salt Road: Rte. 104 to Schlegel Road Salt Road <i>Prep work complete</i>	Prep for 2013 surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/09/2012 Scheduled end date: 09/03/2012 Percent complete: 95 %

Wheatland

North Road: Rte. 36 to Belcoda Road North Road <i>Complete</i>	Novachip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/21/2012 Scheduled end date: 08/03/2012 Percent complete: 100 %
---	----------	--

Union Street: Route 383 to North Road

Union Street

Complete

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/29/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road

schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**
