



# Monroe County Department of Transportation

Ongoing Construction Update - October 31, 2012

**Maggie Brooks**  
County Executive

## Brighton

<b>Allens Creek Road: Monroe Avenue to Clover Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Allens Creek Road	Mill and Resurface	Scheduled start date: <b>08/06/2012</b>
<i>Project complete.</i>		Scheduled end date: <b>09/07/2012</b>
		Percent complete: <b>100 %</b>
<b>Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Brighton Henrietta Town Line Road	Edge Mill and Resurface	Scheduled start date: <b>06/04/2012</b>
<i>Project Complete</i>		Scheduled end date: <b>06/21/2012</b>
		Percent complete: <b>100 %</b>
<b>Crittenden Road: East River Road to Route 15</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Crittenden Road	Double Surface Treat	Scheduled start date: <b>08/01/2012</b>
<i>Project Complete</i>		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>100 %</b>
<b>Westfall Road: East Henrietta Road to Lac de Ville Blvd.</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Westfall Road III	Reconstruct/Rehabilitate	Scheduled start date: <b>05/07/2012</b>
<i>Finish paving binder, install the bio-swale, install check dams, and finish sidewalk installation.</i>		Scheduled end date: <b>07/23/2013</b>
<i>Begin Sawgrass extension curbed island.</i>		Percent complete: <b>50 %</b>
One way detour continues.		

## Chili

<b>Chestnut Ridge Road: Route 33A to Paul Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Chestnut Ridge Road	Hot in place Recycle and Novachip	Scheduled start date: <b>07/05/2012</b>
<i>Project Complete</i>		Scheduled end date: <b>07/27/2012</b>
		Percent complete: <b>100 %</b>
<b>Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date: <b>10/04/2012</b>
<i>Utilities have been requested to be located; Flush &amp; Vactor scheduled for Thursday 10/4/12</i>		Scheduled end date: <b>10/12/2012</b>
Daily lane closures		Percent complete: <b>10 %</b>

## City of Rochester

Broad St/Chestnut St/Court St	Contact: <b>Brent Penwarden (585-753-7733)</b>
	Scheduled start date:

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Scheduled end date: **09/26/2012**  
 Percent complete: **80 %**

**University Avenue: Atlantic to Union**

University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:  
 Scheduled end date: **08/31/2012**  
 Percent complete: **85 %**

Open to 2 way traffic.

**Clarkson**

**Ireland Road: Route 260 to Clarkson Parma Town Line Road**

Ireland Road Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/07/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

**Lawrence Road: Route 260 to Clarkson Parma Town Line Road**

Lawrence Road Surface Treat  
*Completed*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

**Lawton Road: Rte. 19 to Rte. 260**

Lawton Road Prep for 2013 Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**  
 Scheduled end date: **09/24/2012**  
 Percent complete: **751 %**

**Monroe Orleans County Line Road: Route 31 to Jurisdiction Line**

Monroe Orleans County Line Road Surface Treat  
*Complete*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

Redman Road Culvert over West Creek Tributary

*Construction is complete*

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/09/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

Redman Rd is Open to Two Way Traffic.

**East Rochester**

**Linden Avenue: Rte. 441 to 1000' west of Rte. 153**

Linden Avenue Prep for 2013 Resurface  
*South shoulder repair is complete. Coordinating drainage work.*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**  
 Scheduled end date: **11/30/2012**  
 Percent complete: **70 %**

**Linden Avenue: 1000' west of Rte. 153 to Whitney Road**

Linden Avenue Mill and Resurface  
*Complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**  
 Scheduled end date: **08/24/2012**  
 Percent complete: **100 %**

## Gates

### Lyell Road: Manitou Road to Elmgrove Road

Lyell Road  
*Project Complete*

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/13/2012**

Scheduled end date: **09/21/2012**

Percent complete: **100 %**

### Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road  
*Drainage basin cleaning expected to be complete week of 10/15*

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/14/2012**

Percent complete: **99 %**

Daily Lane Closures to complete punch list items

## Greece

### Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue  
*Project Complete*

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

### East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road  
*Project Complete*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2012**

Scheduled end date: **09/07/2012**

Percent complete: **100 %**

### Hincher Road: Manitou Road to North Greece Road

Hincher Road  
*Project Complete*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **100 %**

### Lee Road: City Line to Ridgeway Avenue

Lee Road  
*Drainage basin cleaning expected to be complete week of 10/15*

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/24/2012**

Percent complete: **99 %**

Daily Lane closures to complete punch list items

### Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road  
*Project Complete*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/14/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

### North Avenue: Mill Road to English Road

North Avenue  
*Project Complete*

Pave smooth seal

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/10/2012**

Scheduled end date: **10/12/2012**

Percent complete: **100 %**

### North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road  
*Project Complete*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **100 %**

### Ridgeway Avenue: Bellwood Drive to Lee Road

U:\Crystal Reports\SimpleCCPL\_w-recordnumberAndProjectYear.rpt

Contact: **Rob Kozarits (585-753-7747)**

Ridgeway Avenue <i>Drainage basin cleaning expected to be complete week of 10/15</i>	Mill and Resurface	Scheduled start date: <b>06/18/2012</b>
		Scheduled end date: <b>07/06/2012</b>
		Percent complete: <b>99 %</b>

Daytime daily lane closures for punch list work items.

<b>Vintage Lane: Long Pond Road to Mt. Read Boulevard</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>
Vintage Lane <i>Project is complete</i>	Mill and Resurface	Scheduled start date: <b>07/16/2012</b>
		Scheduled end date: <b>08/13/2012</b>
		Percent complete: <b>100 %</b>

## Hamlin

<b>Clarkson Hamlin Town Line Road: Drake Road to Route 18</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Clarkson Hamlin Town Line Road <i>Complete</i>	Surface Treat	Scheduled start date: <b>07/09/2012</b>
		Scheduled end date: <b>09/17/2012</b>
		Percent complete: <b>100 %</b>

<b>Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Hamlin Parma Town Line Rd <i>All prep work is completed for this year.</i>	Prep for 2013 Surface Treat	Scheduled start date: <b>06/18/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>100 %</b>

<b>North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
North Hamlin Road <i>Complete</i>	Surface Treat	Scheduled start date: <b>08/06/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>100 %</b>

<b>Redman Road: Church Road to Cook Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Redman Road <i>Complete</i>	Prep for 2013 Surface Treat	Scheduled start date: <b>08/20/2012</b>
		Scheduled end date: <b>09/28/2012</b>
		Percent complete: <b>100 %</b>

<b>Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Walker Road <i>Complete</i>	Surface Treat	Scheduled start date: <b>08/13/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>100 %</b>

## Henrietta

<b>John Street Extension: Bailey Road to Lehigh Station Road</b>		Contact: <b>Karen Cox (585-753-7742)</b>
John Street Extension <i>top course pavement and pavement markings scheduled for 10/23 &amp; 10/24. Target Road opening date-10/29</i>	Build New Road	Scheduled start date: <b>04/10/2012</b>
		Scheduled end date: <b>10/30/2012</b>
		Percent complete: <b>92 %</b>

new road; traffic impact will be minimal

<b>Middle Road: Lehigh Station Road to Calkins Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Middle Road <i>Complete</i>	Hot in Place Recycle and Resurface	Scheduled start date: <b>07/02/2012</b>
		Scheduled end date: <b>08/27/2012</b>
		Percent complete: <b>100 %</b>

<b>Pinnacle Road: Red Lion Drive to Stone Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Pinnacle Road	Micropave	Scheduled start date: <b>08/20/2012</b>

Complete

Scheduled end date: 09/10/2012

Percent complete: 100 %

## Irondequoit

### Cooper Road: Titus Avenue to St Paul Blvd

Cooper Road

Project Complete

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/16/2012

Scheduled end date: 08/17/2012

Percent complete: 100 %

### East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Project to be done is sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.

The first one way detour is in effect between Seneca Ave and Hudson Ave. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Reconstruct/Rehabilitate

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: 07/02/2012

Scheduled end date: 11/30/2013

Percent complete: 15 %

### Kings Highway: Titus Avenue to Lakeshore Boulevard

Kings Highway

Project Complete

Slope Repairs

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 08/27/2012

Scheduled end date: 09/07/2012

Percent complete: 100 %

### Pattonwood Drive: Thomas Avenue to St. Paul Blvd

Pattonwood Drive

Project Complete

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 05/16/2012

Scheduled end date: 06/04/2012

Percent complete: 100 %

## Mendon

### Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road

Bulls Sawmill Road

Complete

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/07/2012

Scheduled end date: 08/17/2012

Percent complete: 100 %

### Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd

Complete

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: 05/07/2012

Scheduled end date: 05/23/2012

Percent complete: 100 %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

### Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/16/2012

Scheduled end date: 08/06/2012

Percent complete: 100 %

### Pond Rd: Route 65 to Douglas Road

Pond Rd

Complete

Cold Mix Pave and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/28/2012

Scheduled end date: 08/06/2012

Percent complete: 100 %

### Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road

Reline culvert and prep for 2013 Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/20/2012

schedule being coordinated with town and vendors

Scheduled end date: **10/31/2012**

Percent complete: **15 %**

---

**West Bloomfield Road: Rte. 251 to Canfield Road**

West Bloomfield Road

Surface treat

*Complete*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **08/17/2012**

Percent complete: **100 %**

---

**Odgen**

**Canal Road: Washington Street to Route 259**

Canal Road

Novachip - Washington St to Trimmer Rd; Surface  
Treat - Trimmer Rd to Rte. 259

*Complete*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/21/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

---

**Dewey Street: Hubbell Road to Route 36**

Dewey Street

Surface Treat

*Complete*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/14/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

---

**Gillett Road: Shepard Road to Lyell Road**

Gillett Road

Prep for 2013 Surface Treat

*Drainage work under way. New gutter is being installed.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/28/2012**

Percent complete: **20 %**

---

**Lyell Avenue: Union Street to Village Line**

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's  
10-177-009 & 10-177-039

*Approx schedule of remaining work items: Street light installation: 2nd week of November.*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

Scheduled end date: **10/31/2012**

Percent complete: **95 %**

ROAD IS OPEN TO 2 WAY TRAFFIC

---

**Odgen/Sweden**

**Gallup Road: Canal Road to Gordon Road**

Gallup Road

Surface Treat

*All work is complete for this year.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/31/2012**

Percent complete: **100 %**

---

**Parma**

Collamer Road Bridge

Monroe County Managing Bridge Replacement  
Project

*Install guiderail on approaches, topsoil, and seed. Bridge to open to traffic on Oct. 31.*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/11/2012**

Scheduled end date: **11/01/2012**

Percent complete: **95 %**

Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.

Contact: **Tom Frys (585-753-7741)**

Hill Road Bridge (Over Brockport Creek)	Monroe County Managing Bridge Replacement Project	Scheduled start date:	<b>07/08/2012</b>
<i>Punchlist items remain. Road open.</i>		Scheduled end date:	<b>10/05/2012</b>
Detour Route: Rte 18 to Rte. 259 to Burritt Rd.		Percent complete:	<b>100 %</b>

<b>Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Hill Road Bridge (Over Salmon Creek)	Replace	Scheduled start date: <b>06/05/2011</b>
<i>Punchlist items remain.</i>		Scheduled end date: <b>11/18/2011</b>
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.		Percent complete: <b>100 %</b>

<b>Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road &amp; Pine Hill Rd</b>		Contact: <b>Tim Joyce (585-753-7743)</b>
Hinkleyville Road	Membrane Waterproofing SIN 11-214-013	Scheduled start date: <b>08/06/2012</b>
<i>Complete</i>		Scheduled end date: <b>08/15/2012</b>
Road Closure. Detour is Hinkleyville, Pine Hill, & Canal		Percent complete: <b>100 %</b>

<b>Huffer Road: North Avenue to Lake Ontario</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Huffer Road	Surface Treat	Scheduled start date: <b>06/04/2012</b>
<i>Minor true and leveling is needed and then the new pavement markings can be applied.</i>		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>90 %</b>

<b>Pinehill Road: Hinkleyville Road to Trimmer Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Pinehill Road	Cold in Place Recycle and Surface Treat	Scheduled start date: <b>05/07/2012</b>
<i>Complete</i>		Scheduled end date: <b>09/14/2012</b>
		Percent complete: <b>100 %</b>

## Penfield

<b>Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Penfield Road Bridge Rehabilitation	Rehabilitate Bridge BIN 1048530	Scheduled start date: <b>03/13/2012</b>
<i>Remaining work: Road reconstruction, guiderail installation, landscape restoration. Expect bridge opening mid November.</i>		Scheduled end date: <b>11/16/2012</b>
Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.		Percent complete: <b>85 %</b>

<b>Plank Road: Shoecraft Road to Jackson Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Plank Road	Hot in Place Recycle and Resurface	Scheduled start date: <b>06/25/2012</b>
<i>Needs striping</i>		Scheduled end date: <b>10/26/2012</b>
		Percent complete: <b>95 %</b>

<b>Salt Road: Rte. 286 to Plank Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Salt Road	Prep for 2013 surface treat	Scheduled start date: <b>07/09/2012</b>
<i>Complete</i>		Scheduled end date: <b>08/17/2012</b>
		Percent complete: <b>100 %</b>

## Perinton

<b>Baird Road: Rte. 31F to Whitney Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Baird Road	Novachip	Scheduled start date: <b>05/23/2012</b>

Complete

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

---

**Howell Road: Rte. 31F to Whitney Road**

Howell Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/18/2012**

Scheduled end date: **07/18/2012**

Percent complete: **100 %**

Complete

---

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **03/14/2011**

Scheduled end date: **09/14/2012**

Percent complete: **98 %**

*Drainage inlet structures being cleaned and waterproofed.*

Jefferson Ave is now open to Two Way Traffic. Flaggers and alternating one way traffic may still be needed while final work items are being completed.

---

**Marsh Road: Rte. 96 to Pittsford Town Line**

Marsh Road

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/23/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

Complete

---

## Pittsford

**East Street: Mendon Town Line to Rte. 96**

East Street

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/16/2012**

Scheduled end date: **08/17/2012**

Percent complete: **100 %**

Complete

Tobey Road

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/06/2012**

Scheduled end date: **09/17/2012**

Percent complete: **100 %**

Complete

---

**Tobey Road: Rte. 65 to Tobey Woods**

Tobey Road

Pave Smoothseal

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/06/2012**

Scheduled end date: **09/17/2012**

Percent complete: **100 %**

Complete

---

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road

Build edges and asphalt repair for 2013 Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/21/2012**

Percent complete: **100 %**

Complete

---

## Riga

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/30/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

Complete

---

**Bromley Road: Percy Road to Attridge Road**

Bromley Road

True & Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/14/2012**

Scheduled end date: **09/14/2012**

Percent complete: **100 %**

Complete

**Griffin Road: Route 36 to Palmer Road**

Griffin Road  
*Complete* Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/28/2012**  
 Scheduled end date: **07/27/2012**  
 Percent complete: **100 %**

**McIntosh Road: Kendall Road to Dewey Street**

McIntosh Road  
*Complete* Build edges and prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/04/2012**  
 Scheduled end date: **08/03/2012**  
 Percent complete: **100 %**

**Rush****Honeoye Falls #6 Road: Rte. 15 to Works Road**

Honeoye Falls #6 Road  
*Complete* Novachip

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/21/2012**  
 Scheduled end date: **06/29/2012**  
 Percent complete: **100 %**

**Phelps Road: Works Road to Route 15A**

Phelps Road  
*Complete* Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **08/03/2012**  
 Percent complete: **100 %**

**Sweden****Redman Road: Capen Road to Route 31A**

Redman Road  
*Complete* Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/23/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

**Reed Road: Jurisdiction Line to Rte. 19**

Reed Road  
*Complete* Cold in Place Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

**West Sweden Road: Jurisdiction Line to Rte. 31A**

West Sweden Road  
*Complete* Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **08/20/2012**  
 Scheduled end date: **09/21/2012**  
 Percent complete: **100 %**

**White Road: West Sweden Road to Redman Road**

White Road  
*Complete* Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/23/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **100 %**

**Webster****Bay Road: Rte. 104 to Klem Road**

Bay Road  
*Complete* Micropave

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**  
 Scheduled end date: **07/06/2012**  
 Percent complete: **100 %**

<b>Lake Road: IBOB to Bay Road</b>			Contact: <b>Jim Gagnier (585-753-7732)</b>
Lake Road	Novachip		Scheduled start date: <b>05/22/2012</b>
<i>Complete</i>			Scheduled end date: <b>06/29/2012</b>
			Percent complete: <b>100 %</b>
<b>Monroe Wayne CL Road: Route 104 to Town Jurisdiction</b>			Contact: <b>Jim Gagnier (585-753-7732)</b>
Monroe Wayne CL Road	Surface Treat		Scheduled start date: <b>07/09/2012</b>
<i>Complete</i>			Scheduled end date: <b>08/10/2012</b>
			Percent complete: <b>100 %</b>
<b>Salt Road: Schlegel Road to Lake Road</b>			Contact: <b>Jim Gagnier (585-753-7732)</b>
Salt Road	Surface Ttreat		Scheduled start date: <b>07/09/2012</b>
<i>Complete</i>			Scheduled end date: <b>08/10/2012</b>
			Percent complete: <b>100 %</b>
<b>Salt Road: Rte. 104 to Schlegel Road</b>			Contact: <b>Jim Gagnier (585-753-7732)</b>
Salt Road	Prep for 2013 surface treat		Scheduled start date: <b>07/09/2012</b>
<i>Prep work complete</i>			Scheduled end date: <b>09/03/2012</b>
			Percent complete: <b>100 %</b>
<b>Wheatland</b>			
<b>North Road: Rte. 36 to Belcoda Road</b>			Contact: <b>Mike Slattery (585-753-7734)</b>
North Road	Novachip		Scheduled start date: <b>05/21/2012</b>
<i>Complete</i>			Scheduled end date: <b>08/03/2012</b>
			Percent complete: <b>100 %</b>
<b>Union Street: Route 383 to North Road</b>			Contact: <b>Mike Slattery (585-753-7734)</b>
Union Street	Cold in Place Recycle & Surface Treat		Scheduled start date: <b>05/29/2012</b>
<i>Complete</i>			Scheduled end date: <b>08/03/2012</b>
			Percent complete: <b>100 %</b>
<b>Wheatland Center Road: North Road to Chili Wheatland Town Line</b>			Contact: <b>Mike Slattery (585-753-7734)</b>
Wheatland Center Road	Surface Treat		Scheduled start date: <b>08/20/2012</b>
<i>Complete</i>			Scheduled end date: <b>09/21/2012</b>
			Percent complete: <b>100 %</b>