



Monroe County Department of Transportation

Ongoing Construction Update - April 29, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
Construction will start in the spring with completion by fall 2013.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **0 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **1 %**

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.
Westfall Road III Reconstruct/Rehabilitate
*Contractor continues to work on E. Hen., Sawgrass and Metropolitan boxout for widening.
And will finish remaining drainage. Watermain fully installed.*

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **07/23/2013**
Percent complete: **67 %**

One way traffic detour established.

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road
Winton Road Reline Culvert SIN 01-098-212
Currently in design; construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: **0 %**

Daily lane closures as needed.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave
Chestnut Ridge Road Hot-in-place recycle & Novachip
Coordinating schedule with Towns and Vendors

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road
Clifton Road Surface Treat

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **06/01/2013**
Scheduled end date: **09/01/2013**
Percent complete: **%**

Morgan Road: Chili Riga Town Line to Rte. 383

Morgan Road
Coordinating schedule with Towns and Vendors

Prep for 2014 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Paul Road: Dead End to King Road

Paul Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/01/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements

Pav't Rehab, intersection imprvmnts, new road construction

Construction contract expected to be awarded in April 2013. Road work expected to begin late April / Early May 2013. Work includes Paul Rd resurfacing between Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab and extension of Jetview Dr to Chili Ave.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **04/29/2013**
 Scheduled end date: **11/01/2013**
 Percent complete: %

Stottle Road: Rte. 386 to Rte. 33A

Stottle Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/01/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street

Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**
 Scheduled start date: **05/13/2013**
 Scheduled end date:
 Percent complete: **10 %**

Daily lane closures as needed.

Wheatland Center Road: Wheatland Chili Town Line to Morgan Road

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7738)**
 Scheduled start date: **06/01/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Chili / Gates**Beahan Road: Paul Road to Chili Avenue**

Beahan Road
Coordinating schedule with Towns and Vendors

Mill & Resurface

Contact: **Tony Halaris (585-753-7747)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Clarkson**Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18**

Clarkson Hamlin Town Line Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/03/2013**
 Scheduled end date:
 Percent complete: %

Lawrence Road: Rte. 19 to Rte. 260

Lawrence Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/10/2013**
 Scheduled end date:
 Percent complete: %

Lawton Road: Rte. 19 to Rte. 260

Lawton Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/10/2013**

Scheduled end date:

Percent complete: %

East Rochester**South Lincoln Road: Rte. 31F to East Commerical Street**

South Lincoln Road

Reconstruct

Watermain relocation work underway at south end of project working north. Drainage installation underway at north end of project working south.

One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **01/07/2013**Scheduled end date: **11/15/2013**Percent complete: **7 %****Gates****Long Pond Road: Lyell Ave to Gates Greece Town Line**

Long Pond Road

Micropave

*Coordinating schedule with Towns and Vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Greece**East Manitou Road: Frisbee Hill Road to Edgemere Drive**

East Manitou Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/01/2013**Scheduled end date: **09/01/2013**

Percent complete: %

Frisbee Hill Road: Manitou Road to North Greece Road

Frisbee Hill Road

Edge Mill & Novachip

*Coordinating schedule with Towns and Vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Hincher Road: Manitou Road to North Greece Road

Hincher Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/01/2013**Scheduled end date: **09/01/2013**

Percent complete: %

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Reline twin pipe

Construction originally scheduled for the 23rd Project on hold to determine pipe sizing issue.

Traffic will be maintained on site with intermittent lane or sidewalk closures

Contact: **Tom Fry (585-753-7741)**Scheduled start date: **04/29/2013**Scheduled end date: **07/28/2013**Percent complete: **0 %****North Greece Road: Frisbee Hill Road to Hincher Road**

North Greece Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/01/2013**Scheduled end date: **09/01/2013**

Percent complete: %

Payne Beach Road: Manitou Road to Lake OntarioContact: **Tony Halaris ()**

Payne Beach Road <i>Coordinating schedule with Towns and Vendors</i>	Hot-in-place recycle & Novachip	Scheduled start date: Scheduled end date: Percent complete: %
---	---------------------------------	---

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road Hamlin Parma Town Line Road	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/03/2013 Scheduled end date: Percent complete: %
--	-----------	---

Redman Road: Rte. 18 to Cook Road Redman Road	Double Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
---	----------------------	---

Henrietta

Erie Station Road: Middle Road to Rte. 15A Erie Station Road <i>Coordinating Schedule with the Town & Vendor</i>	Edge Mill and NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
---	------------------------	---

Lehigh Station Road: East River Road to Rte. 15 Lehigh Station Road <i>Coordinating Schedule with the Town & Vendor</i>	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
--	----------	---

Middle Road: Rush Henrietta TL Road to Erie Station Road Middle Road <i>Coordinating Schedule with the Town & Vendor</i>	Double Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/01/2013 Scheduled end date: 09/01/2013 Percent complete: %
---	----------------------	---

Middle Road: Erie Station Road to Lehigh Station Road Middle Road <i>Coordinating Schedule with the Town & Vendor</i>	Prep for '14 surface treatment	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
--	--------------------------------	---

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road East Ridge Road Improvement Project <i>Project to be done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i> The next detour (between Hudson Ave and Carter St) is currently in place. Westbound traffic will be detoured. Eastbound traffic will proceed as normal.	Reconstruct/Rehabilitate	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 07/02/2012 Scheduled end date: 11/30/2013 Percent complete: 25 %
---	--------------------------	--

Kings Highway: Titus Ave to Lakeshore Blvd Kings Highway <i>Coordinating schedule with Towns and Vendors</i>	True & Level	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: 0 %
---	--------------	---

Portland Avenue: City Line to Titus Ave

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.

The project has been started. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **15 %****Mendon****Cheese Factory Road: Rte. 65 to West Bloomfield Road**

Cheese Factory Road

Double Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/01/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Douglas Road: Pond Road to Canfield Road**

Douglas Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **%****Pond Road: Rte. 65 to Douglas Road**

Pond Road

Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/01/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Sibley Road: Rte. 15A to Rte. 65**

Sibley Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/01/2013**

Scheduled end date:

Percent complete: **%****Smith Road: Pittsford Mendon Center Road to Rte. 64**

Smith Road

Recycle and Double Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/01/2013**

Scheduled end date:

Percent complete: **%****Stoney Lonesome Road: Rte. 251 to Rte. 65**

Stoney Lonesome Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/01/2013**

Scheduled end date:

Percent complete: **%****Odgen****Gillett Road: Shepard Road to Rte. 531**

Gillett Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/13/2013**

Scheduled end date:

Percent complete: **%****Odgen/Sweden****Gallup Road: Canal Road to Gordon Road**

Gallup Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/20/2013**

Scheduled end date:
Percent complete: %

Parma

Bennett Road: Wilder Road to Curtis Road

Bennett Road	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/13/2013 Scheduled end date: Percent complete: %
--------------	----------------------------	---

Burritt Road: Clarkson Parma Town Line Road to Rte. 259

Burritt Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
--------------	---------------	---

Dean Road: Rte. 104 to Peck Road

Dean Road	Surface Treat	Contact: Mike Slattery () Scheduled start date: 06/10/2013 Scheduled end date: Percent complete: %
-----------	---------------	---

Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104

Hinkleyville Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/11/2013 Scheduled end date: Percent complete: %
-------------------	---------------	---

Huffer Road: North Ave to Lake Ontario

Huffer Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/03/2013 Scheduled end date: Percent complete: %
-------------	---------------	---

Lighthouse Road: Curtis Road to Moul Road

Lighthouse Road	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2013 Scheduled end date: Percent complete: %
-----------------	----------------------------	---

Penfield

Huber Road: Perinton TL to Rte. 441

Huber Road <i>Coordinating Schedule with the Town & Vendor</i>	Prep for 2014 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: %
---	-----------------------------	---

Salt Road: Rte. 286 to Webster TL

Salt Road <i>Coordinating Schedule with the Town & Vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/01/2013 Scheduled end date: 09/01/2103 Percent complete: %
--	---------------	---

Perinton

Ayrault Road at Harvest Road	Improve drainage w/structure edge treatment	Contact: Jim Gagnier () Scheduled start date: 06/01/2013
------------------------------	---	---

Pittsford

East Street <i>Coordinating Schedule with the Town & Vendor</i>	Replace culvert	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
--	-----------------	---

Linden Avenue: Rte. 441 to 1000' west of Rte. 153 Linden Avenue <i>Coordinating Schedule with the Town & Vendor</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/01/2013 Scheduled end date: Percent complete: 0 %
---	--------------------	--

West Bloomfield Road: Canfield Road to Rte. 64 West Bloomfield Road <i>Coordinating Schedule with the Town & Vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/01/2013 Scheduled end date: 09/01/2013 Percent complete: %
---	---------------	---

Riga

Betteridge Road: Griffin Road to Rte. 33A Betteridge Road	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/10/2013 Scheduled end date: Percent complete: %
--	----------------------------	---

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street Bangs Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/13/2013 Scheduled end date: Percent complete: %
--	---------------	---

McIntosh Road: Kendall Road to Dewey Street McIntosh Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2013 Scheduled end date: Percent complete: %
--	---------------	---

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line Pinnacle Road Highway Rehabilitation <i>Contractor scheduled to mobilize on May 15 and begin construction on May 20. Contractor will begin with drainage improvements.</i> Traffic will be maintained on site with intermittent alternating 2 way traffic	Recycle and resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: 05/15/2013 Scheduled end date: 10/29/2013 Percent complete: 0 %
--	-----------------------	---

Woodruff Road: Honeoye Falls #6 to East River Road Woodruff Road U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Prep for 2014 Surface Treat Page 7 of 10	Contact: Jim Gagnier () Scheduled start date: 05/01/2013 4/29/2013 8:28
---	---	---

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A

Honeoye Falls #6 Road

Coordinating Schedule with the Town & Vendor

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/01/2013**

Scheduled end date:

Percent complete: %

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road

Beadle Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/13/2013**

Scheduled end date:

Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street

Ogden Sweden Town Line Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/17/2013**

Scheduled end date:

Percent complete: %

Reed Road: Rte. 19 to Ogden Sweden Town Line

Reed Road

Recycle, Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/13/2013**

Scheduled end date:

Percent complete: %

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/05/2013**

Scheduled end date:

Percent complete: %

Webster

Bay Road: Klem Road to Lake Road

Bay Road

Coordinating Schedule with the Town & Vendor

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/01/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

Five Mile Line Road: Rte. 104 to Klem Road

Five Mile Line Road

Coordinating Schedule with the Town & Vendor

Surface Treat Shoulders only

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/01/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

Klem Road: Holt Road to Rte. 250

Klem Road

Coordinating Schedule with the Town & Vendor

Hot-in-Place Recycle and Pave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road

Klem Road Bridge Rehabilitation

Rehabilitate Multi-pipe Bridge

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **06/15/2013**

This project is currently scheduled to start in mid June 2013.

Scheduled end date: **09/30/2013**

Percent complete: **0 %**

The improvements to the bridge will not need a road closure. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404

Salt Road Prep for 2014 Surface Treat

Coordinating Schedule with the Town & Vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/01/2013**

Scheduled end date: **09/01/2013**

Percent complete: **%**

Salt Road: Rte. 404 to Schlegel Road

Salt Road Nova Chip and Surface Treat

Coordinating Schedule with the Town & Vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/01/2013**

Scheduled end date: **09/01/2013**

Percent complete: **%**

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Salt Road Culvert Replacement Replace culvert with a bridge

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **07/05/2013**

Scheduled end date: **09/15/2013**

Percent complete: **1 %**

Road will be closed to through traffic; proposed detour will utilize NTS Rt 404, Phillips Rd and State Rd

State Road: Salt Road to Monroe Wayne County Line Road

State Road Prep for 2014 Surface Treat

Coordinating Schedule with the Town & Vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/01/2013**

Scheduled end date:

Percent complete: **%**

Wheatland

George Street: Flint Hill Road to Rte. 36

George Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/13/2013**

Scheduled end date:

Percent complete: **%**

North Road: County Line to Rte. 36

North Road Nova Chip

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/10/2013**

Scheduled end date:

Percent complete: **%**

Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd

Twin Bridge Road Bridge Rehabilitation South Bridge: Super structure replacement; North Bridge: Major rehab

Construction contract expected to be awarded in April 2013. Twin Bridge Road expected to close for bridge work starting in May 2013.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/06/2013**

Scheduled end date:

Scheduled end date: **10/01/2013**

Percent complete: **%**

Union Street: North Road to Chili Wheatland Town Line

Union Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/11/2013**

Scheduled end date:

Percent complete: **%**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/03/2013**

Scheduled end date:

Percent complete: **%**

Wheatland/Riga

Winslow/Hosmer Roads: Belcoda Road to Jenkins Road

Winslow/Hosmer Roads

Build Edges, True and Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/16/2013**

Scheduled end date:

Percent complete: %
