



# Monroe County Department of Transportation

Ongoing Construction Update - June 12, 2013

**Maggie Brooks**  
County Executive

## Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations  
Construction started in May, to be completed in October. Working in Irondequoit and Greece.

Contact: **Jim Pond (585-753-7755)**  
Scheduled start date: **01/14/2013**  
Scheduled end date: **11/10/2013**  
Percent complete: **10 %**

Some limited lane closures while installing conduit.

## Brighton

### South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **1 %**

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

### Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate  
Contractor continues to form and pour sidewalks, installing remaining curbing, finishing drainage and boxing out for widening at S. Clinton intersection. Installing signal pole bases.

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/07/2012**  
Scheduled end date: **07/23/2013**  
Percent complete: **74 %**

One way traffic detour established.

### Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road Reline Culvert SIN 01-098-212  
Currently in design; possible construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date: **08/19/2013**  
Scheduled end date:  
Percent complete: **0 %**

Daily lane closures as needed.

## Chili

### Chestnut Ridge Road: Paul Road to Chili Ave

Chestnut Ridge Road Hot-in-place recycle & Novachip  
Hot in Place Recycle scheduled to commence 6/20.

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/20/2013**  
Scheduled end date:  
Percent complete: **%**

### Clifton Road: Chili Riga Town Line Road to Wheatland Center Road

Clifton Road Surface Treat

Contact: **Mike Slattery (585-753-7738)**  
Scheduled start date: **06/24/2013**  
Scheduled end date: **09/01/2013**  
Percent complete: **%**

**Morgan Road: Chili Riga Town Line to Rte. 383**

Morgan Road  
*Coordinating schedule with Towns and Vendors*

Prep for 2014 Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Paul Road: Dead End to King Road**

Paul Road  
*Coordinating schedule with Towns and Vendors*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **06/01/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Paul Road: Chili Ave to Beahan Road**

Paul Road - Fisher Rd Corridor Improvements

Pav't Rehab, intersection imprvmnts, new road construction

*Overall work includes Paul Rd resurfacing from Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab, and extension of Jetview Dr to Chili Ave. Wegmans access drive relocation and drainage installation along Jetview Drive extension currently underway.*  
 Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **05/29/2013**  
 Scheduled end date: **11/01/2013**  
 Percent complete: **1 %**

**Stottle Road: Rte. 386 to Rte. 33A**

Stottle Road  
*Coordinating schedule with Towns and Vendors*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **06/01/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue**

Union Street

Reline Culvert SIN 02-170-351

Daily lane closures as needed.

Contact: **Tim Joyce (585-753-7743)**  
 Scheduled start date: **05/13/2013**  
 Scheduled end date:  
 Percent complete: **70 %**

**Wheatland Center Road: Wheatland Chili Town Line to Morgan Road**

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7738)**  
 Scheduled start date: **06/24/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Chili / Gates****Beahan Road: Paul Road to Chili Avenue**

Beahan Road  
*Milling completed. Working on drainage structure adjustments.*

Mill & Resurface

Contact: **Tony Halaris (585-753-7747)**  
 Scheduled start date: **06/03/2013**  
 Scheduled end date:  
 Percent complete: **40 %**

**Clarkson****Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18**

Clarkson Hamlin Town Line Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/24/2013**  
 Scheduled end date:  
 Percent complete: %

**Lawrence Road: Rte. 19 to Rte. 260**

Lawrence Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/24/2013**

<b>Lawton Road: Rte. 19 to Rte. 260</b>		Scheduled end date:	
Lawton Road	Surface Treat	Percent complete:	%
		Contact: <b>Mike Slattery (585-753-7734)</b>	
		Scheduled start date:	<b>06/24/2013</b>
		Scheduled end date:	
		Percent complete:	%

## East Rochester

<b>South Lincoln Road: Rte. 31F to East Commerical Street</b>		Contact: <b>Rob Kozarits (585-753-7747)</b>
South Lincoln Road	Reconstruct	Scheduled start date: <b>01/07/2013</b>
<i>Watermain relocation, water service and new drainage installation underway throughout corridor.</i>		Scheduled end date: <b>11/15/2013</b>
		Percent complete: <b>18 %</b>
One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.		

## Gates

<b>Long Pond Road: Lyell Ave to Gates Greece Town Line</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Long Pond Road	Micropave	Scheduled start date: <b>05/13/2013</b>
<i>Project Completed</i>		Scheduled end date: <b>05/28/2013</b>
		Percent complete: <b>100 %</b>

## Greece

<b>East Manitou Road: Frisbee Hill Road to Edgemere Drive</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
East Manitou Road	Surface Treat	Scheduled start date: <b>05/28/2013</b>
<i>Surface Treatment schedule for 5/28/13</i>		Scheduled end date: <b>06/14/2013</b>
		Percent complete: <b>95 %</b>
<b>Frisbee Hill Road: Manitou Road to North Greece Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Frisbee Hill Road	Edge Mill & Novachip	Scheduled start date:
<i>Coordinating schedule with Towns and Vendors</i>		Scheduled end date:
		Percent complete: %
<b>Hincher Road: Manitou Road to North Greece Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Hincher Road	Surface Treat	Scheduled start date: <b>05/28/2013</b>
<i>Surface Treatment schedule for 5/28/13</i>		Scheduled end date: <b>06/14/2013</b>
		Percent complete: <b>95 %</b>
<b>Long Pond Road: Over Round Pond Creek to Between Rte. 104 &amp; Maiden Lane</b>		Contact: <b>Tom Frys (585-753-7741)</b>
Long Pond Road Over Round Pond Creek	Reline twin pipe	Scheduled start date: <b>04/29/2013</b>
<i>Project on hold</i>		Scheduled end date: <b>07/28/2013</b>
		Percent complete: <b>0 %</b>
<b>North Greece Road: Frisbee Hill Road to Hincher Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
North Greece Road	Surface Treat	Scheduled start date: <b>05/28/2013</b>
<i>Surface Treatment schedule for 5/28/13</i>		Scheduled end date: <b>06/14/2013</b>
		Percent complete: <b>95 %</b>
<b>Payne Beach Road: Manitou Road to Lake Ontario</b>		Contact: <b>Tony Halaris ()</b>

Payne Beach Road <i>Hot in Place Recycle scheduled to commence 6/17.</i>	Hot-in-place recycle & Novachip	Scheduled start date: <b>06/17/2013</b>
		Scheduled end date:
		Percent complete: %

---

## Hamlin

<b>Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Hamlin Parma Town Line Road	Nova Chip	Scheduled start date: <b>06/12/2013</b>
		Scheduled end date:
		Percent complete: %

---

<b>Redman Road: Rte. 18 to Cook Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Redman Road	Double Surface Treat	Scheduled start date: <b>06/24/2013</b>
		Scheduled end date:
		Percent complete: %

---

## Henrietta

<b>Erie Station Road: Middle Road to Rte. 15A</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Erie Station Road	Edge Mill and NovaChip	Scheduled start date: <b>07/15/2013</b>
<i>Coordinating Schedule with the Town &amp; Vendor</i>		Scheduled end date:
		Percent complete: %

---

<b>Lehigh Station Road: East River Road to Rte. 15</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Lehigh Station Road	NovaChip	Scheduled start date: <b>07/15/2013</b>
<i>Coordinating Schedule with the Town &amp; Vendor</i>		Scheduled end date:
		Percent complete: %

---

<b>Middle Road: Erie Station Road to Lehigh Station Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Middle Road	Prep for '14 surface treatment	Scheduled start date: <b>08/05/2013</b>
<i>Coordinating Schedule with the Town &amp; Vendor</i>		Scheduled end date:
		Percent complete: %

---

<b>Middle Road: Rush Henrietta TL Road to Erie Station Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Middle Road	Double Surface Treat	Scheduled start date: <b>07/08/2013</b>
<i>Coordinating Schedule with the Town &amp; Vendor</i>		Scheduled end date: <b>09/01/2013</b>
		Percent complete: %

---

## Irondequoit

<b>East Ridge Road: City Line (near Marburger St) to Culver Road</b>		Contact: <b>Hank Herdzik (585-753-7729)</b>
East Ridge Road Improvement Project	Reconstruct/Rehabilitate	Scheduled start date: <b>07/02/2012</b>
<i>The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>		Scheduled end date: <b>11/30/2013</b>
<i>The one way detour between Goodman St. and Culver Rd. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.</i>		Percent complete: <b>35 %</b>

---

<b>Kings Highway: Titus Ave to Lakeshore Blvd</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Kings Highway	True & Level	Scheduled start date:
<i>Coordinating schedule with Towns and Vendors</i>		Scheduled end date:
		Percent complete: <b>0 %</b>

---

**Portland Avenue: City Line to Titus Ave**

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

*South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.*

The project is under way. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **25 %****Mendon****Cheese Factory Road: Rte. 65 to West Bloomfield Road**

Cheese Factory Road

Double Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Douglas Road: Pond Road to Canfield Road**

Douglas Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**Scheduled end date: **%**Percent complete: **%****Mendon Center Road: Over Irondequoit Creek Tributary to Between Rte. 251 and Bulls Saw Mill Road**

Mendon Center Road Culvert Replacement

Slipline existing culvert

*No road closure will be needed. Daily lane closures will occur with flaggers.*

Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/17/2013**Scheduled end date: **08/15/2013**Percent complete: **0 %****Pond Road: Rte. 65 to Douglas Road**

Pond Road

Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Sibley Road: Rte. 15A to Rte. 65**

Sibley Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**Scheduled end date: **%**Percent complete: **%****Smith Road: Pittsford Mendon Center Road to Rte. 64**

Smith Road

Recycle and Double Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2013**Scheduled end date: **%**Percent complete: **%****Stoney Lonesome Road: Rte. 251 to Rte. 65**

Stoney Lonesome Road

Prep for 2014 Surface Treat

*Coordinating Schedule with the Town & Vendor*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/12/2013**Scheduled end date: **%**Percent complete: **%****Odgen****Gillett Road: Shepard Road to Rte. 531**

Gillett Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/10/2013**Scheduled end date: **%**Percent complete: **%**

## Odgen/Sweden

**Gallup Road: Canal Road to Gordon Road**  
Gallup Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/26/2013**  
Scheduled end date:  
Percent complete: %

---

## Parma

**Bennett Road: Wilder Road to Curtis Road**  
Bennett Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/11/2013**  
Scheduled end date:  
Percent complete: %

---

**Burritt Road: Clarkson Parma Town Line Road to Rte. 259**  
Burritt Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/24/2013**  
Scheduled end date:  
Percent complete: %

---

**Dean Road: Rte. 104 to Peck Road**  
Dean Road

Surface Treat

Contact: **Mike Slattery ()**  
Scheduled start date: **07/08/2013**  
Scheduled end date:  
Percent complete: %

---

**Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104**  
Hinkleyville Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/08/2013**  
Scheduled end date:  
Percent complete: %

---

**Huffer Road: North Ave to Lake Ontario**  
Huffer Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/24/2013**  
Scheduled end date:  
Percent complete: %

---

**Lighthouse Road: Curtis Road to Moul Road**  
Lighthouse Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/10/2013**  
Scheduled end date:  
Percent complete: %

---

## Penfield

**Huber Road: Perinton TL to Rte. 441**  
Huber Road

*Coordinating Schedule with the Town & Vendor*

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/12/2013**  
Scheduled end date:  
Percent complete: %

---

**Salt Road: Rte. 286 to Webster TL**  
Salt Road

*Coordinating Schedule with the Town & Vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/17/2013**  
Scheduled end date: **09/01/2103**  
Percent complete: %

---

## Perinton

Ayrault Road at Harvest Road

*Meeting in June with gutter contractor*

Improve drainage w/structure edge treatment

Contact: **Jim Gagnier ()**

Scheduled start date: **08/01/2013**

Scheduled end date:

Percent complete: %

---

## Pittsford

East Street

*Coordinating Schedule with the Town & Vendor*

Replace culvert

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/12/2013**

Scheduled end date:

Percent complete: %

---

**Linden Avenue: Rte. 441 to 1000' west of Rte. 153**

Linden Avenue

*Coordinating Schedule with the Town & Vendor*

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date:

Percent complete: **0 %**

---

**West Bloomfield Road: Canfield Road to Rte. 64**

West Bloomfield Road

*Coordinating Schedule with the Town & Vendor*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

---

## Riga

**Betteridge Road: Griffin Road to Rte. 33A**

Betteridge Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/19/2013**

Scheduled end date:

Percent complete: %

---

## Riga/Ogden

**Bangs Road: Kendall Road to Dewey Street**

Bangs Road

*True & level has started.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/10/2013**

Scheduled end date:

Percent complete: **10 %**

---

**McIntosh Road: Kendall Road to Dewey Street**

McIntosh Road

*Surface treat has been completed. Road needs to be swept and pavement markings installed.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/20/2013**

Scheduled end date: **06/21/2013**

Percent complete: **95 %**

---

## Rush

**Pinnacle Road: Rte. 251 to Rush-Henrietta Town line**

Pinnacle Road Highway Rehabilitation

Recycle and resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/15/2013**

Contractor almost complete with drainage swales and pipe.  
Working on hydrant installations/adjustments.

Traffic will be maintained on site with intermittent  
alternating 2 way traffic

Scheduled end date: **10/29/2013**

Percent complete: **8 %**

---

**Woodruff Road: Honeoye Falls #6 to East River Road**

Woodruff Road

*Coordinating Schedule with the Town & Vendor*

Prep for 2014 Surface Treat

Contact: **Jim Gagnier ()**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: %

---

**Rush / Mendon**

**Honeoye Falls #6 Road: Works Road to Rte. 15A**

Honeoye Falls #6 Road

*Coordinating Schedule with the Town & Vendor*

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2013**

Scheduled end date:

Percent complete: %

---

**Sweden**

**Beadle Road: Rte. 19 to Odgen Sweden Town Line Road**

Beadle Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/17/2013**

Scheduled end date:

Percent complete: %

---

**Ogden Sweden Town Line Road: Beadle Road to Chambers Street**

Ogden Sweden Town Line Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/24/2013**

Scheduled end date:

Percent complete: %

---

**Reed Road: Rte. 19 to Ogden Sweden Town Line**

Reed Road

Recycle, Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/01/2013**

Scheduled end date:

Percent complete: %

---

**West Sweden Road: Jurisdiction Line to Rte. 31A**

West Sweden Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/24/2013**

Scheduled end date:

Percent complete: %

---

**Webster**

**Bay Road: Klem Road to Lake Road**

Bay Road

*Surface treat scheduled for week of July 8th*

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

---

**Five Mile Line Road: Rte. 104 to Klem Road**

Five Mile Line Road

*Surface treat scheduled for the week of July 8th*

Surface Treat Shoulders only

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

**Klem Road: Holt Road to Rte. 250**

Klem Road Hot-in-Place Recycle and Pave  
*Hot in place recycle scheduled for the week of June 17*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/15/2013**  
 Scheduled end date:  
 Percent complete: %

**Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road**

Klem Road Bridge Rehabilitation Rehabilitate Multi-pipe Bridge  
*This project is scheduled to start on approximately June 24, 2013.*

Contact: **Hank Herdzyk (585-753-7729)**  
 Scheduled start date: **06/24/2013**  
 Scheduled end date: **09/30/2013**  
 Percent complete: **0 %**

The improvements to the bridge will not need a road closure. Alternating traffic with flaggers may be needed from time to time.

**Salt Road: Penfield TL to Rte. 404**

Salt Road Prep for 2014 Surface Treat  
*Asphalt wedging to begin in July*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **07/08/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Salt Road: Rte. 404 to Schlegel Road**

Salt Road Nova Chip and Surface Treat  
*NovaChip from Rte. 404 to RR tracks in June*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/22/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: **5 %**

**Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road**

Salt Road Culvert Replacement Replace culvert with a bridge

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **07/05/2013**  
 Scheduled end date: **09/15/2013**  
 Percent complete: **1 %**

Road will be closed to through traffic; proposed detour will utilize NTS Rt 404, Phillips Rd and State Rd

**State Road: Salt Road to Monroe Wayne County Line Road**

State Road Prep for 2014 Surface Treat  
*Coordinating Schedule with the Town & Vendor*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **08/19/2013**  
 Scheduled end date:  
 Percent complete: %

**Wheatland****George Street: Flint Hill Road to Rte. 36**

George Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/24/2013**  
 Scheduled end date:  
 Percent complete: %

**North Road: County Line to Rte. 36**

North Road Nova Chip  
*Starting drainage and tree work.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/24/2013**  
 Scheduled end date:  
 Percent complete: **10 %**

**Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd**

Twin Bridge Road Bridge Rehabilitation South Bridge: Super structure replacement; North Bridge: Major rehab

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **06/17/2013**  
 Scheduled end date: **11/15/2013**  
 Percent complete: %

Twin Bridge Road will be closed starting June 17, 2013. Traffic will be detoured around closure via Rte 383, Rte 36 and State St.

**Union Street: North Road to Chili Wheatland Town Line**

Union Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/13/2013**  
 6/12/2013 9:14

Spot repair made. Surface treat scheduled for the week of 6/24/2013.

Scheduled end date:  
Percent complete: **10 %**

---

**Wheatland Center Road: North Road to Chili Wheatland Town Line**

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/24/2013**

Scheduled end date:

Percent complete: %

---

**Wheatland/Riga**

**Winslow/Hosmer Roads: Belcoda Road to Jenkins Road**

Winslow/Hosmer Roads

Build Edges, True and Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/16/2013**

Scheduled end date:

Percent complete: **10 %**

*Two cross culverts replaced. Building shoulders/edges to begin in late July.*