



# Monroe County Department of Transportation

Ongoing Construction Update - July 24, 2013

**Maggie Brooks**  
County Executive

## Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations  
Construction started in May, to be completed in October. Working in Irondequoit and Greece.

Contact: **Jim Pond (585-753-7755)**  
Scheduled start date: **01/14/2013**  
Scheduled end date: **11/10/2013**  
Percent complete: **10 %**

Some limited lane closures while installing conduit.

## Brighton

### South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **1 %**

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

### Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate

Continue grading and pouring of sidewalks, signal installations.  
Start paving top July 31/Aug. 1

One way traffic detour established.

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/07/2012**  
Scheduled end date: **07/23/2013**  
Percent complete: **80 %**

### Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road Reline Culvert SIN 01-098-212

Currently in design; possible construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date: **08/19/2013**  
Scheduled end date:  
Percent complete: **0 %**

Daily lane closures as needed.

## Chili

### Chestnut Ridge Road: Paul Road to Chili Ave

Chestnut Ridge Road Hot-in-place recycle & Novachip

Nova Chip Paving complete.

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/20/2013**  
Scheduled end date:  
Percent complete: **95 %**

### Clifton Road: Chili Riga Town Line Road to Wheatland Center Road

Clifton Road Surface Treat

Monor repairs completed. Surface treat to be completed in mid August.

Contact: **Mike Slattery (585-753-7738)**  
Scheduled start date: **07/22/2013**  
Scheduled end date: **09/01/2013**  
Percent complete: **10 %**

**Morgan Road: Chili Riga Town Line to Rte. 383**

Morgan Road  
*Coordinating schedule with Towns and Vendors*

Prep for 2014 Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Paul Road: Dead End to King Road**

Paul Road  
*Coordinating schedule with Towns and Vendors*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **06/01/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Paul Road: Chili Ave to Beahan Road**

Paul Road - Fisher Rd Corridor Improvements

Pav't Rehab, intersection imprvmnts, new road construction

*Overall work includes Paul Rd resurfacing from Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab, and extension of Jetview Dr to Chili Ave. Drainage installation along Jetview Drive complete. Reconstruction of Jetview Dr (Airline to cul-de-sac) to begin week of 7/21. Widening of Jetview Paul intersection currently underway. Paul Rd pavement rehabilitation complete. Driveway and sidestreet restorations expected to be complete by Aug 2. Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.*

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **05/29/2013**  
 Scheduled end date: **11/01/2013**  
 Percent complete: **31 %**

**Stottle Road: Rte. 386 to Rte. 33A**

Stottle Road  
*Spot Repairs complete. Scheduling Surface Treatment*

Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **07/22/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: **25 %**

**Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue**

Union Street  
 Reline Culvert SIN 02-170-351

Daily lane closures as needed.

Contact: **Tim Joyce (585-753-7743)**  
 Scheduled start date: **05/13/2013**  
 Scheduled end date:  
 Percent complete: **100 %**

**Wheatland Center Road: Wheatland Chili Town Line to Morgan Road**

Wheatland Center Road  
*Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.*

Surface Treat

Contact: **Mike Slattery (585-753-7738)**  
 Scheduled start date: **07/22/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: %

**Chili / Gates****Beahan Road: Paul Road to Chili Avenue**

Beahan Road  
*Project complete*

Mill & Resurface

Contact: **Tony Halaris (585-753-7747)**  
 Scheduled start date: **06/03/2013**  
 Scheduled end date: **08/01/2013**  
 Percent complete: **99 %**

**Clarkson****Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18**

Clarkson Hamlin Town Line Road  
*Surface treat is completed. Road scheduled to be swept the week of 7/29/2013.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/18/2013**  
 Scheduled end date:  
 Percent complete: **85 %**

**Lawrence Road: Rte. 19 to Rte. 260**

Lawrence Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/19/2013**

Surface treat is complete. Road is scheduled to be swept the week of 7/29/2013.

Scheduled end date:  
Percent complete: 85 %

---

**Lawton Road: Rte. 19 to Rte. 260**

Lawton Road Surface Treat

Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 07/19/2013

Scheduled end date:

Percent complete: 85 %

---

## East Rochester

**South Lincoln Road: Rte. 31F to East Commerical Street**

South Lincoln Road Reconstruct

Watermain relocation and water service installation complete. Drainage installation underway throughout corridor.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: 01/07/2013

Scheduled end date: 11/15/2013

Percent complete: 37 %

---

One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

---

## Gates

**Long Pond Road: Lyell Ave to Gates Greece Town Line**

Long Pond Road Micropave

Project Completed

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 05/13/2013

Scheduled end date: 05/28/2013

Percent complete: 100 %

---

## Greece

**East Manitou Road: Frisbee Hill Road to Edgemere Drive**

East Manitou Road Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 05/28/2013

Scheduled end date: 06/21/2013

Percent complete: 100 %

---

**Frisbee Hill Road: Manitou Road to North Greece Road**

Frisbee Hill Road Edge Mill & Novachip

Nova Chip Paving complete.

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/02/2013

Scheduled end date: 08/01/2013

Percent complete: 95 %

---

**Hincher Road: Manitou Road to North Greece Road**

Hincher Road Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 05/28/2013

Scheduled end date: 06/21/2013

Percent complete: 100 %

---

**Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane**

Long Pond Road Over Round Pond Creek Reline twin pipe

Project on hold

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: 0 %

---

**North Greece Road: Frisbee Hill Road to Hincher Road**

North Greece Road Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 05/28/2013

Scheduled end date: 06/21/2013

Percent complete: 100 %

---

**Payne Beach Road: Manitou Road to Lake Ontario**

Contact: **Tony Halaris ()**

Payne Beach Road <i>Nova Chip Paving complete.</i>	Hot-in-place recycle & Novachip	Scheduled start date: <b>06/17/2013</b>
		Scheduled end date:
		Percent complete: <b>95 %</b>

---

## Hamlin

### Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road

Hamlin Parma Town Line Road <i>Nova chip &amp; driveway adjustments are complete. Pavement markings need to be completed.</i>	Nova Chip
--	-----------

Contact: <b>Mike Slattery (585-753-7734)</b>
Scheduled start date: <b>06/12/2013</b>
Scheduled end date:
Percent complete: <b>95 %</b>

### Redman Road: Rte. 18 to Cook Road

Redman Road <i>1st surface treat is complete. 2nd surface treat scheduled for early August.</i>	Double Surface Treat
--	----------------------

Contact: <b>Mike Slattery (585-753-7734)</b>
Scheduled start date: <b>07/15/2013</b>
Scheduled end date:
Percent complete: <b>45 %</b>

## Henrietta

### Erie Station Road: Middle Road to Rte. 15A

Erie Station Road <i>Complete</i>	Edge Mill and NovaChip
--------------------------------------	------------------------

Contact: <b>Jim Gagnier (585-753-7732)</b>
Scheduled start date: <b>06/15/2013</b>
Scheduled end date: <b>08/01/2013</b>
Percent complete: <b>100 %</b>

### Lehigh Station Road: East River Road to Rte. 15

Lehigh Station Road <i>NovaChip complete, scheduling shoulder back-up and striping.</i>	NovaChip
--	----------

Contact: <b>Jim Gagnier (585-753-7732)</b>
Scheduled start date: <b>06/24/2013</b>
Scheduled end date:
Percent complete: <b>90 %</b>

### Middle Road: Erie Station Road to Lehigh Station Road

Middle Road <i>Prep work to begin in August</i>	Prep for '14 surface treatment
--	--------------------------------

Contact: <b>Jim Gagnier (585-753-7732)</b>
Scheduled start date: <b>08/05/2013</b>
Scheduled end date:
Percent complete: <b>%</b>

### Middle Road: Rush Henrietta TL Road to Erie Station Road

Middle Road <i>Surface treat scheduled for the week of 7/22/2013</i>	Double Surface Treat
---	----------------------

Contact: <b>Jim Gagnier (585-753-7732)</b>
Scheduled start date: <b>07/08/2013</b>
Scheduled end date: <b>09/01/2013</b>
Percent complete: <b>%</b>

## Irondequoit

### East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project <i>The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>	Reconstruct/Rehabilitate
---	--------------------------

Contact: <b>Hank Herdzik (585-753-7729)</b>
Scheduled start date: <b>07/02/2012</b>
Scheduled end date: <b>11/30/2013</b>
Percent complete: <b>50 %</b>

The one way detour between Goodman St. and Culver Rd. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

### Kings Highway: Titus Ave to Lakeshore Blvd

Kings Highway <i>Slope Stabilization complete. Scheduling T&amp;L</i>	True & Level
--	--------------

Contact: <b>Tony Halaris (585-753-7738)</b>
Scheduled start date: <b>07/08/2013</b>
Scheduled end date:
Percent complete: <b>70 %</b>

**Portland Avenue: City Line to Titus Ave**

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

*South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.*

The project is under way. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **45 %****Mendon****Cheese Factory Road: Rte. 65 to West Bloomfield Road**

Cheese Factory Road

Double Surface Treat

*Surface Treat scheduled for the week of July 22nd*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **5 %****Douglas Road: Pond Road to Canfield Road**

Douglas Road

Prep for 2014 Surface Treat

*Asphalt prep planned for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: **%****Mendon Center Road: Over Irondequoit Creek Tributary to Between Rte. 251 and Bulls Saw Mill Road**

Mendon Center Road Culvert Replacement

Slipline existing culvert

*No road closure will be needed. Daily lane closures will occur with flaggers.*Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/17/2013**Scheduled end date: **08/15/2013**Percent complete: **85 %**

Two way traffic will be maintained.

**Pond Road: Rte. 65 to Douglas Road**

Pond Road

Surface Treat

*Surface Treat scheduled for the week of 7/22/2013*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Sibley Road: Rte. 15A to Rte. 65**

Sibley Road

Prep for 2014 Surface Treat

*Prep work scheduled for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: **%****Smith Road: Pittsford Mendon Center Road to West Bloomfield Rd**

Smith Road

Recycle and Double Surface Treat

*Full depth recycle scheduled for the week of July 29th*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2013**

Scheduled end date:

Percent complete: **%****Stoney Lonesome Road: Rte. 251 to Rte. 65**

Stoney Lonesome Road

Prep for 2014 Surface Treat

*Prep work scheduled to begin in August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/12/2013**

Scheduled end date:

Percent complete: **%****Odgen****Gillett Road: Shepard Road to Rte. 531**

Gillett Road

Surface Treat

*True & level is complete. Surface treat to be completed in 2014. Pavement markings still needed.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/10/2013**

Scheduled end date:

Percent complete: **95 %**

## Odgen/Sweden

**Gallup Road: Canal Road to Gordon Road**  
Gallup Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/25/2013**  
Scheduled end date:  
Percent complete: %

---

## Parma

**Bennett Road: Wilder Road to Curtis Road**  
Bennett Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/11/2013**  
Scheduled end date:  
Percent complete: %

---

**Burritt Road: Clarkson Parma Town Line Road to Rte. 259**  
Burritt Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/05/2013**  
Scheduled end date:  
Percent complete: %

---

**Dean Road: Rte. 104 to Peck Road**  
Dean Road

Surface Treat

Contact: **Mike Slattery ()**  
Scheduled start date: **08/05/2013**  
Scheduled end date:  
Percent complete: %

---

**Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104**  
Hinkleyville Road  
*Surface treat is scheduled for the week of 7/29/2013.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/05/2013**  
Scheduled end date:  
Percent complete: %

---

**Huffer Road: North Ave to Lake Ontario**  
Huffer Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/05/2013**  
Scheduled end date:  
Percent complete: %

---

**Lighthouse Road: Curtis Road to Moul Road**  
Lighthouse Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/05/2013**  
Scheduled end date:  
Percent complete: %

---

## Penfield

**Huber Road: Perinton TL to Rte. 441**  
Huber Road  
*Prep work to begin in August*

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/12/2013**  
Scheduled end date:  
Percent complete: %

---

**Salt Road: Rte. 286 to Webster TL**  
Salt Road  
*Surface treat scheduled for the week of July 22nd*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/17/2013**  
Scheduled end date: **09/01/2103**  
Percent complete: %

---

## Perinton

Ayrault Road at Harvest Road  
*Meeting with gutter contractor to develop plan*

Improve drainage w/structure edge treatment

Contact: **Jim Gagnier ()**  
Scheduled start date: **08/01/2013**  
Scheduled end date:  
Percent complete: %

---

## Pittsford

East Street  
*Coordinating Schedule with the Town & Vendor*

Replace culvert

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **08/12/2013**  
Scheduled end date:  
Percent complete: %

---

### Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue  
*Drainage work to begin the week of 6/24*

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/24/2013**  
Scheduled end date:  
Percent complete: **5 %**

---

### West Bloomfield Road: Canfield Road to Rte. 64

West Bloomfield Road  
*Surface treat scheduled for the week of 7/22/2013*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **07/08/2013**  
Scheduled end date: **09/01/2013**  
Percent complete: %

---

## Riga

Betteridge Road: Griffin Road to Rte. 33A  
Betteridge Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/19/2013**  
Scheduled end date:  
Percent complete: %

---

## Riga/Ogden

### Bangs Road: Kendall Road to Dewey Street

Bangs Road  
*True & level has is completed. Surface treat scheduled for late August.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/10/2013**  
Scheduled end date:  
Percent complete: **45 %**

---

### McIntosh Road: Kendall Road to Dewey Street

McIntosh Road  
*Surface treat has been completed. Minor shoulder back-up needed.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/20/2013**  
Scheduled end date: **07/19/2013**  
Percent complete: **95 %**

---

## Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line  
Pinnacle Road Highway Rehabilitation

Recycle and resurface

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/15/2013**

Place binder in east side shoulder. Excavate and place subbase and base in west side shoulder.

Scheduled end date: **10/29/2013**

Percent complete: **41 %**

Traffic will be maintained on site with intermittent alternating 2 way traffic

---

**Woodruff Road: Honeoye Falls #6 to East River Road**

Woodruff Road

Prep for 2014 Surface Treat

Contact: **Jim Gagnier ()**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: %

*Prep work scheduled to begin in August*

---

**Rush / Mendon**

**Honeoye Falls #6 Road: Works Road to Rte. 15A**

Honeoye Falls #6 Road

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2013**

Scheduled end date: **07/05/2013**

Percent complete: **100 %**

*Complete*

---

**Sweden**

**Beadle Road: Rte. 19 to Odgen Sweden Town Line Road**

Beadle Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/12/2013**

Scheduled end date:

Percent complete: %

*Prep work to begin in early August.*

---

**Ogden Sweden Town Line Road: Beadle Road to Chambers Street**

Ogden Sweden Town Line Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/24/2013**

Scheduled end date:

Percent complete: **15 %**

*Drainage work has begun.*

---

**Reed Road: Rte. 19 to Ogden Sweden Town Line**

Reed Road

Recycle, Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/08/2013**

Scheduled end date:

Percent complete: %

*Recycle is scheduled for the week of 7/29/2013.*

---

**West Sweden Road: Jurisdiction Line to Rte. 31A**

West Sweden Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/12/2013**

Scheduled end date: **09/01/2013**

Percent complete: **10 %**

*Crack seal and the minor T&L are complete. Surface treat scheduled for 8/5/2013*

---

**Webster**

**Bay Road: Klem Road to Lake Road**

Bay Road

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: **90 %**

*Surface treat complete, sweeping the week of 7/15*

---

**Five Mile Line Road: Rte. 104 to Klem Road**

Five Mile Line Road

Surface Treat Shoulders only

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: **90 %**

*Shoulder surface treat is complete, sweeping the week of 7/15.*

**Klem Road: Holt Road to Rte. 250**

Klem Road Hot-in-Place Recycle and Pave  
*Hot in place recycle complete, intersection milling & paving planned for September 2013*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/15/2013**  
 Scheduled end date:  
 Percent complete: **35 %**

**Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road**

Klem Road Bridge Rehabilitation Rehabilitate Multi-pipe Bridge  
*This project is currently under construction.*

Contact: **Hank Herdzik (585-753-7729)**  
 Scheduled start date: **07/08/2013**  
 Scheduled end date: **10/15/2013**  
 Percent complete: **15 %**

The improvements to the bridge will not need a road closure, but the road shoulders will be closed. Alternating traffic with flaggers may be needed from time to time.

**Salt Road: Penfield TL to Rte. 404**

Salt Road Prep for 2014 Surface Treat  
*Asphalt wedging to begin in July*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **07/08/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: **%**

**Salt Road: Rte. 404 to Schlegel Road**

Salt Road Nova Chip and Surface Treat  
*Surface treat complete, sweeping the week of 7/15*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/22/2013**  
 Scheduled end date: **09/01/2013**  
 Percent complete: **75 %**

**Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road**

Salt Road Culvert Replacement Replace culvert with a bridge  
*Estimated duration of road closure is four months.*

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **07/15/2013**  
 Scheduled end date: **10/30/2013**  
 Percent complete: **5 %**

Road will be closed to through traffic on July 15; detour will utilize NYS Rt 404, Phillips Rd and State Rd

**State Road: Salt Road to Monroe Wayne County Line Road**

State Road Prep for 2014 Surface Treat  
*Prep work scheduled to begin in August*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **08/19/2013**  
 Scheduled end date:  
 Percent complete: **%**

**Wheatland****George Street: Flint Hill Road to Rte. 36**

George Street Surface Treat  
*Surface treat is complete. Road to be swept the week of 7/29/2013.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/22/2013**  
 Scheduled end date:  
 Percent complete: **85 %**

**North Road: County Line to Rte. 36**

North Road Nova Chip  
*Starting drainage and tree work. Nova chip scheduled for the week of 7/24/2013.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/15/2013**  
 Scheduled end date:  
 Percent complete: **10 %**

**Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd**

Twin Bridge Road Bridge Rehabilitation South Bridge: Super structure replacement; North Bridge: Major rehab

*Removal of south bridge deck and beams complete. Installation of new precast voided slabs to follow. Structural concrete repairs to north bridge underway.*

Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **06/17/2013**  
 Scheduled end date: **11/15/2013**  
 Percent complete: **15 %**

**Union Street: North Road to Chili Wheatland Town Line**

Union Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/13/2013**

Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.

Scheduled end date:  
Percent complete: **85 %**

---

**Wheatland Center Road: North Road to Chili Wheatland Town Line**

Wheatland Center Road Surface Treat

Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/22/2013**  
Scheduled end date:  
Percent complete: **85 %**

---

**Wheatland/Riga**

**Winslow/Hosmer Roads: Belcoda Road to Jenkins Road**

Winslow/Hosmer Roads Build Edges, True and Level

Two cross culverts replaced. Building shoulders/edges to begin in late July.

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/16/2013**  
Scheduled end date: **10/01/2013**  
Percent complete: **10 %**