



Monroe County Department of Transportation

Ongoing Construction Update - September 16, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III
Camera and conduit installations
Construction to be completed in November. Working in Greece.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **30 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
City Water Bureau Conduit Modernization II
Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **35 %**

NB traffic will be detoured via BHTL, Winton & Westfall in July & August 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III
Reconstruct/Rehabilitate
*Time extension in process. Work on signals and overhead signs at E. Hen., Sawgrass and S. Clinton.
Work on punchlist items. Install landscaping at NW corner of Westfall/S. Clinton.*

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **08/30/2013**
Percent complete: **93 %**

One way traffic detour removed. Open to two way traffic. Intermittent lane closures will occur to complete work items.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave
Chestnut Ridge Road
Hot-in-place recycle & Novachip
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/20/2013**
Scheduled end date:
Percent complete: **100 %**

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road

Clifton Road
Surface Treat
Complete

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **100 %**

Morgan Road: Chili Riga Town Line to Rte. 383

Morgan Road
Prep for 2014 Surface Treat
Tree work complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **08/01/2013**
Scheduled end date:
Percent complete: **35 %**

Paul Road: Dead End to King Road

Contact: **Tony Halaris (585-753-7738)**

Paul Road <i>Work scheduled for week of 8/19</i>	Surface Treat	Scheduled start date: 06/01/2013 Scheduled end date: 09/01/2013 Percent complete: %
Paul Road: Chili Ave to Beahan Road		
Paul Road - Fisher Rd Corridor Improvements <i>Curbing and box out S. side Paul/Jetview intersection. Continue dwy's. and side streets on Paul and Jetview. Continue traffic signal work at Paul/Jetview. Continue lighting work on Jetview and Wegmans parking lot. Place shoulder backup on Paul Rd. Prep. For topsoil. Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.</i>	Pav't Rehab, intersection imprvmnts, new road construction	Contact: Tom Frys (585-753-7747) Scheduled start date: 05/05/2014 Scheduled end date: Percent complete: 58 %
Stottle Road: Rte. 386 to Rte. 33A		
Stottle Road <i>Work scheduled for week of 8/19. Tree Work Complete</i>	Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: 07/22/2013 Scheduled end date: 09/01/2013 Percent complete: 25 %
Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue		
Union Street <i>Daily lane closures as needed.</i>	Reline Culvert SIN 02-170-351	Contact: Tim Joyce (585-753-7743) Scheduled start date: 05/13/2013 Scheduled end date: Percent complete: 100 %
Wheatland Center Road: Wheatland Chili Town Line to Morgan Road		
Wheatland Center Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7738) Scheduled start date: 07/22/2013 Scheduled end date: 09/01/2013 Percent complete: 100 %
Chili / Gates		
Beahan Road: Paul Road to Chili Avenue		
Beahan Road <i>Project complete</i>	Mill & Resurface	Contact: Tony Halaris (585-753-7747) Scheduled start date: 06/03/2013 Scheduled end date: 08/01/2013 Percent complete: 99 %
Clarkson		
Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18		
Clarkson Hamlin Town Line Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/18/2013 Scheduled end date: 08/23/2013 Percent complete: 100 %
Lawrence Road: Rte. 19 to Rte. 260		
Lawrence Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/19/2013 Scheduled end date: 08/23/2013 Percent complete: 100 %
Lawton Road: Rte. 19 to Rte. 260		
Lawton Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/19/2013 Scheduled end date: 08/23/2013 Percent complete: 100 %

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street

South Lincoln Road

Reconstruct

Curb installation and binder course paving complete between Rt 31F and E. Spruce - top course to follow. North end pavement reconstruction (curb, underdrain and box out) currently underway.

One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **01/07/2013**

Scheduled end date: **11/15/2013**

Percent complete: **60 %**

Gates

Long Pond Road: Lyell Ave to Gates Greece Town Line

Long Pond Road

Micropave

Project Completed

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/13/2013**

Scheduled end date: **05/28/2013**

Percent complete: **100 %**

Greece

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/28/2013**

Scheduled end date: **06/21/2013**

Percent complete: **100 %**

Frisbee Hill Road: Manitou Road to North Greece Road

Frisbee Hill Road

Edge Mill & Novachip

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/02/2013**

Scheduled end date: **08/01/2013**

Percent complete: **100 %**

Hincher Road: Manitou Road to North Greece Road

Hincher Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/28/2013**

Scheduled end date: **06/21/2013**

Percent complete: **100 %**

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Reline twin pipe

Project to be re-bid in Oct. 2013

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/28/2013**

Scheduled end date: **06/21/2013**

Percent complete: **100 %**

Payne Beach Road: Manitou Road to Lake Ontario

Payne Beach Road

Hot-in-place recycle & Novachip

Project Complete

Contact: **Tony Halaris ()**

Scheduled start date: **06/17/2013**

Scheduled end date:

Percent complete: **100 %**

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road

Hamlin Parma Town Line Road

Complete

Nova Chip

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/12/2013**Scheduled end date: **08/23/2013**Percent complete: **100 %****Redman Road: Rte. 18 to Cook Road**

Redman Road

Surface treatments are complete. Road to be swept the week of 9/2/2013.

Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/15/2013**Scheduled end date: **09/09/2013**Percent complete: **95 %****Henrietta****Erie Station Road: Middle Road to Rte. 15A**

Erie Station Road

Complete

Edge Mill and NovaChip

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/15/2013**Scheduled end date: **08/01/2013**Percent complete: **100 %****Lehigh Station Road: East River Road to Rte. 15**

Lehigh Station Road

Complete

NovaChip

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/24/2013**Scheduled end date: **08/23/2013**Percent complete: **100 %****Middle Road: Rush Henrietta TL Road to Erie Station Road**

Middle Road

Complete

Double Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/13/2013**Percent complete: **100 %****Middle Road: Erie Station Road to Lehigh Station Road**

Middle Road

Prep work to begin in September

Prep for '14 surface treatment

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **09/23/2013**

Scheduled end date:

Percent complete: **%****Irondequoit****East Ridge Road: City Line (near Marburger St) to Culver Road**

East Ridge Road Improvement Project

*The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.**The one way detour between Carter St. and Portland Ave. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.*

Reconstruct/Rehabilitate

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **07/02/2012**Scheduled end date: **12/20/2013**Percent complete: **65 %****Kings Highway: Titus Ave to Lakeshore Blvd**

Kings Highway

Slope Stabilization complete. Scheduling guide rail repairs.

True & Level

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/08/2013**

Scheduled end date:

Percent complete: **70 %****Portland Avenue: City Line to Titus Ave**

Portland Avenue Improvement Project

*South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.**The project is under way. Two way traffic will be maintained.*

Reconstruct/Rehabilitate

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **65 %**

Mendon

Cheese Factory Road: Rte. 65 to West Bloomfield Road

Cheese Factory Road
Complete

Double Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/12/2013**
Percent complete: **100 %**

Douglas Road: Pond Road to Canfield Road

Douglas Road
Prep work planned for September

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/09/2013**
Scheduled end date:
Percent complete: %

Pond Road: Rte. 65 to Douglas Road

Pond Road
Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **100 %**

Sibley Road: Rte. 15A to Rte. 65

Sibley Road
Prep work scheduled for September

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/23/2013**
Scheduled end date:
Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Rd

Smith Road
Mainline work is complete, adding shoulders & scheduling striping

Recycle and Double Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/22/2013**
Scheduled end date:
Percent complete: **85 %**

Stoney Lonesome Road: Rte. 251 to Rte. 65

Stoney Lonesome Road
Prep work scheduled to begin in September

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/23/2013**
Scheduled end date:
Percent complete: %

Odgen

Gillett Road: Shepard Road to Rte. 531

Gillett Road
Surface treat to be completed in 2014.

True & Level

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: **100 %**

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road

Gallup Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100 %**

Parma

Bennett Road: Wilder Road to Curtis Road

Contact: **Mike Slattery (585-753-7734)**

Bennett Road <i>Prep work to begin the week of 9/16/2013.</i>	Prep for '14 Surface Treat	Scheduled start date: 07/11/2013 Scheduled end date: Percent complete: %
Burritt Road: Clarkson Parma Town Line Road to Rte. 259 Burritt Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/05/2013 Scheduled end date: 09/09/2013 Percent complete: 100 %
Dean Road: Rte. 104 to Peck Road Dean Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery () Scheduled start date: 08/05/2013 Scheduled end date: 08/23/2013 Percent complete: 100 %
Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104 Hinkleyville Road <i>Surface treat is complete. Pavement markings are still needed.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/05/2013 Scheduled end date: 09/09/2013 Percent complete: 97 %
Huffer Road: North Ave to Lake Ontario Huffer Road <i>Surface treat is complete. Road to be swept the week of 8/19/2013. North section of road is to be true & leved the week of 9/16/2013.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/05/2013 Scheduled end date: Percent complete: 85 %
Lighthouse Road: Curtis Road to Moul Road Lighthouse Road <i>Drainage work has begun.</i>	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/05/2013 Scheduled end date: Percent complete: %
Penfield		
Huber Road: Perinton TL to Rte. 441 Huber Road <i>Prep work to begin in September</i>	Prep for 2014 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 09/30/2013 Scheduled end date: Percent complete: %
Salt Road: Rte. 286 to Webster TL Salt Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/17/2013 Scheduled end date: 09/14/2103 Percent complete: 100 %
Perinton		
Ayrault Road at Harvest Road <i>Town to install CB and pipe to meet contractor at Ayrault Rd</i>	Improve drainage w/structure edge treatment	Contact: Jim Gagnier () Scheduled start date: 09/30/2013 Scheduled end date: Percent complete: %

Pittsford

Contact: **Jim Gagnier (585-753-7732)**

East Street <i>Coordinating Schedule with the Town & Vendor</i>	Replace culvert	Scheduled start date: 10/07/2013 Scheduled end date: Percent complete: %
Linden Avenue: Rte. 441 to 1000' west of Rte. 153 Linden Avenue <i>Drainage work to begin the week of 6/24</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/24/2013 Scheduled end date: Percent complete: 5 %
West Bloomfield Road: Canfield Road to Rte. 64 West Bloomfield Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/08/2013 Scheduled end date: 09/01/2013 Percent complete: 100 %

Riga

Betteridge Road: Griffin Road to Rte. 33A Betteridge Road	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/19/2013 Scheduled end date: Percent complete: %
---	----------------------------	---

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street Bangs Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/10/2013 Scheduled end date: 09/09/2013 Percent complete: 100 %
McIntosh Road: Kendall Road to Dewey Street McIntosh Road <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2013 Scheduled end date: 07/19/2013 Percent complete: 100 %

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line Pinnacle Road Highway Rehabilitation <i>Finish slope trimming, ditch grading, final topsoil and seeding. Top course of asphalt completed. Stripe with paint for now and epoxy next year</i> Traffic will be maintained on site with intermittent alternating 2 way traffic	Recycle and resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: 05/15/2013 Scheduled end date: 10/29/2013 Percent complete: 93 %
Woodruff Road: Honeoye Falls #6 to East River Road Woodruff Road <i>Prep work scheduled to begin in September</i>	Prep for 2014 Surface Treat	Contact: Jim Gagnier () Scheduled start date: 09/30/2013 Scheduled end date: Percent complete: %

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A		Contact: Jim Gagnier (585-753-7732)
--	--	--

Honeoye Falls #6 Road <i>Complete</i>	Novachip	Scheduled start date: 06/20/2013 Scheduled end date: 07/05/2013 Percent complete: 100 %
--	----------	--

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road Beadle Road <i>Drainage work has begun.</i>	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/12/2013 Scheduled end date: Percent complete: 10 %
--	----------------------------	---

Ogden Sweden Town Line Road: Beadle Road to Chambers Street Ogden Sweden Town Line Road <i>Drainage work has begun.</i>	Prep for '14 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/24/2013 Scheduled end date: Percent complete: 15 %
--	----------------------------	---

Reed Road: Rte. 19 to Ogden Sweden Town Line Reed Road <i>Recycle and first surface are complete. Second surface treat to be completed the week of 9/9/2013.</i>	Recycle, Double Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/08/2013 Scheduled end date: Percent complete: 60 %
---	-------------------------------	---

West Sweden Road: Jurisdiction Line to Rte. 31A West Sweden Road <i>Road to be swept the week of 9/9/2013.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/12/2013 Scheduled end date: 09/09/2013 Percent complete: 95 %
---	---------------	---

Webster

Bay Road: Klem Road to Lake Road Bay Road <i>Complete</i>	Surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/08/2013 Scheduled end date: 09/01/2013 Percent complete: 100 %
--	---------------	--

Five Mile Line Road: Rte. 104 to Klem Road Five Mile Line Road <i>Complete</i>	Surface Treat Shoulders only	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/08/2013 Scheduled end date: 09/01/2013 Percent complete: 100 %
---	------------------------------	--

Klem Road: Holt Road to Rte. 250 Klem Road <i>Prep work is complete, paving scheduled for 9/24</i>	Hot-in-Place Recycle and Pave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/15/2013 Scheduled end date: Percent complete: 40 %
---	-------------------------------	---

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road Klem Road Bridge Rehabilitation <i>The project is currently under construction.</i>	Rehabilitate Multi-pipe Bridge	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 07/08/2013 Scheduled end date: 10/15/2013 Percent complete: 40 %
---	--------------------------------	--

The improvements to the bridge will not need a road closure, but the road shoulders will be closed. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404 Salt Road	Prep for 2014 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/08/2013
--	-----------------------------	---

Asphalt wedging complete

Salt Road: Rte. 404 to Schlegel Road		Scheduled end date: 09/30/2013
Salt Road	Nova Chip and Surface Treat	Percent complete: 90 %
<i>Complete</i>		Contact: Jim Gagnier (585-753-7732)
		Scheduled start date: 05/22/2013
		Scheduled end date: 09/01/2013
		Percent complete: 100 %
Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road		Contact: Karen Cox (585-753-7742)
Salt Road Culvert Replacement	Replace culvert with a bridge	Scheduled start date: 07/15/2013
<i>Estimated duration of road closure is four months.</i>		Scheduled end date: 11/15/2013
		Percent complete: 20 %
Road will be closed to through traffic on July 15; detour will utilize NYS Rt 404, Phillips Rd and State Rd		
State Road: Salt Road to Monroe Wayne County Line Road		Contact: Jim Gagnier (585-753-7732)
State Road	Prep for 2014 Surface Treat	Scheduled start date: 09/30/2013
<i>Prep work scheduled to begin in September</i>		Scheduled end date:
		Percent complete: %

Wheatland

George Street: Flint Hill Road to Rte. 36		Contact: Mike Slattery (585-753-7734)
George Street	Surface Treat	Scheduled start date: 07/22/2013
<i>Complete</i>		Scheduled end date: 08/23/2013
		Percent complete: 100 %
North Road: County Line to Rte. 36		Contact: Mike Slattery (585-753-7734)
North Road	Nova Chip	Scheduled start date: 06/15/2013
<i>Minor drainage work scheduled the week of 9/16/2013.</i>		Scheduled end date:
		Percent complete: 90 %
Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd		Contact: Rob Kozarits (585-753-7747)
Twin Bridge Road Bridge Rehabilitation	South Bridge: Super structure replacement; North Bridge: Major rehab	Scheduled start date: 06/17/2013
<i>Precast voided slab installation on South bridge complete - asphalt overlay and railing to follow. Structural concrete repairs to North bridge underway.</i>		Scheduled end date: 11/15/2013
Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.		Percent complete: 55 %
Union Street: North Road to Chili Wheatland Town Line		Contact: Mike Slattery (585-753-7734)
Union Street	Surface Treat	Scheduled start date: 05/13/2013
<i>Complete</i>		Scheduled end date: 08/23/2013
		Percent complete: 100 %
Wheatland Center Road: North Road to Chili Wheatland Town Line		Contact: Mike Slattery (585-753-7734)
Wheatland Center Road	Surface Treat	Scheduled start date: 07/22/2013
<i>Complete</i>		Scheduled end date: 08/23/2013
		Percent complete: 100 %

Wheatland/Riga

Winslow/Hosmer Roads: Belcodia Road to Jenkins Road		Contact: Mike Slattery (585-753-7734)
Winslow/Hosmer Roads	Build Edges, True and Level	Scheduled start date: 05/16/2013

Building shoulders/edges is complete from Belcoda Road to Cedars Ave.

Scheduled end date: **10/01/2013**
Percent complete: **35 %**
