



# Monroe County Department of Transportation

Ongoing Construction Update - November 25, 2013

**Maggie Brooks**  
County Executive

## Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations  
*All conduit installation complete. Doing restoration work and installing cameras.*

Contact: **Jim Pond (585-753-7755)**  
Scheduled start date: **01/14/2013**  
Scheduled end date: **12/04/2013**  
Percent complete: **95 %**

Some limited lane closures while installing conduit.

## Brighton

**South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass**  
City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ( )**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **70 %**

maintain 2 way traffic

## Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate  
*Continue lighting/sign at DDSO and NW corner S. Clinton. Time extension required.*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/07/2012**  
Scheduled end date: **10/11/2013**  
Percent complete: **99 %**

Open to two way traffic. Intermittent lane closures will occur to complete work items.

## Chili

**Paul Road: Chili Ave to Beahan Road**  
Paul Road - Fisher Rd Corridor Improvements Pav't Rehab, intersection imprvmnts, new road construction

Contact: **Tom Frys (585-753-7747)**  
Scheduled start date: **05/05/2014**  
Scheduled end date: **12/13/2013**  
Percent complete: **99 %**

*Continue lighting work at Wegmans. Possible time extension necessary based on availability of lighting equipment.*

Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive. Jetview drive to be opened to through traffic on 11/15

## East Rochester

**South Lincoln Road: Rte. 31F to East Commerical Street**  
South Lincoln Road Reconstruct

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **01/07/2013**  
Scheduled end date: **05/30/2014**  
Percent complete: **98 %**

*Remaining work consists of installation of small block retaining walls, some sidewalk and driveway work. This work will be completed Spring 2014*

## Greece

### Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Reline twin pipe

*Project to be built spring 2015*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

---

## Irondequoit

### East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Reconstruct/Rehabilitate

*Signal work remains along with some minor touch up work. All of the detours are complete.*

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/02/2012**

Scheduled end date: **12/20/2013**

Percent complete: **93 %**

---

There will be lane closures along the project limits.

### Portland Avenue: City Line to Titus Ave

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

*The project is substantially complete. Minor touch up work remains.*

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/01/2013**

Scheduled end date: **11/15/2013**

Percent complete: **99 %**

---

Traffic will be maintained around work areas with flaggers.

## Rush

### Pinnacle Road: Rte. 251 to Rush-Henrietta Town line

Pinnacle Road Highway Rehabilitation

Recycle and resurface

*Working on final close out paperwork.*

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/15/2013**

Scheduled end date: **10/29/2013**

Percent complete: **100 %**

---

project complete

alternating 2 way traffic