



Monroe County Department of Transportation

Ongoing Construction Update - December 10, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
All work is complete except for punch list items. Some restoration work will be needed in the spring.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **12/04/2013**
Percent complete: **99 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **70 %**

maintain 2 way traffic

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate
Layout designed at NW corner S. Clinton for power to lighting. Time extension required.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **10/11/2013**
Percent complete: **99 %**

Open to two way traffic. Intermittent lane closures will occur to complete work items.

Chili

Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements Pav't Rehab, intersection imprvmnts, new road construction

Contact: **Tom Frys (585-753-7747)**
Scheduled start date: **05/05/2014**
Scheduled end date: **12/13/2013**
Percent complete: **99 %**

Lighting work at Wegmans is all that remains to be completed. Possible time extension necessary. Contractor continues to wait for light availability.

Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive. Jetview drive to be opened to through traffic on 11/15

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street

South Lincoln Road Reconstruct

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **01/07/2013**
Scheduled end date: **05/30/2014**
Percent complete: **98 %**

Remaining work consists of installation of small block retaining walls, some sidewalk and driveway work. This work will be completed Spring 2014

Greece

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Project to be built spring 2015

Reline twin pipe

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Signal work remains along with some minor touch up work. All of the detours are complete.

Reconstruct/Rehabilitate

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/02/2012**

Scheduled end date: **12/20/2013**

Percent complete: **94 %**

There will be lane closures along the project limits.

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line

Pinnacle Road Highway Rehabilitation

Working on final close out paperwork.

Recycle and resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/15/2013**

Scheduled end date: **10/29/2013**

Percent complete: **100 %**

project complete

alternating 2 way traffic