



# Monroe County Department of Transportation

Ongoing Construction Update - January 06, 2014

**Maggie Brooks**  
County Executive

## Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations  
*All work is complete except for punch list items. Some restoration work will be needed in the spring.*

Contact: **Jim Pond (585-753-7755)**  
Scheduled start date: **01/14/2013**  
Scheduled end date: **12/04/2013**  
Percent complete: **99 %**

Some limited lane closures while installing conduit.

## Brighton

### South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ( )**  
Scheduled start date:  
Scheduled end date:  
Percent complete: **70 %**

maintain 2 way traffic

### Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue

Edgewood Avenue Bridge Replacement Replace Bridge BIN 3317400 2014  
*Project currently in the Bid/Award phase. Expect construction to start early May*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **05/01/2014**  
Scheduled end date: **11/04/2014**  
Percent complete: **2 %**

### Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate  
*Have design & property release to complete power to lighting at NW S. Clinton. Processing change order to extend contract duration.*

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/07/2012**  
Scheduled end date: **10/11/2013**  
Percent complete: **99 %**

## Chili

### Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements Pav't Rehab, intersection imprvmnts, new road construction

Contact: **Tom Frys (585-753-7747)**  
Scheduled start date: **05/05/2014**  
Scheduled end date: **12/13/2013**  
Percent complete: **99 %**

*Lighting work at Wegmans is all that remains to be completed. Time extension required. Light delivery expected first week of Jan. 2014.*

## East Rochester

### South Lincoln Road: Rte. 31F to East Commerical Street

South Lincoln Road Reconstruct

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **01/07/2013**

Remaining work consists of installation of small block retaining walls, some sidewalk and driveway work. This work will be completed Spring 2014

---

Scheduled end date: **05/30/2014**  
Percent complete: **98 %**

---

## Greece

### Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Reline twin pipe

Project to be built spring 2015

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

---

## Irondequoit

### East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Reconstruct/Rehabilitate

Signal work remains along with some minor touch up work. All of the detours are complete.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/02/2012**

Scheduled end date: **03/10/2014**

Percent complete: **95 %**

---

There will be lane closures along the project limits.

---