



Monroe County Department of Transportation

Ongoing Construction Update - May 13, 2014

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
All work is complete except for punch list items and restoration work for lawns.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **12/04/2013**
Percent complete: **99 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date:
Percent complete: **70 %**

maintain 2 way traffic

Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue
Edgewood Avenue Bridge Replacement Replace Bridge
Expect construction to start mid June

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/01/2014**
Scheduled end date: **11/04/2014**
Percent complete: **2 %**

Road will be closed to through traffic between Westfall Road and Monroe Avenue

Elmwood Avenue: Hollywood Avenue to Route 65
Elmwood Avenue Micropave
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

S. Clinton Ave: 280' N. of Woods Meadow to 180' S. of Senator Keating
S. Clinton Ave 2" Mill and Resurface
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Chili

Davis Road: Riga TL to Union Street
Davis Road Nova Chip
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Morgan Road: Chili Riga Town Line Road to Route 383

Contact: **Tony Halaris (585-753-7738)**

Morgan Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%

Morgan Road: Over Mill Creek to Between Union Street and Wheatland Center Road		Contact: Karen Cox ()	
Morgan Road Culvert Rehabilitation <i>approximate start of project-end of July</i>	Reline culvert	Scheduled start date:	07/21/2014
		Scheduled end date:	08/31/2014
		Percent complete:	%

Traffic impact will be limited to localized lane closures and two way flagged traffic

Morgan Road: Over Black Creek Tributary to Between Sheffer Road and Scottsville Chili Road		Contact: Karen Cox (585-753-7742)	
Morgan Road Culvert Replacement <i>approximate start-early July</i>	Replace Culvert	Scheduled start date:	07/01/2014
		Scheduled end date:	07/18/2014
		Percent complete:	%

road will be closed to through traffic for approximately 2 weeks. Scottsville-Chili Rd (NYS 386) to North Road to Rochester Street 9NYS Rt 383)

Paul Road: Beahan Road to Route 383		Contact: Tony Halaris ()	
Paul Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Build New Acceleration Lane, Hot Recycle, Nova Chip	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%

Stottle Road: Over Black Creek Tributary to Between Chili Avenue (Rt 33A) and Bowen Road		Contact: Karen Cox (585-753-7742)	
Stottle Road over Black Crk Trib Culvert Repl. <i>construction to start approx mid July</i>	Replace Culvert	Scheduled start date:	07/14/2014
		Scheduled end date:	07/31/2014
		Percent complete:	%

road will be closed to through traffic at the culvert location. Project detour: Stottle Road - Chili Avenue-Union Street-Morgan Road

Clarkson

Clarkson Parma Town Line Road: Route 104 to Ireland Road		Contact: Mike Slattery (585-753-7734)	
Clarkson Parma Town Line Road <i>Coordinating work with vendor. Tree work has begun.</i>	Prep for 2015 Surface Treat	Scheduled start date:	04/10/2014
		Scheduled end date:	
		Percent complete:	%

Redman Road: Route 31 to Route 104		Contact: Mike Slattery (585-753-7734)	
Redman Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street		Contact: Karen Cox (585-753-7742)	
South Lincoln Road <i>Remaining work consists of installation of small block retaining walls, installation of concrete sidewalk, driveway and site restoration. This work will be completed by the end of May 20-14</i>	Reconstruct	Scheduled start date:	04/21/2014
<i>Spring work is scheduled to begin on April 21, 2014</i>		Scheduled end date:	05/30/2014
		Percent complete:	98 %

Gates

Beahan Road: Chili TL to Chili Avenue

Beahan Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat (Shoulders only)

Contact: **Tony Halaris (585-753-7747)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Elmgrove Road: Route 531 to Route 31

Elmgrove Road
Coordinating work with vendor / Town. Schedule being developed

Edge Mill & Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Lyell Road: Elmgrove Road to Howard Road

Lyell Road
Coordinating work with vendor / Town. Schedule being developed

Edge Mill & Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Greece**Greenleaf Road: Route 18 to Beach Avenue**

Greenleaf Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Long Pond Road: 500' North of Janes Road to Lake Ontario State Parkway

Long Pond Road Improvement Project
The project is underway and will be working on installation of new storm sewers.

Reconstruct

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **04/14/2014**
 Scheduled end date: **11/21/2014**
 Percent complete: **7 %**

Currently, flaggers will be alternating traffic around work areas. There will be a detour this summer.

Long Pond Road: Over Round Pond Creek to Between Route 104 & Maiden Lane

Long Pond Road Over Round Pond Creek
Contractor mobilizing and working on curb ramps and crossings.

Reline twin pipe

Contact: **Tom Frys (585-753-7741)**
 Scheduled start date: **05/05/2014**
 Scheduled end date: **08/03/2014**
 Percent complete: **0 %**

Temporary curb lane closures as needed. Maintain 2 way traffic.

Payne Beach Road: Lake Ontario State Parkway to North End

Payne Beach Road
Coordinating work with vendor / Town. Schedule being developed

New Drainage System

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Stone Road: Mt Read Blvd to County Town Jurisdiction

Stone Road
Coordinating work with vendor / Town. Schedule being developed

2" Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Hamlin**Drake Road: Clarkson Hamlin Town Line Road to Route 18**

Drake Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Hamlin Center Road: Route 18 to Walker Lake Ontario Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Hamlin Center Road <i>Coordinating work with vendor. Tree work has begun.</i>	Prep for 2015 Surface Treat	Scheduled start date: 04/01/2014
		Scheduled end date:
		Percent complete: %

Henrietta

Brooks Road: East River Road to Route 15

Brooks Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Double Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:
		Scheduled end date:
		Percent complete: %

East River Road: Bailey Road to Jefferson Road

East River Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	2" Mill & Resurface	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Middle Road: Erie Station Road to Lehigh Station Road

Middle Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treatment	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Pinnacle Road: Rush Henrietta Town Line to Red Lion South

Pinnacle Road <i>Highway project to start in June, but surface treatment of pavement is scheduled for the last week in May.</i>	Recycle & Resurface (S/o Thruway) Mill & Resurface (N/o Thruway)	Contact: Hank Herdzik (585-753-7732)
		Scheduled start date: 05/27/2014
		Scheduled end date: 11/21/2014
		Percent complete: 0 %

Flaggers will be alternating traffic around work areas.

Reeves Road: Pinnacle Road to Tobin Road

Reeves Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Henrietta/Pittsford

Tobin Road: Reeves Road to Clover Street

Tobin Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project <i>Minor signal work remains such as removing old poles and pole bases. Also remaining for spring is minor sidewalk work, establishing turf and restriping of pavement markings.</i>	Reconstruct/Rehabilitate	Contact: Hank Herdzik (585-753-7729)
<i>There will be lane closures along the project limits.</i>		Scheduled start date: 07/02/2012
		Scheduled end date: 06/20/2014
		Percent complete: 98 %

Kings Highway: 0.92 N of Titus Ave to Edgerton Road

Kings Highway	True & Level	Contact: Tony Halaris (585-753-7738)
		Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Mendon

Douglas Road: Pond Road to Canfield Road

Douglas Road

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mile Square Road: Route 251 to Pittsford Town Line

Mile Square Road

Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Plains Road: Over Honeoye Creek to Between Rush Lima Road & Rush Mendon Road

Plains Road

Repair Joints

Approximate start and end dates

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **06/16/2014**

Scheduled end date: **06/27/2014**

Percent complete: %

Short Term Road Closure

Sibley Road: Route 15A to Route 65

Sibley Road

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Smith Road: West Bloomfield Road to Route 64

Smith Road

Full Depth Reclamation & Cold Mix Pave

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Road

Smith Road

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Stoney Lonesome Road: Route 251 to Route 65

Stoney Lonesome Road

Pave

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Road: Cheese Factory Road to Route 251

West Bloomfield Road

Nova Chip

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Odgen

Colby Street: Washington Street (Route 36) to Union Street (Route 259)

Colby Street

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Gillett Road: Shepard Road to Route 531

Gillett Road
Coordinating work with vendor. Cores are scheduled the week of 4/14/14.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/10/2013**
 Scheduled end date:
 Percent complete: %

Hubbell Road: Colby Road to NYS Route 31

Hubbell Road
Coordinating work with vendor / Town. Schedule being developed

Drainage Improvements

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Hubbell Road Culvert
Schedule being developed.

pipe lining

Contact: **Hank Herdzyk ()**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **0 %**

Spencerport Road: Village Line to Gillett Road

Spencerport Road
Coordinating work with vendor / Town. Schedule being developed

2" Mill & Resurface

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Westside Drive: Vroom Road to Route 259

Westside Drive
Coordinating work with vendor. The town will be digging test holes the week of 4/14/14.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Westside Drive: Route 36 to Vroom Road

Westside Drive
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Parma**Clarkson Parma Town Line Road: Ireland Road to Route 18**

Clarkson Parma Town Line Road
Coordinating work with vendor. Tree work has begun.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **04/04/2014**
 Scheduled end date:
 Percent complete: %

Huffer Road: Lake Ontario State Parkway to North End

Huffer Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Peck Road: NYS Route 259 to Manitou Road

Peck Road
Coordinating work with vendor / Town. Schedule being developed

Recycle and Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Penfield**Huber Road: Perinton Town Line to Route 441**

Huber Road
 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Jackson Road: Route 286 to Plank Road

Jackson Road

3" +/- Mill & Resurface Binder, Nova Chip

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Jackson Road Extension: Whalen Road to Jackson Road

Jackson Road Extension

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Plank Road: Hatch Road to Five Mile Line Road

Plank Road

Nova Chip

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

State Road: Plank Road to Webster Town Line

State Road

Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Perinton

Aldrich Road: Route 31 to Ayrault Road

Aldrich Road

Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Baird Road: Rail Road Underpass to Penfield Town Line

Baird Road

1.5" Mill and Resurface (South of Whitney)

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Victor Road: Ontario County Line to Route 31

Victor Road

Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Pittsford

Barker Road: Mendon Center Road to West Bloomfield Road

Barker Road

Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Canfield Road: Route 65 to Route 64

Canfield Road

Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Tobey Road: Calkins Road to Stone Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Jim Gagnier (585-753-7732)**

Tobey Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	1.5" Mill & Resurface	Scheduled start date: Scheduled end date: Percent complete: %
---	-----------------------	---

Riga

Baker Street: Savage Road to Route 33 Baker Street <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
---	-----------------------------	---

Betteridge Road: Griffin Road to Route 33A Betteridge Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
---	-----------------------------	---

Davis Road: Attridge Road to Chili Town Line Davis Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
--	-----------	---

Hosmer Road: Jenkins Road to Griffin Road Hosmer Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Build Edge and prep for 2015	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
--	------------------------------	---

Savage Road: Baker Street to Attridge Road Savage Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
---	-----------------------------	---

Rush

Honeoye Falls #6 Road: East River Road to Route 15 Honeoye Falls #6 Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
---	-----------	---

Woodruff Road: Honeoye Falls #6 Road to East River Road Woodruff Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
--	---------------	---

Works Road: Livingston County Line to Phelps Road Works Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
---	-----------------------------	---

Sweden

Beadle Road: Route 19 to Odgen Sweden Town Line Road		Contact: Mike Slattery (585-753-7734)
---	--	--

Beadle Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Pave Smooth Seal	Scheduled start date: Scheduled end date: Percent complete: %
East Avenue: Lake Road (Route 19) to Sweden Walker Road (Route 260) East Avenue <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Ogden Sweden Town Line Road: Beadle Road to Chambers Street Ogden Sweden Town Line Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Shumway Road: Route 19 to Sweden Walker Road Shumway Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Webster

Holt Road: At Orchard to At Orchard Holt Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Repair / Replace Culvert Pipe	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Klem Road: Route 250 to Phillips Road Klem Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Edge Mill & Pave Smooth Seal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Salt Road: Penfield Town Line to Route 404 Salt Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
State Road: Salt Road to Monroe Wayne County Line Road State Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Wheatland

Bowerman Road: South Road to Route 383 Bowerman Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
South Road: Wheatland Center Road to River Road (Route 383) South Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Wheatland Center Road: Livingston County Line to Oatka Creek

Wheatland Center Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %
