



Monroe County Department of Transportation

Ongoing Construction Update - June 23, 2014

Maggie Brooks
County Executive

Bridges PM/Rustic Rail Replacement

Parma Center Rd bridge-work on elastomeric joint and strip forms. Move to Clover next to excavate, form and then pour conc. for guide rail extensions. Will then move to Linden to mobilize and sandblast beams.

Temp. lane closures as required. Two way traffic will be maintained at all sites.

Contact: **Tom Frys ()**

Scheduled start date: **05/12/2014**

Scheduled end date: **09/09/2014**

Percent complete: **12 %**

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III

Camera and conduit installations

All work is complete except for punch list items and restoration work for lawns.

Contact: **Jim Pond (585-753-7755)**

Scheduled start date: **01/14/2013**

Scheduled end date: **12/04/2013**

Percent complete: **99 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II

Water Main Replacement

maintain 2 way traffic

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **70 %**

Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue

Edgewood Avenue Bridge Replacement

Replace Bridge

Traffic will be detoured via Monroe Avenue and Westfall Road

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **06/15/2014**

Scheduled end date: **11/04/2014**

Percent complete: **2 %**

Road will close to through traffic on June 25, 2014 after rush hour

Elmwood Avenue: Monroe Ave to Route 65

Elmwood Avenue

Micropave

Micropaving completed. Striping scheduled

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/16/2014**

Scheduled end date: **06/24/2014**

Percent complete: **%**

S. Clinton Ave: 280' N. of Woods Meadow to 180' S. of Senator Keating

S. Clinton Ave

2" Mill and Resurface

Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Chili

Davis Road: Riga TL to Union Street

Davis Road
Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Morgan Road: Chili Riga Town Line Road to Route 383

Morgan Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Morgan Road: Over Black Creek Tributary to Between Sheffer Road and Scottsville Chili Road

Morgan Road over Black Creek Culvert Replacement
Road will be closed to through traffic on July 7

Replace Culvert

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/01/2014**
 Scheduled end date: **07/18/2014**
 Percent complete: %

road will be closed to through traffic for approximately 2 weeks. Scottsville-Chili Rd (NYS 386) to North Road to Rochester Street 9NYS Rt 383)

Paul Road: Beahan Road to Route 383

Paul Road
Recycle work completed. Scheduling Nova Chip Paving

Build New Acceleration Lane, Hot Recycle, Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/11/2014**
 Scheduled end date:
 Percent complete: %

Stottle Road: Over Black Creek Tributary to Between Chili Avenue (Rt 33A) and Bowen Road

Stottle Road over Black Crk Trib Culvert Repl.
construction to start approx early August

Replace Culvert

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/14/2014**
 Scheduled end date: **07/31/2014**
 Percent complete: %

road will be closed to through traffic at the culvert location. Project detour: Stottle Road - Chili Avenue-Union Street-Morgan Road

Clarkson**Clarkson Parma Town Line Road: Route 104 to Ireland Road**

Clarkson Parma Town Line Road
Coordinating work with the town. Tree work has begun.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **04/10/2014**
 Scheduled end date:
 Percent complete: %

Redman Road: Route 31 to Route 104

Redman Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Gates**Beahan Road: Chili TL to Chili Avenue**

Beahan Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat (Shoulders only)

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Elmgrove Road: Route 531 to Route 31

Elmgrove Road
Edgemill scheduled for 7/1. Nova Chip Paving 7/17/2014

Edge Mill & Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/01/2014**
 Scheduled end date:
 Percent complete: %

Lyell Road: Elmgrove Road to Howard Road

Lyell Road

Work scheduled to start mid Aug.

Edge Mill & Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/14/2014**

Scheduled end date:

Percent complete: %

Greece**Greenleaf Road: Route 18 to Beach Avenue**

Greenleaf Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/21/2014**Scheduled end date: **08/08/2014**

Percent complete: %

Long Pond Road: 500' North of Janes Road to Lake Ontario State Parkway

Long Pond Road Improvement Project

Culvert replacement and road reconstruction is being done with a roadway detour.

Reconstruct

Contact: **Hank Herdzyk (585-753-7729)**Scheduled start date: **04/14/2014**Scheduled end date: **11/21/2014**Percent complete: **25 %**

The road is closed for a culvert replacement just south of house #418. Follow the posted detour. The closure is scheduled to be in place until June 30th. Directly after this, a One Way detour will be in place detouring southbound traffic starting at Kuhn Road for road reconstruction. A detour will be posted.

Long Pond Road: Over Round Pond Creek to Between Route 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Pipe installation on pipe 1 completed. Will complete south side work - installing stone fill and grouting pipe. Will then move on to installation of second pipe.

Reline twin pipe

Temporary curb lane closures as needed. Maintain 2 way traffic.

Contact: **Tom Frys (585-753-7741)**Scheduled start date: **05/05/2014**Scheduled end date: **08/03/2014**Percent complete: **20 %****Payne Beach Road: Lake Ontario State Parkway to North End**

Payne Beach Road

Coordinating work with vendor / Town. Schedule being developed

New Drainage System

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Stone Road: Mt Read Blvd to County Town Jurisdiction

Stone Road

Milling scheduled to start 6/23/14

2" Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/23/2014**Scheduled end date: **06/27/2014**

Percent complete: %

Expect Delays

Hamlin**Drake Road: Clarkson Hamlin Town Line Road to Route 18**

Drake Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Hamlin Center Road: Route 18 to Walker Lake Ontario Road

Hamlin Center Road

Drainage work to begin the week of 5/26/2014.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/26/2014**

Scheduled end date:

Percent complete: **12 %****Henrietta**

Brooks Road: East River Road to Route 15

Brooks Road
Surface treat scheduled for 6/13

Double Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

East River Road: Bailey Road to Jefferson Road

East River Road
2" mill and pave scheduled for the week of June 16

2" Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Middle Road: Erie Station Road to Lehigh Station Road

Middle Road
Surface treat scheduled for the week of 6/16

Surface Treatment

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Pinnacle Road: Rush Henrietta Town Line to Red Lion South

Pinnacle Road
Storm sewer and ditch work is underway.

Recycle & Resurface (S/o Thruway) Mill & Resurface
 (N/o Thruway)

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **05/27/2014**
 Scheduled end date: **11/21/2014**
 Percent complete: **15 %**

Flaggers will be alternating traffic around work areas.

Reeves Road: Pinnacle Road to Tobin Road

Reeves Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Henrietta/Pittsford**Tobin Road: Reeves Road to Clover Street**

Tobin Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Irondequoit**Kings Highway: 0.92 N of Titus Ave to Edgerton Road**

Kings Highway
 Slope repair work completed. Scheduling T&L

True & Level

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/02/2014**
 Scheduled end date:
 Percent complete: %

Mendon**Douglas Road: Pond Road to Canfield Road**

Douglas Road
Surface treat scheduled for the week of 6/16

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Mile Square Road: Route 251 to Pittsford Town Line

Contact: **Jim Gagnier (585-753-7732)**

Mile Square Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
Plains Road: Over Honeoye Creek to Between Rush Lima Road & Rush Mendon Road Plains Road <i>Approximate start and end dates</i>	Repair Joints	Contact: Tim Joyce (585-753-7743) Scheduled start date: 06/16/2014 Scheduled end date: 06/27/2014 Percent complete: %
Short Term Road Closure		
Sibley Road: Route 15A to Route 65 Sibley Road <i>Surface treat scheduled for the week of 6/16</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Smith Road: West Bloomfield Road to Route 64 Smith Road <i>Full depth recycle the week of 6/23</i>	Full Depth Reclamation & Cold Mix Pave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Smith Road: Pittsford Mendon Center Road to West Bloomfield Road Smith Road <i>Surface Treat scheduled for the week of 6/16</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Stoney Lonesome Road: Route 251 to Route 65 Stoney Lonesome Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Pave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
West Bloomfield Road: Cheese Factory Road to Route 251 West Bloomfield Road <i>NovaChip scheduled for the week of 7/7</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Odgen

Colby Street: Washington Street (Route 36) to Union Street (Route 259) Colby Street <i>Surface treat is complete. Road is to be swept the week of 6/23/14 with the pavement markings being done shortly after.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/26/2014 Scheduled end date: 07/14/2014 Percent complete: 85 %
Gillett Road: Shepard Road to Route 531 Gillett Road <i>The surface treat is scheduled for the week of 6/23/2014.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/10/2013 Scheduled end date: Percent complete: %
Hubbell Road: Colby Road to NYS Route 31 Hubbell Road <i>Coordinating work with the Town. Schedule being developed</i>	Drainage Improvements	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Spencerport Road: Village Line to Gillett Road		Contact: Mike Slattery (585-753-7734)

Spencerport Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	2" Mill & Resurface	Scheduled start date: Scheduled end date: Percent complete: %
Westside Drive: Route 36 to Vroom Road Westside Drive <i>Surface treat is complete. Pavement markings should be installed within the next week once the road is swept.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/26/2014 Scheduled end date: Percent complete: 75 %
Westside Drive: Vroom Road to Route 259 Westside Drive <i>Coordinating work with the town.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Parma

Clarkson Parma Town Line Road: Ireland Road to Route 18 Clarkson Parma Town Line Road <i>Coordinating work with vendor. Tree work has begun.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 04/04/2014 Scheduled end date: Percent complete: %
Huffer Road: Lake Ontario State Parkway to North End Huffer Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Peck Road: NYS Route 259 to Manitou Road Peck Road <i>CIP recycle is complete. The first surface treat to be completed the week of 6/23.</i>	Recycle and Double Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/26/2014 Scheduled end date: Percent complete: 50 %

Penfield

Huber Road: Perinton Town Line to Route 441 Huber Road <i>Surface treat scheduled for the week of 7/21</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Jackson Road: Route 286 to Plank Road Jackson Road <i>Mill and pave binder the week of 6/9, NovaChip the week of 7/14</i>	3" +/- Mill & Resurface Binder, Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 40 %
Jackson Road Extension: Whalen Road to Jackson Road Jackson Road Extension <i>Surface treat scheduled for the week of 7/21</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Plank Road: Hatch Road to Five Mile Line Road Plank Road <i>NovaChip schedlude for the week of 7/14</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

State Road: Plank Road to Webster Town Line

State Road
Surface treat scheduled for the week 7/21

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Perinton**Aldrich Road: Route 31 to Ayrault Road**

Aldrich Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Baird Road: Rail Road Underpass to Penfield Town Line

Baird Road
NovaChip (North of Whitney) scheduled for week of 7/14

1.5" Mill and Resurface (South of Whitney)

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Victor Road: Ontario County Line to Route 31

Victor Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Pittsford**Barker Road: Mendon Center Road to West Bloomfield Road**

Barker Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Canfield Road: Route 65 to Route 64

Canfield Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Tobey Road: Calkins Road to Stone Road

Tobey Road
Milling the week of 6/16, paving the week of 6/23

1.5" Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Riga**Baker Street: Savage Road to Route 33**

Baker Street
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Betteridge Road: Griffin Road to Route 33A

Betteridge Road
Tree work has begun. All other work is still being scheduled.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/20/2014**
 Scheduled end date:
 Percent complete: %

Davis Road: Attridge Road to Chili Town Line Davis Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Hosmer Road: Jenkins Road to Clifton Road Hosmer Road <i>Drainage work has begun.</i>	Build Edge and prep for 2015	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 5 %
Savage Road: Baker Street to Attridge Road Savage Road <i>Tree work has begun. All other work is still being scheduled.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2014 Scheduled end date: Percent complete: %

Rush

Honeoye Falls #6 Road: East River Road to Route 15 Honeoye Falls #6 Road <i>NovaChip scheduled for the week of 7/7</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Woodruff Road: Honeoye Falls #6 Road to East River Road Woodruff Road <i>Surface treat scheduled for the week of 6/16</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Works Road: Livingston County Line to Phelps Road Works Road <i>Prep work for 2015 Surface Treat to begin in August</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Sweden

Beadle Road: Route 19 to Odgen Sweden Town Line Road Beadle Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
East Avenue: Lake Road (Route 19) to Sweden Walker Road (Route 260) East Avenue <i>Tree work is complete. Drainage work is being performed now.</i>	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/26/2014 Scheduled end date: Percent complete: 12 %
Ogden Sweden Town Line Road: Beadle Road to Chambers Street Ogden Sweden Town Line Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Shumway Road: Route 19 to Sweden Walker Road Shumway Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Webster

Holt Road: At Orchard to At Orchard

Holt Road

Coordinating work with vendor / Town. Schedule being developed

Repair / Replace Culvert Pipe

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Klem Road: Route 250 to Phillips Road

Klem Road

Milling the week of 6/16, paving the week of 6/23

Edge Mill & Pave Smooth Seal

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Salt Road: Penfield Town Line to Route 404

Salt Road

Surface treat scheduled for the week of 7/14

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

State Road: Salt Road to Monroe Wayne County Line Road

State Road

Surface Treat scheduled for the week of 7/14

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Wheatland

Bowerman Road: South Road to Route 383

Bowerman Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

South Road: Wheatland Center Road to River Road (Route 383)

South Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Wheatland Center Road: Livingston County Line to Oatka Creek

Wheatland Center Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %