



Monroe County Department of Transportation

Ongoing Construction Update - July 07, 2014

Maggie Brooks
County Executive

Bridges PM/Rustic Rail Replacement

Complete Parma Center Rd joints and remove temp. signal. Clover rustic rail will be replaced within a month based on subcontractor scheduling. Linden work will consist of mobilizing, and concentrating work under the bridge such as sandblasting beams.

Temp. lane closures as required. Two way traffic will be maintained at all sites.

Contact: **Tom Fry** (585-753-7741)

Scheduled start date: **05/12/2014**

Scheduled end date: **09/09/2014**

Percent complete: **15 %**

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III

Camera and conduit installations

All work is complete except for punch list items and restoration work for lawns.

Contact: **Jim Pond** (585-753-7755)

Scheduled start date: **01/14/2013**

Scheduled end date: **12/04/2013**

Percent complete: **99 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II

Water Main Replacement

maintain 2 way traffic

Contact: **Brent Penwarden** (585-753-7733)

Scheduled start date:

Scheduled end date:

Percent complete: **70 %**

Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue

Edgewood Avenue Bridge Replacement

Replace Bridge

Traffic will be detoured via Monroe Avenue and Westfall Road

Contact: **Karen Cox** (585-753-7742)

Scheduled start date: **06/15/2014**

Scheduled end date: **11/04/2014**

Percent complete: **3 %**

Road closed to through traffic on June 25, 2014.

Elmwood Avenue: Monroe Ave to Route 65

Elmwood Avenue

Micropave

Project Completed

Contact: **Tony Halaris** (585-753-7738)

Scheduled start date: **06/16/2014**

Scheduled end date: **06/25/2014**

Percent complete: **100 %**

S. Clinton Ave: 280' N. of Woods Meadow to 180' S. of Senator Keating

S. Clinton Ave

2" Mill and Resurface

Milling to commence week of July 30.

Contact: **Tony Halaris** (585-753-7738)

Scheduled start date: **07/30/2014**

Scheduled end date: **08/08/1930**

Percent complete: **%**

Chili

Davis Road: Riga TL to Union Street Davis Road <i>Working on ditch cleaning and spot repairs</i>	Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: 06/30/2014 Scheduled end date: Percent complete: 10 %
Morgan Road: Chili Riga Town Line Road to Route 383 Morgan Road <i>Spot repairs completed. Hauling aggregate</i>	Surface Treat	Contact: Tony Halaris (585-753-7738) Scheduled start date: 06/24/2014 Scheduled end date: 08/25/2014 Percent complete: 20 %
Morgan Road: Over Black Creek Tributary to Between Sheffer Road and Scottsville Chili Road Morgan Road over Black Creek Culvert Replacement <i>Project detour: Scottsville Chili Road to North Road to Scottsville Road. Project duration: approximately 2 weeks</i>	Replace Culvert	Contact: Karen Cox (585-753-7742) Scheduled start date: 07/01/2014 Scheduled end date: 07/18/2014 Percent complete: %
Road will be closed to through traffic on July 7		
Paul Road: Beahan Road to Route 383 Paul Road <i>Novachip paving 7/1/14</i>	Build New Acceleration Lane, Hot Recycle, Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: 06/11/2014 Scheduled end date: Percent complete: 50 %
Stottle Road: Over Black Creek Tributary to Between Chili Avenue (Rt 33A) and Bowen Road Stottle Road over Black Crk Trib Culvert Repl. <i>construction to start approx early August</i>	Replace Culvert	Contact: Karen Cox (585-753-7742) Scheduled start date: 08/31/2014 Scheduled end date: 07/31/2014 Percent complete: %
road will be closed to through traffic at the culvert location. Project detour: Stottle Road - Chili Avenue-Union Street-Morgan Road		
Clarkson		
Clarkson Parma Town Line Road: Route 104 to Ireland Road Clarkson Parma Town Line Road <i>Coordinating work with the town. Tree work has begun.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 04/10/2014 Scheduled end date: Percent complete: %
Redman Road: Route 31 to Route 104 Redman Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Gates		
Beahan Road: Chili TL to Chili Avenue Beahan Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat (Shoulders only)	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Elmgrove Road: Route 531 to Route 31 Elmgrove Road <i>Edgemill 7/1/14. Nova Chip Paving 7/17/2014</i>	Edge Mill & Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: 07/01/2014 Scheduled end date: Percent complete: %

Lyell Road: Elmgrove Road to Howard Road

Lyell Road

Work scheduled to start mid Aug.

Edge Mill & Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/14/2014**

Scheduled end date:

Percent complete: %

Greece**Greenleaf Road: Route 18 to Beach Avenue**

Greenleaf Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/21/2014**Scheduled end date: **08/08/2014**

Percent complete: %

Long Pond Road: 500' North of Janes Road to Lake Ontario State Parkway

Long Pond Road Improvement Project

Road reconstruction is being done with a One Way detour.

Reconstruct

Contact: **Hank Herdzyk (585-753-7729)**Scheduled start date: **04/14/2014**Scheduled end date: **11/21/2014**Percent complete: **30 %**

A One Way detour is in place detouring southbound traffic on Long Pond Road (Kuhn Road to Janes Road) for road reconstruction. Southbound traffic (from Kuhn Road to Janes Roads) will need to follow the posted detour of Kuhn Road to Flynn Road to Latta Road. Northbound traffic can proceed as normal.

Long Pond Road: Over Round Pond Creek to Between Route 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Grouting the void in pipe 1. Will then switch cofferdam to other side and begin cleaning pipe 2.

Reline twin pipe

Contact: **Tom Frys (585-753-7741)**Scheduled start date: **05/05/2014**Scheduled end date: **08/03/2014**Percent complete: **40 %**

Temporary curb lane closures as needed. Maintain 2 way traffic.

Payne Beach Road: Lake Ontario State Parkway to North End

Payne Beach Road

Coordinating work with vendor / Town. Schedule being developed

New Drainage System

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Stone Road: Mt Read Blvd to County Town Jurisdiction

Stone Road

Mill & Paving completed.

2" Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/23/2014**Scheduled end date: **07/11/2014**Percent complete: **85 %****Hamlin****Drake Road: Clarkson Hamlin Town Line Road to Route 18**

Drake Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Hamlin Center Road: Route 18 to Walker Lake Ontario Road

Hamlin Center Road

Drainage work to begin the week of 5/26/2014.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/26/2014**

Scheduled end date:

Percent complete: **12 %****Henrietta****Brooks Road: East River Road to Route 15**Contact: **Jim Gagnier (585-753-7732)**

Brooks Road <i>3/8" Surface treat complete, 1A Surface treat scheduled for the week of 6/23</i>	Double Surface Treat	Scheduled start date: 06/17/2014 Scheduled end date: 07/18/2014 Percent complete: 50 %
--	----------------------	---

East River Road: Bailey Road to Jefferson Road East River Road <i>Mill & pave is complete, adjusting driveways, filling shoulders, and scheduling striping</i>	2" Mill & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/16/2014 Scheduled end date: 07/11/2014 Percent complete: 80 %
---	---------------------	---

Middle Road: Erie Station Road to Lehigh Station Road Middle Road <i>Surface treat is complete, scheduling striping</i>	Surface Treatment	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/16/2014 Scheduled end date: 07/11/2014 Percent complete: 75 %
--	-------------------	---

Pinnacle Road: Rush Henrietta Town Line to Red Lion South Pinnacle Road <i>Storm sewer and ditch work is underway.</i>	Recycle & Resurface (S/o Thruway) Mill & Resurface (N/o Thruway)	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 05/27/2014 Scheduled end date: 11/21/2014 Percent complete: 18 %
---	--	--

Flagger will be alternating traffic around work areas.

Reeves Road: Pinnacle Road to Tobin Road Reeves Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/04/2014 Scheduled end date: 09/12/2014 Percent complete: %
---	-----------------------------	--

Henrietta/Pittsford

Tobin Road: Reeves Road to Clover Street Tobin Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/04/2014 Scheduled end date: 09/12/2014 Percent complete: %
--	-----------------------------	--

Irondequoit

Kings Highway: 0.92 N of Titus Ave to Edgerton Road Kings Highway <i>Slope repair work completed. Scheduling T&L</i>	True & Level	Contact: Tony Halaris (585-753-7738) Scheduled start date: 06/02/2014 Scheduled end date: Percent complete: 50 %
---	--------------	--

Mendon

Douglas Road: Pond Road to Canfield Road Douglas Road <i>Surface treat complete, scheduling striping</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/16/2014 Scheduled end date: 07/11/2014 Percent complete: 90 %
---	---------------	---

Mile Square Road: Route 251 to Pittsford Town Line Mile Square Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/28/2014
---	-----------------------------	---

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date: 08/22/2014

Percent complete: %

Plains Road: Over Honeoye Creek to Between Rush Lima Road & Rush Mendon Road

Plains Road Repair Joints

Approximate start and end dates

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: 06/16/2014

Scheduled end date: 06/27/2014

Percent complete: %

Short Term Road Closure

Sibley Road: Route 15A to Route 65

Sibley Road Surface Treat

Surface treat complete, scheduling striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/16/2014

Scheduled end date: 07/11/2014

Percent complete: 90 %

Smith Road: West Bloomfield Road to Route 64

Smith Road Full Depth Reclamation & Cold Mix Pave

Full depth recycle the week of 7/14

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Road

Smith Road Surface Treat

Surface treat complete, scheduling striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 06/16/2014

Scheduled end date: 07/11/2014

Percent complete: 90 %

Stoney Lonesome Road: Route 251 to Route 65

Stoney Lonesome Road Pave

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Road: Cheese Factory Road to Route 251

West Bloomfield Road Nova Chip

NovaChip scheduled for the week of 7/7

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/07/2014

Scheduled end date: 07/31/2014

Percent complete: %

Odgen

Colby Street: Washington Street (Route 36) to Union Street (Route 259)

Colby Street Surface Treat

Surface treat is complete. Road is to be swept the week of 6/23/14 with the pavement markings being done shortly after.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/26/2014

Scheduled end date: 07/14/2014

Percent complete: 85 %

Gillett Road: Shepard Road to Route 531

Gillett Road Surface Treat

The surface treat is scheduled for the week of 6/23/2014.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/10/2013

Scheduled end date:

Percent complete: %

Hubbell Road: Colby Road to NYS Route 31

Hubbell Road Drainage Improvements

Coordinating work with the Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Spencerport Road: Village Line to Gillett Road

Spencerport Road 2" Mill & Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Westside Drive: Route 36 to Vroom Road

Westside Drive Surface Treat
Surface treat is complete. Pavement markings should be installed within the next week once the road is swept.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/26/2014**
Scheduled end date:
Percent complete: **75 %**

Westside Drive: Vroom Road to Route 259

Westside Drive Prep for 2015 Surface Treat
Coordinating work with the town.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Parma

Clarkson Parma Town Line Road: Ireland Road to Route 18

Clarkson Parma Town Line Road Surface Treat
Coordinating work with vendor. Tree work has begun.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **04/04/2014**
Scheduled end date:
Percent complete: %

Huffer Road: Lake Ontario State Parkway to North End

Huffer Road Surface Treat
Coordinating work with vendor / Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Peck Road: NYS Route 259 to Manitou Road

Peck Road Recycle and Double Surface Treat
CIP recycle is complete. The first surface treat to be completed the week of 6/23.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/26/2014**
Scheduled end date:
Percent complete: **50 %**

Penfield

Huber Road: Perinton Town Line to Route 441

Huber Road Surface Treat
Surface treat scheduled for the week of 7/21

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Jackson Road: Route 286 to Plank Road

Jackson Road 3" +/- Mill & Resurface Binder, Nova Chip
Milling & binder is complete, NovaChip is scheduled for the week of 7/14

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/09/2014**
Scheduled end date: **07/25/2014**
Percent complete: **60 %**

Jackson Road Extension: Whalen Road to Jackson Road

Jackson Road Extension Surface Treat
Surface treat scheduled for the week of 7/21

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/21/2014**
Scheduled end date: **08/14/2014**
Percent complete: %

Plank Road: Hatch Road to Five Mile Line Road

Plank Road Nova Chip
NovaChip schedlude for the week of 7/14

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/14/2014**
Scheduled end date: **08/07/2014**
Percent complete: %

State Road: Plank Road to Webster Town Line

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Jim Gagnier (585-753-7732)**
7/7/2014 7:44

State Road	Surface Treat	Scheduled start date: 07/21/2014
<i>Surface treat scheduled for the week 7/21</i>		Scheduled end date: 08/07/2014
		Percent complete: %

Perinton

Aldrich Road: Route 31 to Ayrault Road

Aldrich Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Hot patching is complete.</i>		Scheduled start date: 06/16/2014
		Scheduled end date: 07/25/2014
		Percent complete: 30 %

Baird Road: Rail Road Underpass to Penfield Town Line

Baird Road	1.5" Mill and Resurface (South of Whitney)	Contact: Jim Gagnier (585-753-7732)
<i>NovaChip (North of Whitney) scheduled for week of 7/14</i>		Scheduled start date: 07/14/2014
		Scheduled end date: 08/07/2014
		Percent complete: 10 %

Victor Road: Ontario County Line to Route 31

Victor Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Pittsford

Barker Road: Mendon Center Road to West Bloomfield Road

Barker Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Canfield Road: Route 65 to Route 64

Canfield Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Tobey Road: Calkins Road to Stone Road

Tobey Road	1.5" Mill & Resurface	Contact: Jim Gagnier (585-753-7732)
<i>Paving is complete. Adjusting driveways & scheduling striping</i>		Scheduled start date: 06/17/2014
		Scheduled end date: 07/11/2014
		Percent complete: 90 %

Riga

Baker Street: Savage Road to Route 33

Baker Street	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Betteridge Road: Griffin Road to Route 33A

Betteridge Road	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Tree work has begun. All other work is still being scheduled.</i>		Scheduled start date: 05/20/2014
		Scheduled end date:
		Percent complete: %

Davis Road: Attridge Road to Chili Town Line

Contact: Tony Halaris (585-753-7738)

Davis Road <i>Working on ditch cleaning and spot repairs</i>	Nova Chip	Scheduled start date: 06/30/2014 Scheduled end date: Percent complete: %
Hosmer Road: Jenkins Road to Clifton Road Hosmer Road <i>Drainage work has begun.</i>	Build Edge and prep for 2015	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 5 %
Savage Road: Baker Street to Attridge Road Savage Road <i>Tree work has begun. All other work is still being scheduled.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2014 Scheduled end date: Percent complete: %

Rush

Honeoye Falls #6 Road: East River Road to Route 15 Honeoye Falls #6 Road <i>NovaChip scheduled for 6/27</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/27/2014 Scheduled end date: 07/18/2014 Percent complete: %
Woodruff Road: Honeoye Falls #6 Road to East River Road Woodruff Road <i>Surface treat complete, scheduling striping</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/18/2014 Scheduled end date: 07/11/2014 Percent complete: 90 %
Works Road: Livingston County Line to Phelps Road Works Road <i>Prep work for 2015 Surface Treat to begin in August</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Sweden

Beadle Road: Route 19 to Odgen Sweden Town Line Road Beadle Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Pave Smooth Seal	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
East Avenue: Lake Road (Route 19) to Sweden Walker Road (Route 260) East Avenue <i>Tree work is complete. Drainage work is being performed now.</i>	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/26/2014 Scheduled end date: Percent complete: 12 %
Ogden Sweden Town Line Road: Beadle Road to Chambers Street Ogden Sweden Town Line Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Shumway Road: Route 19 to Sweden Walker Road Shumway Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Webster

Holt Road: At Orchard to At Orchard

Holt Road
Coordinating work with vendor / Town. Schedule being developed

Repair / Replace Culvert Pipe

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Klem Road: Route 250 to Phillips Road

Klem Road
Paving is complete, scheduling striping

Edge Mill & Pave Smooth Seal

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/16/2014**
Scheduled end date: **07/11/2014**
Percent complete: **90 %**

Salt Road: Penfield Town Line to Route 404

Salt Road
Surface treat scheduled for the week of 7/14

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

State Road: Salt Road to Monroe Wayne County Line Road

State Road
Surface Treat scheduled for the week of 7/14

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/14/2014**
Scheduled end date: **08/08/2014**
Percent complete: %

Wheatland

Bowerman Road: South Road to Route 383

Bowerman Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

South Road: Wheatland Center Road to River Road (Route 383)

South Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Wheatland Center Road: Livingston County Line to Oatka Creek

Wheatland Center Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %