



Monroe County Department of Transportation

Ongoing Construction Update - November 17, 2008

Maggie Brooks
County Executive

Monroe County ITS Phase II: Brighton, Greece, Henrietta, to Irondequoit City of Rochester

Monroe County ITS Phase II

All cameras are in place. Working on completing central video server.

Contact: **Jim Pond (585-753-7755)**

Scheduled start date:

Scheduled end date:

Percent complete: **90 %**

None

Brighton

Crittenden Road: East River Road to NYS Rt 15

Crittenden Road

Project Complete

Recycled asphalt overlay & Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/02/2008**

Scheduled end date: **10/14/2008**

Percent complete: **100 %**

Crittenden Road: NYS Rt 15A to NYS Rt 15

Crittenden Road

Project Completed.

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/25/2008**

Scheduled end date: **10/10/2008**

Percent complete: **100 %**

Elmwood Avenue: Clover Street to East Avenue

Elmwood Avenue

Project Complete

Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/23/2008**

Scheduled end date: **09/02/2008**

Percent complete: **100 %**

Chili

Chili Riga Town Line Road: Hosmer Road to Griffin Road

Chili Riga Town Line Road

Complete

Surface Treat

Contact: **Mike Slattery (585-753-7738)**

Scheduled start date: **05/19/2008**

Scheduled end date: **08/04/2008**

Percent complete: **100 %**

Davis Road: Chili Riga Town Line to Union Street

Davis Road

Project Complete

Recycle & Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/11/2008**

Scheduled end date: **09/05/2008**

Percent complete: **100 %**

Clarkson

Ireland Road: Over Otis Creek Tributary to Between Clarkson Parma Town Line and Sweden Walker Road

Ireland Road waterproof

Repair and waterproof the culvert S.I.N. 03-219-058
2008Contact: **Paul Bardotz (585-753-7743)**Scheduled start date: **09/22/2008***Repair the concrete and waterproof the culvert*Scheduled end date: **10/02/2008**

Off site detour

Percent complete: **100 %****Lawton Road: Over Moorman Creek to Between Lake Rd. and Sweden-Walker Road**

Lawton Road Bridge Replacement

Replace Bridge BIN 3317030 2008

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **06/25/2008***Project is complete*Scheduled end date: **11/28/2008**Percent complete: **100 %****Redman Road: Over Moorman Creek to Between Clarkson Town Line and Ridge Road**

Redman Road Culvert Replacements (SIN's 03-236-025 & 141)

Replace Culvert S.I.N. 03-236-025

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **06/09/2008***North and South Culvert installation complete. Town to complete minor punch list items using flaggers as needed.*Scheduled end date: **11/14/2008**Percent complete: **99 %**

Redman Rd will be open to two way traffic at the end of the day 11/14.

Gates**Wegman Road: Buffalo Road to Lyell Road**

Wegman Road

Mill & Resurface

Contact: **Tony Halaris (585-753-7731)**Scheduled start date: **07/28/2008***Project Complete*Scheduled end date: **09/05/2008**Percent complete: **100 %****Greece****Dewey Avenue: Latta Road to Ling Road**

Dewey Avenue

Smooth seal overlay

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/08/2008***Complete, adjusting a few manholes*Scheduled end date: **08/01/2008**Percent complete: **100 %****Edgemere Drive: Lowden Point Road to Island Cottage Road**

Edgemere Drive

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/28/2008***surface treat and striping complete,*Scheduled end date: **08/20/2008**Percent complete: **100 %****Flynn Road: Over Larkin Creek Tributary to Between Latta Rd. and Post Ave.**

Flynn Road Culvert Replacement

Replace Culvert S.I.N 05-142-086 2008

Contact: **Karen Cox (585-753-7742)**

Scheduled start date:

Contractor will pave road on 11-14. Road will remain closed to through traffic until guiderail is installed on 11-20 or 11-21

Scheduled end date:

Percent complete: **80 %**

Road Closed October 6, 2008.

Kirk Road: Newcomb Road to Janes Road

Kirk Road

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/28/2008***surface treat and striping complete*Scheduled end date: **08/20/2008**Percent complete: **100 %****Ling Road: Dewey Avenue to Greenleaf Road**

Ling Road

Recycle & Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/18/2008**

Project Complete

Scheduled end date: 10/14/2008

Percent complete: 100 %

Long Pond Road: English Road to Latta Road

Long Pond Road

Mill & Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 08/04/2008

Scheduled end date: 09/05/2008

Percent complete: 100 %

Manitou Beach Road: Lake Ontario State Parkway to Lake Ontario

Manitou Beach Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 08/01/2008

Scheduled end date: 08/20/2008

Percent complete: 100 %

Mill Road Phase I: Long Pond Road to Larkin Creek

Mill Road I

Reconstruction and replace culvert 05-251-269

Project started construction on 10/13/08. Tree removals to be done in October and November. Watermain installation to start in the fall and continuing through the winter. Road and culvert reconstruction to start in the spring of 2009.

Traffic will be maintained in both direction using flaggers when needed. In the spring of 2009 a closure of one week will be needed for culvert replacement. Then a one way detour will be implemented for roadway reconstruction.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: 10/13/2008

Scheduled end date: 07/24/2010

Percent complete: 5 %

Hamlin

Drake Road: Clarkson-Hamlin Town Line Road to NYS Rt 18

Drake Road

Surface Treat

Project Completed

Contact: **Mike Slattery (585-753-7731)**

Scheduled start date: 08/21/2008

Scheduled end date:

Percent complete: 100 %

Moscow Road: Monroe-Orleans County Line Road to Lake Road East Fork

Moscow Road

Surface Treat

Project completed.

Contact: **Mike Slattery (585-753-7731)**

Scheduled start date: 08/04/2008

Scheduled end date:

Percent complete: 100 %

Moscow Road: Over Sandy Creek Tributary to Between Lake Road East Fork and Lake Road West Fork

Moscow Road waterproof

Repair and waterproof the culvert S.I.N. 06-211-345
2008

Repair the concrete and waterproof the culvert

Off site detour

Contact: **Paul Bardotz (585-753-7743)**

Scheduled start date: 06/16/2008

Scheduled end date: 07/08/2008

Percent complete: 100 %

Henrietta

Bailey Road: East River Road to NYS Rt 15

Bailey Road

Smooth seal overlay

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 09/10/2008

Scheduled end date: 09/18/2008

Percent complete: 100 %

Hylan Drive: Calkins Road to Jefferson Road

Hylan Drive Resurfacing

Mill & Resurface

Project completed

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: 08/04/2008

Scheduled end date: 10/10/2008

Percent complete: 100 %

Reeves Road: Pinnacle Road to Tobin Road

Contact: **Jim Gagnier (585-753-7732)**

Reeves Road <i>Complete</i>	Surface Treat	Scheduled start date: 07/14/2008 Scheduled end date: 08/29/2008 Percent complete: 100 %
--------------------------------	---------------	--

Tobin Road: Reeves Road to NYS Rt 65 Tobin Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/14/2007 Scheduled end date: 08/29/2008 Percent complete: 100 %
--	---------------	--

Irondequoit

Lakeshore Blvd.& Sweet Fern Road: St. Paul Boulevard to Culver Road Lakeshore Blvd.& Sweet Fern Road <i>project has been cancelled for 2008</i>	Smooth seal overlay	Contact: Tony Halaris (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
--	---------------------	--

Seneca Avenue: City Line to Titus Avenue Seneca Avenue <i>Project Complete</i>	Surface Treat	Contact: Tony Halaris (585-753-7732) Scheduled start date: 07/21/2008 Scheduled end date: Percent complete: 100 %
---	---------------	---

Mendon

Bull Saw Mill Road: NYS Rt 251 to West Bloomfield Road Bull Saw Mill Road <i>Surface treat and striping complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/09/2008 Scheduled end date: 07/30/2008 Percent complete: 100 %
---	---------------	--

Maplewood Avenue: Monroe Street to NYS Rt 65 Maplewood Drive <i>Surface treat and striping complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/09/2008 Scheduled end date: 07/30/2008 Percent complete: 100 %
--	---------------	--

Mile Square Road: NYS Rt 251 to Mendon Pittsford Town Line Mile Square Road <i>Surface treat and striping complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/09/2008 Scheduled end date: 08/01/2008 Percent complete: 100 %
---	---------------	--

Smith Road: NYS Rt 64 to Mile Square Road Smith Road <i>Surface treat and striping complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/09/2008 Scheduled end date: 08/01/2008 Percent complete: 100 %
--	---------------	--

Stoney Lonesome Road: NYS Route 251 to NYS Route 65 Stoney Lonesome Road <i>Asphalt prep and ditchwork complete, schedule surface treat in 2009</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/07/2008 Scheduled end date: 07/30/2008 Percent complete: 100 %
--	---------------	--

Odgen

Big Ridge Road: Union Street to Gillett Road		Contact: Karen Cox (585-753-7742)
---	--	--

Big Ridge Road	Replace Culvert 10-113-086 and reconstruct, mill & resurface	Scheduled start date: 06/02/2008
<i>Contractor will be installing signs and touching up the topsoil and seeding during November,</i>		Scheduled end date: 01/27/2009
Road was re-opened to 2-way traffic on 9-30. Work will continue under alternating one-way traffic in the work zone.		Percent complete: 95 %

Dewey Street: Sweden Ogden Town Line to Bangs Road		
Dewey Street	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Project completed.</i>		Scheduled start date: 08/28/2008
		Scheduled end date:
		Percent complete: 100 %

Hubbell Road: Dewey Street to Whittier Road		
Hubbell Road	Recycle & Resurface	Contact: Mike Slattery (585-753-7734)
<i>Project completed.</i>		Scheduled start date: 06/30/2008
		Scheduled end date:
		Percent complete: 100 %

Parma

Lighthouse Road: Curtis Road to Moul Road		
Lighthouse Road	Recycled asphalt overlay & Surface treat	Contact: Mike Slattery (585-753-7734)
<i>Shoulders work completed, graded & seeded.</i>		Scheduled start date: 06/30/2008
		Scheduled end date:
		Percent complete: 98 %

Moul Road: Over East Creek to Between Hamlin-Parma Town Line Road and North Avenue		
Moul Road waterproof	Repair and waterproof the culvert S.I.N. 11-197-010 2008	Contact: Paul Bardotz (585-753-7743)
<i>Repair the concrete and waterproof the culvert</i>		Scheduled start date: 07/14/2008
<i>Off site detour</i>		Scheduled end date: 07/30/2008
		Percent complete: 100 %

Ogden Parma Town Line Road: Union Street to Manitou Road		
Ogden Parma Town Line Road	Recycle & Pave	Contact: Mike Slattery (585-753-7734)
<i>Shoulders cut back (milled out), filled, graded & seeded.</i>		Scheduled start date: 07/14/2008
		Scheduled end date:
		Percent complete: 98 %

Penfield

Plank Road: Hatch Road to Shoecraft Road		
Plank Road	Resurface	Contact: Jim Gagnier (585-753-7732)
<i>Paving and striping complete, some topsoil work left</i>		Scheduled start date: 07/10/2008
		Scheduled end date:
		Percent complete: 95 %

Plank Road: NYS Rt 250 to County Line		
Plank Road	Surface Treat	Contact: Jim Gagnier (585-753-7731)
<i>surface treat and striping complete</i>		Scheduled start date: 06/23/2008
		Scheduled end date: 07/07/2008
		Percent complete: 100 %

Salt Road: NYS Rt 441 to NYS Rt 286		
Salt Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Surface treat and striping complete</i>		Scheduled start date: 06/09/2008
		Scheduled end date: 07/07/2008
		Percent complete: 100 %

Perinton

Garnsey Road: I-490 Bridge to NYS Rt 250

Garnsey Road

Project progressing on schedule and should be completed this fall.

Reconstruct, Mill & Resurface

Contact: **Hank Herdrik (585-753-7729)**

Scheduled start date: **04/01/2008**

Scheduled end date: **12/16/2008**

Percent complete: **80 %**

Two way alternating traffic will be maintained.

Turk Hill Road: Ayrault Road to NYS Route 31F

Turk Hill Road

Micropave and striping complete.

Micro Pave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/14/2008**

Scheduled end date: **08/29/2008**

Percent complete: **100 %**

Pittsford

Barker Road: Mendon Center Road to West Bloomfield Road

Barker Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/04/2008**

Scheduled end date: **08/29/2008**

Percent complete: **100 %**

Mendon Center Road: Canfield Road to Calkins Road

Mendon Center Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/07/2008**

Scheduled end date: **08/29/2008**

Percent complete: **100 %**

Rail Road Mills Road: Woolston Road to Park Road

Rail Road Mills Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/09/2008**

Scheduled end date: **08/29/2008**

Percent complete: **100 %**

Riga

Attridge Road: Over Black Creek to Between Chili-Riga Center Road and Chili Avenue Extension

Attridge Road Bridge Replacement

Contractor will be finishing punch list items.

Replace Bridge BIN 3317880 2008

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **06/02/2008**

Scheduled end date: **10/29/2008**

Percent complete: **98 %**

Road re-opened to through traffic on October 16, 2008

Brew Road: NYS Rt 33A to Dead End

Brew Road

Complete

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/23/2008**

Scheduled end date: **08/01/2008**

Percent complete: **100 %**

Davis Road: Chili Riga Town Line to Attridge Road

Davis Road

Prep completed, fiber mat installed, being swept 8/25/08

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/11/2008**

Scheduled end date:

Percent complete: **90 %**

Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road

Recycle & Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Will start this project in 2009. The millings have been hauled to the staging area for next year.

Scheduled end date:
Percent complete: 4 %

Hosmer Road: Wheatland Riga Town Line to Riga Chili Town line

Hosmer Road Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/19/2008**
Scheduled end date: **08/04/2008**
Percent complete: **100 %**

Palmer Road: NYS Route 33A to Robertson Road

Palmer Road Surface Treat w/ Slurry
Prep work completed this year. Ready for surface treatment in 2009.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/14/2008**
Scheduled end date: **07/30/2008**
Percent complete: **80 %**

Rush

East River Road: Rush West Rush Road to Rush Henrietta Town Line

East River Road Resurface
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/09/2008**
Scheduled end date: **09/12/2008**
Percent complete: **100 %**

Honeoye Falls Road No. 6: East River Road to NYS Rt 15

Honeoye Falls Road No. 6 Hot in Place recycle , Resurface
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/16/2008**
Scheduled end date:
Percent complete: **100 %**

Woodruff Road: Honeoye Falls No. 6 Road to East River Road

Woodruff Road Surface Treat
Surface treat and striping complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/09/2008**
Scheduled end date: **08/21/2008**
Percent complete: **100 %**

Sweden

White Road: Redman Road to NYS Rt 19

White Road Resurface
Completed

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/24/2008**
Scheduled end date: **08/22/2008**
Percent complete: **100 %**

Webster

Holt Road: Klem Road to Lake Road

Holt Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/18/2008**
Scheduled end date: **08/29/2008**
Percent complete: **100 %**

Lake Road: Bay Road to NYS Rt 250

Lake Road Resurfacing Resurface
Mainline work complete. Contractor completing minor punch list items using flaggers as needed..

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/04/2008**
Scheduled end date: **11/12/2008**
Percent complete: **99 %**

Road opened to full travel lane widths. Possible flaggers during completion of punch list items.

Schlegel Road: NYS Rt 250 to Monroe Wayne County Line

Contact: **Jim Gagnier (585-753-7732)**

Schlegel Road <i>Complete</i>	Surface Treat	Scheduled start date: 07/16/2008 Scheduled end date: 08/29/2008 Percent complete: 100 %
----------------------------------	---------------	--

Wheatland

Belcoda Road: NYS Rt 383 to Winslow Road

Belcoda Road <i>Project completed</i>	Recycle & Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/21/2008 Scheduled end date: Percent complete: 100 %
--	-------------------------	--

Flint Hill Road: Lime Rock Road to George Street

Flint Hill Road <i>Prep work is completed. Will be surface treated in 2009.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 80 %
--	---------------	---

Mumford Road: NYS Rt 36 to North Road

Mumford Road <i>Project completed.</i>	Surface Treat (Fibermat 4' edges only)	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/25/2008 Scheduled end date: Percent complete: 100 %
---	---	--

Wheatland Center Road: Bridge (Ebsary Road) to NYS Rt 383

Wheatland Center Road <i>Project completed.</i>	Novachip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/23/2008 Scheduled end date: 08/04/2008 Percent complete: 100 %
--	----------	--
