



LYELL AVENUE IMPROVEMENTS

MAY 2012

This informational newsletter will provide periodic updates on the status of the Lyell Avenue project and communicate upcoming activities to local residents effected by the project.

CURRENT PROJECT STATUS

Reminder: One way westbound detour will remain in effect until completion of construction.

Traffic:

The one way westbound traffic pattern will remain in effect until the expected completion of construction, in early July. We ask that users of Lyell Avenue respect this traffic pattern and remind you that local law enforcement has been monitoring the usage of the road on a regular basis.

Work Completed:

The closed drainage system installation is complete. The contractor excavated the old roadway, placed stone sub-base, installed granite curb and installed the asphalt base course.

Current Work:

The contractor will complete installation of the asphalt binder course and begin work on driveways and sidewalks during the week of May 14.

Additional Information:

Trees, topsoil and permanent seeding are expected to be installed by the end of June. The contractor will complete the final course of paving after this work has been completed. The lighting system is anticipated to be completed by mid July.

Lyell Ave Project on the Web: Bi-weekly update during active construction, is available at:

<http://www.monroecounty.gov/dot-constructionlisting1.php>

PROJECT CONTACTS

Full time inspection staff will be on site daily working with the contractor. During construction, if you have an emergency, question or concern regarding the work in progress or other circumstance, please contact our Resident Engineer at the number below.

Project Engineer & Inspector

Clark Patterson Lee

Roger Buda, Res. Engineer

Field Office Phone: 349-2638

email: rbuda@clarkpatterson.com

Project Owner

MCDOT

Karen Cox, Project Mgr.

Phone: 753-7742

email: kcox@monroecounty.gov

Contractor

Villager Construction, Inc.

Steve Verdine, Project Mgr.