

Monroe County Department of Transportation

Ongoing Construction Update - March 22, 2010

Brighton

Clinton Avenue South: Senator Keating Blvd. to Elmwood Avenue

Clinton Avenue South Mill & Resuface by City Contract Scheduled start date: Scheduled end date:

Percent complete:

Percent complete:

%

Contact: Tony Halaris ()

Edgewood Avenue: Rte. 590 to Monroe Avenue Contact: Tony Halaris () Edgewood Avenue

Micropave Scheduled start date: Scheduled end date:

South Winton Road: Westfall Road to Brighton Henrietta Town Line Road Contact: Rob Kozarits (585-753-7747)

South Winton Road Resurface Scheduled start date: 09/04/2009

ARRA Milling and Paving Project. Paving operation complete - permanent pavement markings to be completed in Spring 2010. Scheduled end date: 10/16/2009

96 % Percent complete:

Chili

Attridge Road: Riga Town Line to Buffalo Road (Rt 33) Contact: Tony Halaris (585-753-7738)

Attridge Road Surface Treat Scheduled start date: Scheduled end date:

% Percent complete:

Pixley Road: Rte. 33A to Westside Drive Contact: Tony Halaris ()

Pixlev Road Micropave Scheduled start date: Scheduled end date:

> Percent complete: %

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson Hamlin Town Line Contact: Mike Slattery (585-753-7734)

Redman Road Surface Treat Scheduled start date: Scheduled end date:

0 %

Percent complete:

Gates

Manitou Road: Shepard Road to Rte. 531 Contact: Tony Halaris ()

Manitou Road	Mill and Resurface	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Pixley Road: Westside Drive to Rte. 204		Contact: Tony Halaris ()
Pixley Road	Micropave	Scheduled start date:
	·	Scheduled end date:
		Percent complete: %
Trolley Blvd.: Long Pond Road to Lee Road		Contact: Tony Halaris ()
Trolley Blvd.	Micropave	Scheduled start date:
•	•	Scheduled end date:
		Percent complete: %
Westside Drive: Coldwater Road to Chili Avenue		Contact: Tony Halaris (585-753-7738)
Westside Drive	Micropave	Scheduled start date:
Trocking Billio	Misioparo	Scheduled end date:
		Percent complete: %
		7 Crock Complete.
Greece		
Edgemere Drive: East Manitou Road to Lowden Point Road		Contact: Tony Halaris ()
Edgemere Drive	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: %
English Road: Fetzner Road to Mt. Read Blvd.		Contact: Tony Halaris ()
English Road	Pave smooth seal	Scheduled start date:
•		Scheduled end date:
		Percent complete: %
Flynn Rd: Over Smith Creek to Between Latta Rd and Post Ave		Contact: Tim Joyce ()
Flynn Rd	Membrane Waterproofing S.I.N. 05-142-019	Scheduled start date: 08/16/2010
Work to begin the summer of 2010	3	Scheduled end date: 08/27/2010
		Percent complete: 0 %
Long Pond Road: Lake Ontario State Parkway to Edgemere Drive		Contact: Tony Halaris (585-753-7738)
Long Pond Road	Spot Repair, Novachip	Scheduled start date:
	opot. topan, morao.np	Scheduled end date:
		Percent complete: %
Mill Road Phase I: Long Pond Road to Larkin Creek		Contact: Hank Herdzik (585-753-7729)
Mill Road I	Reconstruction and replace culvert 05-251-269	Scheduled start date: 10/13/2008
Currently in winter shutdown. Work to resume in the spring.	1.000.10th dollors and replace outvert oo 201 200	Scheduled start date: 10/13/2000 Scheduled end date: 07/24/2010
23 miles enducemi. From to recurre in the opining.		Percent complete: 70 %
Two way traffic will be maintained along the road for the fall and winter.		
Mt. Read Blvd.: City Line to Stone Road		Contact: Tony Halaris ()
Mt. Read Blvd.	Micropave	Scheduled start date:
	1.7.7	Scheduled end date:
		Percent complete: %
North Greece Road: Rte. 104 to English Road		Contact: Tony Halaris ()
u:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt	Page 2 of 10	3/22/2010 12:31
a.torystai reportstoiinipiedor L_w-recordinaliberAnarioject real.ipt	raye 2 or 10	0/22/2010 12.31

North Greece Road	Novachip	Scheduled start date:
		Scheduled end date:
		Percent complete: %
North Greece Road: Latta Road to Frisbee Hill Road		Contact: Tom Frys (585-753-7741)
North Greece Road	Hot Recycle & Resurface	Scheduled start date:
ARRA Scheduled for Summer 2010 Construction		Scheduled end date:
		Percent complete: %
Stone Road: Rte. 104 to Mt. Read Blvd		Contact: Tony Halaris ()
Stone Road	Micropave	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Hamlin		
Clarkson Hamlin TL Rd: Over West Creek to Between Drake and I	Lake Roads	Contact: Tim Joyce ()
Clarkson Hamlin TL Rd	Membrane Waterproofing S.I.N. 06-213-020	Scheduled start date: 06/07/2010
Work to begin summer of 2010	, ,	Scheduled end date: 06/18/2010
•		Percent complete: 0 %
Lake Road West Fork: Lake Road East Fork to Church Road		Contact: Mike Slattery ()
Lake Road West Fork	Box Out Edges, Surface Treat	Scheduled start date:
	3 ,	Scheduled end date:
		Percent complete: %
Lake Road West Fork: Church Road to Moscow Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Morton Road: Monroe Orleans County Line Road to Redman Roa	d	Contact: Mike Slattery (585-753-7734)
Morton Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Redman Road: Clarkson Hamlin Town Line to Roosevelt Highway (Rt18)		Contact: Mike Slattery (585-753-7734)
Redman Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Roosevelt Highway Ext: Rte. 18 to Clarkson Parma TL Rd.		Contact: Mike Slattery ()
Roosevelt Highway Ext	Spot Repair, Surface Treat	Scheduled start date:
	•	Scheduled end date:
		Percent complete: %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town L	ine Road	Contact: Mike Slattery (585-753-7734)

Henrietta

Walker Road

Prep for 2011 Surface Treat

Scheduled start date: Scheduled end date:

Percent complete:

0 %

Calkins Road	Drainage Improvements	Contact: Jim Gagnier () Scheduled start date: Scheduled end date: Percent complete: %	
East River Road: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585-753-7741)	
East River Road II	Hot Recycle & Resurface	Scheduled start date:	
ARRA Scheduled for Fall 2010 Construction		Scheduled end date:	
		Percent complete: %	
Edgewood Avenue: Rail Road Tracks to Canal Bridge		Contact: Jim Gagnier ()	
Edgewood Avenue	Mill and Resurface	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)	
Pinnacle Road	Surface treat Shoulders Only	Scheduled start date:	
Shoulders only, surface treat	•	Scheduled end date:	
,		Percent complete: 0 %	
Stone Road: Winton Road to Henrietta Pittsford Town Line		Contact: Karen Cox (585-753-7732)	
Stone Road	New shoulders and Rerface	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Telephone Road: Rush Henrietta Town Line Road to Route 15		Contact: Jim Gagnier (585-753-7732)	
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: 0 %	
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road		Contact: Jim Gagnier (585-753-7732)	
Ward Hill Road	Spot repair, Nova Chip	Scheduled start date:	
		Scheduled end date:	
		Percent complete: 0 %	
Williams Road: Pinnacle Road to Rte. 65		Contact: Jim Gagnier ()	
Williams Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Irondequoit			
Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge		Contact: Hank Herdzik (585-753-7729)	
Culver Road	Mill & Resurface	Scheduled start date:	
Scheduled for the 2010 construction season.		Scheduled end date:	
To a constant to the constant of		Percent complete: 0 %	
Two way traffic will be maintained.			
East Ridge Road: Culver Road to I-590	A4111 0 D	Contact: Hank Herdzik (585-753-7729)	
East Ridge Road	Mill & Resurface	Scheduled start date:	
Scheduled for the 2010 construction season. Night work operations for Milling a Drive to the Wegman's signal.	and Paving will take place in the section from Ridgewood	Scheduled end date: Percent complete: 0 %	

Page 4 of 10

3/22/2010

12:31

u:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Kings Highway North: Titus Avenue to Lakeshore Blvd.		Contact: Tony Halaris ()	
Kings Highway North	Repair various curves	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%
Kings Highway South: Ridge Road East to Kingsgate		Contact: Tony Halaris ()	
Kings Highway South	Micropave	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%
North Goodman Street: City Line to East Ridge Road		Contact: Hank Herdzik (585-75	3-7729)
North Goodman Street	Mill & Resurface	Scheduled start date:	
Scheduled for the 2010 construction season. Night work operations for Millin	ng and Paving will take place in the section from Dix Street	Scheduled end date:	
o E. Ridge Road.		Percent complete:	0 %
Two way traffic will be maintained.			
Thomas Avenue: St. Paul Boulevard to Pattonwood Drive		Contact: Hank Herdzik (585-75	3-7729)
Thomas Avenue	Mill & Resurface	Scheduled start date:	
Scheduled for the 2010 construction season.		Scheduled end date:	
		Percent complete:	0 %
Two way traffic will be maintained.			
Titus Avenue: St. Paul Blvd. to Hudson Avenue		Contact: Tony Halaris ()	
Titus Avenue	Mill & Resurface	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%
Mendon Boughton Hill Road: Quaker Meeting House Road to County Line Boughton Hill Road	Surface Treat	Contact: Jim Gagnier (585-753 Scheduled start date: Scheduled end date: Percent complete:	-7732) 0 %
Cheese Factory Road: West Bloomfield Road to Rte. 64		Contact: Jim Gagnier ()	
Cheese Factory Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete:	%
Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64 Parrish Road	Reline Culvert, Surface Treat	Contact: Jim Gagnier (585-753 Scheduled start date: Scheduled end date:	
		Percent complete:	0 %
Odgen Canal Road: Gallup Road to Washington Street Canal Road	True & Level, Surface Treat	Contact: Mike Slattery (585-75 : Scheduled start date: Scheduled end date:	
		Percent complete:	0 %

Colby Street: Ogden Sweden TL to Rte. 36		Contact: Mike Slattery ()
Colby Street	Build New Shoulder	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Gillett Road: Canal Bridge to Ogden Parma Town Line		Contact: Mike Slattery (585-753-7734)
Gillett Road	Pave	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Ogden Center Road: Union Street (Rt 259) to Gillett Road		Contact: Mike Slattery (585-753-7734)
Ogden Center Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Ogden Parma Town Line Road: Gallup Road to Washington Street		Contact: Mike Slattery (585-753-7734)
Ogden Parma Town Line Road	Prep for 2011 Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Shepard Road: Gillett Road to Manitou Road		Contact: Mike Slattery (585-753-7734)
Shepard Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road	0.6. 7.4	Contact: Mike Slattery (585-753-7734)
Burritt Road	Surface Treat	Scheduled start date:
		ocheduled start date.
		Scheduled end date:
Curtis Road: Hamlin Parma Town Line to Manitou Road		Scheduled end date:
	Cold Recycle & Resurface	Scheduled end date: Percent complete: 0 %
Curtis Road	Cold Recycle & Resurface	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741)
Curtis Road	Cold Recycle & Resurface	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date:
Curtis Road Spring 2010 Construction, Culverts installed	Cold Recycle & Resurface	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario	Cold Recycle & Resurface Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: %
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario		Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery ()
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario		Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road	Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104		Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: %
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104	Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Scheduled end date: Scheduled end date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104	Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery (585-753-7734) Scheduled start date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104 Hinkleyville Road	Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Scheduled end date: Scheduled end date:
Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104 Hinkleyville Road West Avenue: Hamlin Parma Town Line to NYS Rt 18	Repair Shoulders	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Curtis Road: Hamlin Parma Town Line to Manitou Road Curtis Road Spring 2010 Construction, Culverts installed Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104 Hinkleyville Road West Avenue: Hamlin Parma Town Line to NYS Rt 18 West Avenue	Repair Shoulders Prep for 2011	Scheduled end date: Percent complete: 0 % Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery () Scheduled start date: Scheduled end date: Percent complete: % Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 % Contact: Mike Slattery (585-753-7734) Scheduled end date: Percent complete: 0 %

Penfield

Creek Street: Route 286 to Plank Road		Contact: Jim Gagnier (585-753-7732)
Creek Street	Prep, Nova Chip	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)		Contact: Rob Kozarits (585-753-7747)
Five Mile Line Road	Mill & Resurface	Scheduled start date:
ARRA Milling and Paving to begin in Spring 2010		Scheduled end date:
		Percent complete: %
Jackson Road: Jackson Road Extension to NYS Rt 286		Contact: Karen Cox (585-753-7732)
Jackson Road	Overlay TEP shoulder project	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Linden Avenue: Brighton Town Line to Rte. 441		Contact: Jim Gagnier ()
Linden Avenue	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 28	6)	Contact: Rob Kozarits (585-753-7747)
Whalen Road	Resurface	Scheduled start date:
ARRA Milling and Paving starting Summer 2010. Pavement rutting re	pair at Atlantic Ave completed.	Scheduled end date:
		Percent complete: 10 %
Perinton		
Lyndon Road: Ayrault Road to Rte. 31F		Contact: Jim Gagnier ()
Lyndon Road	Micro	Scheduled start date:
Lyndon Road	WIICIO	Scheduled start date:
		Percent complete: %
Park Road: Perinton-Pittsford Town Line to Route 96		Contact: Jim Gagnier (585-753-7732)
	Recycle, Surface Treat	Scheduled start date:
Park Road	Necycle, Surface Heat	Scheduled start date: Scheduled end date:
		Percent complete: %
Whitney Boods Berinton Benfield Town Line to Tout Hill Boo	A	. C. Completon
Whitney Road: Perinton-Penfield Town Line to Turk Hill Road		Contact: Rob Kozarits (585-753-7747) Scheduled start date:
Whitney Road ARRA Milling and Roving starting Spring 2010. Drainage repair at Rts	Mill & Resurface	Scheduled start date: Scheduled end date:
ARRA Milling and Paving starting Spring 2010. Drainage repair at Rte	s 250 completed.	
Manlatan Daniel Desiratan Ditte Sand Tarren Line A. T.	di ati a la	
Woolston Road: Perinton-Pittsford Town Line to Town Juris		Contact: Jim Gagnier (585-753-7732)
Woolston Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: %

Pittsford

Stone Road: Route 65 to Tobey Road		Contact: Jim Gagnier (585-753-7732)
Stone Road	Pave	Scheduled start date:
		Scheduled end date:
		Percent complete: %
D:		
Riga		Contact: Mike Clettery (595 752 7724)
Attridge Road: Chili Riga Center Road to Chili Riga Town Line	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date:
Attridge Road	Surface freat	Scheduled start date:
		Percent complete: 0 %
Promise Poods Buffele Bood to Attribute Bood		•
Bromley Road: Buffalo Road to Attridge Road	Description 20044 Ourface Track	Contact: Mike Slattery (585-753-7734)
Bromley Road	Prep for 2011 Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Malloch Road: Bridgeman Road to Route 33A		Contact: Mike Slattery (585-753-7734)
Malloch Road	Build Edge	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Malloch Road: Wheatland Riga Town line to Bridgeman Road		Contact: Mike Slattery (585-753-7734)
Malloch Road	Build Edge	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %
Rush		
East River Road: County Line to Rush West Rush Road		Contact: Tom Envo (595 752 7744)
East River Road I	Decycle 9 Decycles	Contact: Tom Frys (585-753-7741) Scheduled start date:
	Recycle & Resurface	Scheduled start date:
ARRA Scheduled for Summer 2010 Construction		
Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road	0.6. 7.4	Contact: Jim Gagnier (585-753-7732)
Five Points Road	Surface Treat	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Rush Henrietta Town Line Rd: East River Road to Rte. 15A		Contact: Jim Gagnier ()
Rush Henrietta Town Line Road	Pave	Scheduled start date:
		Scheduled end date:
		Percent complete: %
Rush West Rush Road: East River Road to Rte. 15A		Contact: Jim Gagnier ()
Rush West Rush Road	Pave	Scheduled start date:
		Scheduled end date:
		Percent complete: %

Gordon Road: Sweden Walker Road to Gallup Road		Contact: Mike Slattery (585-753-7734)	
Gordon Road	Recycle, Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: 0 %	
Salmon Creek Road: Colby Street to Route 31		Contact: Mike Slattery (585-753-7734)	
Salmon Creek Road	Cold-in-place, double surface treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: 0 %	
Webster			
Basket Road: Schlegel Road to Lake Road		Contact: Jim Gagnier (585-753-7732)	
Basket Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Basket Road: Route 404 to Route 104		Contact: Jim Gagnier (585-753-7732)	
Basket Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Five Mile Line Road: Route 404 to Route 104		Contact: Jim Gagnier (585-753-7732)	
Five Mile Line Road	Micro seal	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)		Contact: Jim Gagnier (585-753-7732)	
Monroe Wayne County Line Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Phillips Road: Ridge Road (Rt 404) to Schlegel Road		Contact: Rob Kozarits (585-753-7747)	
Phillips Road	Mill & Resurface	Scheduled start date:	
ARRA Milling and Paving to take place starting Summer 2010		Scheduled end date:	
		Percent complete: %	
State Road: Jackson Road to Rt 250		Contact: Jim Gagnier (585-753-7732)	
State Road	Pave	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	
Whiting Road: Klem Road to Lake Road		Contact: Jim Gagnier (585-753-7732)	
Whiting Road	Surface Treat	Scheduled start date:	
		Scheduled end date:	
		Percent complete: %	

Wheatland

u:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Mumford Road: NYS Rt 36 to North RoadContact: Mike Slattery (585-753-7734)Mumford RoadPrep for 2011 Surface TreatScheduled start date:

Page 9 of 10

3/22/2010

12:31

		Scheduled end date:
		Percent complete: 0 %
North Road: Wheatland Center Road to Union Street		Contact: Mike Slattery (585-753-7734)
North Road	Repair shoulders, overlay	Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %