



Monroe County Department of Transportation

Ongoing Construction Update - July 12, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**

Scheduled end date: **07/01/2010**

Percent complete: **95 %**

none

Brighton

Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard

Clinton Avenue South

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**

Scheduled end date: **09/17/2010**

Percent complete: **5 %**

Edgewood Avenue: Rte. 590 to Monroe Avenue

Edgewood Avenue

Micropave

Micropaving scheduled for July 28

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/28/2010**

Scheduled end date: **07/31/2010**

Percent complete: **0 %**

Chili

Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)

Attridge Road

Surface Treat

Town to start T&L the week of 7/12/10.

Contact: **Mike Slattery (585-753-7738)**

Scheduled start date: **07/12/2010**

Scheduled end date: **09/01/2010**

Percent complete: **0 %**

Pixley Road: Rte. 33A to Westside Drive

Pixley Road

Micropave

Micropaving scheduled for July 29

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**

Scheduled end date: **08/06/2010**

Percent complete: **0 %**

Wickens Road: Wheatland Center Road to Union Street

Wickens Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line

Redman Road

Surface Treat

*Work to begin the week of 7/26/10.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **0 %****Gates****Manitou Road: Shepard Road to Rte. 531**

Manitou Road

Mill and Resurface

*Milling scheduled for July 22. Paving scheduled for July 29*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/22/2010**Scheduled end date: **08/06/2010**Percent complete: **0 %****Pixley Road: Westside Drive to Rte. 204**

Pixley Road

Micropave

*Micropaving scheduled for July 29*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**Scheduled end date: **08/06/2010**Percent complete: **0 %****Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Westside Drive: Coldwater Road to Chili Avenue**

Westside Drive

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Greece****Edgemere Drive: East Manitou Road to Lowden Point Road**

Edgemere Drive

Surface Treat

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****English Road: Fetzner Road to Mt. Read Boulevard**

English Road

Resurface smooth seal

*Paving completed. Working on shoulder back up*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/29/2010**Scheduled end date: **07/23/2010**Percent complete: **90 %****Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way**

Flynn Road

Membrane Waterproofing S.I.N. 05-142-019

*Work to begin the summer of 2010*Contact: **Tim Joyce (585-753-7741)**Scheduled start date: **08/02/2010**Scheduled end date: **08/13/2010**Percent complete: **0 %****Long Pond Road: Lake Ontario State Parkway to Edgemere Drive**

Long Pond Road

Spot Repair, Novachip

*Novachip scheduled for the week of 7/19*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**Scheduled end date: **07/30/2010**Percent complete: **0 %****Mill Road Phase I: Long Pond Road to Larkin Creek**

Mill Road I

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **10/13/2008**

Workzone areas outside of the detoured section are alternating traffic with flaggers to maintain traffic.

Scheduled end date: **07/24/2010**

Percent complete: **95 %**

A one way detour from Larkin Creek to North Avenue is in effect. Eastbound traffic is being detoured along N. Greece Rd. to English Rd. to Long Pond Rd. It is open to west bound traffic only.

Mt. Read Boulevard: City Line to Stone Road

Mt. Read Boulevard

Micropave

Micropaving scheduled for Aug. 3

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/03/2010**

Scheduled end date: **08/13/2010**

Percent complete: **0 %**

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road

Hot in place recycle & Resurface

Hot in place recycling complete. Top course paving scheduled for July 21

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/15/2010**

Scheduled end date: **08/09/2010**

Percent complete: **45 %**

Traffic maintained on site

North Greece Road: Rte. 104 to English Road

North Greece Road

Novachip

Novachip scheduled for the week of 7/19

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**

Scheduled end date: **07/30/2010**

Percent complete: **0 %**

North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road

North Greece Road Bridge Replacement

Replace Bridge BIN 3317530

Construction begins August 2010

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Road will be closed between latta Rd and Frisbee Hill Road to local traffic only. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd

Stone Road: Rte. 104 to Mt. Read Boulevard

Stone Road

Micropave

Micropaving scheduled for August 5

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/05/2010**

Scheduled end date: **08/13/2010**

Percent complete: **0 %**

Hamlin

Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads

Clarkson Hamlin TL Road

Membrane Waterproofing S.I.N. 06-213-020

Work to begin summer of 2010

Contact: **Tim Joyce (585-753-7741)**

Scheduled start date: **07/06/2010**

Scheduled end date: **07/16/2010**

Percent complete: **50 %**

Lake Road West Fork: Lake Road East Fork to Church Road

Lake Road West Fork

Box Out Edges, Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Lake Road West Fork: Church Road to Moscow Road

Lake Road West Fork

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Morton Road: Monroe Orleans County Line Road to Redman Road

Morton Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18)		Contact: Mike Slattery (585-753-7734)
Redman Road	Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %
Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Roosevelt Highway Ext	Spot Repair, Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Walker Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %

Henrietta

		Contact: Jim Gagnier (585-753-7732)
Calkins Road	Drainage Improvements	Scheduled start date:
<i>Work being scheduled with town</i>		Scheduled end date:
		Percent complete: 0 %
East River Road II: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585-753-7741)
East River Road II	Hot in place recycle & Resurface	Scheduled start date: 06/01/2010
<i>Hot in Place recycling complete. Top course paving complete. Final driveway restorations need to be done.</i>		Scheduled end date: 07/19/2010
<i>Shoulder backup complete.</i>		Percent complete: 98 %
<i>Driveways tie- ins scheduled for week of July 12</i>		
<i>Traffic maintained on site</i>		
Edgewood Avenue: Rail Road Crossing to Canal Bridge		Contact: Jim Gagnier (585-753-7732)
Edgewood Avenue	Mill and Resurface	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Surface treat	Scheduled start date:
<i>Shoulders only, surface treat</i>		Scheduled end date:
		Percent complete: 0 %
Telephone Road: Rush Henrietta Town Line Road to Route 15		Contact: Jim Gagnier (585-753-7732)
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Asphalt prep to begin in July</i>		Scheduled end date:
		Percent complete: 0 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road		Contact: Jim Gagnier (585-753-7732)
Ward Hill Road	Spot repair, Fiber mat surface treat	Scheduled start date:
<i>Surface treat scheduled for the week of 7/26</i>		Scheduled end date:
		Percent complete: 0 %
Williams Road: Pinnacle Road to Rte. 65		Contact: Jim Gagnier (585-753-7732)
Williams Road	Surface Treat	Scheduled start date:
<i>Surface treat scheduled for the week of 7/26</i>		Scheduled end date:
		Percent complete: 0 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge

Culver Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving complete. Storm sewer cleaning being scheduled</i>		Scheduled start date: 05/12/2010
		Scheduled end date: 07/29/2010
		Percent complete: 95 %

Two way traffic will be maintained.

East Ridge Road: Culver Road to I-590

East Ridge Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled start date: 07/09/2010
		Scheduled end date: 08/20/2010
		Percent complete: 10 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North	Improve cross slope and stabilize embankments	Contact: Tony Halaris (585-753-7738)
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Kings Highway South: Ridge Road East to Kingsgate

Kings Highway South	Micropave	Contact: Tony Halaris (585-753-7738)
<i>Micropaving scheduled for July 30</i>		Scheduled start date: 08/19/2010
		Scheduled end date: 08/06/2010
		Percent complete: 0 %

North Goodman Street: City Line to East Ridge Road

North Goodman Street	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving is complete. Topsoil and storm cleaning work is being scheduled.</i>		Scheduled start date: 04/19/2010
		Scheduled end date: 08/06/2010
		Percent complete: 95 %

Two way traffic will be maintained.

Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving is complete. Topsoil, storm cleaning and shoulder work are being scheduled.</i>		Scheduled start date: 04/26/2010
		Scheduled end date: 08/06/2010
		Percent complete: 90 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Titus Avenue: St. Paul Boulevard to Hudson Avenue

Titus Avenue	Mill & Resurface	Contact: Tony Halaris (585-753-7738)
<i>Milling scheduled for 7/12/10, paving the week of 7/26</i>		Scheduled start date: 07/12/2010
		Scheduled end date: 07/30/2010
		Percent complete: 0 %

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Asphalt prep to begin week of 6/21</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Cheese Factory Road: West Bloomfield Road to Rte. 64

Cheese Factory Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:

Surface treat scheduled for week of 7/26

Scheduled end date:
Percent complete: 0 %

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Reline Culvert, Surface Treat

Surface treat scheduled for week of 7/12

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Odgen

Canal Road: Gallup Road to Washington Street

Canal Road

True & Level, Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Colby Street: Odgen - Sweden Town Line to Rte. 36

Colby Street

Build New Shoulder

Gathering data , work being scheduled with town and vendors.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Gillett Road: Canal Bridge to Odgen Parma Town Line Road

Gillett Road

Cold in place recycle and double surface treat

Cutting back shoulders, ditching work to be completed by the end of July. Cold-in-place scheduled for the end of July.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Ogden Center Road: Union Street (Rt 259) to Gillett Road

Ogden Center Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Ogden Parma Town Line Road: Gallup Road to Washington Street

Ogden Parma Town Line Road

Prep for 2011 Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Curtis Road: Hamlin/ Parma Town Line to Manitou Road

Curtis Road

Cold In place recycle & Resurface

Cold in place recycling complete. Top course scheduled for July 26
Shoulder backup/topsoil and catch basin adjustments after that.

Traffic maintained on site

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: 06/28/2010
Scheduled end date: 08/23/2010
Percent complete: 85 %

Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road

Work being scheduled with town and vendors

Repair Shoulders prep for 2011

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104**

Hinkleyville Road

Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Peck Road

Work to begin the Summer of 2010

Membrane Waterproofing SIN11-183-164

Contact: **Tim Joyce ()**Scheduled start date: **07/12/2010**Scheduled end date: **07/30/2010**Percent complete: **%****West Avenue: Hamlin - Parma Town Line to NYS Rt 18**

West Avenue

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Penfield****Creek Street: Route 286 to Plank Road**

Creek Street

Asphalt prep to begin the week of 6/21

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)**

Five Mile Line Road

Paving operations complete. Driveway adjustments and final pavement markings to be completed by end of July 2010

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/17/2010**Scheduled end date: **07/20/2010**Percent complete: **90 %**

Alternating two way traffic maintained with flaggers during day.

Jackson Road: Jackson Road Extension to NYS Rt 286

Jackson Road

shoulder construction to start fall 2010

Build new shoulders and resurface

Contact: **Karen Cox (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Linden Avenue: Brighton Town Line to Rte. 441**

Linden Avenue

Surface treat complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)**

Whalen Road

Final pavement markings completed by end of July 2010

Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/21/2010**Scheduled end date: **07/07/2010**Percent complete: **98 %**

Alternating two way flagging operation during daytime hours.

Perinton**Lyndon Road: Ayrault Road to Rte. 31F**Contact: **Jim Gagnier (585-753-7732)**

Lyndon Road <i>Micro Paving scheduled for the week of 7/11/10</i>	Micropave	Scheduled start date: Scheduled end date: Percent complete: 0 %
Park Road: Perinton/Pittsford Town Line to Route 96 Park Road <i>Recycle scheduled for late July</i>	Cold Recycle, Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Whitney Road: Linden Avenue to Turk Hill Road Whitney Road <i>Final striping completed by end of July 2010</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 04/12/2010 Scheduled end date: 06/10/2010 Percent complete: 99 %
Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction Woolston Road <i>Asphalt prep and ditching complete, scheduling Surface Treat</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 15 %

Pittsford

Stone Road: Route 65 to Tobey Road Stone Road <i>Spot milling in July</i>	Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
--	-----------	--

Riga

Attridge Road: Chili Riga Center Road to Chili - Riga Town Line Attridge Road <i>T&L to be completed by the week of 7/19/10.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 15 %
Bromley Road: Buffalo Road to Attridge Road Bromley Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Malloch Road: Wheatland /Riga Town to Route 33A Malloch Road <i>Work being scheduled with town and vendors</i>	Build Edge	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %

Rush

East River Road I: Livingston County Line to Rush West Rush Road East River Road I <i>Hot in place recycling completed. Top course completed. Shoulder backup complete. Driveway tie-ins scheduled for week of July 12 two way traffic to be maintained</i>	Hot in place recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: 06/07/2010 Scheduled end date: 08/01/2010 Percent complete: 95 %
--	----------------------------------	--

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road		Contact: Jim Gagnier (585-753-7732)
Five Points Road	Surface Treat	Scheduled start date:
<i>Surface treat scheduled for the week of 7/12</i>		Scheduled end date:
		Percent complete: 0 %
Honeoye Falls Road No. 6: Over Honeoye Creek Tributary to Between Works Road and Five Points Road		Contact: Tom Frys (585-753-7741)
Honeoye Falls Road No. 6 CULVERT	Replace Culvert S.I.N. 16-063-320	Scheduled start date:
<i>Town of Rush forces to construct. Work scheduled for August.</i>		Scheduled end date:
<i>Possibly next year due to culvert fabrication schedule.</i>		Percent complete: 0 %
Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20 to Livingston County Rte. 65 (Oak Opening Rd.) Scheduled to begin July 5th, after the NYSDOT Rte. 15A project		
Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons Road and Rush-Mendon Town Line Road		Contact: Tom Frys (585-753-7741)
Pinnacle Road	Replace Culvert S.I.N. 16-092-013	Scheduled start date:
<i>Town of Wheatland construct N. culvert with the Town of Clarkson's help.</i>		Scheduled end date:
<i>Town of Rush had a scheduling conflict.</i>		Percent complete: 20 %
<i>Monroe County forces to construct S. culvert</i>		
<i>Construction began on May 17.</i>		
<i>Diversion pipe had to be installed prior to June due to</i>		
<i>DEC/ACOE requirements. Pre-cast structure scheduled to be placed July 13.</i>		
Detour route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.		
Rush Henrietta Town Line Road: East River Road to Rte. 15A		Contact: Jim Gagnier (585-753-7732)
Rush Henrietta Town Line Road	Prep for 2011 surface treatment	Scheduled start date:
<i>Asphalt prep approximately half complete</i>		Scheduled end date:
		Percent complete: 50 %
Rush West Rush Road: East River Road to Rte. 15A		Contact: Jim Gagnier (585-753-7732)
Rush West Rush Road	Prep for 2011 surface treatment	Scheduled start date:
<i>Asphalt prep complete, working on ditching and tree trimming</i>		Scheduled end date:
		Percent complete: 75 %
Telephone Road: East River Road to Rush/Henrietta TL		Contact: Jim Gagnier (585-753-7732)
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Asphalt prep to begin in July</i>		Scheduled end date:
		Percent complete: 0 %

Sweden

Gordon Road: Sweden Walker Road to Gallup Road		Contact: Mike Slattery (585-753-7734)
Gordon Road	Cold in place recycle, double Surface Treat	Scheduled start date: 06/21/2010
<i>Cold-in-place completed. Milling & paving of intersection & shoulders to begin the week of 7/12/10.</i>		Scheduled end date: 09/01/2010
		Percent complete: 40 %
Salmon Creek Road: Colby Street to Route 31		Contact: Mike Slattery (585-753-7734)
Salmon Creek Road	Cold in place recycle, double Surface Treat	Scheduled start date: 06/28/2010
<i>Cold-in-place completed. Milling & paving of intersections to begin the week of 7/12/10.</i>		Scheduled end date: 09/01/2010
		Percent complete: 40 %
West Sweden Road: Over Black Creek North Branch to Between Reed Road and Ladue Road		Contact: Tim Joyce ()
West Sweden Road	Membrane Waterproofing SIN 17-240-005	Scheduled start date: 06/28/2010

Webster**Basket Road: Route 404 to Route 104**

Basket Road

Asphalt prep complete, Surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %****Basket Road: Schlegel Road to Lake Road**

Basket Road

Asphalt prep complete, Surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **10 %****Five Mile Line Road: Route 104 to Route 404**

Five Mile Line Road

Asphalt prep complete, scheduling Micropave

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %****Jackson Road: State Road to Rte 404**

Jackson Road

construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)**

Monroe Wayne County Line Road

Asphalt prep complete, surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **10 %****Old Ridge Road: Bay Road to Empire Boulevard**

Old Ridge Road

Top Course paving to be scheduled for mid July. Proceed with caution.

New gutters, Cold pugmill recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **05/17/2010**Scheduled end date: **08/10/2010**Percent complete: **80 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road

Milling expected to begin week of July 12. Final paving expected to be completed by early August 2010

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **07/12/2010**Scheduled end date: **07/28/2010**Percent complete: **0 %**

Daily Lane closures

State Road: Jackson Road to Rt 250

State Road

Cold in place recycling scheduled for week of 7/13

Cold in Place recycle and pave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Whiting Road: Klem Road to Lake Road**

Whiting Road

Surface treating complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **10 %**

Wheatland

Mumford Road: NYS Rt 36 to North Road

Mumford Road

Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: Mike Slattery (585-753-7734)

Scheduled start date:

Scheduled end date:

Percent complete: 0 %

North Road: Wheatland Center Road to Union Street

North Road

Work being scheduled with town and vendors

Spot Repair and Resurface

Contact: Mike Slattery (585-753-7734)

Scheduled start date:

Scheduled end date:

Percent complete: 0 %