



Monroe County Department of Transportation

Ongoing Construction Update - August 23, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**
Scheduled end date: **07/01/2010**
Percent complete: **97 %**

none

Brighton

Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard

Clinton Avenue South
Final milling and paving schedule dfor October

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**
Scheduled end date: **10/17/2010**
Percent complete: **5 %**

Edgewood Avenue: Rte. 590 to Monroe Avenue

Edgewood Avenue
Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/26/2010**
Scheduled end date: **07/31/2010**
Percent complete: **95 %**

Chili

Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)

Attridge Road
Surface treated from the railroad tracks near Bromley south to 33A. North section to be surface treated the week of 9/13/2010.

Surface Treat

Contact: **Mike Slattery (585-753-7738)**

Scheduled start date: **07/12/2010**
Scheduled end date: **09/01/2010**
Percent complete: **65 %**

Pixley Road: Rte. 33A to Westside Drive

Pixley Road
Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/27/2010**
Scheduled end date: **08/06/2010**
Percent complete: **95 %**

Wickens Road: Wheatland Center Road to Union Street

Wickens Road
Surface Treat completed.

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**
Scheduled end date: **08/16/2010**
Percent complete: **95 %**

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line

Redman Road

Surface Treat

*Surface treat is complete. Will be sweeping the road the week of 8/23/2010 with the pavement markings to follow shortly after.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **0 %****Gates**

Calkins Road

Drainage Improvements

*Work being scheduled with town*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/14/2010**Scheduled end date: **10/01/2010**Percent complete: **0 %****Manitou Road: Shepard Road to Rte. 531**

Manitou Road

Mill and Resurface

*Project Complete*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/22/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Pixley Road: Westside Drive to Rte. 204**

Pixley Road

Micropave

*Micropaving completed*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/27/2010**Scheduled end date: **08/16/2010**Percent complete: **95 %****Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Westside Drive: Coldwater Road to Chili Avenue**

Westside Drive

Micropave

*Micropaving scheduled week of 8/30*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/26/2010**Scheduled end date: **09/03/2010**Percent complete: **0 %****Greece****Edgemere Drive: East Manitou Road to Lowden Point Road**

Edgemere Drive

Surface Treat

*Surface Treat scheduled for week of Aug 9.*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/29/2010**Scheduled end date: **08/23/2010**Percent complete: **0 %****English Road: Fetzner Road to Mt. Read Boulevard**

English Road

Resurface smooth seal

*Project Completed*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/29/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way**

Flynn Road

Membrane Waterproofing S.I.N. 05-142-019

Contact: **Tim Joyce (585-753-7741)**Scheduled start date: **07/26/2010**Scheduled end date: **08/06/2010**Percent complete: **100 %****Long Pond Road: Lake Ontario State Parkway to Edgemere Drive**

Long Pond Road

Spot Repair, Novachip

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**

Project Completed

Scheduled end date: 08/16/2010

Percent complete: 100 %

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II

Reconstruction

Storm sewer and watermain work to begin this fall.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: 09/07/2010

Scheduled end date: 08/01/2012

Percent complete: 1 %

Two way traffic will be maintained around work areas with flaggers

Mt. Read Boulevard: City Line to Stone Road

Mt. Read Boulevard

Micropave

Project Completed

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/15/2010

Scheduled end date: 08/16/2010

Percent complete: 100 %

North Greece Road: Rte. 104 to English Road

North Greece Road

Novachip

Novachip completed. Working on grading shoulder back up

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/19/2010

Scheduled end date: 08/16/2010

Percent complete: 85 %

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road

Hot in place recycle & Resurface

Topsoil ongoing.

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: 06/15/2010

Scheduled end date: 08/09/2010

Percent complete: 99 %

Traffic maintained on site

North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road

North Greece Road Bridge Replacement

Replace Bridge BIN 3317530

Watermain relocation complete. Bridge demolition began on 8/20

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: 08/02/2010

Scheduled end date: 11/07/2010

Percent complete: 3 %

Road will be closed between latta Rd and Frisbee Hill Road to local traffic only until early November 2010. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd

Stone Road: Rte. 104 to Mt. Read Boulevard

Stone Road

Micropave

Project Completed

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/19/2010

Scheduled end date: 08/13/2010

Percent complete: 100 %

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line

Brick Schoolhouse Road

Surface Treat

The surface treatment is complete. The road will be swept the week of 8/23/2010 with the pavement markings to follow shortly after.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/10/2010

Scheduled end date: 09/10/2010

Percent complete: 65 %

Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads

Clarkson Hamlin TL Road

Membrane Waterproofing S.I.N. 06-213-020

Contact: **Tim Joyce (585-753-7741)**

Scheduled start date: 07/06/2010

Scheduled end date: 07/15/2010

Percent complete: 100 %

Lake Road West Fork: Church Road to Moscow Road

Lake Road West Fork

Surface Treat

The surface treatment has been completed. Sweeping of the road will be started the week of 8/23/2010 with the pavement markings to be done shortly after.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: 65 %

Lake Road West Fork: Lake Road East Fork to Church Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	Box Out Edges, Surface Treat	Scheduled start date:
<i>Drainage weeps are being installed and ditches cleaned. Pavement work to begin the week of 8/23/2010.</i>		Scheduled end date:
		Percent complete: 20 %
Morton Road: Monroe Orleans County Line Road to Redman Road		Contact: Mike Slattery (585-753-7734)
Morton Road	Surface Treat	Scheduled start date:
<i>True & leveling and the surface treatment are complete. The road will be swept the week of 8/23/2010 with the pavement markings to follow shortly after.</i>		Scheduled end date:
		Percent complete: 65 %
Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18)		Contact: Mike Slattery (585-753-7734)
Redman Road	Surface Treat	Scheduled start date:
<i>The surface treatment is complete. The road will be swept the week of 8/23/2010 and the pavement markings to follow shortly after.</i>		Scheduled end date:
		Percent complete: 65 %
Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Roosevelt Highway Ext	Spot Repair, Surface Treat	Scheduled start date:
<i>The true & leveling has been completed.</i>		Scheduled end date:
		Percent complete: 65 %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Walker Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %
 Henrietta		
East River Road II: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585-753-7741)
East River Road II	Hot in place recycle & Resurface	Scheduled start date: 06/01/2010
<i>Project complete.</i>		Scheduled end date: 07/19/2010
Traffic maintained on site		Percent complete: 100 %
Edgewood Avenue: Rail Road Crossing to Canal Bridge		Contact: Jim Gagnier (585-753-7732)
Edgewood Avenue	Mill and Resurface	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Surface treat	Scheduled start date: 07/26/2010
<i>Complete</i>		Scheduled end date: 09/01/2010
		Percent complete: 100 %
Telephone Road: Rush Henrietta Town Line Road to Route 15		Contact: Jim Gagnier (585-753-7732)
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date: 07/27/2010
<i>Asphalt prep and tree trimming started</i>		Scheduled end date: 09/01/2010
		Percent complete: 25 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road		Contact: Jim Gagnier (585-753-7732)
Ward Hill Road	Spot repair, Fiber mat surface treat	Scheduled start date: 07/26/2010
<i>Complete</i>		Scheduled end date: 09/01/2010
		Percent complete: 100 %

Irondequoit

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North

Work being scheduled with town and vendors

Improve cross slope and stabilize embankments

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Kings Highway South: Ridge Road East to Kingsgate

Kings Highway South

Micro paving scheduled for week of Aug 27

Micro pave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**

Scheduled end date: **08/31/2010**

Percent complete: **20 %**

Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue

Main line paving is complete. More shoulder work is being scheduled.

Mill & Resurface

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **04/26/2010**

Scheduled end date: **08/31/2010**

Percent complete: **96 %**

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Titus Avenue: St. Paul Boulevard to Hudson Avenue

Titus Avenue

Project Completed

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/12/2010**

Scheduled end date: **08/16/2010**

Percent complete: **100 %**

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road

W. Bloomfield to Rte. 64 prep is ongoing, all others complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/21/2010**

Scheduled end date: **08/20/2010**

Percent complete: **90 %**

Cheese Factory Road: West Bloomfield Road to Rte. 64

Cheese Factory Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/12/2010**

Scheduled end date: **08/17/2010**

Percent complete: **100 %**

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Complete

Reline Culvert, Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Williams Road: Pinnacle Road to Rte. 65

Williams Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/14/2010**

Scheduled end date: **08/20/2010**

Percent complete: **100 %**

Odgen

Canal Road: Gallup Road to Washington Street

Canal Road

True & Level, Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

The surface treatment is complete. The road will be swept the week of 8/23/2010 and the pavement markings to follow shortly after.

Scheduled end date:
Percent complete: **65 %**

Colby Street: Ogden - Sweden Town Line to Rte. 36

Colby Street Build New Shoulder
Milling and paving to begin the week of 8/30/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Gillett Road: Canal Bridge to Ogden Parma Town Line Road

Gillett Road Cold in place recycle and double surface treat
The surface treatments are complete. The road will be swept the week 8/23/2010 with the pavement markings to follow shortly after.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/12/2010**
Scheduled end date: **09/01/2010**
Percent complete: **65 %**

Ogden Center Road: Union Street (Rt 259) to Gillett Road

Ogden Center Road Surface Treat
The surface treatment is complete. The road will be swept the week of 8/23/2010 and the pavement markings will follow shortly after.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **65 %**

Ogden Parma Town Line Road: Gallup Road to Washington Street

Ogden Parma Town Line Road Prep for 2011 Surface Treat
True & leveling is complete and the surface treatment will be started the week of 9/13/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **50 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road Surface Treat
The surface treatment is complete. The road will be swept the week of 8/23/2010 and the pavement markings will follow shortly after.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **65 %**

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road Surface Treat
True & leveling has been completed. Surface treat to be started the week of 9/13/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **40 %**

Curtis Road: Hamlin/ Parma Town Line to Manitou Road

Curtis Road Cold In place recycle & Resurface
Shoulder backup and dwy aprons ongoing.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **06/28/2010**
Scheduled end date: **08/23/2010**
Percent complete: **98 %**

Traffic maintained on site

Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road Repair Shoulders prep for 2011
Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104

Hinkleyville Road Prep for 2011 Surface Treat
Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Peck Road Membrane Waterproofing SIN11-183-164

Contact: **Tim Joyce ()**
Scheduled start date: **07/12/2010**

West Avenue: Hamlin - Parma Town Line to NYS Rt 18		Scheduled end date: 08/06/2010
West Avenue	Resurface	Percent complete: 100 %
<i>The work to start in late August.</i>		Contact: Mike Slattery (585-753-7734)
		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Penfield

Creek Street: Route 286 to Plank Road		Contact: Jim Gagnier (585-753-7732)
Creek Street	Nova Chip	Scheduled start date: 07/15/2010
<i>Shoulder back up to take place the week of 8/2</i>		Scheduled end date: 08/20/2010
		Percent complete: 95 %

Jackson Road: Jackson Road Extension to NYS Rt 286		Contact: Karen Cox (585-753-7732)
Jackson Road	Build new shoulders and resurface	Scheduled start date:
<i>shoulder construction to start fall 2011</i>		Scheduled end date:
		Percent complete: 0 %

Linden Avenue: Brighton Town Line to Rte. 441		Contact: Jim Gagnier (585-753-7732)
Linden Avenue	Surface Treat	Scheduled start date: 06/17/2010
<i>Complete</i>		Scheduled end date: 08/17/2010
		Percent complete: 100 %

Perinton

Lyndon Road: Ayrault Road to Rte. 31F		Contact: Jim Gagnier (585-753-7732)
Lyndon Road	Micropave	Scheduled start date: 07/08/2010
<i>Complete</i>		Scheduled end date: 08/20/2010
		Percent complete: 100 %

Park Road: Perinton/Pittsford Town Line to Route 96		Contact: Jim Gagnier (585-753-7732)
Park Road	Cold Recycle, Surface Treat	Scheduled start date: 07/15/2010
<i>Recycle scheduled for late August</i>		Scheduled end date: 09/08/2010
		Percent complete: 0 %

Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction		Contact: Jim Gagnier (585-753-7732)
Woolston Road	Surface Treat	Scheduled start date: 07/07/2010
<i>Surface Treat complete, needs striping</i>		Scheduled end date: 09/01/2010
		Percent complete: 90 %

Pittsford

Stone Road: Route 65 to Tobey Road		Contact: Jim Gagnier (585-753-7732)
Stone Road	Resurface	Scheduled start date: 07/26/2010
<i>Spot milling complete, paving scheduled for the week of 8/23</i>		Scheduled end date: 09/10/2010
		Percent complete: 20 %

Riga

Attridge Road: Chili Riga Center Road to Chili - Riga Town Line

Attridge Road Surface Treat
The Riga portion has been surface treated and the Chili portion will be done the week of 9/6/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/19/2010**
Scheduled end date: **09/01/2010**
Percent complete: **45 %**

Bromley Road: Buffalo Road to Attridge Road

Bromley Road Prep for 2011 Surface Treat
Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road Surface Treatment
Surface treatment is complete. The road will be swept the week of 8/23/2010 with the pavement markings to follow shortly after.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/09/2010**
Scheduled end date: **09/01/2010**
Percent complete: **80 %**

Malloch Road: Wheatland /Riga Town to Route 33A

Malloch Road Build Edge
The milling and paving of the shoulders has been completed. True & leveling will take place the week of 8/23/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **65 %**

Rush

East River Road I: Livingston County Line to Rush West Rush Road

East River Road I Hot in place recycle & Resurface
Project complete.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **06/07/2010**
Scheduled end date: **08/01/2010**
Percent complete: **100 %**

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/07/2010**
Scheduled end date: **08/18/2010**
Percent complete: **100 %**

Honeoye Falls Road No. 6: Over Honeoye Creek Tributary to Between Works Road and Five Points Road

Honeoye Falls Road No. 6 CULVERT Replace Culvert S.I.N. 16-063-320
Town of Rush forces to construct. Work scheduled for next year due to culvert fabrication schedule.
Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20 to Livingston County Rte. 65 (Oak Opening Rd.)
Scheduled to begin July 5th, after the NYSDOT Rte. 15A project

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons and Rte. 251

Pinnacle Road South Culvert Replace Culvert SIN 16-092-013
Excavation of old culvert complete. Plan to set box culvert on 8/23/10. Grouting, and waterproofing after that.
Detour Route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **08/09/2010**
Scheduled end date: **10/09/2010**
Percent complete: **10 %**

Rush Henrietta Town Line Road: East River Road to Rte. 15A

Rush Henrietta Town Line Road Prep for 2011 surface treatment

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/06/2010**

Asphalt prep complete for 2011 surface tret

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Rush West Rush Road: East River Road to Rte. 15A

Rush West Rush Road

Prep for 2011 surface treatment

Asphalt prep completed, working on ditching and tree trimming

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/15/2010**

Percent complete: **75 %**

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road

Prep for 2011 Surface Treat

Asphalt prep and tree trimming started

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **25 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

Cold in place recycle, double Surface Treat

Second surface treatment to be completed the week of 8/23/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **65 %**

Salmon Creek Road: Colby Street to Route 31

Salmon Creek Road

Cold in place recycle, double Surface Treat

The second surface treatment should be started the week of 8/23/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/28/2010**

Scheduled end date: **09/01/2010**

Percent complete: **65 %**

West Sweden Road: Over Black Creek North Branch to Between Reed Road and Ladue Road

West Sweden Road

Membrane Waterproofing SIN 17-240-005

Open to Traff 7/27/2010; poured outlet facia at a later date 8/18/2010

Contact: **Tim Joyce ()**

Scheduled start date: **06/28/2010**

Scheduled end date: **08/19/2010**

Percent complete: **100 %**

Webster

Basket Road: Schlegel Road to Lake Road

Basket Road

Surface Treat

Surface treat complete, needs striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Basket Road: Route 404 to Route 104

Basket Road

Surface Treat

Surface treat complete. Needs striping

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Five Mile Line Road: Route 104 to Route 404

Five Mile Line Road

Micropave

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/26/2010**

Scheduled end date: **08/17/2010**

Percent complete: **100 %**

Jackson Road: State Road to Rte 404

Jackson Road

Build new shoulders and resurface

construct new paved shoulders fall 2010

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

u:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Jim Gagnier (585-753-7732)**

Monroe Wayne County Line Road <i>Surface treat complete, needs striping</i>	Surface Treat	Scheduled start date: 06/15/2010 Scheduled end date: 09/15/2010 Percent complete: 90 %
Phillips Road: Ridge Road (Rt 404) to Schlegel Road Phillips Road <i>Drainage basin and pipe cleaning expected week of 8/23</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 07/12/2010 Scheduled end date: 08/31/2010 Percent complete: 95 %
Daily Lane closures		
State Road: Jackson Road to Rt 250 State Road <i>Cold in place recycling complete, scheduling paving for week of 8/23</i>	Cold in Place recycle and pave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/07/2010 Scheduled end date: 09/01/2010 Percent complete: 50 %
Whiting Road: Klem Road to Lake Road Whiting Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/10/2010 Scheduled end date: 08/04/2010 Percent complete: 100 %
Wheatland		
Mumford Road: NYS Rt 36 to North Road Mumford Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
North Road: Wheatland Center Road to Union Street North Road <i>Drainage work has begun. Milling of the bad spots to be started the week of 8/23/2010.</i>	Spot Repair and Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 5 %