



Monroe County Department of Transportation

Ongoing Construction Update - September 20, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**

Scheduled end date: **07/01/2010**

Percent complete: **99 %**

none

Brighton

Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard

Clinton Avenue South

Final milling and paving schedule dfor October

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**

Scheduled end date: **10/17/2010**

Percent complete: **5 %**

Edgewood Avenue: Rte. 590 to Monroe Avenue

Edgewood Avenue

Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/26/2010**

Scheduled end date: **07/31/2010**

Percent complete: **100 %**

Chili

Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)

Attridge Road

Complete

Surface Treat

Contact: **Mike Slattery (585-753-7738)**

Scheduled start date: **07/12/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Pixley Road: Rte. 33A to Westside Drive

Pixley Road

Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/27/2010**

Scheduled end date: **08/06/2010**

Percent complete: **100 %**

Wickens Road: Wheatland Center Road to Union Street

Wickens Road

Surface Treat completed.

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/19/2010**

Scheduled end date: **08/16/2010**

Percent complete: **100 %**

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line

Redman Road

Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **100 %****Gates**

Calkins Road

Work being scheduled with town

Drainage Improvements

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/14/2010**Scheduled end date: **10/01/2010**Percent complete: **0 %****Manitou Road: Shepard Road to Rte. 531**

Manitou Road

Project Complete

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/22/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Pixley Road: Westside Drive to Rte. 204**

Pixley Road

Micropaving completed

Micropave

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/27/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Work being scheduled with town and vendors

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Westside Drive: Coldwater Road to Chili Avenue**

Westside Drive

Micropave completed

Micropave

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/26/2010**Scheduled end date: **09/17/2010**Percent complete: **100 %****Greece****Edgemere Drive: East Manitou Road to Lowden Point Road**

Edgemere Drive

Project Completed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/29/2010**Scheduled end date: **08/23/2010**Percent complete: **100 %****English Road: Fetzner Road to Mt. Read Boulevard**

English Road

Project Completed

Resurface smooth seal

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **06/29/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way**

Flynn Road

Membrane Waterproofing S.I.N. 05-142-019

Contact: **Tim Joyce (585-753-7741)**Scheduled start date: **07/26/2010**Scheduled end date: **08/06/2010**Percent complete: **100 %****Long Pond Road: Lake Ontario State Parkway to Edgemere Drive**

Long Pond Road

Spot Repair, Novachip

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**

<i>Project Completed</i>		Scheduled end date:	08/16/2010
		Percent complete:	100 %
Mill Road Phase I: Long Pond Road to Larkin Creek		Contact: Hank Herdzik (585-753-7729)	
Mill Road I	Reconstruction and replace culvert 05-251-269	Scheduled start date:	10/13/2008
<i>working on project punch list items</i>		Scheduled end date:	09/30/2010
		Percent complete:	99 %
Mill Road Phase II: Larkin Creek to Manitou Road		Contact: Hank Herdzik (585-753-7729)	
Mill Road Improvements Project Phase II	Reconstruction	Scheduled start date:	09/13/2010
<i>Tree removals, watermain work, and storm sewer installation will be worked on this fall.</i>		Scheduled end date:	08/13/2012
		Percent complete:	5 %
Two way traffic will be maintained around work areas with flaggers			
Mt. Read Boulevard: City Line to Stone Road		Contact: Tony Halaris (585-753-7738)	
Mt. Read Boulevard	Micropave	Scheduled start date:	07/15/2010
<i>Project Completed</i>		Scheduled end date:	08/16/2010
		Percent complete:	100 %
North Greece Road: Latta Road to Frisbee Hill Road		Contact: Tom Frys (585-753-7741)	
North Greece Road	Hot in place recycle & Resurface	Scheduled start date:	06/15/2010
<i>Project complete.</i>		Scheduled end date:	09/18/2010
		Percent complete:	100 %
Traffic maintained on site			
North Greece Road: Rte. 104 to English Road		Contact: Tony Halaris (585-753-7738)	
North Greece Road	Novachip	Scheduled start date:	07/19/2010
<i>Project Completed</i>		Scheduled end date:	08/16/2010
		Percent complete:	100 %
North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road		Contact: Rob Kozarits (585-753-7747)	
North Greece Road Bridge Replacement	Replace Bridge BIN 3317530	Scheduled start date:	08/02/2010
<i>Watermain relocation and bridge demolition complete. Foundation construction ongoing through 9/24</i>		Scheduled end date:	11/07/2010
		Percent complete:	8 %
Road will be closed between latta Rd and Frisbee Hill Road to local traffic only until early November 2010. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd			
Stone Road: Rte. 104 to Mt. Read Boulevard		Contact: Tony Halaris (585-753-7738)	
Stone Road	Micropave	Scheduled start date:	07/19/2010
<i>Project Completed</i>		Scheduled end date:	08/13/2010
		Percent complete:	100 %

Hamlin

Brick Schoolhouse Road: Walker Lake Ontario Road to Hamlin Parma Town Line		Contact: Mike Slattery (585-753-7734)	
Brick Schoolhouse Road	Surface Treat	Scheduled start date:	08/10/2010
<i>Completed</i>		Scheduled end date:	09/10/2010
		Percent complete:	100 %
Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads		Contact: Tim Joyce (585-753-7741)	
Clarkson Hamlin TL Road	Membrane Waterproofing S.I.N. 06-213-020	Scheduled start date:	07/06/2010
		Scheduled end date:	07/15/2010
		Percent complete:	100 %

Lake Road West Fork: Lake Road East Fork to Church Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	Box Out Edges, Surface Treat	Scheduled start date:
<i>Drainage weeps are being installed and ditches cleaned. Pavement work to begin the week of 8/23/2010.</i>		Scheduled end date:
		Percent complete: 65 %
Lake Road West Fork: Church Road to Moscow Road		Contact: Mike Slattery (585-753-7734)
Lake Road West Fork	Surface Treat	Scheduled start date:
<i>Completed</i>		Scheduled end date:
		Percent complete: 100 %
Morton Road: Monroe Orleans County Line Road to Redman Road		Contact: Mike Slattery (585-753-7734)
Morton Road	Surface Treat	Scheduled start date:
<i>The true & leveling and drainage work is complete. The surface treatment will be done next year. Minor ditching to be performed.</i>		Scheduled end date:
		Percent complete: 100 %
Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18)		Contact: Mike Slattery (585-753-7734)
Redman Road	Surface Treat	Scheduled start date:
<i>Shoulder back-up to begin the week of 9/20/2010.</i>		Scheduled end date:
		Percent complete: 85 %
Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Roosevelt Highway Ext	Spot Repair, Surface Treat	Scheduled start date:
<i>Complete</i>		Scheduled end date:
		Percent complete: 100 %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Walker Road	Prep for 2011 Surface Treat	Scheduled start date:
<i>Work being scheduled with town and vendors</i>		Scheduled end date:
		Percent complete: 0 %

Henrietta

East River Road II: Rush Henrietta Town Line Road to I-90		Contact: Tom Frys (585-753-7741)
East River Road II	Hot in place recycle & Resurface	Scheduled start date: 06/01/2010
<i>Project complete.</i>		Scheduled end date: 09/18/2010
		Percent complete: 100 %
Traffic maintained on site		
Edgewood Avenue: Rail Road Crossing to Canal Bridge		Contact: Jim Gagnier (585-753-7732)
Edgewood Avenue	Mill and Resurface	Scheduled start date: 08/31/2010
<i>Paving complete, needs striping</i>		Scheduled end date: 09/28/2010
		Percent complete: 95 %
Pinnacle Road: North I-90 to South of Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Surface treat	Scheduled start date: 07/26/2010
<i>Complete</i>		Scheduled end date: 09/01/2010
		Percent complete: 100 %
Telephone Road: Rush Henrietta Town Line Road to Route 15		Contact: Jim Gagnier (585-753-7732)
Telephone Road	Prep for 2011 Surface Treat	Scheduled start date: 07/27/2010
<i>Asphalt prep complete, needs shoulder back-up</i>		Scheduled end date: 09/30/2010
		Percent complete: 75 %

Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road

Ward Hill Road

Complete

Spot repair, Fiber mat surface treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/26/2010**Scheduled end date: **09/01/2010**Percent complete: **100 %****Irondequoit****Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge**

Culver Road

complete

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **05/12/2010**Scheduled end date: **07/30/2010**Percent complete: **100 %****East Ridge Road: Culver Road to I-590**

East Ridge Road

complete

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **07/09/2010**Scheduled end date: **08/20/2010**Percent complete: **100 %****Kings Highway North: Titus Avenue to Lakeshore Boulevard**

Kings Highway North

Work being scheduled with town and vendors

Improve cross slope and stabilize embankments

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Kings Highway South: Ridge Road East to Kingsgate**

Kings Highway South

Project Completed

Micropave

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/19/2010**Scheduled end date: **08/31/2010**Percent complete: **100 %****North Goodman Street: City Line to East Ridge Road**

North Goodman Street

complete.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/19/2010**Scheduled end date: **08/06/2010**Percent complete: **100 %****Thomas Avenue: St. Paul Boulevard to Pattonwood Drive**

Thomas Avenue

Complete

Mill & Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/26/2010**Scheduled end date: **09/03/2010**Percent complete: **100 %****Titus Avenue: St. Paul Boulevard to Hudson Avenue**

Titus Avenue

Project Completed

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/12/2010**Scheduled end date: **08/16/2010**Percent complete: **100 %****Mendon****Boughton Hill Road: Quaker Meeting House Road to County Line**

Boughton Hill Road

W. Bloomfield to Rte. 64 prep is ongoing, all others complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **06/21/2010**Scheduled end date: **09/30/2010**Percent complete: **90 %****Cheese Factory Road: West Bloomfield Road to Rte. 64**

Cheese Factory Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/12/2010**

Complete

Scheduled end date: **08/17/2010**

Percent complete: **100 %**

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Reline Culvert, Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Williams Road: Pinnacle Road to Rte. 65

Williams Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/14/2010**

Scheduled end date: **08/20/2010**

Percent complete: **100 %**

Odgen

Canal Road: Gallup Road to Washington Street

Canal Road

True & Level, Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Colby Street: Ogden - Sweden Town Line to Rte. 36

Colby Street

Build New Shoulder

Shoulder back-up and drainage work has started.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **80 %**

Gillett Road: Canal Bridge to Ogden Parma Town Line Road

Gillett Road

Cold in place recycle and double surface treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/12/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Ogden Center Road: Union Street (Rt 259) to Gillett Road

Ogden Center Road

Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Ogden Parma Town Line Road: Gallup Road to Washington Street

Ogden Parma Town Line Road

Prep for 2011 Surface Treat

Minor ditching to be completed the week of 9/20/2010

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **90 %**

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road

Surface Treat

Surface treat to be started the week of 9/20/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **65 %**

Curtis Road: Hamlin/ Parma Town Line to Manitou Road

Contact: **Tom Fry (585-753-7741)**

Curtis Road <i>Project complete.</i>	Cold In place recycle & Resurface	Scheduled start date: 06/28/2010 Scheduled end date: 09/18/2010 Percent complete: 100 %
Traffic maintained on site		
Hamlin Parma TL Road: Curtis Road to Lake Ontario Hamlin Parma TL Road <i>Work being scheduled with town and vendors</i>	Repair Shoulders prep for 2011	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104 Hinkleyville Road <i>Tree trimming to be started the week of 10/4/2010. Road work is complete.</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 85 %
Peck Road	Membrane Waterproofing SIN11-183-164	Contact: Tim Joyce () Scheduled start date: 07/12/2010 Scheduled end date: 08/06/2010 Percent complete: 100 %
West Avenue: Hamlin - Parma Town Line to NYS Rt 18 West Avenue <i>The asphalt work is complete. Drainage work has begun.</i>	Resurface	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 75 %
Penfield		
Creek Street: Route 286 to Plank Road Creek Street <i>Complete</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/15/2010 Scheduled end date: 08/20/2010 Percent complete: 100 %
Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404) Five Mile Line Road <i>Work is completed</i>	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 05/17/2010 Scheduled end date: 08/02/2010 Percent complete: 100 %
Linden Avenue: Brighton Town Line to Rte. 441 Linden Avenue <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/17/2010 Scheduled end date: 08/17/2010 Percent complete: 100 %
Panorama Trail: Penfield Road to Browncroft Rd Panorama Trail <i>complete.</i>	New gutters, Cold in place recycle, and Resurface	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 04/20/2010 Scheduled end date: 07/30/2010 Percent complete: 100 %
Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286) Whalen Road <i>Project is completed</i>	Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 05/21/2010 Scheduled end date: 07/07/2010 Percent complete: 100 %

Perinton

Lyndon Road: Ayrault Road to Rte. 31F

Lyndon Road
Complete

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2010**

Scheduled end date: **08/20/2010**

Percent complete: **100 %**

Park Road: Perinton/Pittsford Town Line to Route 96

Park Road
Paving complete, needs striping

Cold Recycle, Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/30/2010**

Percent complete: **95 %**

Whitney Road: Linden Avenue to Turk Hill Road

Whitney Road
project complete

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **04/12/2010**

Scheduled end date: **06/10/2010**

Percent complete: **100 %**

Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction

Woolston Road
Surface Treat complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/07/2010**

Scheduled end date: **09/17/2010**

Percent complete: **90 %**

Pittsford

Stone Road: Route 65 to Tobey Road

Stone Road
Spot milling complete, paving scheduled for the week of 9/20

Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/26/2010**

Scheduled end date: **09/30/2010**

Percent complete: **20 %**

Riga

Attridge Road: Chili Riga Center Road to Chili - Riga Town Line

Attridge Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/19/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Bromley Road: Buffalo Road to Attridge Road

Bromley Road
Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Griffin Road: Palmer Road to Chili Riga Town Line Road

Griffin Road
Minor ditching to be completed the week of 9/20/2010.

Surface Treatment

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/09/2010**

Scheduled end date: **09/01/2010**

Percent complete: **95 %**

Malloch Road: Wheatland /Riga Town to Route 33A

Malloch Road
Minor drainage work to be started the week of 9/20/2010.

Build Edge

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **85 %**

Rush

East River Road I: Livingston County Line to Rush West Rush Road

East River Road I

Project complete.

Hot in place recycle & Resurface

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/07/2010**

Scheduled end date: **08/01/2010**

Percent complete: **100 %**

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/07/2010**

Scheduled end date: **08/18/2010**

Percent complete: **100 %**

Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons and Rte. 251

Pinnacle Road South Culvert

Asphalt courses and guide rail remain to be completed.

Then final grading and clean up of the area.

Detour Route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.

Replace Culvert SIN 16-092-013

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **08/09/2010**

Scheduled end date: **10/09/2010**

Percent complete: **90 %**

Rush Henrietta Town Line Road: East River Road to Rte. 15A

Rush Henrietta Town Line Road

Asphalt prep complete for 2011 surface treat

Prep for 2011 surface treatment

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/06/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Rush West Rush Road: East River Road to Rte. 15A

Rush West Rush Road

Asphalt prep completed, working on ditching and tree trimming

Prep for 2011 surface treatment

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/30/2010**

Percent complete: **75 %**

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road

Asphalt prep complete, working on shoulder backup

Prep for 2011 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/30/2010**

Percent complete: **75 %**

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road

Complete

Cold in place recycle, double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/21/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

Salmon Creek Road: Colby Street to Route 31

Salmon Creek Road

Complete

Cold in place recycle, double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/28/2010**

Scheduled end date: **09/01/2010**

Percent complete: **100 %**

West Sweden Road: Over Black Creek North Branch to Between Reed Road and Ladue Road

West Sweden Road

Open to Traff 7/27/2010; poured outlet facia at a later date 8/18/2010

Membrane Waterproofing SIN 17-240-005

Contact: **Tim Joyce ()**

Scheduled start date: **06/28/2010**

Scheduled end date: **08/19/2010**

Percent complete: **100 %**

Webster

Basket Road: Route 404 to Route 104

Basket Road

Surface treat complete. Needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2010**

Scheduled end date: **09/18/2010**

Percent complete: **90 %**

Basket Road: Schlegel Road to Lake Road

Basket Road

Surface treat complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/01/2010**

Percent complete: **90 %**

Five Mile Line Road: Route 104 to Route 404

Five Mile Line Road

Complete

Micropave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/26/2010**

Scheduled end date: **08/17/2010**

Percent complete: **100 %**

Jackson Road: State Road to Rte 404

Jackson Road

construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road

Surface treat complete, needs striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/15/2010**

Scheduled end date: **09/17/2010**

Percent complete: **90 %**

Old Ridge Road: Bay Road to Empire Boulevard

Old Ridge Road

project is complete

New gutters, Cold pugmill recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **05/17/2010**

Scheduled end date: **08/10/2010**

Percent complete: **100 %**

Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road

Drainage basin and pipe cleaning expected week of 8/23

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/12/2010**

Scheduled end date: **08/31/2010**

Percent complete: **95 %**

Daily Lane closures

State Road: Jackson Road to Rt 250

State Road

Paving & adjustments complete, needs striping

Cold in Place recycle and pave

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/07/2010**

Scheduled end date: **09/28/2010**

Percent complete: **95 %**

Whiting Road: Klem Road to Lake Road

Whiting Road

Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/10/2010**

Scheduled end date: **08/04/2010**

Percent complete: **100 %**

Wheatland

Mumford Road: NYS Rt 36 to North Road

Mumford Road

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Work being scheduled with town and vendors

Scheduled end date:
Percent complete: 0 %

North Road: Wheatland Center Road to Union Street

North Road
Minor shoulder drop-offs to be worked on the week of 9/20/2010.

Spot Repair and Resurface

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 90 %