



# Monroe County Department of Transportation

Ongoing Construction Update - February 22, 2011

**Maggie Brooks**  
County Executive

## City of Rochester

Communication Conduit Replacement Project

*Contractor shut down for Winter. Possible construction on Exchange Blvd in grass areas if weather permits.*

Daily lane closures and daily sidewalk/driveway closures for conduit installation.

Contact: **Rob Kozarits ()**

Scheduled start date: **09/27/2010**

Scheduled end date: **05/01/2011**

Percent complete: **20 %**

## Greece

**Mill Road Phase II: Larkin Creek to Manitou Road**

Mill Road Improvements Project Phase II

Reconstruction

*Project is on winter shutdown. Work to resume in late winter/early spring.*

Two way traffic will be maintained around work areas with flaggers.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **30 %**

## Henrietta

Calkins Road

Drainage Improvements

*Obtaining utility locations under Calkins Rd*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/14/2010**

Scheduled end date: **11/19/2010**

Percent complete: **5 %**

**Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line**

Stone Road

Resurface

*construct new paved shoulders ending at side streets nearest Pittsford Town Line. Travel lane overlay within project limits. Spring 2011*

construction will progress under alternating 2-way traffic

Contact: **Karen Cox (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

## Penfield

**Jackson Road: Jackson Road Extension to NYS Rt 286**

Jackson Road

Build new shoulders and resurface

*construct new paved shoulders and travel lane overlay spring 2011*

construction will progress under alternating 2-way traffic

Contact: **Karen Cox (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

## Perinton

**Jefferson Avenue: Ayrault Road to NYS Rt 31F**

Jefferson Avenue

*Road construction to begin in March 2011*

Reconstruct and replace culvert SIN 13-040-067

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Alternating traffic during daytime hours for RGE gas relocation

---