



Monroe County Department of Transportation

Ongoing Construction Update - May 16, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road

Schedule being coordinated with town and vendor

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road

Schedule being coordinated with town and vendor

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Chili

Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement

Road closed on 5-4-11

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **02/02/2009**

Scheduled end date: **09/30/2011**

Percent complete: **5 %**

road will be closed to through traffic. Detour Route: Chili Ave to Union Street to Morgan Road

Union Street: Bowen Road to Chili Avenue

Union Street

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Wickens Road

Work is scheduled to start on Mon 8/22/2011

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

City of Rochester

Communication Conduit Replacement Project

Conduit installation on North St (Cleveland to Nash), Mt Hope (Ford to Alexander) and Elmwood (south to Mt Hope). Landscape work and cleanup being performed on previously disturbed areas.

Daily lane closures and daily sidewalk/driveway closures for conduit installation.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **09/27/2010**

Scheduled end date: **06/30/2011**

Percent complete: **60 %**

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road

Lawrence Road over Brockport Creek

Road will close on May 16

Replace Bridge BIN 3317000

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **03/01/2008**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Gates

Buell Road: Brooks Avenue to Chili Avenue

Buell Road

Schedule being coordinated with town and vendor

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Coldwater Road: Westside Drive to Buffalo Road

Coldwater Road

Schedule being coordinated with town and vendor

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Trolley Boulevard: Long Pond Road to Lee Road

Trolley Boulevard

Schedule being coordinated with town and vendor

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Westside Drive: Chili Center Coldwater Road to Coldwater Road

Westside Drive

Schedule being coordinated with town and vendor

Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Storm sewer installation, tree removals and temporary widening underway.

Scheduled end date: **11/01/2011**

Percent complete: **2 %**

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Replace Bridge BIN 3211130

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **09/06/2011**

Scheduled end date: **12/15/2011**

Percent complete: **%**

Detour traffic: Beach to Dewey to Latta to Island Cottage

Frisbee Hill Road: North Greece Road to Flynn Road

Frisbee Hill Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Hincher Road: Manitou Road to North Greece Road

Hincher Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Long Pond Road: Latta Road to Janes Road

Long Pond Road

Micropave

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Mill Road Phase II: Larkin Creek to Manitou Road

Mill Road Improvements Project Phase II

Reconstruction

Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **09/13/2010**

Scheduled end date: **08/13/2012**

Percent complete: **45 %**

Mill Road will be closed from Manitou Rd to N Greece Rd to facilitate culvert replacements starting May 31. Use posted detour of N Greece Rd, W Ridge Road, and Manitou Rd.

North Greece Road: English Road to Latta Road

North Greece Road

Novachip

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Hamlin

Church Road: Redman Road to Lake Road West Fork

Church Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork

Church Road

Armorless Joint Installation & Joint Repair

Work is scheduled to start on Mon 4/25/2011

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: **100 %**

Road closure		
Clarkson Hamlin Town Line Road: Drake Road to Route 18 Clarkson Hamlin Town Line Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Lake Road West Fork: Lake Road East Fork to Church Road Lake Road West Fork <i>Schedule being coordinated with town and vendor</i>	T & L, Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Morton Road: Monroe Orleans County Line Road to Redman Road Morton Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road North Hamlin Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road Roosevelt Highway Ext <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road Walker Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %

Henrietta

Calkins Road: Route 15A to Pittsford Town Line Calkins Road <i>Schedule being coordinated with town and vendor</i>	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Calkins Road <i>Obtaining utility locations under Calkins Rd</i>	Drainage Improvements	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 5 %
Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line Stone Road <i>Construction to start late June. Project will construct 5 foot paved shoulders on both sides of the road to Candlewood Lane and road will be repaved.</i> construction will progress under alternating 2-way traffic	Resurface	Contact: Karen Cox (585-753-7742) Scheduled start date: 06/25/2011 Scheduled end date: 09/01/2011 Percent complete: 10 %
Telephone Road: Rush Town Line to Route 15 Telephone Road	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date:

Schedule being coordinated with town and vendor

Scheduled end date:
Percent complete: %

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard

Kings Highway

Schedule being coordinated with town and vendor

Slope Repairs

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue

Kings Highway North

Schedule being coordinated with town and vendor

Install Gutters, Cold In Place Recycle, Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64

Boughton Hill Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Pond Rd: Route 65 to Douglas Road

Pond Rd

Started drainage cleaning and grading

Cold recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **04/09/2011**

Scheduled end date:

Percent complete: **5 %**

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road

Schedule being coordinated with town and vendor

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road

West Bloomfield Road

Schedule being coordinated with town and vendor

T&L and Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Rd: Route 251 to Canfield Road

West Bloomfield Road

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Main Street: Village Line to Route 65

West Main Street

Schedule being coordinated with town and vendor

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Odgen

Canal Road: Washington Street to Route 259

Canal Road	Drainage & Prep for 2012 Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Colby Street: Ogden - Sweden Town Line to Route 36

Colby Street	Resurface	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Dewey Street: Hubbell Road to Route 36

Dewey Street	Prep & Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd

Ogden Parma Town Line Road	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 100 %

Stony Point Road: Route 36 to Route 259

Stony Point Road	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road

Gallup Road	Prep & Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Parma

Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road	Resurface	Contact: Mike Slattery (585-753-7734)
<i>Schedule being coordinated with town and vendor</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge

Hill Road Bridge (Over Brockport Creek)	Replace	Contact: Tom Frys (585-753-7741)
<i>Refer to Hill Rd. over Salmon Creek for schedule</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)	Replace	Contact: Tom Frys (585-753-7741)
<i>Monroe County managing project</i>		Scheduled start date: 06/06/2011
		Scheduled end date: 05/18/2012
		Percent complete: %

Detour Route: Rte. 18 to rte. 259 to Burritt Rd.

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road

Membrane Waterproofing SIN 11-214-013

Work is scheduled to start Mon 7/11/2011

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.

Peck Road Bridge Replacement

Replace Bridge BIN 3317820

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **12/19/2007**

Scheduled end date: **11/30/2011**

Percent complete: **5 %**

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

Pinehill Road: Hinkleyville Road to Gutter Section

Pinehill Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Trimmer Road: Ogden Parma Town Line to Route 104

Trimmer Road

Cold In Place Recycle & Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Penfield

Carter Road: Perinton TL to Route 441

Carter Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Harris Road: Route 441 to Webster Town Line

Harris Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Jackson Road: Plank Road to State Road

Jackson Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Jackson Road: Jackson Road Extension to NYS Route 286

Jackson Road

Resurface

construct new paved shoulders and travel lane overlay spring 2011

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **04/04/2011**

Scheduled end date: **09/01/2011**

Percent complete: **20 %**

construction will progress under alternating 2-way traffic

Plank Road: Shoecraft Road to Jackson Road

Plank Road

Hot in Place recycle, Resurface

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Whalen Road: Five Mile Line Road to Route 250

Contact: **Jim Gagnier (585-753-7732)**

Whalen Road <i>Schedule being coordinated with town and vendor</i>	Novachip	Scheduled start date: Scheduled end date: Percent complete: %
---	----------	---

Perinton

Ayrault Road: Route 250 to Turk Hill Road Ayrault Road <i>Schedule being coordinated with town and vendor</i>	Micropave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Carter Road: Whitney Road to Penfield Town Line Carter Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Garnsey Road: Route 250 to Turk Hill Road Garnsey Road <i>Schedule being coordinated with town and vendor</i>	Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Jefferson Avenue: Ayrault Road to NYS Route 31F Jefferson Avenue <i>Contractor currently installing sanitary sewer main. Fairport electric currently relocating wood poles and installing overhead cables. RGE restoring properties disturbed by gas service connections.</i> One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.	Reconstruction	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 03/14/2011 Scheduled end date: 09/14/2012 Percent complete: 8 %

Pittsford

Calkins Road: Henrietta TL to Clover Street Calkins Road <i>Schedule being coordinated with town and vendor</i>	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Golf Ave: Route 153 to Marsh Road Golf Ave <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Park Road: East Street to Perinton Town Line Park Road <i>Schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Stone Road: Henrietta - Pittsford Town Line to Route 65 Stone Road <i>top course paving to commence in July 2011</i>	Resurface	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/01/2011 Scheduled end date: 09/01/2011 Percent complete: 10 %

construction will progress under alternating 2-way traffic

West Bloomfield Road: Canfield Road to Route 64 West Bloomfield Road	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date:
--	----------	---

Schedule being coordinated with town and vendor

Scheduled end date:
Percent complete: %

Willard Road: Route 65 to Mendon Center Road

Willard Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road

Build edges

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Bromley Road: Buffalo Road to Attridge Road

Bromley Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Griffin Road: Route 36 to Palmer Road

Griffin Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Malloch Road: Wheatland /Riga Town Line to Route 33A

Malloch Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Rush

Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road

Honeyoe Falls Road No. 6 CULVERT

Replace Culvert S.I.N. 16-063-320

Town of Rush forces to construct. Work scheduled for May 23.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20
to Livingston County Rte. 65 (Oak Opening Rd.)

Middle Road: Route 251 to Rush / Henrietta Town Line Road

Middle Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Phelps Road: Works Road to Route 15A

Phelps Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Rush Henrietta Town Line Road: East River Road to Route 15A

Rush Henrietta Town Line Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:

Schedule being coordinated with town and vendor

Scheduled end date:
Percent complete: %

Rush West Rush Road: East River Road to Route 15A

Rush West Rush Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Sweden

Capen Road: West Sweden Road to Redman Road

Capen Road

Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Redman Road: Capen Road to Route 31A

Redman Road

Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

White Road: West Sweden Road to Redman Road

White Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Webster

Jackson Road: State Road to Route 404

Jackson Road

Build new shoulders

construct new paved shoulders and overlay travel lanes spring 2010

construction will progress under alternating, 2-way traffic

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/04/2011**
Scheduled end date: **09/01/2011**
Percent complete: **10 %**

Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Salt Road: State Road to Lake Road

Salt Road

Prep for 2012 Surface Treat

Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)

Salt Road

Replace Culvert S.I.N. 18-006-083

Work is scheduled to start Monday 7/25/2011

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Wheatland

Mumford Road: NYS Route 36 to North Road

Mumford Road

Schedule being coordinated with town and vendor

Cold in place recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd

Mumford Road

Work is scheduled to start Mon 5/16/2011

Membrane Waterproofing SIN 19-180-241

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Road closure

North Road: Belcoda Road to Wheatland Center Road

North Road

Schedule being coordinated with town and vendor

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Union Street: Route 383 to North Road

Union Street

Schedule being coordinated with town and vendor

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.

Union Street over Oatka Creek Bridge Rehabilitation

Road will close May 9

Rehabilitate Bridge BIN 3317910

Contact: **Karen Cox (585-753-7742)**Scheduled start date: **03/05/2008**Scheduled end date: **11/30/2011**Percent complete: **5 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.