



# Monroe County Department of Transportation

Ongoing Construction Update - July 25, 2011

**Maggie Brooks**  
County Executive

## Brighton

### Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road  
Project held till 2012

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

### Brighton Henrietta Town Line Road: Route 15 to Jefferson Road

Brighton Henrietta Town Line Road  
Project held till 2012

Edge Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

### Clover Street: Route 31 to Route 96

Clover Street  
Work to start in August.

Resurface

Contact: **Hank Herdzik (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 5 %

Two way traffic will be maintained

### Elmwood Avenue: City Line to Hollywood Avenue

Elmwood Avenue  
Work to start first week of August.

Mill & Resurface

Contact: **Hank Herdzik (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: 5 %

Two way traffic will be maintained during construction with some lane restrictions.

## Chili

### King Road: Union Street to Paul Road

King Road  
Scheduled for late summer

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **09/01/2011**  
Scheduled end date: **11/01/2011**  
Percent complete: %

### Paul Road: King Road to Chili Avenue

Paul Road  
Scheduled for late summer

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **09/01/2011**  
Scheduled end date: **11/01/2011**  
Percent complete: %

### Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road

Stottle Road Culvert Replacement  
Road closed on 5-4-11

Replace Culvert S.I.N. 02-172-160

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **05/04/2011**  
Scheduled end date: **07/20/2011**  
Percent complete: 85 %

road will be closed to through traffic. Detour Route:Chili Ave to Union Street to Morgan Road

**Union Street: Bowen Road to Chili Avenue**

Union Street  
 Micropave complete. Working on shoulder back up.

Micropave

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **06/16/2011**  
 Scheduled end date:  
 Percent complete: **90 %**

**Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.**

Union Street Bridge Replacement  
 There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Replace Bridge BIN 3317430 2011

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **08/01/2011**  
 Scheduled end date: **11/30/2011**  
 Percent complete: **40 %**

Road will be closed to through traffic approx 8-1. Detour: Morgan Road, Stottle Road, Chili Avenue

Wickens Road  
 Work is scheduled to start on Mon 8/22/2011

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

Road closure

**City of Rochester**

Communication Conduit Replacement Project  
 Conduit installation is complete. Punch list being completed.

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **09/27/2010**  
 Scheduled end date: **06/30/2011**  
 Percent complete: **99 %**

Daily lane closures and daily sidewalk/driveway closures for final restoration of lawn, sidewalk and driveway disturbed by conduit installation.

**Culver Rd: Atlantic & Laurelton to Garson & Clifford**

Culver Rd Reconstruction

Contact: **Brent Penwarden ()**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **37 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

**University Avenue: Atlantic to Union**

University Avenue - Art Walk II

Contact: **Brent Penwarden ()**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: **7 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

**Clarkson****Ireland Road: Route 260 to Clarkson Parma Town Line Road**

Ireland Road  
 Starting to true & level the week of 7/25/2011

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/25/2011**  
 Scheduled end date: **10/14/2011**  
 Percent complete: %

**Lawrence Road: Route 260 to Clarkson Parma Town Line Road**

Lawrence Road  
 Starting to true & level the week of 8/1/2011

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **08/01/2011**  
 Scheduled end date: **10/14/2011**  
 Percent complete: %

**Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road**

Lawrence Road over Brockport Creek  
 Replace Bridge BIN 3317000

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **05/16/2011**

Road closed on May 16

Scheduled end date: 11/30/2011

Percent complete: 20 %

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

**Monroe Orleans County Line Road: Route 31 to Jurisdiction Line**

Monroe Orleans County Line Road

Prep for 2012 Surface Treat

Milling and filling starting 7/25/2011

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 07/25/2011

Scheduled end date: 10/14/2011

Percent complete: %

**Gates**

**Buell Road: Brooks Avenue to Chili Avenue**

Buell Road

Mill & Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/11/2011

Scheduled end date: 09/01/2011

Percent complete: 10 %

**Coldwater Road: Westside Drive to Buffalo Road**

Coldwater Road

Resurface

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Novachip

Schedule being coordinated with town and vendor

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

**Westside Drive: Chili Center Coldwater Road to Coldwater Road**

Westside Drive

Resurface

Work to commence week of July 11

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: 07/11/2011

Scheduled end date: 09/15/2011

Percent complete: 5 %

**Greece**

**Dorsey Road: Mt. Read Boulevard to Dewey Avenue**

Dorsey Road Improvement Project

Reconstruct

Catch basin connections continue. Water service installations starting week of 7/25.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: 05/01/2011

Scheduled end date: 11/01/2011

Percent complete: 25 %

One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

**Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue**

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Construction scheduled to start 9/6/11 (after Labor Day)

Contact: **Tom Fry's (585-753-7741)**

Scheduled start date: 09/06/2011

Scheduled end date: 12/15/2011

Percent complete: %

Detour traffic: Beach to Dewey to Latta to Island Cottage

**Fetzner Road: Ridge Road to Maiden Lane**

Fetzner Road

Resurface

Work is scheduled to start in September

Contact: **Hank Herdzik (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: 0 %

Two way traffic will be maintained

**Frisbee Hill Road: North Greece Road to Flynn Road**

Contact: **Tony Halaris (585-753-7738)**

Frisbee Hill Road <i>paving complete, final restorations underway,</i>	Resurface	Scheduled start date: <b>07/05/2011</b> Scheduled end date: <b>08/12/2011</b> Percent complete: <b>90 %</b>
<b>Hincher Road: Manitou Road to North Greece Road</b> Hincher Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %
<b>Long Pond Road: Latta Road to Janes Road</b> Long Pond Road <i>micropave and striping complete</i>	Micropave	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>07/11/2011</b> Scheduled end date: <b>07/22/2011</b> Percent complete: <b>100 %</b>
<b>Mill Road Phase II: Larkin Creek to Manitou Road</b> Mill Road Improvements Project Phase II <i>Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.</i>	Reconstruction	Contact: <b>Hank Herdzik (585-753-7729)</b> Scheduled start date: <b>09/13/2010</b> Scheduled end date: <b>08/13/2012</b> Percent complete: <b>55 %</b>
A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.		
<b>North Greece Road: English Road to Latta Road</b> North Greece Road <i>Novachip complete. Working shoulder back up</i>	Novachip	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: <b>06/13/2011</b> Scheduled end date: <b>08/15/2011</b> Percent complete: <b>90 %</b>
<b>North Greece Road: Frisbee Hill Road to Hincher Road</b> North Greece Road <i>Schedule being coordinated with town and vendor</i>	Prep for 2012 Surface Treat	Contact: <b>Tony Halaris (585-753-7738)</b> Scheduled start date: Scheduled end date: Percent complete: %

## Hamlin

<b>Church Road: Over Sandy Creek to Between Redman Road &amp; Lake Road West Fork</b> Church Road <i>Work is scheduled to start on Mon 4/25/2011</i>	Armorless Joint Installation & Joint Repair	Contact: <b>Tim Joyce (585-753-7743)</b> Scheduled start date: Scheduled end date: Percent complete: <b>100 %</b>
Road closure		
<b>Church Road: Redman Road to Lake Road West Fork</b> Church Road <i>Nova Chip is completed. Striping to be completed in the next few weeks.</i>	Resurface	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/13/2011</b> Scheduled end date: <b>09/12/2011</b> Percent complete: <b>90 %</b>
<b>Clarkson Hamlin Town Line Road: Drake Road to Route 18</b> Clarkson Hamlin Town Line Road <i>True &amp; level work is scheduled for the week of 8/1/2011</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>08/01/2011</b> Scheduled end date: <b>10/17/2011</b> Percent complete: %
<b>Lake Road West Fork: Lake Road East Fork to Church Road</b> Lake Road West Fork <i>Ditching work is completed.</i>	T & L, Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/06/2011</b> Scheduled end date: <b>08/29/2011</b> Percent complete: <b>75 %</b>

<b>Morton Road: Monroe Orleans County Line Road to Redman Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Morton Road	Surface Treat	Scheduled start date: <b>06/20/2011</b>
<i>The surface treatment is complete.</i>		Scheduled end date: <b>09/12/2011</b>
		Percent complete: <b>90 %</b>
<b>North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
North Hamlin Road	Prep for 2012 Surface Treat	Scheduled start date: <b>06/13/2011</b>
<i>The ditching work has begun. True &amp; level is complete.</i>		Scheduled end date: <b>10/10/2011</b>
		Percent complete: <b>75 %</b>
<b>Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Roosevelt Highway Ext	Surface Treat	Scheduled start date: <b>06/13/2011</b>
<i>Surface treatment is complete. The road will be swept in the next few weeks.</i>		Scheduled end date: <b>07/25/2011</b>
		Percent complete: <b>95 %</b>
<b>Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Walker Road	Prep for 2012 Surface Treat	Scheduled start date: <b>06/20/2011</b>
<i>True &amp; level is complete. Ditching work is being performed.</i>		Scheduled end date: <b>09/30/2011</b>
		Percent complete: <b>65 %</b>

## Henrietta

Calkins Road	Drainage Improvements	Contact: <b>Jim Gagnier (585-753-7732)</b>
<i>Removing trees and preparing to modify existing drainage structure</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: <b>5 %</b>
<b>Calkins Road: Route 15A to Pittsford Town Line</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Calkins Road	NovaChip	Scheduled start date: <b>06/20/2011</b>
<i>Needs shoulder back-up and catch basin adjustments</i>		Scheduled end date:
		Percent complete: <b>90 %</b>
<b>Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line</b>		Contact: <b>Karen Cox (585-753-7742)</b>
Stone Road	Resurface	Scheduled start date: <b>04/15/2011</b>
<i>Friant top coarse complete, striping, punch list and grading to be done.</i>		Scheduled end date: <b>09/01/2011</b>
		Percent complete: <b>90 %</b>
construction will progress under alternating 2-way traffic		
<b>Telephone Road: Rush Town Line to Route 15</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Telephone Road	Surface Treat	Scheduled start date:
<i>Surface treat scheduled for late July</i>		Scheduled end date:
		Percent complete: <b>%</b>
<b>Winton Road: Jefferson Road to Brighton Henrietta TL Road</b>		Contact: <b>Hank Herdzik (585-753-7747)</b>
Winton Road	Resurface	Scheduled start date:
<i>Milling and paving to be completed at night. Work to begin in September.</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
Two way traffic will be maintained during construction with some lane restrictions.		

## Irondequoit

**Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard** Contact: **Tony Halaris (585-753-7738)**

Kings Highway	Slope Repairs	Scheduled start date: <b>07/11/2011</b>
<i>2 of the 4 sites are complete, final shotcrete to be completed week of 7/25 on other 2 sites.</i>		Scheduled end date: <b>08/29/2011</b>
		Percent complete: <b>85 %</b>

<b>Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Kings Highway North	Install Gutters, Cold In Place Recycle, Resurface	Scheduled start date: <b>06/28/2011</b>
<i>gutters and cold in place recycle complete, needs final top coarse and restoration</i>		Scheduled end date: <b>09/01/2011</b>
		Percent complete: <b>75 %</b>

## Mendon

<b>Boughton Hill Rd: West Bloomfield Road to Route 64</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Boughton Hill Road	Surface Treat	Scheduled start date: <b>06/20/2011</b>
<i>Surface treat complete, needs striping</i>		Scheduled end date:
		Percent complete: <b>90 %</b>

<b>Pittsford Mendon Center Rd: Route 251 to Canfield Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Pittsford Mendon Center Rd	Prep for 2012 Surface Treat	Scheduled start date: <b>06/06/2011</b>
<i>Asphalt prep &amp; ditching has begun</i>		Scheduled end date:
		Percent complete: <b>10 %</b>

<b>Pond Rd: Route 65 to Douglas Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Pond Rd	Prep for 2012 Cold Mix Paving	Scheduled start date: <b>04/09/2011</b>
<i>Started drainage cleaning and grading</i>		Scheduled end date:
		Percent complete: <b>15 %</b>

<b>Smith Road: Pittsford Mendon Center Rd to Route 64</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
Smith Road	Prep for 2012 Recycle	Scheduled start date:
<i>Ditching and pipe relining in August</i>		Scheduled end date:
		Percent complete: <b>%</b>

<b>West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Bloomfield Road	T&L and Novachip	Scheduled start date: <b>06/15/2011</b>
<i>Complete</i>		Scheduled end date:
		Percent complete: <b>100 %</b>

<b>West Bloomfield Rd: Route 251 to Canfield Road</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Bloomfield Road	Prep for 2012 Surface Treat	Scheduled start date:
<i>Asphalt prep and ditching to begin in August</i>		Scheduled end date:
		Percent complete: <b>%</b>

<b>West Main Street: Village Line to Route 65</b>		Contact: <b>Jim Gagnier (585-753-7732)</b>
West Main Street	Mill and Resurface	Scheduled start date:
<i>Milling scheduled for mid August</i>		Scheduled end date:
		Percent complete: <b>%</b>

## Odgen

<b>Canal Road: Washington Street to Route 259</b>		Contact: <b>Mike Slattery (585-753-7734)</b>
Canal Road	Drainage & Prep for 2012 Surface Treat	Scheduled start date: <b>05/28/2011</b>
<i>Tree trimming is complete. Ditching work is scheduled for early August.</i>		Scheduled end date: <b>10/10/2011</b>
		Percent complete: <b>15 %</b>

**Colby Street: Ogden - Sweden Town Line to Route 36**

Colby Street Resurface  
*Topsoil and seed is being worked on, paving is complete.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/13/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **85 %**

**Dewey Street: Hubbell Road to Route 36**

Dewey Street Prep & Surface Treat  
*Spot repairs have been made. The surface treatment is scheduled for the week of July 25th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/28/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **65 %**

**Lyell Avenue: Union Street to Village Line**

Lyell Avenue Improvements Reconstruct road and replace culvert SIN's  
 10-177-009 & 10-177-039

*will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration*

During 1st season, underground utility work will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **08/01/2011**  
 Scheduled end date: **06/30/2012**  
 Percent complete: **5 %**

**Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd**

Ogden Parma Town Line Road Surface Treat  
*The ditching work and surface treatment is complete. Sweeping to be completed in the next few weeks.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/28/2011**  
 Scheduled end date: **07/18/2011**  
 Percent complete: **75 %**

**Stony Point Road: Route 36 to Route 259**

Stony Point Road Surface Treat  
*T&L and surface treatment are complete. Sweeping to take place in the next few weeks.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/23/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **90 %**

**Odgen/Sweden****Gallup Road: Canal Road to Gordon Road**

Gallup Road Prep for 2012 surface treat  
*Schedule being coordinated with town*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **07/18/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **%**

**Parma****Hamlin Parma TL Road: Curtis Road to Lake Ontario**

Hamlin Parma TL Road Resurface  
*Fiber mat is scheduled for the week of July 25th, weather permitting.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/13/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: **20 %**

**Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge**

Hill Road Bridge (Over Brockport Creek) Replace  
*Bridge scheduled for next year*

Contact: **Tom Frys (585-753-7741)**  
 Scheduled start date: **06/15/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge**

Hill Road Bridge (Over Salmon Creek) Replace  
*Road closed July 5, 2011.*

Contact: **Tom Frys (585-753-7741)**  
 Scheduled start date: **06/05/2011**  
 Scheduled end date: **10/21/2011**  
 Percent complete: **0 %**

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

**Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd**

Hinkleyville Road Membrane Waterproofing SIN 11-214-013  
*Work is scheduled to start Mon 7/11/2011*

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

Road closure

**Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.**

Peck Road Bridge Replacement Replace Bridge BIN 3317820  
*Road closed June 27*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **06/27/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **15 %**

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

**Pinehill Road: Hinkleyville Road to Gutter Section**

Pinehill Road Resurface  
*Project held till 2012*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/05/2012**  
Scheduled end date: **10/10/2012**  
Percent complete: %

**Trimmer Road: Ogden Parma Town Line to Route 104**

Trimmer Road Cold In Place Recycle & Surface Treat  
*Cold in Place recycle & first surface treatment are complete. The road will be swept in the next few weeks.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/01/2011**  
Scheduled end date: **08/22/2011**  
Percent complete: **85 %**

**Penfield**

**Carter Road: Perinton TL to Route 441**

Carter Road Surface Treat  
*Surface treating complete, needs striping*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/30/2011**  
Scheduled end date: **08/15/2011**  
Percent complete: **90 %**

**Harris Road: Route 441 to Webster Town Line**

Harris Road Surface Treat  
*Surface treat complete, needs striping*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/30/2011**  
Scheduled end date:  
Percent complete: **90 %**

**Jackson Road: Jackson Road Extension to NYS Route 286**

Jackson Road Resurface  
*new paved shoulders, shoulders and binder complete, top coarse complete*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **04/04/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **95 %**

construction will progress under alternating 2-way traffic

**Jackson Road: Plank Road to State Road**

Jackson Road Surface Treat  
*Surface treating complete, striping to be completed in July*

Contact: **Jim Gagnier (585-753-7732)**  
Scheduled start date: **06/30/2011**  
Scheduled end date: **08/15/2011**  
Percent complete: **90 %**

**Panorama Trail: Irondequoit Creek Bridge to Penfield Road**

Panorama Trail Resurface  
*Work to begin in September*

Contact: **Hank Herdzyk (585-753-7747)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

Two way traffic will be maintained during construction with some lane restrictions.

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road  
*Hot in place recycle scheduled for mid August*

Hot in Place recycle, Resurface

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Whalen Road: Five Mile Line Road to Route 250**

Whalen Road  
*NovaChip Scheduled for early August*

Novachip

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/13/2011**  
 Scheduled end date:  
 Percent complete: **5 %**

**Perinton****Ayrault Road: Route 250 to Turk Hill Road**

Ayrault Road  
*Scheduled for week of July 25th*

Micropave

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Carter Road: Whitney Road to Penfield Town Line**

Carter Road  
*Surface treating complete, needs striping*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **06/30/2011**  
 Scheduled end date: **08/15/2011**  
 Percent complete: **90 %**

**Garnsey Road: Route 250 to Turk Hill Road**

Garnsey Road  
*Complete except striping*

Resurface

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **07/05/2011**  
 Scheduled end date: **08/01/2011**  
 Percent complete: **90 %**

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue  
*Water services being installed between Terrace Dr and Crystal Spring. Storm sewer construction to begin week of 7/25. Sanitary sewer continues between Ayrault Rd and White Oak Lane. MCI, Fibertech, Time Warner and Frontier currently relocating overhead cables to new poles.*

Reconstruction

Contact: **Rob Kozarits (585-753-7747)**  
 Scheduled start date: **03/14/2011**  
 Scheduled end date: **09/14/2012**  
 Percent complete: **18 %**

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

**Pittsford****Calkins Road: Henrietta TL to Clover Street**

Calkins Road  
*NovaChip complete. Needs shoulder backup*

NovaChip

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **07/05/2011**  
 Scheduled end date: **08/15/2011**  
 Percent complete: **90 %**

**Golf Ave: Route 153 to Marsh Road**

Golf Ave  
*Surface treat scheduled for early August*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Park Road: East Street to Perinton Town Line**

Park Road  
*Surface treat scheduled for early August*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Stone Road: Henrietta - Pittsford Town Line to Route 65**

Contact: **Karen Cox (585-753-7742)**

Stone Road <i>top course paving complete, final restorations underway</i>	Resurface	Scheduled start date: <b>04/01/2011</b> Scheduled end date: <b>09/01/2011</b> Percent complete: <b>90 %</b>
--	-----------	---

construction will progress under alternating 2-way traffic

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road <i>Schedule being coordinated with town and vendor</i>	Pavement edge and asphalt repair	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %
--	----------------------------------	---

**Willard Road: Route 65 to Mendon Center Road**

Willard Road <i>Surface treat scheduled for early August</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %
---	---------------	---

## Riga

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road <i>Tree trimming is complete. Milling and boxing out the shoulders is complete. True &amp; level scheduled for the week of Aug. 1, 2011.</i>	Build edges	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/06/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: <b>65 %</b>
--	-------------	---

**Bromley Road: Buffalo Road to Percy Road**

Bromley Road <i>Ditching, tree trimming and paving is complete. Driveway adjustments are still needed.</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/28/2011</b> Scheduled end date: <b>09/08/2011</b> Percent complete: <b>85 %</b>
---	-----------------------------	---

**Griffin Road: Route 36 to Palmer Road**

Griffin Road <i>Schedule being coordinated with town and vendor. Waiting for the Town's watermain project to be completed before our work can begin.</i>	Prep for 2012 Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/27/2011</b> Scheduled end date: <b>10/10/2011</b> Percent complete: %
---	-----------------------------	---

**Malloch Road: Wheatland /Riga Town Line to Route 33A**

Malloch Road <i>Surface treatment is scheduled for the week of July 25th, weather permitting.</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>06/27/2011</b> Scheduled end date: <b>08/15/2011</b> Percent complete: <b>15 %</b>
--	---------------	---

## Rush

**Honeyoe Falls Road No. 6: Over Honeyoe Creek Tributary to Between Works Road and Five Points Road**

Honeyoe Falls Road No. 6 CULVERT <i>Town of Rush forces constructing. Set new culvert on June 16 Backfill occurring. Paving scheduled for 7/8/11. Guide rail to be installed week of July 11. Road opens after guide rail is installed. Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 &amp; 20 to Livingston County Rte. 65 (Oak Opening Rd.)</i>	Replace Culvert S.I.N. 16-063-320	Contact: <b>Tom Fry (585-753-7741)</b> Scheduled start date: Scheduled end date: Percent complete: <b>85 %</b>
--	-----------------------------------	---

**Middle Road: Route 251 to Rush / Henrietta Town Line Road**

Middle Road <i>Surface treat scheduled for week of July 25th</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: Scheduled end date: Percent complete: %
---	---------------	---

**Phelps Road: Works Road to Route 15A**

Phelps Road  
*Hot mix prep and ditching in August*

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Rush Henrietta Town Line Road: East River Road to Route 15A**

Rush Henrietta Town Line Road  
*Surface treat scheduled for week of July 25th*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Rush West Rush Road: East River Road to Route 15A**

Rush West Rush Road  
*Surface treat scheduled for week of July 25th*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Telephone Road: East River Road to Rush/Henrietta TL**

Telephone Road  
*Surface treat scheduled for week of July 25th*

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Sweden****Capen Road: West Sweden Road to Redman Road**

Capen Road  
*Cold in place recycle, ditching and tree trimming is completed, first surface treat is complete.*

Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **05/23/2011**  
 Scheduled end date: **09/01/2011**  
 Percent complete: **75 %**

**Redman Road: Capen Road to Route 31A**

Redman Road  
*Ditching and shoulder work is complete. Surface treatment is scheduled for early August.*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/01/2011**  
 Scheduled end date: **09/28/2011**  
 Percent complete: **65 %**

**White Road: West Sweden Road to Redman Road**

White Road  
*Schedule being coordinated with town and vendor*

Prep for 2012 Surface Treat

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **06/27/2011**  
 Scheduled end date: **10/10/2011**  
 Percent complete: %

**Webster****Jackson Road: State Road to Route 404**

Jackson Road  
*final top coarse complete, final restorations underway new paved shoulders and drainage installed,*

Build new shoulders

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **04/04/2011**  
 Scheduled end date: **09/01/2011**  
 Percent complete: **90 %**

construction will progress under alternating, 2-way traffic

**Monroe Wayne CL Road: Route 104 to Town Jurisdiction**

Monroe Wayne CL Road  
*Prep work scheduled to begin in August*

Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:  
 Scheduled end date:  
 Percent complete: %

**Salt Road: State Road to Lake Road**

Salt Road  
 Prep for 2012 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date:

Prep work to begin in August

Scheduled end date:  
Percent complete: %

**Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)**  
Salt Road Replace Culvert S.I.N. 18-006-083  
*Work is scheduled to start Monday 7/25/2011*

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

Road Closure

## Wheatland

**Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd**  
Mumford Road Membrane Waterproofing SIN 19-180-241  
*Work is scheduled to start Mon 5/16/2011*

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date:  
Scheduled end date:  
Percent complete: %

Road closure

**Mumford Road: NYS Route 36 to North Road**  
Mumford Road Cold in place recycle & Surface Treat  
*Cold in place recycle iand surface treat are complete.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **05/25/2011**  
Scheduled end date: **09/01/2011**  
Percent complete: **80 %**

**North Road: Belcoda Road to Wheatland Center Road**  
North Road Resurface  
*Shoulder and ditching work to begin the week of 8/15.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/20/2011**  
Scheduled end date: **10/10/2011**  
Percent complete: **15 %**

**Union Street: Route 383 to North Road**  
Union Street Prep for 2012 Surface Treat  
*Tree trimming is complete. T&L is scheduled for early August.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **06/01/2011**  
Scheduled end date: **08/22/2011**  
Percent complete: **10 %**

**Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.**  
Union Street over Oatka Creek Bridge Rehabilitation Rehabilitate Bridge BIN 3317910  
*Road closed May 9*

Contact: **Karen Cox (585-753-7742)**  
Scheduled start date: **05/09/2011**  
Scheduled end date: **11/30/2011**  
Percent complete: **30 %**

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.