



Monroe County Department of Transportation

Ongoing Construction Update - April 30, 2012

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road
schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/05/2012**
Scheduled end date: **08/06/2012**
Percent complete: %

Crittenden Road: East River Road to Route 15

Crittenden Road
schedule being coordinated with town and vendors

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Chili

Chestnut Ridge Road: Route 33A to Paul Road

Chestnut Ridge Road
schedule being coordinated with town and vendors

Hot in place Recycle and Novachip

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street
Scheduled start and end dates (Tentative)

Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **06/25/2012**
Scheduled end date: **07/06/2012**
Percent complete: %

Daily lane closures

City of Rochester

Commun. Conduit Replacement Proj. Phase III
Awaiting notice to proceed. Project to start in late April and continue throughout the summer.

Some limited lane closures while installing conduit.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **04/23/2012**
Scheduled end date: **09/20/2012**
Percent complete: **0 %**

Culver Rd: Atlantic & Laurelton to Garson & Clifford

Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date:
Percent complete: **80 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union

Contact: **Brent Penwarden (585-753-7733)**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Lawton Road: Rte. 19 to Rte. 260

Lawton Road
schedule being coordinated with town and vendor

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

East Rochester

Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue
schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue
schedule being coordinated with town and vendors

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Gates

Lyell Road: Manitou Road to Elmgrove Road

Lyell Road
schedule being coordinated with town and vendor

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road
contract to be awarded in May, schedule to be developed with Contractor for summer 2012 construction

Resurface

Contact: **Rob Kozarits (585-753-7738)**
 Scheduled start date: **06/04/2012**
 Scheduled end date: **09/24/2012**
 Percent complete: %

Greece

Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue

schedule being coordinated with town and vendors

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Topsoil touch up and re-seeding complete. Town and RGE currently performing street lighting installation.

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/15/2011**

Percent complete: **100 %**

Dorsey Road is open to two way traffic.

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Curb is installed. Will set rebar and pour sidewalk on bridge and east approach slab next, set rebar, pour west side approach and install bridge rail and fencing after that.

Rehabilitate Bridge BIN 3211130

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **03/12/2012**

Scheduled end date: **05/24/2012**

Percent complete: **84 %**

Detour traffic: Beach to Dewey to Latta to Island Cottage

Fetzner Road: Ridge Road to Maiden Lane

Fetzner Road

Work is under way to mill and repave the road.

Mill and Resurface

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **04/17/2012**

Scheduled end date: **06/01/2012**

Percent complete: **40 %**

Two way traffic will be maintained.

Hincher Road: Manitou Road to North Greece Road

Hincher Road

schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/01/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary

The Project is scheduled to start mid May 2012.

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **05/14/2012**

Scheduled end date: **09/30/2012**

Percent complete: **0 %**

Kirk Road will be closed to through traffic at the bridge. A Detour will be posted to use Janes Road, Island Cottage Road and Latta Road.

Lee Road: City Line to Ridgeway Avenue

Lee Road

contract to be awarded in May, schedule to be developed with Contractor for summer 2012 construction

Mill and Resurface

Contact: **Rob Kozarits (585-753-7738)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: %

Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road

schedule being coordinated with town and vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Prep for 2013 Surface Treat

Page 3 of 10

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/07/2012**

4/30/2012

8:10

schedule being coordinated with town and vendors

Scheduled end date: **09/03/2012**

Percent complete: %

Ridgeway Avenue: Bellwood Drive to Lee Road

Ridgeway Avenue

Mill and Resurface

contract being awarded in May schedule to be determined w/contractor

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/11/2012**

Scheduled end date: **07/09/2012**

Percent complete: %

Vintage Lane: Long Pond Road to Mt. Read Boulevard

Vintage Lane

Mill and Resurface

contract to be awarded in May schedule to be developed with Contractor for summer 2012 construction

Contact: **Rob Kozarits (585-753-7738)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: %

Hamlin

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd

Hamlin Parma Town Line Rd

Prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Redman Road: Church Road to Cook Road

Redman Road

Prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/08/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Henrietta

John Street Extension: Bailey Road to Lehigh Station Road

John Street Extension

Build New Road

Contractor scheduled to start construction early May 2012

Contact: **Karen Cox (585-753-7748)**

Scheduled start date: **04/10/2012**

Scheduled end date: **10/05/2012**

Percent complete: **7 %**

new road; traffic impact will be minimal

Middle Road: Lehigh Station Road to Calkins Road

Middle Road

Hot in Place Recycle and Resurface

schedule being coordinated with town and vendors

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Pinnacle Road: Red Lion Drive to Stone Road

Pinnacle Road

schedule being coordinated with town and vendors

Micropave

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Irondequoit**Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road

schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Kings Highway: Titus Avenue to Lakeshore Boulevard

Kings Highway

constrction schedule being coordinated with contractor

Slope Repairs

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/09/2012**Scheduled end date: **07/30/2012**

Percent complete: %

Pattonwood Drive: Thomas Avenue to St. Paul Blvd

Pattonwood Drive

schedule being coordinated with town and vendors

Micropave

Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Mendon**Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Bulls Sawmill Road

schedule being coordinated with town and vendors

Surface treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd

Scheduled start and end dates (Tentative)

Replace Culvert

Contact: **Tim Joyce (585-753-7743)**Scheduled start date: **05/07/2012**Scheduled end date: **05/18/2012**

Percent complete: %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd

schedule being coordinated with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Pond Rd: Route 65 to Douglas Road

Pond Rd

schedule being coordinated with town and vendors

Cold Mix Pave and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/08/2012**Scheduled end date: **09/03/2012**

Percent complete: %

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road

schedule being coordinated with town and vendors

Reline culvert and prep for 2013 Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **05/07/2012**Scheduled end date: **09/03/2012**

Percent complete: %

West Bloomfield Road: Rte. 251 to Canfield RoadContact: **Jim Gagnier (585-753-7732)**

West Bloomfield Road <i>schedule being coordinated with town and vendors</i>	Surface treat	Scheduled start date: 05/07/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Odgen

Canal Road: Washington Street to Route 259

Canal Road <i>schedule being coordinated with town and vendor</i>	Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259	Contact: Mike Slattery (585-753-7734)
		Scheduled start date: 05/07/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Dewey Street: Hubbell Road to Route 36

Dewey Street <i>schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734)
		Scheduled start date: 05/07/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Gillett Road: Shepard Road to Lyell Road

Gillett Road <i>schedule being coordinated with town and vendor</i>	Prep for 2013 Surface Treat	Contact: Mike Slattery (585-753-7734)
		Scheduled start date: 05/07/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements <i>Contractor will be installing granite curb, fine grading roadway and will start paving operations</i>	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: Karen Cox (585-753-7742)
		Scheduled start date: 08/01/2011
		Scheduled end date: 06/30/2012
		Percent complete: 50 %

One way westbound detour was put into effect on April 9. Detour will utilize Union Street, Route 31 and Gillette Road. Will remain in place until the end of construction.

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road

Gallup Road <i>schedule being coordinated with town and vendor</i>	Surface Treat	Contact: Mike Slattery (585-753-7734)
		Scheduled start date: 05/07/2012
		Scheduled end date: 09/03/2012
		Percent complete: %

Parma

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek) <i>Top to be paved at same time as Brockport Creek bridge.</i>	Replace	Contact: Tom Frys (585-753-7741)
		Scheduled start date: 06/05/2011
		Scheduled end date: 11/18/2011
		Percent complete: 95 %

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road <i>Scheduled start and end dates (Tentative)</i>	Membrane Waterproofing SIN 11-214-013	Contact: Tim Joyce (585-753-7743)
		Scheduled start date: 06/04/2012
		Scheduled end date: 06/22/2012
		Percent complete: %

Road Closure. Detour is not yet determined.

Huffer Road: North Avenue to Lake Ontario

Huffer Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Pinehill Road: Hinkleyville Road to Trimmer Road

Pinehill Road
schedule being coordinated with town and vendor

Cold in Place Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Penfield**Penfield Road: Over Irondequoit Creek to Between Old Penfield Road and Panorama Trail**

Penfield Road Bridge Rehabilitation
Construction to start April 30

Rehabilitate Bridge BIN 1048530

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **03/13/2012**
 Scheduled end date: **09/30/2012**
 Percent complete: **9 %**

Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.

Plank Road: Shoecraft Road to Jackson Road

Plank Road
schedule being coordinated with town and vendors

Hot in Place Recycle and Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Salt Road: Rte. 286 to Plank Road

Salt Road
schedule being coordinated with town and vendors

Prep for 2013 surface treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Perinton**Baird Road: Rte. 31F to Whitney Road**

Baird Road
schedule being coordinated with town and vendors

Novachip

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Howell Road: Rte. 31F to Whitney Road

Howell Road
schedule being coordinated with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue
Water service, mainline drainage installation and east side roadway boxout underway between Ayrault and Brentwood. Roadway reconstruction complete to binder course from Rte 31F to Brentwood Lane. Sidewalk complete on west side from 31F to school. Final topsoil and seeding still required at north end.
 One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **03/14/2011**
 Scheduled end date: **09/14/2012**
 Percent complete: **70 %**

Marsh Road: Rte. 96 to Pittsford Town Line

Marsh Road
schedule being coordinated with town and vendors

Novachip

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Pittsford

East Street: Mendon Town Line to Rte. 96

East Street
schedule being coordinated with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/08/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Tobey Road: Rte. 65 to Tobey Woods

Tobey Road
schedule being coordinated with town and vendors

Pave Smoothseal

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Tobey Road
schedule being coordinated with town and vendors and other portion of Tobey

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

West Bloomfield Road: Canfield Road to Route 64

West Bloomfield Road
schedule being coordinated with town and vendors

Build edges and asphalt repair for 2013 Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Bromley Road: Percy Road to Attridge Road

Bromley Road
schedule being coordinated with town and vendor

True & Level

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Griffin Road: Route 36 to Palmer Road

Griffin Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road
schedule being coordinated with town and vendor

Build edges and prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Rush

Honeoye Falls #6 Road: Rte. 15 to Works Road

Honeoye Falls #6 Road
schedule being coordinated with town and vendors

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Phelps Road: Works Road to Route 15A
Phelps Road
schedule being coordinated with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Sweden

Redman Road: Capen Road to Route 31A
Redman Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Reed Road: Jurisdiction Line to Rte. 19
Reed Road
schedule being coordinated with town and vendor

Cold in Place Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

West Sweden Road: Jurisdiction Line to Rte. 31A
West Sweden Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

White Road: West Sweden Road to Redman Road
White Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Webster

Bay Road: Rte. 104 to Klem Road
Bay Road
schedule being coordinated with town and vendors

Micropave

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Lake Road: IBOB to Bay Road
Lake Road
schedule being coordinated with town and vendors

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Monroe Wayne CL Road: Route 104 to Town Jurisdiction
Monroe Wayne CL Road
schedule being coordinated with town and vendors

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Salt Road: Schlegel Road to Lake Road
Salt Road
schedule being coordinated with town and vendors

Surface Ttreat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Salt Road: Rte. 104 to Schlegel Road
Salt Road

Prep for 2013 surface treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**

schedule being coordinated with town and vendors

Scheduled end date: **09/03/2012**

Percent complete: %

Wheatland

North Road: Rte. 36 to Belcoda Road

North Road

Novachip

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Union Street: Route 383 to North Road

Union Street

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %
