



Monroe County Department of Transportation

Ongoing Construction Update - July 11, 2012

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road		Contact: Tony Halaris (585-753-7738)
Allens Creek Road	Mill and Resurface	Scheduled start date:
<i>schedule being coordinated with town and vendors</i>		Scheduled end date: 09/07/2012
		Percent complete: %
Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15		Contact: Tony Halaris (585-753-7738)
Brighton Henrietta Town Line Road	Edge Mill and Resurface	Scheduled start date: 06/04/2012
<i>Project Complete</i>		Scheduled end date: 06/21/2012
		Percent complete: 100 %
Crittenden Road: East River Road to Route 15		Contact: Tony Halaris (585-753-7738)
Crittenden Road	Double Surface Treat	Scheduled start date:
<i>schedule being coordinated with town and vendors</i>		Scheduled end date: 09/03/2012
		Percent complete: %
Westfall Road: East Henrietta Road to Lac de Ville Blvd.		Contact: Tom Frys (585-753-7741)
Westfall Road III	Reconstruct/Rehabilitate	Scheduled start date: 05/07/2012
<i>Begin paving (base course) south half of the road from Sawgrass to East Henrietta.</i>		Scheduled end date: 07/19/2013
<i>Grading behind curb, install conduit, adjust manholes & valves.</i>		Percent complete: 12 %
<i>One way detour continues. DOT is monitoring camera's and adjusting signal timings accordingly.</i>		

Chili

Chestnut Ridge Road: Route 33A to Paul Road		Contact: Tony Halaris (585-753-7738)
Chestnut Ridge Road	Hot in place Recycle and Novachip	Scheduled start date: 07/05/2012
<i>Recycle scheduled for 7/5/12. Novachip week of 7/23.</i>		Scheduled end date: 09/03/2012
		Percent complete: 40 %
Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue		Contact: Tim Joyce (585-753-7743)
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date: 06/25/2012
<i>Scheduled start and end dates (Tentative)</i>		Scheduled end date: 07/06/2012
		Percent complete: %
<i>Daily lane closures</i>		

City of Rochester

Broad St/Chestnut St/Court St	Contact: Brent Penwarden (585-753-7729)
	Scheduled start date:

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Scheduled end date: **09/26/2012**
 Percent complete: **50 %**

Commun. Conduit Replacement Proj. Phase III
Work started May 17, 2012 and will continue through early October.

Contact: **Jim Pond (585-753-7755)**
 Scheduled start date: **05/17/2012**
 Scheduled end date: **10/14/2012**
 Percent complete: **40 %**

Some limited lane closures while installing conduit.

Culver Rd: Atlantic & Laurelton to Garson & Clifford
 Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**
 Scheduled start date:
 Scheduled end date: **08/23/2012**
 Percent complete: **85 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union
 University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**
 Scheduled start date:
 Scheduled end date: **08/31/2012**
 Percent complete: **40 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road Surface Treat
schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road Surface Treat
schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Lawton Road: Rte. 19 to Rte. 260

Lawton Road Prep for 2013 Surface Treat
Prep work to be beginning the week of 7/23/2012

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/23/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road Surface Treat
schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Redman Road Culvert over West Creek Tributary

Culvert is located about 1.5 miles north of Route 104. Site prep and culvert demolition starting July 9th.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Redman Rd will be closed to thru traffic starting July 9th. Thru traffic will be detoured to Route 104, Route 19 and Route 18.

East Rochester

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue

schedule being coordinated with town and vendors

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue

schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Gates

Lyell Road: Manitou Road to Elmgrove Road

Lyell Road

schedule being coordinated with town and vendor

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date: **09/21/2012**

Percent complete: %

Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road

Work is expected to begin in early August 2012

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: %

Daily Lane Closures

Greece

Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue

Surface treat aggregate pretreated. Scheduling Surface Treatment

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **09/07/2012**

Percent complete: **50 %**

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Town and RGE currently performing street lighting installation.

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/15/2011**

Percent complete: **100 %**

Dorsey Road is open to two way traffic.

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date: **09/07/2012**

Percent complete: %

Hincher Road: Manitou Road to North Greece Road

Hincher Road

schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **05/16/2012**

Birdge reconstruction is underway.

Scheduled end date: **09/30/2012**

Percent complete: **40 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

Lee Road: City Line to Ridgeway Avenue

Lee Road Mill and Resurface

Paving is complete, final pavement markings to be installed late summer

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: **98 %**

Daily Lane closures to complete punch list items

Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road Surface Treat

Surface treat aggregate pretreated. Scheduling Surface Treatment

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **07/20/2012**

Percent complete: **%**

North Avenue: Mill Road to English Road

North Avenue Pave smooth seal

schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/10/2012**

Scheduled end date: **09/21/2012**

Percent complete: **%**

North Greece Road: Frisbee Hill Road to Hincer Road

North Greece Road Prep for 2013 Surface Treat

schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **%**

Ridgeway Avenue: Bellwood Drive to Lee Road

Ridgeway Avenue Mill and Resurface

Paving complete, final pavement markings to be installed late summer

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/18/2012**

Scheduled end date: **07/06/2012**

Percent complete: **98 %**

Daytime daily lane closures for punch list work items.

Vintage Lane: Long Pond Road to Mt. Read Boulevard

Vintage Lane Mill and Resurface

Work expected to begin week of July 16

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/24/2012**

Percent complete: **%**

Daily lane closures

Hamlin

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd

Hamlin Parma Town Line Rd Prep for 2013 Surface Treat

True & level has begun. Drainage work to follow.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **50 %**

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Redman Road: Church Road to Cook Road		Contact: Mike Slattery (585-753-7734)
Redman Road	Prep for 2013 Surface Treat	Scheduled start date: 06/18/2012
<i>schedule being coordinated with town and vendor</i>		Scheduled end date: 09/03/2012
		Percent complete: %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road		Contact: Mike Slattery (585-753-7734)
Walker Road	Surface Treat	Scheduled start date: 07/09/2012
<i>schedule being coordinated with town and vendor</i>		Scheduled end date: 09/03/2012
		Percent complete: %

Henrietta

John Street Extension: Bailey Road to Lehigh Station Road		Contact: Karen Cox (585-753-7748)
John Street Extension	Build New Road	Scheduled start date: 04/10/2012
<i>Contractor completed clearing & grubbing., starting topsoil stripping and stockpiling</i>		Scheduled end date: 10/05/2012
		Percent complete: 28 %
<i>new road; traffic impact will be minimal</i>		

Middle Road: Lehigh Station Road to Calkins Road		Contact: Jim Gagnier (585-753-7732)
Middle Road	Hot in Place Recycle and Resurface	Scheduled start date: 07/02/2012
<i>Hot in Place recycle is complete, scheduling paving</i>		Scheduled end date: 09/03/2012
		Percent complete: 40 %

Pinnacle Road: Red Lion Drive to Stone Road		Contact: Jim Gagnier (585-753-7732)
Pinnacle Road	Micropave	Scheduled start date: 05/07/2012
<i>Micropave scheduled for the week of 7/30/2012</i>		Scheduled end date: 09/03/2012
		Percent complete: %

Irondequoit

Cooper Road: Titus Avenue to St Paul Blvd		Contact: Tony Halaris (585-753-7738)
Cooper Road	Mill and Resurface	Scheduled start date: 07/16/2012
<i>Mill scheduled for 7/16. Paving scheduled for 7/23.</i>		Scheduled end date: 08/17/2012
		Percent complete: %

East Ridge Road: City Line (near Marburger St) to Culver Road		Contact: Hank Herdzik (585-753-7748)
East Ridge Road Improvement Project	Reconstruct/Rehabilitate	Scheduled start date: 07/02/2012
<i>Project to be done is sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>		Scheduled end date: 11/30/2013
		Percent complete: 1 %
<i>First one way detour is scheduled to be installed on July 10, 2012 between Seneca Ave and Hudson Ave. Westbound traffic will be detoured. Eastbound traffic can proceed as normal.</i>		

Kings Highway: Titus Avenue to Lakeshore Boulevard		Contact: Tony Halaris (585-753-7738)
Kings Highway	Slope Repairs	Scheduled start date: 08/27/2012
<i>Road to close Aug. 27</i>		Scheduled end date: 09/07/2012
		Percent complete: %

Pattonwood Drive: Thomas Avenue to St. Paul Blvd		Contact: Tony Halaris (585-753-7738)
Pattonwood Drive	Micropave	Scheduled start date: 05/16/2012
<i>Micropave complete, long line striping complete, need to finish cross walks.</i>		Scheduled end date: 06/04/2012
		Percent complete: 100 %

Mendon

Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road

Bulls Sawmill Road
Surface treat
Surface treat scheduled for the week of 7/16/2012

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd
Replace Culvert
Complete

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **05/07/2012**
Scheduled end date: **05/23/2012**
Percent complete: %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd
Surface Treat
Surface treat schedule for the week of July 16

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/16/2012**
Scheduled end date: **08/17/2012**
Percent complete: %

Pond Rd: Route 65 to Douglas Road

Pond Rd
Cold Mix Pave and Surface Treat
Shoulder back up is complete, Surface Treat scheduled for the week of 7/16 / 12

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/28/2012**
Scheduled end date: **09/03/2012**
Percent complete: **65 %**

Smith Road: Pittsford Mendon Center Rd to Route 64

Smith Road
Reline culvert and prep for 2013 Recycle and Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

schedule being coordinated with town and vendors

West Bloomfield Road: Rte. 251 to Canfield Road

West Bloomfield Road
Surface treat
Surface treat scheduled for week of 7/16/2012

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Odgen

Canal Road: Washington Street to Route 259

Canal Road
Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/21/2012**
Scheduled end date: **07/27/2012**
Percent complete: **95 %**

Washington to Trimmer - Nova Chip is complete. Trimmer to Rte. 259 surface treat is complete. The road is ready for pavement markings.

Dewey Street: Hubbell Road to Route 36

Dewey Street
Surface Treat
Road is ready for pavement markings.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/14/2012**
Scheduled end date: **07/27/2012**
Percent complete: **95 %**

Gillett Road: Shepard Road to Lyell Road

Gillett Road
Prep for 2013 Surface Treat
schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's
10-177-009 & 10-177-039Contact: **Karen Cox (585-753-7742)**Scheduled start date: **08/01/2011***work items remaining are installation of street lighting and culvert rail revision.*Scheduled end date: **06/30/2012**Percent complete: **85 %**

ROAD IS NOW OPEN TO 2 WAY TRAFFIC

Odgen/Sweden**Gallup Road: Canal Road to Gordon Road**

Gallup Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/04/2012***Cutting the shoulders and cleaning the ditch has begun. True & level is complete.*Scheduled end date: **08/17/2012**Percent complete: **70 %****Parma**

Collamer Road Bridge

Monroe County Managing Bridge Replacement
ProjectContact: **Tom Frys (585-753-7741)**

Scheduled start date:

Install cofferdams. North side stone fill excavation. Stone fill placement.

Scheduled end date:

Percent complete: **5 %**

Bridge closed on June 13. Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.

Hill Road Bridge (Over Brockport Creek)

Monroe County Managing Bridge Replacement
ProjectContact: **Tom Frys (585-753-7741)**Scheduled start date: **07/08/2012***Construction scheduled for week of July 16.*Scheduled end date: **10/02/2012**Percent complete: **%**

Detour Route: Rte 18 to Rte. 259 to Burritt Rd.

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)

Replace

Contact: **Tom Frys (585-753-7741)**Scheduled start date: **06/05/2011***Top to be paved at same time as Brockport Creek bridge.*Scheduled end date: **11/18/2011**Percent complete: **95 %**

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd

Hinkleyville Road

Membrane Waterproofing SIN 11-214-013

Contact: **Tim Joyce (585-753-7743)**Scheduled start date: **08/20/2012***Scheduled start and end dates (Tentative)*Scheduled end date: **09/07/2012**Percent complete: **%**

Road Closure. Detour is not yet determined.

Huffer Road: North Avenue to Lake Ontario

Huffer Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/04/2012***Drainage work has begun. Minor T&L is complete.*Scheduled end date: **09/03/2012**Percent complete: **35 %****Pinehill Road: Hinkleyville Road to Trimmer Road**

Pinehill Road

Cold in Place Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/07/2012**

Cold-in-place recycle is complete.

Scheduled end date: **09/03/2012**
Percent complete: **50 %**

Penfield

Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road

Penfield Road Bridge Rehabilitation
contractor placed heavy stone fill and will be working on approach roadways

Rehabilitate Bridge BIN 1048530

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **03/13/2012**
Scheduled end date: **10/27/2012**
Percent complete: **15 %**

Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.

Plank Road: Shoecraft Road to Jackson Road

Plank Road
Hot in Place complete, scheduling paving.

Hot in Place Recycle and Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/25/2012**
Scheduled end date: **09/03/2012**
Percent complete: **40 %**

Salt Road: Rte. 286 to Plank Road

Salt Road
Prep work to begin in July

Prep for 2013 surface treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/09/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

Perinton

Baird Road: Rte. 31F to Whitney Road

Baird Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/23/2012**
Scheduled end date: **06/29/2012**
Percent complete: **100 %**

Howell Road: Rte. 31F to Whitney Road

Howell Road
Surface treat complete, scheduling striping.

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/18/2012**
Scheduled end date: **08/03/2012**
Percent complete: **90 %**

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue
Underground utility work is complete. Road boxout and curb installation complete. Paving complete up to binder. Topsoil and sidewalk work ongoing. Final top course paving expected week of August 1.

Reconstruct

One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **03/14/2011**
Scheduled end date: **09/14/2012**
Percent complete: **85 %**

Marsh Road: Rte. 96 to Pittsford Town Line

Marsh Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/23/2012**
Scheduled end date: **06/29/2012**
Percent complete: **100 %**

Pittsford

East Street: Mendon Town Line to Rte. 96

East Street
Surface treat scheduled for the week of 7/16/2012

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/16/2012**
Scheduled end date: **08/17/2012**
Percent complete: **%**

Tobey Road <i>Paving scheduled for the week of 8/6/12</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/30/2012 Scheduled end date: 09/03/2012 Percent complete: %
Tobey Road: Rte. 65 to Tobey Woods Tobey Road <i>Paving scheduled for the week of 8/6/12</i>	Pave Smoothseal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/30/2012 Scheduled end date: 09/03/2012 Percent complete: %
West Bloomfield Road: Canfield Road to Route 64 West Bloomfield Road <i>Prep work to begin in July</i>	Build edges and asphalt repair for 2013 Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012 Scheduled end date: 09/03/2012 Percent complete: %

Riga

Bridgeman Road: Malloch Road to Route 36 Bridgeman Road <i>Road is ready for pavement markings.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/30/2012 Scheduled end date: 07/27/2012 Percent complete: 95 %
Bromley Road: Percy Road to Attridge Road Bromley Road <i>schedule being coordinated with town and vendor</i>	True & Level	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/09/2012 Scheduled end date: 09/03/2012 Percent complete: %
Burnt Mill Road: Over Black Creek to Between Rt 490 and Robertson Rd Burnt Mill Road Bridge Project <i>This project is scheduled to start July 9, 2012 and be completed in the fall of 2012.</i> The bridge will be reduced to a one lane bidge until the project is complete.	Element Specific Preventive Maintenance	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 07/09/2012 Scheduled end date: 10/31/2012 Percent complete: 1 %
Griffin Road: Route 36 to Palmer Road Griffin Road <i>Road is ready for pavement markings.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/28/2012 Scheduled end date: 07/27/2012 Percent complete: 95 %
McIntosh Road: Kendall Road to Dewey Street McIntosh Road <i>The shoulders have been built, true & level is complete. Minor drainage work is still needed.</i>	Build edges and prep for 2013 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/04/2012 Scheduled end date: 08/17/2012 Percent complete: 90 %

Rush

Honeoye Falls #6 Road: Rte. 15 to Works Road Honeoye Falls #6 Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/21/2012 Scheduled end date: 06/29/2012 Percent complete: 100 %
Phelps Road: Works Road to Route 15A Phelps Road	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012

Surface treat complete, scheduling striping

Scheduled end date: **09/03/2012**
Percent complete: **90 %**

Sweden

Redman Road: Capen Road to Route 31A

Redman Road

Surface Treat

Surface treat to be completed the week of 7/23/2012.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Reed Road: Jurisdiction Line to Rte. 19

Reed Road

Cold in Place Recycle and Surface Treat

CIP is complete. First surface treat is scheduled for 7/23/2012, with the second 2 to 3 weeks later.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **50 %**

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

White Road: West Sweden Road to Redman Road

White Road

Surface Treat

Surface treat to be completed the week of 7/23/2012.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Webster

Bay Road: Rte. 104 to Klem Road

Bay Road

Micropave

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **100 %**

Lake Road: IBOB to Bay Road

Lake Road

Novachip

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/22/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road

Surface Treat

Scheduled for week of 7/9/12

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Salt Road: Schlegel Road to Lake Road

Salt Road

Surface Ttreat

Scheduled for the week of 7/9/12

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/09/2012**

Scheduled end date: **08/31/2012**

Percent complete: %

Salt Road: Rte. 104 to Schlegel Road

Salt Road

Prep for 2013 surface treat

Prep work to begin in July

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

Wheatland

North Road: Rte. 36 to Belcoda Road

North Road

Complete

Novachip

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/21/2012**

Scheduled end date: **07/06/2012**

Percent complete: **100 %**

Union Street: Route 383 to North Road

Union Street

Cold-in-place recycle is complete. The first Surface treat is complete.

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/29/2012**

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road

schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**
