



# Monroe County Department of Transportation

Ongoing Construction Update - August 21, 2012

**Maggie Brooks**  
County Executive

## Brighton

### Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road  
*Drainage Work to start 8/6. Mill scheduled for 8/15. Paving schedule for 8/29*

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **08/06/2012**  
Scheduled end date: **09/07/2012**  
Percent complete: %

### Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15

Brighton Henrietta Town Line Road  
*Project Complete*

Edge Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **06/04/2012**  
Scheduled end date: **06/21/2012**  
Percent complete: **100 %**

### Crittenden Road: East River Road to Route 15

Crittenden Road  
*First Surface Treat to commence week of 8/6.*

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **08/01/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: %

### Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III  
*Continue to pour sidewalks on south side behind newly paved areas.  
Continue conduit installation. Grade and place bio-retention swales.  
Shift traffic from north side of road to south scheduled for Sept. 1.  
One way detour continues. DOT is monitoring camera's and adjusting signal timings accordingly.*

Reconstruct/Rehabilitate

Contact: **Tom Frys (585-753-7741)**  
Scheduled start date: **05/07/2012**  
Scheduled end date: **07/23/2013**  
Percent complete: **29 %**

## Chili

### Chestnut Ridge Road: Route 33A to Paul Road

Chestnut Ridge Road  
*Project Complete*

Hot in place Recycle and Novachip

Contact: **Tony Halaris (585-753-7738)**  
Scheduled start date: **07/05/2012**  
Scheduled end date: **07/27/2012**  
Percent complete: **100 %**

### Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street  
*Scheduled start and end dates (Tentative)*

Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**  
Scheduled start date: **09/04/2012**  
Scheduled end date: **09/14/2012**  
Percent complete: %

Daily lane closures

## City of Rochester

Contact: **Brent Penwarden (585-753-7733)**

Broad St/Chestnut St/Court St

Scheduled start date:  
Scheduled end date: **09/26/2012**  
Percent complete: **50 %**

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Commun. Conduit Replacement Proj. Phase III  
*Work started May 17, 2012 and will continue through early October.*

Contact: **Jim Pond (585-753-7755)**  
Scheduled start date: **05/17/2012**  
Scheduled end date: **10/14/2012**  
Percent complete: **65 %**

Some limited lane closures while installing conduit.

**Culver Rd: Atlantic & Laurelton to Garson & Clifford**  
Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**  
Scheduled start date:  
Scheduled end date: **08/23/2012**  
Percent complete: **85 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

**University Avenue: Atlantic to Union**  
University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**  
Scheduled start date:  
Scheduled end date: **08/31/2012**  
Percent complete: **40 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

## Clarkson

**Ireland Road: Route 260 to Clarkson Parma Town Line Road**

Ireland Road Surface Treat  
*Surface treat is complete. Sweeping and pavement are needed.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/07/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: **85 %**

**Lawrence Road: Route 260 to Clarkson Parma Town Line Road**

Lawrence Road Surface Treat  
*Surface treat is completed. Sweeping and pavement markings are still needed.*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/09/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: **85 %**

**Lawton Road: Rte. 19 to Rte. 260**

Lawton Road Prep for 2013 Surface Treat  
*Prep work to begin the week of 8/20/2012*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **08/20/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: **%**

**Monroe Orleans County Line Road: Route 31 to Jurisdiction Line**

Monroe Orleans County Line Road Surface Treat  
*Surface treat is complete. Will sweep in the next two weeks and then pavement markings*

Contact: **Mike Slattery (585-753-7734)**  
Scheduled start date: **07/09/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: **85 %**

Redman Road Culvert over West Creek Tributary

*Culvert is located about 1.5 miles north of Route 104. Box culvert installation complete. Final grading and paving underway. Topsoil and seeding to follow.*

Contact: **Rob Kozarits (585-753-7747)**  
Scheduled start date: **07/09/2012**  
Scheduled end date: **09/03/2012**  
Percent complete: **90 %**

Redman Rd closed to thru traffic. Thru traffic detoured to Route 104, Route 19 and Route 18.

## East Rochester

### Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue

*schedule being coordinated with town and vendors*

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

### Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue

*Complete*

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**

Scheduled end date: **08/24/2012**

Percent complete: **100 %**

## Gates

### Lyell Road: Manitou Road to Elmgrove Road

Lyell Road

*schedule being coordinated with town and vendor*

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/13/2012**

Scheduled end date: **09/21/2012**

Percent complete: %

### Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road

*Work is expected to begin week of August 20th*

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/14/2012**

Percent complete: %

Daily Lane Closures

## Greece

### Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue

*First and second surface treat completed.*

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **08/03/2012**

Percent complete: **90 %**

### East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road

*drainage work and prep work to begin 8/1/12*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

### Hincher Road: Manitou Road to North Greece Road

Hincher Road

*schedule being coordinated with town and vendors*

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: %

### Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary

*Bridge reconstruction is underway.*

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **05/16/2012**

Scheduled end date: **09/30/2012**

Percent complete: **55 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

### Lee Road: City Line to Ridgeway Avenue

Lee Road

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Paving is complete, final pavement markings to be installed in September 2012

Scheduled end date: **08/24/2012**

Percent complete: **98 %**

Daily Lane closures to complete punch list items

**Lowden Point Road: Flynn Road to Edgemere Drive**

Lowden Point Road

Surface Treat

*Surface treat completed, needs sweeping and striping*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/14/2012**

Scheduled end date: **08/03/2012**

Percent complete: **90 %**

**North Avenue: Mill Road to English Road**

North Avenue

Pave smooth seal

*schedule being coordinated with town and vendors*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/10/2012**

Scheduled end date: **09/21/2012**

Percent complete: **%**

**North Greece Road: Frisbee Hill Road to Hincer Road**

North Greece Road

Prep for 2013 Surface Treat

*schedule being coordinated with town and vendors*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **%**

**Ridgeway Avenue: Bellwood Drive to Lee Road**

Ridgeway Avenue

Mill and Resurface

*Paving complete, final pavement markings to be installed in September 2012*

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/18/2012**

Scheduled end date: **07/06/2012**

Percent complete: **98 %**

Daytime daily lane closures for punch list work items.

**Vintage Lane: Long Pond Road to Mt. Read Boulevard**

Vintage Lane

Mill and Resurface

*Paving complete, final pavement markings to be installed in September 2012*

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/16/2012**

Scheduled end date: **08/13/2012**

Percent complete: **50 %**

Daily lane closures

## Hamlin

**Clarkson Hamlin Town Line Road: Drake Road to Route 18**

Clarkson Hamlin Town Line Road

Surface Treat

*True & level is complete. The west end is surface treated and the east end will be fidermatted in the next couple of weeks.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**

Scheduled end date: **09/03/2012**

Percent complete: **60 %**

**Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd**

Hamlin Parma Town Line Rd

Prep for 2013 Surface Treat

*True & level complete. Drainage work to follow. Shoulder backup is complete.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **65 %**

**North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road**

North Hamlin Road

Surface Treat

*Surface treat is complete. Sweeping and pavement markings are still needed.*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/06/2012**

Scheduled end date: **09/03/2012**

Percent complete: **85 %**

**Redman Road: Church Road to Cook Road**

Redman Road

Prep for 2013 Surface Treat

*schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

**Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road**

Walker Road Surface Treat  
*Surface treat is complete. Need sweeping and pavement markings.*

Contact: **Mike Slattery (585-753-7734)**  
 Scheduled start date: **08/13/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **75 %**

**Henrietta****John Street Extension: Bailey Road to Lehigh Station Road**

John Street Extension Build New Road  
*drainage and subbase installed*

Contact: **Karen Cox (585-753-7742)**  
 Scheduled start date: **04/10/2012**  
 Scheduled end date: **10/05/2012**  
 Percent complete: **38 %**

new road; traffic impact will be minimal

**Middle Road: Lehigh Station Road to Calkins Road**

Middle Road Hot in Place Recycle and Resurface  
*Paving complete 7/20/12, begin shoulder backup and driveway adjustments.*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **07/02/2012**  
 Scheduled end date: **08/24/2012**  
 Percent complete: **90 %**

**Pinnacle Road: Red Lion Drive to Stone Road**

Pinnacle Road Micropave  
*Micropave scheduled for late August 2012*

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **08/20/2012**  
 Scheduled end date: **09/03/2012**  
 Percent complete: **%**

**Irondequoit****Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road Mill and Resurface  
*Paving Complete. Working on final cleanup. Striping being scheduled.*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **07/16/2012**  
 Scheduled end date: **08/17/2012**  
 Percent complete: **95 %**

**East Ridge Road: City Line (near Marburger St) to Culver Road**

East Ridge Road Improvement Project Reconstruct/Rehabilitate  
*Project to be done in sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.*

Contact: **Hank Herdzyk (585-753-7729)**  
 Scheduled start date: **07/02/2012**  
 Scheduled end date: **11/30/2013**  
 Percent complete: **8 %**

The first one way detour is in effect between Seneca Ave and Hudson Ave. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

**Kings Highway: Titus Avenue to Lakeshore Boulevard**

Kings Highway Slope Repairs  
*Road to close Aug. 27*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **08/27/2012**  
 Scheduled end date: **09/07/2012**  
 Percent complete: **%**

**Pattonwood Drive: Thomas Avenue to St. Paul Blvd**

Pattonwood Drive Micropave  
*Project Complete*

Contact: **Tony Halaris (585-753-7738)**  
 Scheduled start date: **05/16/2012**  
 Scheduled end date: **06/04/2012**  
 Percent complete: **100 %**

**Mendon****Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Bulls Sawmill Road Surface treat

Contact: **Jim Gagnier (585-753-7732)**  
 Scheduled start date: **05/07/2012**

Complete

Scheduled end date: 08/17/2012

Percent complete: 100 %

**Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd**

Parish Rd Replace Culvert

Complete

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: 05/07/2012

Scheduled end date: 05/23/2012

Percent complete: 100 %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

**Pittsford Mendon Center Rd: Route 251 to Canfield Road**

Pittsford Mendon Center Rd Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/16/2012

Scheduled end date: 08/06/2012

Percent complete: 100 %

**Pond Rd: Route 65 to Douglas Road**

Pond Rd Cold Mix Pave and Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/28/2012

Scheduled end date: 08/06/2012

Percent complete: 100 %

**Smith Road: Pittsford Mendon Center Rd to Route 64**

Smith Road Reline culvert and prep for 2013 Recycle and Surface Treat

*schedule being coordinated with town and vendors*

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 07/20/2012

Scheduled end date: 10/31/2012

Percent complete: 15 %

**West Bloomfield Road: Rte. 251 to Canfield Road**

West Bloomfield Road Surface treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: 05/07/2012

Scheduled end date: 08/17/2012

Percent complete: 100 %

## Odgen

**Canal Road: Washington Street to Route 259**

Canal Road Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 05/21/2012

Scheduled end date: 07/27/2012

Percent complete: 100 %

**Dewey Street: Hubbell Road to Route 36**

Dewey Street Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 06/14/2012

Scheduled end date: 07/27/2012

Percent complete: 100 %

**Gillett Road: Shepard Road to Lyell Road**

Gillett Road Prep for 2013 Surface Treat

*schedule being coordinated with town and vendor*

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: 08/20/2012

Scheduled end date: 09/03/2012

Percent complete: %

**Lyell Avenue: Union Street to Village Line**

Lyell Avenue Improvements Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039

*work items remaining are installation of street lighting and culvert rail revision.*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: 08/01/2011

Scheduled end date: 09/15/2012

Percent complete: 95 %

**Odgen/Sweden****Gallup Road: Canal Road to Gordon Road**

Gallup Road	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b>
<i>Cutting the shoulders and cleaning the ditch has begun. True &amp; level is complete.</i>		Scheduled start date: <b>06/04/2012</b>
		Scheduled end date: <b>08/31/2012</b>
		Percent complete: <b>75 %</b>

**Parma**

## Collamer Road Bridge

Monroe County Managing Bridge Replacement Project

*Placed deck concrete on Aug. 17. While deck is curing, road boxout will occur.*

Bridge closed on June 13. Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.

Contact: <b>Tom Frys (585-753-7741)</b>
Scheduled start date:
Scheduled end date:
Percent complete: <b>25 %</b>

## Hill Road Bridge (Over Brockport Creek)

Monroe County Managing Bridge Replacement Project

*North footer poured. South footer to be poured Aug. 17. Stem walls and wing walls to be formed and poured next. 3 sided structure to be placed on stem walls.*

Detour Route: Rte 18 to Rte. 259 to Burritt Rd.

Contact: <b>Tom Frys (585-753-7741)</b>
Scheduled start date: <b>07/08/2012</b>
Scheduled end date: <b>10/02/2012</b>
Percent complete: <b>10 %</b>

**Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge**

Hill Road Bridge (Over Salmon Creek) Replace

*Top to be paved at same time as Brockport Creek bridge.*

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Contact: <b>Tom Frys (585-753-7741)</b>
Scheduled start date: <b>06/05/2011</b>
Scheduled end date: <b>11/18/2011</b>
Percent complete: <b>96 %</b>

**Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd**

Hinkleyville Road Membrane Waterproofing SIN 11-214-013

*Scheduled start and end dates (Tentative)*

Road Closure. Detour is Hinkleyville, Pine Hill, &amp; Canal

Contact: <b>Tim Joyce (585-753-7743)</b>
Scheduled start date: <b>08/06/2012</b>
Scheduled end date: <b>08/15/2012</b>
Percent complete: <b>75 %</b>

**Huffer Road: North Avenue to Lake Ontario**

Huffer Road Surface Treat

*Drainage work has begun. Minor T&L is complete. Improvements still needed at the curve.*

Contact: <b>Mike Slattery (585-753-7734)</b>
Scheduled start date: <b>06/04/2012</b>
Scheduled end date: <b>09/03/2012</b>
Percent complete: <b>35 %</b>

**Pinehill Road: Hinkleyville Road to Trimmer Road**

Pinehill Road Cold in Place Recycle and Surface Treat

*Cold-in-place recycle is complete. 1st surface treat is complete. Will do the second surface treat in the next few weeks.*

Contact: <b>Mike Slattery (585-753-7734)</b>
Scheduled start date: <b>05/07/2012</b>
Scheduled end date: <b>09/03/2012</b>
Percent complete: <b>75 %</b>

**Penfield****Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road**Contact: **Karen Cox (585-753-7742)**

Penfield Road Bridge Rehabilitation <i>contractor placed heavy stone fill and will be working on approach roadways</i>	Rehabilitate Bridge BIN 1048530	Scheduled start date: <b>03/13/2012</b>
		Scheduled end date: <b>10/27/2012</b>
		Percent complete: <b>35 %</b>

Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.

**Plank Road: Shoecraft Road to Jackson Road**

Plank Road <i>Final paving scheduled for the week of 8/20/2012</i>	Hot in Place Recycle and Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>06/25/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>65 %</b>

**Salt Road: Rte. 286 to Plank Road**

Salt Road <i>Prep work complete</i>	Prep for 2013 surface treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>07/09/2012</b>
		Scheduled end date: <b>08/17/2012</b>
		Percent complete: <b>95 %</b>

**Perinton**

**Baird Road: Rte. 31F to Whitney Road**

Baird Road <i>Complete</i>	Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>05/23/2012</b>
		Scheduled end date: <b>06/29/2012</b>
		Percent complete: <b>100 %</b>

**Howell Road: Rte. 31F to Whitney Road**

Howell Road <i>Complete</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>06/18/2012</b>
		Scheduled end date: <b>07/18/2012</b>
		Percent complete: <b>100 %</b>

**Jefferson Avenue: Ayrault Road to NYS Route 31F**

Jefferson Avenue <i>Final top course paving underway. Final topsoil and seeding ongoing throughout corridor. Road expected to be opened to two way traffic by Labor Day.</i>	Reconstruct	Contact: <b>Rob Kozarits (585-753-7747)</b>
		Scheduled start date: <b>03/14/2011</b>
		Scheduled end date: <b>09/14/2012</b>
		Percent complete: <b>92 %</b>

One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault

**Marsh Road: Rte. 96 to Pittsford Town Line**

Marsh Road <i>Complete</i>	Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>05/23/2012</b>
		Scheduled end date: <b>06/29/2012</b>
		Percent complete: <b>100 %</b>

**Pittsford**

**East Street: Mendon Town Line to Rte. 96**

East Street <i>Complete</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>07/16/2012</b>
		Scheduled end date: <b>08/17/2012</b>
		Percent complete: <b>100 %</b>

Tobey Road <i>Milling complete, Paving the week of 8/20/2012</i>	Mill and Resurface	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>08/06/2012</b>
		Scheduled end date: <b>09/03/2012</b>
		Percent complete: <b>%</b>

**Tobey Road: Rte. 65 to Tobey Woods**

Tobey Road	Pave Smoothseal	Contact: <b>Jim Gagnier (585-753-7732)</b>
		Scheduled start date: <b>08/06/2012</b>

Milling complete, Paving the week of 8/20/2012

Scheduled end date: **09/03/2012**

Percent complete: **10 %**

---

**West Bloomfield Road: Canfield Road to Route 64**

West Bloomfield Road

Build edges and asphalt repair for 2013 Novachip

Shoulder work complete, grader work scheduled for the week of 8/20/12

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/03/2012**

Percent complete: **75 %**

---

**Riga**

**Bridgeman Road: Malloch Road to Route 36**

Bridgeman Road

Surface Treat

complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/30/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

---

**Bromley Road: Percy Road to Attridge Road**

Bromley Road

True & Level

True & level is complete. Shoulder back-up to be completed the week of 8/13.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/14/2012**

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

---

**Burnt Mill Road: Over Black Creek to Between Rt 490 and Robertson Rd**

Burnt Mill Road Bridge Project

Element Specific Preventive Maintenance

This project is scheduled to start July 9, 2012 and be completed in the fall of 2012.

Contact: **Hank Herdzyk (585-753-7729)**

Scheduled start date: **07/09/2012**

Scheduled end date: **10/31/2012**

Percent complete: **20 %**

The bridge will be reduced to a one lane bidge until the project is complete.

---

**Griffin Road: Route 36 to Palmer Road**

Griffin Road

Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

---

**McIntosh Road: Kendall Road to Dewey Street**

McIntosh Road

Build edges and prep for 2013 Surface Treat

Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

---

**Rush**

**Honeoye Falls #6 Road: Rte. 15 to Works Road**

Honeoye Falls #6 Road

Novachip

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/21/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

---

**Phelps Road: Works Road to Route 15A**

Phelps Road

Surface Treat

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

---

**Sweden**

**Redman Road: Capen Road to Route 31A**

Contact: **Mike Slattery (585-753-7734)**

Redman Road <i>Pavement markings are still needed.</i>	Surface Treat	Scheduled start date: <b>07/23/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>95 %</b>
<b>Reed Road: Jurisdiction Line to Rte. 19</b> Reed Road <i>CIP is complete. First surface treat is complete with the second scheduled for the week of 8/27/12.</i>	Cold in Place Recycle and Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>75 %</b>
<b>West Sweden Road: Jurisdiction Line to Rte. 31A</b> West Sweden Road <i>schedule being coordinated with town and vendor</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>08/20/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>%</b>
<b>White Road: West Sweden Road to Redman Road</b> White Road <i>Pavement markings are still needed..</i>	Surface Treat	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>07/23/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>95 %</b>

## Webster

<b>Bay Road: Rte. 104 to Klem Road</b> Bay Road <i>Complete</i>	Micropave	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/07/2012</b> Scheduled end date: <b>07/06/2012</b> Percent complete: <b>100 %</b>
<b>Lake Road: IBOB to Bay Road</b> Lake Road <i>Complete</i>	Novachip	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>05/22/2012</b> Scheduled end date: <b>06/29/2012</b> Percent complete: <b>100 %</b>
<b>Monroe Wayne CL Road: Route 104 to Town Jurisdiction</b> Monroe Wayne CL Road <i>Complete</i>	Surface Treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/09/2012</b> Scheduled end date: <b>08/10/2012</b> Percent complete: <b>100 %</b>
<b>Salt Road: Schlegel Road to Lake Road</b> Salt Road <i>Complete</i>	Surface Ttreat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/09/2012</b> Scheduled end date: <b>08/10/2012</b> Percent complete: <b>100 %</b>
<b>Salt Road: Rte. 104 to Schlegel Road</b> Salt Road <i>Prep work complete</i>	Prep for 2013 surface treat	Contact: <b>Jim Gagnier (585-753-7732)</b> Scheduled start date: <b>07/09/2012</b> Scheduled end date: <b>09/03/2012</b> Percent complete: <b>100 %</b>

## Wheatland

<b>North Road: Rte. 36 to Belcoda Road</b> North Road <i>Complete</i>	Novachip	Contact: <b>Mike Slattery (585-753-7734)</b> Scheduled start date: <b>05/21/2012</b> Scheduled end date: <b>08/03/2012</b> Percent complete: <b>100 %</b>
---	----------	--

**Union Street: Route 383 to North Road**

Union Street

*Complete*

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/29/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

---

**Wheatland Center Road: North Road to Chili Wheatland Town Line**

Wheatland Center Road

*schedule being coordinated with town and vendor*

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/03/2012**

Percent complete: %

---