



Monroe County Department of Transportation

Ongoing Construction Update - March 18, 2013

Maggie Brooks
County Executive

Various Roads: Town of Henrietta to Town of Greece

ITS Phase III

Construction will start in the spring with completion by fall 2013.

Camera and conduit installations

Contact: **Jim Pond (585-753-7755)**

Scheduled start date: **01/14/2013**

Scheduled end date: **11/10/2013**

Percent complete: **0 %**

Some limited lane closures while installing conduit.

Brighton

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III

Contractor will mobilize last week of March and begin watermain work and remaining drainage in April.

One way traffic detour will be re-established 4/1/13

Reconstruct/Rehabilitate

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/07/2012**

Scheduled end date: **07/23/2013**

Percent complete: **65 %**

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road

Currently in design; construction late summer 2013

Reline Culvert SIN 01-098-212

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **08/19/2013**

Scheduled end date:

Percent complete: **0 %**

Daily lane closures

Chili

Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements

Construction contract expected to be awarded in April 2013. Road work expected to begin late April / Early May 2013. Work includes Paul Rd resurfacing between Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab and extension of Jetview Dr to Chili Ave.

Pav't Rehab, intersection imprvmnts, new road constr

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **04/08/2013**

Scheduled end date: **11/01/2013**

Percent complete: **%**

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street

Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**

Scheduled start date: **05/13/2013**

Scheduled end date:

Percent complete: **10 %**

Road Closure for 1 week

East Rochester

South Lincoln Road: Route 31F to East Commerical Street

Contact: **Rob Kozarits (585-753-7747)**

South Lincoln Road Reconstruct
Tree clearing complete. One way construction detour expected to be implemented week of April 1, 2013.

Scheduled start date: **01/07/2013**
Scheduled end date: **11/15/2013**
Percent complete: %

Lane closures and alternating one way traffic with flaggers expected while utility relocation work is completed.

Greece

Long Pond: Over Round Pond Creek to Between Rte 104 & Maiden Lane

Long Pond Road Over Round Pond Creek Reline Bridge
2013 Construction

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **04/01/2013**
Scheduled end date: **06/28/2013**
Percent complete: **0 %**

Traffic will be maintained on site with intermittent lane or sidewalk closures

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project Reconstruct/Rehabilitate
Project to be done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **07/02/2012**
Scheduled end date: **11/30/2013**
Percent complete: **19 %**

The next detour (between Hudson Ave and Carter St) will be installed approximately April 1, 2013. Westbound traffic will be detoured. Eastbound traffic will proceed as normal.

Portland Avenue: City Line to Titus Avenue

Portland Avenue Improvement Project Reconstruct/Rehabilitate 2013
South of Ridge Road, the project will be done with lane closures for drainage curb and sidewalk work. North of Ridge there will be alternating traffic during working hours around the work zone.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **04/01/2013**
Scheduled end date: **11/15/2013**
Percent complete: **0 %**

Project to start April 1, 2013. Two way traffic will be maintained.

Mendon

Mendon Center Road Culvert Replacement
No road closure will be needed. Daily lane closures will occur with flaggers.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **06/17/2013**
Scheduled end date: **08/15/2013**
Percent complete: **0 %**

Two way traffic will be maintained.

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line

Pinnacle Road Highway Rehabilitation Complete in 2013
Contractor will begin with drainage improvements.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/01/2013**
Scheduled end date: **10/15/2013**
Percent complete: **0 %**

Traffic will be maintained on site with intermittent alternating 2 way traffic

Webster

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road

Klem Road Bridge Rehabilitation

Rehabilitate Multi-pipe Bridge BIN 3368070

*This project is currently scheduled to start in mid June 2013.*Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/15/2013**Scheduled end date: **09/30/2013**Percent complete: **0 %**

The improvements to the bridge will not need a road closure. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Salt Road Culvert Replacement

Replace Culvert S.I.N. 18-006-150

Contact: **Karen Cox (585-753-7742)**Scheduled start date: **12/01/2010**Scheduled end date: **08/31/2012**Percent complete: **1 %**

Road will be closed to through traffic; proposed detour will utilize NTS Rt 404, Phillips Rd and State Rd

Wheatland

Twin Bridge Road Bridge Replacement

*Construction contract expected to be awarded in April 2013. Twin Bridge Road expected to close for bridge work starting in May 2013.*Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/06/2013**Scheduled end date: **10/01/2013**Percent complete: **%**