



Monroe County Department of Transportation

Ongoing Construction Update - April 01, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
Construction will start in the spring with completion by fall 2013.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **0 %**

Some limited lane closures while installing conduit.

Brighton

S. Clinton Ave: Brighton Henrietta TL Rd to Senator Keating
City Water Bureau Conduit Modernization II

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **1 %**

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate
Detour established 3/29. Contractor to begin with watermain work and remaining drainage in April.

Contact: **Tom Fry's (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **07/23/2013**
Percent complete: **65 %**

One way traffic detour will be re-established 4/1/13

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road Reline Culvert SIN 01-098-212
Currently in design; construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: **0 %**

Daily lane closures

Chili

Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements Pav't Rehab, intersection imprvmnts, new road construction
Construction contract expected to be awarded in April 2013. Road work expected to begin late April / Early May 2013. Work includes Paul Rd resurfacing between Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab and extension of Jetview Dr to Chili Ave.

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **04/08/2013**
Scheduled end date: **11/01/2013**
Percent complete: **%**

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **05/13/2013**

Scheduled end date:
Percent complete: **10 %**

Road Closure for 1 week

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street

South Lincoln Road Reconstruct

Watermain relocation work to begin at south end of project working north week of April 1.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **01/07/2013**

Scheduled end date: **11/15/2013**

Percent complete: **%**

One Way Southbound Traffic Pattern Begins April 1. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Greece

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek Reline twin pipe

April - May begin Construction

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **04/01/2013**

Scheduled end date: **06/28/2013**

Percent complete: **0 %**

Traffic will be maintained on site with intermittent lane or sidewalk closures

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project Reconstruct/Rehabilitate

Project to be done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/02/2012**

Scheduled end date: **11/30/2013**

Percent complete: **19 %**

The next detour (between Hudson Ave and Carter St) will be installed approximately April 1, 2013. Westbound traffic will be detoured. Eastbound traffic will proceed as normal.

Portland Avenue: City Line to Titus Ave

Portland Avenue Improvement Project Reconstruct/Rehabilitate

South of Ridge Road, the project will be done with lane closures for drainage curb and sidewalk work. North of Ridge there will be alternating traffic during working hours around the work zone.

Project to start April 1, 2013. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/01/2013**

Scheduled end date: **11/15/2013**

Percent complete: **0 %**

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line

Pinnacle Road Highway Rehabilitation Recycle and resurface

Schedule to start beginning of May.

Contractor will begin with drainage improvements.

Traffic will be maintained on site with intermittent alternating 2 way traffic

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/01/2013**

Scheduled end date: **10/15/2013**

Percent complete: **0 %**

Webster

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road

Klem Road Bridge Rehabilitation

Rehabilitate Multi-pipe Bridge

*This project is currently scheduled to start in mid June 2013.*Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/15/2013**Scheduled end date: **09/30/2013**Percent complete: **0 %**

The improvements to the bridge will not need a road closure. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Salt Road Culvert Replacement

Replace culvert with a bridge

Contact: **Karen Cox (585-753-7742)**Scheduled start date: **12/01/2010**Scheduled end date: **08/31/2012**Percent complete: **1 %**

Road will be closed to through traffic; proposed detour will utilize NYS Rt 404, Phillips Rd and State Rd

Wheatland**Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd**

Twin Bridge Road Bridge Rehabilitation

South Bridge: Super structure replacement; North

Bridge: Major rehab

*Construction contract expected to be awarded in April 2013. Twin Bridge Road expected to close for bridge work starting in May 2013.*Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/06/2013**Scheduled end date: **10/01/2013**Percent complete: **%**