



Monroe County Department of Transportation

Ongoing Construction Update - June 25, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
Construction started in May, to be completed in October. Working in Irondequoit and Greece.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **10 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **1 %**

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate
*Completed drainage from S. Clinton to the east. Pave widening at S. Clinton intersection.
Continue sidewalk installations, Continue signal work. Continue drainage structure adjustments.*

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **07/23/2013**
Percent complete: **76 %**

One way traffic detour established.

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road Reline Culvert SIN 01-098-212
Currently in design; possible construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: **0 %**

Daily lane closures as needed.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave

Chestnut Ridge Road Hot-in-place recycle & Novachip
Hot in Place Recycle scheduled to commence 7/1.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/20/2013**
Scheduled end date:
Percent complete: **%**

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road

Clifton Road Surface Treat

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **%**

Morgan Road: Chili Riga Town Line to Rte. 383

Morgan Road
Coordinating schedule with Towns and Vendors

Prep for 2014 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Paul Road: Dead End to King Road

Paul Road
Coordinating schedule with Towns and Vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/01/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Paul Road: Chili Ave to Beahan Road

Paul Road - Fisher Rd Corridor Improvements

Pav't Rehab, intersection imprvmnts, new road construction

Overall work includes Paul Rd resurfacing from Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab, and extension of Jetview Dr to Chili Ave. Wegmans access drive relocation and drainage installation along Jetview Drive extension currently underway. Pavement Rehab on Paul Rd Expected to begin week of June 24th. Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **05/29/2013**
 Scheduled end date: **11/01/2013**
 Percent complete: **7 %**

Stottle Road: Rte. 386 to Rte. 33A

Stottle Road
Coordinating schedule with Towns and Vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **06/01/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street

Reline Culvert SIN 02-170-351

Daily lane closures as needed.

Contact: **Tim Joyce (585-753-7743)**
 Scheduled start date: **05/13/2013**
 Scheduled end date:
 Percent complete: **70 %**

Wheatland Center Road: Wheatland Chili Town Line to Morgan Road

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7738)**
 Scheduled start date: **07/22/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: %

Chili / Gates**Beahan Road: Paul Road to Chili Avenue**

Beahan Road
Milling completed. Drainage work complete. Paving 6/24

Mill & Resurface

Contact: **Tony Halaris (585-753-7747)**
 Scheduled start date: **06/03/2013**
 Scheduled end date:
 Percent complete: **50 %**

Clarkson**Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18**

Clarkson Hamlin Town Line Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/08/2013**
 Scheduled end date:
 Percent complete: %

Lawrence Road: Rte. 19 to Rte. 260

Lawrence Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/15/2013**

Lawton Road: Rte. 19 to Rte. 260		Scheduled end date:	
Lawton Road	Surface Treat	Percent complete:	%
		Contact: Mike Slattery (585-753-7734)	
		Scheduled start date:	07/15/2013
		Scheduled end date:	
		Percent complete:	%

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street		Contact: Rob Kozarits (585-753-7747)
South Lincoln Road	Reconstruct	Scheduled start date: 01/07/2013
<i>Watermain relocation, water service and new drainage installation underway throughout corridor.</i>		Scheduled end date: 11/15/2013
		Percent complete: 23 %
One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.		

Gates

Long Pond Road: Lyell Ave to Gates Greece Town Line		Contact: Tony Halaris (585-753-7738)
Long Pond Road	Micropave	Scheduled start date: 05/13/2013
<i>Project Completed</i>		Scheduled end date: 05/28/2013
		Percent complete: 100 %

Greece

East Manitou Road: Frisbee Hill Road to Edgemere Drive		Contact: Tony Halaris (585-753-7738)
East Manitou Road	Surface Treat	Scheduled start date: 05/28/2013
<i>Project Complete</i>		Scheduled end date: 06/21/2013
		Percent complete: 100 %
Frisbee Hill Road: Manitou Road to North Greece Road		Contact: Tony Halaris (585-753-7738)
Frisbee Hill Road	Edge Mill & Novachip	Scheduled start date:
<i>Coordinating schedule with Towns and Vendors</i>		Scheduled end date:
		Percent complete: %
Hincher Road: Manitou Road to North Greece Road		Contact: Tony Halaris (585-753-7738)
Hincher Road	Surface Treat	Scheduled start date: 05/28/2013
<i>Project Complete</i>		Scheduled end date: 06/21/2013
		Percent complete: 100 %
Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane		Contact: Tom Frys (585-753-7741)
Long Pond Road Over Round Pond Creek	Reline twin pipe	Scheduled start date: 04/29/2013
<i>Project on hold</i>		Scheduled end date: 07/28/2013
		Percent complete: 0 %
North Greece Road: Frisbee Hill Road to Hincher Road		Contact: Tony Halaris (585-753-7738)
North Greece Road	Surface Treat	Scheduled start date: 05/28/2013
<i>Project Complete</i>		Scheduled end date: 06/21/2013
		Percent complete: 100 %
Payne Beach Road: Manitou Road to Lake Ontario		Contact: Tony Halaris ()

Payne Beach Road <i>Hot in place recycle complete 7/21.</i>	Hot-in-place recycle & Novachip	Scheduled start date: 06/17/2013
		Scheduled end date:
		Percent complete: 45 %

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road

Hamlin Parma Town Line Road <i>Nova chip & driveway adjustments are complete. Pavement markings need to be completed.</i>	Nova Chip
--	-----------

Contact: Mike Slattery (585-753-7734)
Scheduled start date: 06/12/2013
Scheduled end date:
Percent complete: 95 %

Redman Road: Rte. 18 to Cook Road

Redman Road	Double Surface Treat
-------------	----------------------

Contact: Mike Slattery (585-753-7734)
Scheduled start date: 07/15/2013
Scheduled end date:
Percent complete: %

Henrietta

Erie Station Road: Middle Road to Rte. 15A

Erie Station Road <i>Edge mill complete, NovaChip scheduled for week of 6/24/2013</i>	Edge Mill and NovaChip
--	------------------------

Contact: Jim Gagnier (585-753-7732)
Scheduled start date: 07/15/2013
Scheduled end date:
Percent complete: 5 %

Lehigh Station Road: East River Road to Rte. 15

Lehigh Station Road <i>NovaChip scheduled for the week of 6/24/2013</i>	NovaChip
--	----------

Contact: Jim Gagnier (585-753-7732)
Scheduled start date: 07/15/2013
Scheduled end date:
Percent complete: %

Middle Road: Erie Station Road to Lehigh Station Road

Middle Road <i>Prep work to begin in August</i>	Prep for '14 surface treatment
--	--------------------------------

Contact: Jim Gagnier (585-753-7732)
Scheduled start date: 08/05/2013
Scheduled end date:
Percent complete: %

Middle Road: Rush Henrietta TL Road to Erie Station Road

Middle Road <i>Surface treat scheduled for the week of 7/15/2103</i>	Double Surface Treat
---	----------------------

Contact: Jim Gagnier (585-753-7732)
Scheduled start date: 07/08/2013
Scheduled end date: 09/01/2013
Percent complete: %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project <i>The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>	Reconstruct/Rehabilitate
---	--------------------------

Contact: Hank Herdzik (585-753-7729)
Scheduled start date: 07/02/2012
Scheduled end date: 11/30/2013
Percent complete: 40 %

The one way detour between Goodman St. and Culver Rd. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Kings Highway: Titus Ave to Lakeshore Blvd

Kings Highway <i>Slope Stabilization work to commence 7/8</i>	True & Level
--	--------------

Contact: Tony Halaris (585-753-7738)
Scheduled start date: 07/08/2013
Scheduled end date:
Percent complete: 0 %

Portland Avenue: City Line to Titus Ave

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.

The project is under way. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **30 %****Mendon****Cheese Factory Road: Rte. 65 to West Bloomfield Road**

Cheese Factory Road

Double Surface Treat

*Surface Treat scheduled for mid July*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Douglas Road: Pond Road to Canfield Road**

Douglas Road

Prep for 2014 Surface Treat

*Asphalt prep planned for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**Scheduled end date: **%**Percent complete: **%****Mendon Center Road: Over Irondequoit Creek Tributary to Between Rte. 251 and Bulls Saw Mill Road**

Mendon Center Road Culvert Replacement

Slipline existing culvert

*No road closure will be needed. Daily lane closures will occur with flaggers.*Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/17/2013**Scheduled end date: **08/15/2013**Percent complete: **20 %**

Two way traffic will be maintained.

Pond Road: Rte. 65 to Douglas Road

Pond Road

Surface Treat

*Surface Treat scheduled for the week of 7/15/2013*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **%****Sibley Road: Rte. 15A to Rte. 65**

Sibley Road

Prep for 2014 Surface Treat

*Prep work scheduled for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/05/2013**Scheduled end date: **%**Percent complete: **%****Smith Road: Pittsford Mendon Center Road to Rte. 64**

Smith Road

Recycle and Double Surface Treat

*Full depth recycle scheduled for the week of July 29th*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2013**Scheduled end date: **%**Percent complete: **%****Stoney Lonesome Road: Rte. 251 to Rte. 65**

Stoney Lonesome Road

Prep for 2014 Surface Treat

*Prep work scheduled to begin in August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/12/2013**Scheduled end date: **%**Percent complete: **%****Odgen****Gillett Road: Shepard Road to Rte. 531**

Gillett Road

Surface Treat

*True & level is complete. Surface treat schedule for the end of August.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/10/2013**Scheduled end date: **%**Percent complete: **35 %**

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road
Gallup Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2013**
Scheduled end date:
Percent complete: %

Parma

Bennett Road: Wilder Road to Curtis Road
Bennett Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/11/2013**
Scheduled end date:
Percent complete: %

Burritt Road: Clarkson Parma Town Line Road to Rte. 259
Burritt Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2013**
Scheduled end date:
Percent complete: %

Dean Road: Rte. 104 to Peck Road
Dean Road

Surface Treat

Contact: **Mike Slattery ()**
Scheduled start date: **07/08/2013**
Scheduled end date:
Percent complete: %

Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104
Hinkleyville Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/08/2013**
Scheduled end date:
Percent complete: %

Huffer Road: North Ave to Lake Ontario
Huffer Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2013**
Scheduled end date:
Percent complete: %

Lighthouse Road: Curtis Road to Moul Road
Lighthouse Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/10/2013**
Scheduled end date:
Percent complete: %

Penfield

Huber Road: Perinton TL to Rte. 441
Huber Road
Prep work to begin in August

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/12/2013**
Scheduled end date:
Percent complete: %

Salt Road: Rte. 286 to Webster TL
Salt Road
Surface treat scheduled for July

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/17/2013**
Scheduled end date: **09/01/2103**
Percent complete: %

Perinton

Ayrault Road at Harvest Road
Meeting with gutter contractor to develop plan

Improve drainage w/structure edge treatment

Contact: **Jim Gagnier ()**
Scheduled start date: **08/01/2013**
Scheduled end date:
Percent complete: %

Pittsford

East Street
Coordinating Schedule with the Town & Vendor

Replace culvert

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/12/2013**
Scheduled end date:
Percent complete: %

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue
Drainage work to begin the week of 6/24

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date:
Percent complete: **0 %**

West Bloomfield Road: Canfield Road to Rte. 64

West Bloomfield Road
Surface treat scheduled for the week of 7/15/2013

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: %

Riga

Betteridge Road: Griffin Road to Rte. 33A
Betteridge Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: %

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street

Bangs Road
True & level has is completed. Surface treat scheduled for late August.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: **45 %**

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road
Surface treat has been completed. Pavement markings need to be installed.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/20/2013**
Scheduled end date: **06/21/2013**
Percent complete: **95 %**

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line

Pinnacle Road Highway Rehabilitation

Recycle and resurface

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/15/2013**

Sawcut driveways at tie-in limit. Work on reconstruction of reverse curve.

Scheduled end date: **10/29/2013**

Percent complete: **10 %**

Traffic will be maintained on site with intermittent alternating 2 way traffic

Woodruff Road: Honeoye Falls #6 to East River Road

Woodruff Road

Prep for 2014 Surface Treat

Contact: **Jim Gagnier ()**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: %

Prep work scheduled to begin in August

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A

Honeoye Falls #6 Road

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2013**

Scheduled end date:

Percent complete: **85 %**

NovaChip complete, needs shoulder back-up and striping

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road

Beadle Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/15/2013**

Scheduled end date:

Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street

Ogden Sweden Town Line Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/24/2013**

Scheduled end date:

Percent complete: %

Reed Road: Rte. 19 to Ogden Sweden Town Line

Reed Road

Recycle, Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/08/2013**

Scheduled end date:

Percent complete: %

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/12/2013**

Scheduled end date:

Percent complete: %

Crack seal and the minor T&L are complete. Surface treat scheduled for 8/5/2013

Webster

Bay Road: Klem Road to Lake Road

Bay Road

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

Surface treat scheduled for week of July 8th

Five Mile Line Road: Rte. 104 to Klem Road

Five Mile Line Road

Surface Treat Shoulders only

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/15/2013**

Scheduled end date: **09/01/2013**

Percent complete: %

Surface treat scheduled for the week of July 8th

Klem Road: Holt Road to Rte. 250

Klem Road Hot-in-Place Recycle and Pave
Hot in place recycle complete, intersection milling & paving planned for September 2013

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **06/15/2013**
 Scheduled end date:
 Percent complete: **35 %**

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road

Klem Road Bridge Rehabilitation Rehabilitate Multi-pipe Bridge
This project is scheduled to start on approximately July 8, 2013.

Contact: **Hank Herdzyk (585-753-7729)**
 Scheduled start date: **07/08/2013**
 Scheduled end date: **10/15/2013**
 Percent complete: **0 %**

The improvements to the bridge will not need a road closure. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404

Salt Road Prep for 2014 Surface Treat
Asphalt wedging to begin in July

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/08/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: **%**

Salt Road: Rte. 404 to Schlegel Road

Salt Road Nova Chip and Surface Treat
NovaChip from Rte. 404 to RR tracks is complete, surface treat scheduled for the week of 7/8/2013

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/22/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: **25 %**

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Salt Road Culvert Replacement Replace culvert with a bridge
Estimate date of road closure: July 15, 2013

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/15/2013**
 Scheduled end date: **10/30/2013**
 Percent complete: **1 %**

Road will be closed to through traffic; proposed detour will utilize NYS Rt 404, Phillips Rd and State Rd

State Road: Salt Road to Monroe Wayne County Line Road

State Road Prep for 2014 Surface Treat
Prep work scheduled to begin in August

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **08/19/2013**
 Scheduled end date:
 Percent complete: **%**

Wheatland**George Street: Flint Hill Road to Rte. 36**

George Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/22/2013**
 Scheduled end date:
 Percent complete: **%**

North Road: County Line to Rte. 36

North Road Nova Chip
Starting drainage and tree work.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/15/2013**
 Scheduled end date:
 Percent complete: **10 %**

Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd

Twin Bridge Road Bridge Rehabilitation South Bridge: Super structure replacement; North Bridge: Major rehab

Removal of south bridge deck and beams currently underway. Preparation of bridge seat for new precast voided slabs to follow.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **06/17/2013**
 Scheduled end date: **11/15/2013**
 Percent complete: **%**

Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.

Union Street: North Road to Chili Wheatland Town Line

Union Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/13/2013**
 6/25/2013 7:25

Spot repair made. Surface treat scheduled for the week of 7/22/2013.

Scheduled end date:
Percent complete: **20 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/22/2013**

Scheduled end date:

Percent complete: %

Wheatland/Riga

Winslow/Hosmer Roads: Belcoda Road to Jenkins Road

Winslow/Hosmer Roads

Build Edges, True and Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/16/2013**

Scheduled end date:

Percent complete: **10 %**

Two cross culverts replaced. Building shoulders/edges to begin in late July.